

**Jones, Brad A., EMNRD**

---

**From:** Barr, Leigh P EMNRD  
**Sent:** Thursday, June 10, 2021 8:15 AM  
**To:** Jones, Brad A., EMNRD  
**Subject:** FW: Sundance Services West  
**Attachments:** \_Addressee\_.pdf

Brad, do you mind handling this?

Leigh

---

**From:** Griswold, Jim, EMNRD <Jim.Griswold@state.nm.us>  
**Sent:** Thursday, June 10, 2021 8:12 AM  
**To:** Barr, Leigh P EMNRD <leighp.barr@state.nm.us>  
**Cc:** Hernandez, Emily, EMNRD <Emily.Hernandez@state.nm.us>  
**Subject:** FW: Sundance Services West

Hi Leigh,

This should properly go to the permitting group. It is in regards to surface waste management facility permit NM1-62 and needs to be placed into the imaging system. I went ahead and downloaded the file and attached to this email. If you have any questions, let me know. Thanks.

Jim

---

**From:** Peterson, Gundar <[gpeterson@geo-logic.com](mailto:gpeterson@geo-logic.com)>  
**Sent:** Wednesday, June 9, 2021 5:16 PM  
**To:** Griswold, Jim, EMNRD <[Jim.Griswold@state.nm.us](mailto:Jim.Griswold@state.nm.us)>  
**Cc:** Andrew L. Wambsganss ([Andy@Wambsganss.com](mailto:Andy@Wambsganss.com)) <[Andy@Wambsganss.com](mailto:Andy@Wambsganss.com)>; Misty Pratt ([mpratt@brownpruitt.com](mailto:mpratt@brownpruitt.com)) <[mpratt@brownpruitt.com](mailto:mpratt@brownpruitt.com)>  
**Subject:** [EXT] Sundance Services West

Jim-

Please see below for a link for an update to the Sundance Services West, Inc. (SSWI) hydrogen sulfide monitoring plan (H2S Plan) and a completion report for the relining of two of the evaporation ponds at the site. The pond relining was done out of an abundance of caution after the patching of a number of holes in the primary liner. Please let me know if you have any questions or comments. Thanks

Download Link: <http://download.dbstephens.com?File=6284>

**Gundar Peterson, P.E.**

**Daniel B. Stephens & Associates, Inc.**

**a Geo-Logic Company**

6020 Academy Road NE, Suite 100

Albuquerque, New Mexico 87109

Office: (505) 822-9400 | Direct: (505) 353-9134 | Mobile: (505) 730-9146

Licensed in AZ, ID, IL, NM, NV, OH, OK, TX, WA

[gpeterson@geo-logic.com](mailto:gpeterson@geo-logic.com)

[www.dbstephens.com](http://www.dbstephens.com) | [www.geo-logic.com](http://www.geo-logic.com)

The contents of this e-mail message, including any attachments, are for the sole use of the intended recipient named above. This email may contain confidential and/or legally privileged information. If you are not the intended recipient of this message, be advised that any dissemination, distribution, or use of the contents of this message is strictly prohibited. If you receive this message in error, please notify the sender by return e-mail and permanently delete all copies of the original e-mail and any attached documentation. Thank you.



June 8, 2021

Jim Griswold  
New Mexico Energy, Minerals, and Natural Resources Department  
Oil Conservation Division  
1220 South St. Francis Drive  
Santa Fe, NM 87505

Delivered via e-mail

Re: Submittal of Revised Hydrogen Sulfide Prevention and Contingency Plan and  
Engineering Certification Report for the Evaporation Pond Liners  
Sundance Services West, Inc., Eunice, New Mexico

Dear Mr. Griswold:

On behalf of Sundance Services West, Inc. (SSWI), Daniel B. Stephens & Associates, Inc. (DBS&A) is pleased to submit a revised Hydrogen Sulfide (H<sub>2</sub>S) Prevention and Contingency Plan (Attachment 1) and Engineering Certification Report for the Evaporation Pond Relining (Attachment 2) to the New Mexico Energy, Minerals and Natural Resources Department Oil Conservation Division (OCD).

The summary attached to the H<sub>2</sub>S Prevention and Contingency Plan highlights all changes made in accordance with 19.15.36 NMAC. The changes outlined to the plan are being implemented by SSWI. The revised plan is also being submitted to local authorities in accordance with 19.15.11 NMAC.

Please contact us at (505) 822-9400 if you have any questions or require additional information

Sincerely,

DANIEL B. STEPHENS & ASSOCIATES, INC.

Gundar Peterson, P.E.  
Vice President/Principal Engineer

GP/rpf  
Attachments

*Daniel B. Stephens & Associates, Inc.*

6020 Academy NE, Suite 100 505-822-9400

Albuquerque, NM 87109 FAX 505-822-8877

# Attachment 1

## Revised Hydrogen Sulfide Prevention and Contingency Plan

---



## Summary of Changes to the H<sub>2</sub>S Contingency Plan

### *Changes to the Immediate Action Plan and Notifications*

Notifications to Emergency Response Agencies and Contacts (Table II.3.2) will not be made until concentrations of > 20 ppm are observed at a measurement point or on a personal monitor (previous notification limit was > 10 ppm).

### *Change in Number of Monitoring Points at Evaporation Ponds*

The current plan includes continuous monitoring around the perimeter of the evaporation ponds using 10 locations. This change reduces that number to 6 while still providing adequate monitoring around the perimeter of the ponds. Figure II.3.3 has been updated to reflect the new layout of the 6 monitors.

The purpose of monitoring for hydrogen sulfide gas at the facility is to protect workers and monitor emissions in order to verify they do not exceed regulatory limits in public areas per 19.15.36 NMAC and 19.15.11 NMAC. The likelihood of the concentrations reaching an action level due to migration from the evaporation ponds, which sit approximately 25 feet below surrounding grade, is low due to higher density of H<sub>2</sub>S gas. It is also less likely for gas to form in these ponds when compared to other processes at the facility.

The monitors require quarterly calibration according to the O&M manuals for each device. Calibration is critically important for the continued use of these monitors, and should be included in the O&M schedule for the facility.

### *Addition of Wind Socks*

Two 18-inch-diameter, 5-foot-long wind socks were installed at the East and West ends of the northern fence and are visible from all principle working areas at all times to clearly show the upwind areas during situations where H<sub>2</sub>S readings are ≥ 10 ppm.

### *Removal of Incoming Load Inspection/Monitoring and Daily Testing Activities*

Incoming loads are not monitored for H<sub>2</sub>S, but the haulers and Sundance personnel are required to wear personal monitors when H<sub>2</sub>S might be present. Treatment for H<sub>2</sub>S will no longer be provided.

Daily testing of the evaporation ponds for dissolved oxygen (DO), pH, and dissolved sulfide levels is no longer required.

### *Editorial Changes*

Minor editorial corrections were made throughout the document. References to “proposed” plans or facilities were removed and changed to existing conditions.

### *References*

19.15.11 NMAC Hydrogen Sulfide Gas

19.15.36 NMAC Surface Waste Management Facilities

20.2.3 NMAC Ambient Air Quality Standards

20.2.5 NMAC Source Surveillance

[https://mesonet.agron.iastate.edu/sites/windrose.phtml?station=HOB&network=NM\\_ASOS](https://mesonet.agron.iastate.edu/sites/windrose.phtml?station=HOB&network=NM_ASOS)

## APPLICATION FOR PERMIT SUNDANCE WEST

### VOLUME II: FACILITY MANAGEMENT PLANS SECTION 3: HYDROGEN SULFIDE (H<sub>2</sub>S) PREVENTION AND CONTINGENCY PLAN

#### TABLE OF CONTENTS

Section No.	Title	Page
1.0	INTRODUCTION.....	II.3-1
1.1	Site Location .....	II.3-1
1.2	Facility Description.....	II.3-1
1.3	Purpose.....	II.3-4
1.4	Hydrogen Sulfide Characteristics .....	II.3-6
1.5	Regulatory Requirements: 19.15.36 NMAC and 19.15.11 NMAC.....	II.3-7
2.0	EMERGENCY COORDINATORS .....	II.3-10
3.0	MONITORING.....	II.3-11
3.1	Incoming loads.....	II.3-11
3.2	Evaporation Pond Monitoring.....	II.3-11
4.0	IMPLEMENTATION, ASSESSMENT, AND NOTIFICATION .....	II.3-13
4.1	Implementation .....	II.3-13
4.2	Assessment.....	II.3-13
4.3	Notification of Authorities and General Public .....	II.3-18
5.0	EMERGENCY EQUIPMENT.....	II.3-20
5.1	Internal Communications.....	II.3-21
5.2	External Communications.....	II.3-21
5.3	Personnel Protection, First Aid, and Safety Equipment .....	II.3-21
6.0	RECORDKEEPING .....	II.3-22
7.0	COORDINATION AGREEMENTS .....	II.3-22
8.0	PLAN AMENDMENT .....	II.3-23
9.0	TRAINING .....	II.3-23

#### LIST OF FIGURES

Figure No.	Title	Page
II.3.1	SITE LOCATION MAP.....	II.3-2
II.3.2	SITE PLAN.....	II.3-3
II.3.3	EVAPORATION POND STATIONARY MONITORING.....	II.3-13
II.3.4	SITE EVACUATION MAP.....	II.3-16
II.3.5	HOSPITAL LOCATION MAP .....	II.3-17

## APPLICATION FOR PERMIT SUNDANCE WEST

### VOLUME II: FACILITY MANAGEMENT PLANS SECTION 3: HYDROGEN SULFIDE (H<sub>2</sub>S) PREVENTION AND CONTINGENCY PLAN

#### LIST OF TABLES

Table No.	Title	Page
II.3.1	FACILITIES.....	II.3-4
II.3.2	EMERGENCY RESPONSE AGENCIES AND CONTACTS.....	II.3-5
II.3.3	H <sub>2</sub> S EXPOSURE HEALTH RISK.....	II.3-6
II.3.4	IMMEDIATE ACTION PLAN .....	II.3-8
II.3.5	LIST OF EMERGENCY COORDINATORS.....	II.3-10
II.3.6	DELETED	
II.3.7	DELETED	
II.3.8	PART 29 RELEASE NOTIFICATION .....	II.3-15
II.3.9	DELETED	
II.3.10	EMERGENCY RESPONSE EQUIPMENT LIST .....	II.3-20

#### LIST OF ATTACHMENTS

Attachment No.	Title
II.3.A	SAFETY DATA SHEET FOR H <sub>2</sub> S
II.3.B	REQUEST FOR APPROVAL TO ACCEPT SOLID WASTE, OCD FORM C-138
II.3.C	AIR AND WATER INSPECTION REPORT FORM H <sub>2</sub> S MONITOR (TYPICAL)
II.3.D	INCIDENT REPORT FORM (TYPICAL)
II.3.E	RELEASE NOTIFICATION AND CORRECTIVE ACTION, OCD FORM C-141

## APPLICATION FOR PERMIT SUNDANCE WEST

### VOLUME II: FACILITY MANAGEMENT PLANS SECTION 3: HYDROGEN SULFIDE (H<sub>2</sub>S) PREVENTION AND CONTINGENCY PLAN

#### 1.0 INTRODUCTION

Sundance West is a commercial Surface Waste Management Facility for oil field waste processing and disposal services. The Sundance West Facility is subject to regulation under the New Mexico Oil and Gas Rules, specifically 19.15.36 NMAC, administered by the Oil Conservation Division (OCD). The Facility is designed in compliance with 19.15.36 NMAC, and will be constructed and operated in compliance with a Surface Waste Management Facility Permit issued by the OCD. The Facility is owned by, and will be constructed and operated by, Sundance West, Inc.

#### 1.1 Site Location


The Sundance West site is located approximately 3 miles east of Eunice, 18 miles south of Hobbs, and approximately 1.5 miles west of the Texas/New Mexico state line in unincorporated Lea County, New Mexico (NM). The Sundance West site is comprised of a 320-acre ± tract of land located in the South ½ of Section 30, Township 21 South, Range 38 East, Lea County, NM. Site access will be provided via NM 18 and Wallach Lane. A Site Location Map is provided as **Figure II.3.1**.

#### 1.2 Facility Description


The Sundance West Facility is a commercial Surface Waste Management Facility that will comprise a 320-acre ± tract of land that will include two main components, a liquid oil field waste Processing Area (80 acres ±), and an oil field waste Landfill (180 acres ±). Oil field wastes are delivered to the Sundance West Facility from oil and gas exploration and production operations in southeastern NM and west Texas. The Site Plan provided as **Figure II.3.2** identifies the locations of the Processing Area and Landfill facilities. The facilities are detailed in **Table II.3.1**.

II.3-1









**TABLE II.3.1**  
**Facilities<sup>1</sup>**  
**Sundance West**

<b>Description</b>	<b>No.</b>
Oil field waste disposal landfill	1
Produced water load-out points	8
Produced water tanks	45
Mechanical oil/water separation unit	4
Evaporation ponds	10
Stabilization and Solidification Area	1
Oil treatment plant	1
Crude oil receiving tanks	3
Oil sales tanks	2
Customer jet wash	1 (6 bays)

*Note:*

<sup>1</sup>Subject to change. The facilities are based on projected waste types and volumes; therefore this list may be modified in response to changes in waste streams, technology, etc.

### **1.3 Purpose**

The purpose of this Hydrogen Sulfide (H<sub>2</sub>S) Prevention and Contingency Plan (the Plan) is to enhance awareness and establish measures to protect employees from occupational exposure to H<sub>2</sub>S while allowing them to perform their assigned duties. The Plan is also designed to protect customers and visitors to the Sundance West Facility, as well as the general public and nearby land users.

This Plan prescribes measures for:

- Constant personnel monitoring.
- Stationary monitoring points at the Facility evaporation ponds.
- Augmenting the monitoring procedures in the event that H<sub>2</sub>S is detected in excess of 10 parts per million (ppm).
- Minor, Major, and Critical Alarm levels and actions.
- Notifying Authorities and General Public in the unlikely event of a release as defined in 19.15.29 NMAC.

Sundance West will invite the local emergency response authorities identified in **Table II.3.2** to the site for a briefing on this Plan. During this briefing, Sundance West will discuss notification, emergency response procedures, and evacuation plans. The H<sub>2</sub>S monitoring program will be implemented during the active life of the Facility.



**TABLE II.3.2**  
**Emergency Response Agencies and Contacts**  
**Sundance West**

<b>Agency/Organization</b>	<b>Emergency Number</b>
<b>1. Fire</b>	
Eunice Fire Department	911 or (575) 394-2112
<b>2. Police</b>	
Lea County Sheriff's Department	911 or (575) 396-3611
New Mexico State Police	911 or (575) 392-5580
<b>3. Medical/Ambulance</b>	
Eunice EMS	911 or (575) 394-2112
Lea Regional Medical Center	(575) 492-5000
5419 N. Lovington Highway	
Hobbs, NM 88240	
<b>4. Emergency Response Firm</b>	
Phoenix Environmental, LLC.	(575) 391-9685
2113 N French Drive	
Hobbs, NM 88240	
<b>5. OCD Emergency Response Contacts</b>	
Oil Conservation Division	(575) 393-6161
1625 N. French Drive	
Hobbs, NM 88240	
Mobile Phone	(575) 370-3180
Oil Conservation Division	(505) 476-3440
1220 South St. Francis Drive	
Santa Fe, NM 87505	
<b>6. State Emergency Response Contacts</b>	
Environmental Emergency 24 hr. (NMED)	(505) 827-9329
New Mexico Environment Department	(505) 827-0197
Solid Waste Bureau, Santa Fe	
<b>7. Local Emergency Response Contacts</b>	
Lea County Emergency Management	(575) 391-2983
<b>8. Federal Emergency Response Contacts</b>	
National Emergency Response Center	
(U.S. Coast Guard)	(800) 424-8802
Region VI Emergency Response Hotline	
(USEPA)	(214) 665-2200

## 1.4 Hydrogen Sulfide Characteristics

H<sub>2</sub>S is a colorless and flammable gas with a distinct odor. Being heavier than air, H<sub>2</sub>S tends to accumulate at the floor of poorly ventilated spaces. It is found in petroleum and natural gas and is sometimes present in groundwater. The odor of hydrogen sulfide gas can be perceived at levels as low as 10 parts per billion (ppb). At levels of 50-100 ppm, it may cause the human sense of smell to fail. Limited exposure to low concentrations of H<sub>2</sub>S can result in eye irritation, sore throat, coughing, shortness of breath, and fluid in the lungs. These symptoms usually recede in a few weeks in the absence of continued exposure. Long-term, low-level exposure may result in fatigue, loss of appetite, headaches, irritability, poor memory, and dizziness. Exposure to high concentrations of H<sub>2</sub>S can lead to eye damage, loss of sense of smell, pulmonary edema (swelling and/or fluid accumulation in the lungs), loss of breathing and death. General risks associated with H<sub>2</sub>S contact are summarized on **Table II.3.3**, and more detailed chemical hazard information for H<sub>2</sub>S is provided on the material safety data sheet (MSDS) furnished in **Attachment II.3.A**.

**TABLE II.3.3**  
**H<sub>2</sub>S Exposure Health Risk**  
**Sundance West**

<b>H<sub>2</sub>S EXPOSURE LEVEL<sup>1</sup></b>	<b>HEALTH RISK</b>
Low (0-10 ppm)	Eye, nose, and throat irritation; coughing, shortness of breath, fluid in the lungs
Moderate (10-50 ppm)	Headache, dizziness, nausea and vomiting, coughing and breathing difficulty, loss of sense of smell
High (50-200 ppm) <sup>2</sup>	Severe respiratory tract irritation, loss of sense of smell, eye damage, shock, convulsions, coma, pulmonary edema (swelling and/or fluid accumulation in the lungs), death

<sup>1</sup>General data obtained from [www.osha.gov/hydrogen-sulfide/hazards](http://www.osha.gov/hydrogen-sulfide/hazards)

<sup>2</sup>NIOSH Immediate Danger to Life or Health (IDLH) is 100 ppm

The oil field waste types, and engineering design and operating procedures specific to the Sundance West Facility, will mitigate against the potential release of H<sub>2</sub>S in to the environment. The measures deployed by Sundance West that minimize the potential generation of releases include:

- General screening of existing and new deliveries
- Stationary monitoring points at the Facility evaporation ponds.
- Personnel monitoring.
- Employee training.

The cornerstone of this Plan consists of routine H<sub>2</sub>S monitoring conducted for the Facility evaporation ponds to verify that the regulatory limits for H<sub>2</sub>S are not exceeded. This approach to monitoring has proven effective in reducing H<sub>2</sub>S concentrations and successful in eliminating the need for H<sub>2</sub>S Contingency Plan implementation as described in 19.15.11.9 NMAC (i.e., to address H<sub>2</sub>S > 100 ppm). In addition, this Plan includes an Immediate Action Plan (**Table II.3.4**) for specific actions to address H<sub>2</sub>S > 10 ppm, H<sub>2</sub>S > 20 ppm, and H<sub>2</sub>S > 100 ppm.

### 1.5 Regulatory Requirements: 19.15.36 NMAC and 19.15.11 NMAC

The Rules for Surface Waste Management Facilities (19.15.36 NMAC) address the monitoring and management of H<sub>2</sub>S in 19.15.36.8.C.(8):

**19.15.36.8 SURFACE WASTE MANAGEMENT FACILITY PERMITS AND APPLICATION REQUIREMENTS**

*C. Application requirements for new facilities, major modifications and permit renewals. An applicant or operator shall file an application, form C-137, for a permit for a new surface waste management facility, to modify an existing surface waste management facility or for permit renewal with the environmental bureau in the division's Santa Fe office. The application shall include:*

*(8) a hydrogen sulfide prevention and contingency plan that complies with those provisions of 19.15.11 NMAC that apply to surface waste management facilities;*

This Plan considered the applicability of the American Petroleum Institute (API) Recommended Practice 55 (RP-55), paragraph 7.6 to address H<sub>2</sub>S >30 ppm. Should monitoring results identify unexpected concentrations of H<sub>2</sub>S in excess of 30 ppm (RP-55 limit) in a public area, proper notification would be required. The RP-55 limit of 30 ppm will result in a radius of exposure (ROE) of 250 ft from the point of release (assuming a release rate of 100 SCFH on Figure C-2 of RP-55). This ROE is depicted on **Figure II.3.2**, and there are no “public areas” within this ROE.

**TABLE II.3.4**  
**IMMEDIATE ACTION PLAN**  
**Sundance West**

### Overview

Six sensors are installed to monitor H<sub>2</sub>S concentrations around the evaporation ponds. The six sensors communicate wirelessly through radio to the GDS C2 controller installed on a steel post on the west side of the ponds. The GDS controller has an audible alarm and is outfit with a rotating red strobe. The controller is programmed to send email and text notifications whenever alarm conditions are present. Alarms will include information on the sensor (channel) producing the alarm. A site map of the ponds can be used to identify the location of the alarming sensor. Personnel monitors will also follow the same alarm conditions and actions. The alarm conditions are outlined in the table below, with concentrations listed in parts per million (ppm).

Alarm Type	Alarm Condition
Minor	10 ppm ≤ Concentration < 20 ppm
Major	20 ppm ≤ Concentration < 100 ppm
Critical	100 ppm ≤ Concentration

Wind socks were installed on the east and west ends of the northern section of chain link fence surrounding the ponds. The purpose of the wind socks is to indicate the direction of the wind so that site personnel can move away from the potential source. Wind speeds and direction will also be monitored and recorded daily when feasible.

### Minor Alarm

A minor alarm is reached when an H<sub>2</sub>S concentration greater than or equal to 10 ppm and less than 20 ppm is observed at any of the six sensors. If a minor alarm is reached the procedures below shall be implemented:

- Evacuate and move upwind of the area. Notify the Emergency Coordinator (EC).
- Monitor downwind concentrations.
- Obtain analysis of the dissolved sulfides in the ponds if feasible.

### Major Alarm

A major alarm is reached when an H<sub>2</sub>S concentration greater than or equal to 20 ppm, and less than 100 ppm is observed. In the case of a major alarm the following procedures shall be implemented:

- Evacuate and move upwind of the area. Notify the Emergency Coordinator (EC).
- Evacuate the area following the site evacuation plan and notify the Emergency Coordinator if levels remain greater than 20 ppm for more than 10 minutes.
- Remain upwind of the release until an assessment of the conditions has been made.
- Assess the source, severity, and extent of the alarm using appropriate personal protective equipment (i.e. self-contained breathing apparatus).
- Notify authorities (NM State Police, Lea County Sheriff, Lea County Emergency Management, and OCD) if levels remain greater than 20 ppm for more than 10 minutes..
- Recordkeeping

## Critical Alarm

A critical alarm is reached when an H<sub>2</sub>S concentration greater than or equal to 100 ppm is observed. In the case of a critical alarm the following procedures shall be implemented in addition to the actions for a Major Alarm:

- Evacuate the area following the site evacuation plan and notify the Emergency Coordinator.
- Close the facility if levels reach 20 ppm at the downwind boundary.
- Notify authorities (NM State Police, Lea County Sheriff, Lea County Emergency Management, and OCD).
- Recordkeeping

## SITE EVACUATION PROCEDURE

When evacuation is required, the following procedures will be followed:

1. Facility personnel will be alerted directly or using the Facility telephone, cellular telephones, or radios.
2. Vehicles delivering waste will be diverted away from the location of the emergency and routed towards the Facility exit (**Figure II.3.2**).
3. All Facility operating equipment will be shut down.
4. Personnel will be directed to proceed to the Facility Gatehouse which will be the primary meeting locations (**Figure II.3.4**). The EC will identify missing persons at that time.
5. If the emergency involves the Facility Gatehouse or its immediate environs, the intersection of NM 18 and Wallach Lane will be the secondary assembly point and evacuation routes to this location will be utilized (as applicable).
6. If the emergency precludes access to both, the Facility Gatehouse and the intersection of NM 18 and Wallach Lane, personnel will evacuate the site via an auxiliary access gate at the east end of the facility.
7. Once assembled, personnel will stand by to afford assistance and coordinate further actions.

## 2.0 EMERGENCY COORDINATORS

Sundance West has designated individual specialists with the responsibility and authority to implement response measures in the event of an emergency which threatens freshwater, public health, safety or the environment per 19.15.36.13.N.(3) NMAC. The Primary, Alternate, and on-site Emergency Coordinators (ECs; **Table II.3.5**) will be thoroughly familiar with all aspects of this Plan; operations and activities at the Facility; location and characteristics of waste to be managed; the repository of all records within the Facility; and the Facility layout. **Table II.3.5** provides a list of names, designations, titles, and phone numbers for each EC, who will be formally identified to OCD prior to commencing Facility operations.

**TABLE II.3.5**  
**List of Emergency Coordinators\***  
**Sundance West**

### Primary Emergency Coordinator

Name: Joe Carrillo  
Title: Corporate Plant Manager  
Address: 605 Ave J  
Eunice, NM 88231

Work Phone: (575) 394-2511  
Mobile Phone: (575) 390-0342  
Home Phone: NA

### Alternate Emergency Coordinator

Name: TBD  
Title: TBD  
Address: TBD  
TBD

Work Phone: TBD  
Mobile Phone: TBD  
Home Phone: TBD

### Onsite Emergency Coordinator

Name: TBD  
Title: TBD  
Address: TBD  
TBD

Work Phone: TBD  
Mobile Phone: TBD  
Home Phone: TBD

*\*Or as designated by Sundance West.*

The ECs are responsible for coordinating emergency response measures and have the authority to commit the resources required for implementation of this Plan. A designated EC will be available to respond to emergencies 24 hours a day, 7 days a week. The Sundance West employee who identifies an emergency situation will contact an EC directly; or via phone or radio. Contact will be attempted with each EC (Primary, Alternate, and the On-site) until communication is achieved (**Table II.3.5**). Upon arrival at the scene of an emergency, the first EC to arrive will assume responsibility for initiating response measures. If more than one EC responds, authority is assigned to the highest-ranking EC.

In the rare case that an EC cannot be contacted in an emergency, the Sundance West employee who identifies the emergency will make every effort to follow the emergency procedures outlined in this Plan until an EC or emergency authority (local, state, or federal; **Table II.3.2**) arrives to assist or take charge. The term “EC” as used throughout this Plan to references the responsible Emergency Coordinator at the scene of an emergency regardless of whether that EC is the Primary, Alternate, On-site EC, or EC designee. This Plan will be amended as described in Section 8.0 if the list of ECs changes, with updates submitted in a timely manner to OCD and filed on-site.

### **3.0 MONITORING**

#### **3.1 Incoming loads**

Sundance West personnel will wear H<sub>2</sub>S personal monitors under circumstances where H<sub>2</sub>S may be present. The monitors will issue a visual and audible signal at 10 ppm of H<sub>2</sub>S in the ambient air that becomes more rapid at 20 ppm. The Immediate Action Plan shall be followed in the event of an H<sub>2</sub>S detection of 10 ppm or greater.

#### **3.2 Evaporation Pond Monitoring**

##### **3.2.1 Stationary Monitors**

Evaporation ponds are monitored for the presence of H<sub>2</sub>S by recording at continuous monitors maintained along the outside perimeter of the pond area as shown on **Figure II.3.3**. These monitors can be observed remotely via the internet and measurements are recorded every 5 minutes on a data logging system. Wind socks are placed at the East and West ends of the Northern fence (shown in **Figure II.3.3**), which will be visible from all principle working areas at all times. Wind speeds and direction will also be monitored and recorded regularly when feasible.




## GENERAL NOTES:

1. HYDROGEN SULFIDE (H<sub>2</sub>S) MONITORING SYSTEM INCLUDES 6 H<sub>2</sub>S SENSORS (0–100 PPM).
2. BFT–44 H<sub>2</sub>S SENSOR IS CO–LOCATED WITH THE C2/TX CONTROLLER.
3. 110/220 VAC POWER REQUIRED FOR THE C2/TX CONTROLLER AND THE BFT–44 SENSOR.

## KEY NOTES:

- ① GDS MODEL C2–TX WIRELESS CONTROLLER WITH OMNIDIRECTIONAL ANTENNA, 100 dB PIEZO BUZZER, AND RED STROBE. MOUNTED ON A POLE IN THE GROUND.
- ② GDS MODEL GASMAX/TX BATTERY POWERED WIRELESS GAS MONITOR W/ OMNIDIRECTIONAL ANTENNA MOUNTED ON WEIGHTED SENSOR STAND WITH MOUNTING PLATE.
- ③ GDS MODEL GASMAX/TX BATTERY POWERED WIRELESS GAS MONITOR W/ OMNIDIRECTIONAL ANTENNA MOUNTED ON THE EXISTING CHAIN LINK FENCE.
- ④ BFT–44 H<sub>2</sub>S SENSOR CONNECTED TO A GDS MODEL GM/TXDC WIRELESS TRANSMITTER MOUNTED ON THE ELECTRICAL RACK.
- ⑤ 18" X 60" WIND SOCK WITH SOLAR POWERED LIGHT.





**TABLE II.3.7  
DELETED****4.0 IMPLEMENTATION, ASSESSMENT, AND NOTIFICATION**

The following subsections present a series of procedures for implementation, assessment, and notification of appropriate authorities in the unlikely event that a H<sub>2</sub>S emergency develops (19.15.11.9 NMAC).

**4.1 Implementation**

This H<sub>2</sub>S Contingency Plan will be implemented when an imminent or actual emergency situation develops that represents a potential impact to fresh water, public health, safety or the environment. The circumstances that could require implementation of this Plan includes the release of H<sub>2</sub>S gas.

**Table II.3.4** lists the implementation, assessment, and notification procedures that will be followed in the event of an emergency. Assessment and notification are discussed further in Sections 4.2 and 4.3.

**4.2 Assessment**

In the event of a release, the EC will immediately identify the character, source, amount and extent of released materials, if possible; as well as assess the potential impact to fresh water, public health, safety or the environment. During an emergency, the EC may amend this Plan, as necessary, to protect fresh water, public health, safety or the environment (19.15.11.9.F NMAC). The EC will also assess the circumstances of an emergency situation and determine the responses required to:

- provide notifications to appropriate agencies and the general public
- implement appropriate response and recordkeeping procedures

The assessment provides the EC with critical data needed to determine whether an evacuation is necessary, whether emergency authorities should be contacted, and whether Sundance West should attempt to control the release with on-site personnel and equipment. **Table II.3.8** provides OCD descriptions of “major” and “minor” releases which are applicable for assessment purposes (19.15.29.7 – 11 NMAC). This section contains additional, detailed information regarding the Site Evacuation Plan (**Table II.3.4**), and Section 5.0 addresses control procedures.

#### **4.2.1 Site Evacuation Plan**

Based upon the type of waste materials and treatment received at Sundance West, the potential for a Facility evacuation is unlikely (19.15.11.9.B.(2)(a) NMAC). However, various circumstances could arise warranting a Facility evacuation. In an emergency situation, the EC is the individual responsible for determining when evacuation of the Facility is required.

When conditions warrant immediate evacuation, on-site persons (e.g., Facility personnel, haulers, visitors, vendors, etc.) will be directed to proceed immediately to evacuate through the main gates (**Figure II.3.4**), the primary evacuation route. Sundance West Personnel will exercise good judgment and common sense in using the primary evacuation route to exit the Facility, or selecting the most appropriate alternative evacuation route, if necessary. Assembly points and primary/secondary evacuation routes are provided on **Figure II.3.4**. Driving directions to the nearest hospital are included as **Figure II.3.5**, and **Table II.3.4** provides detailed procedures for evacuating the Facility.

**TABLE II.3.8**  
**Part 29: Release Notification Sundance West**

**19.15.29.7 DEFINITIONS:**

- A.** "Major release" means:
- (1) an unauthorized release of a volume, excluding gases, in excess of 25 barrels;
  - (2) an unauthorized release of a volume that:
    - (a) results in a fire;
    - (b) will reach a watercourse;
    - (c) may with reasonable probability endanger public health; or
    - (d) results in substantial damage to property or the environment;
  - (3) an unauthorized release of gases in excess of 500 MCF; or
  - (4) a release of a volume that may with reasonable probability be detrimental to water or exceed the standards in Subsections A and B or C of 19.15.30.9 NMAC.
- B.** "Minor release" means an unauthorized release of a volume, greater than five barrels but not more than 25 barrels; or greater than 50 MCF but less than 500 MCF of gases.

**19.15.29.8 RELEASE NOTIFICATION:**

- A.** The person operating or controlling either the release or the location of the release shall notify the division of unauthorized release occurring during the drilling, producing, storing, disposing, injecting, transporting, servicing or processing of oil, gases, produced water, condensate or oil field waste including regulated NORM, or other oil field related chemicals, contaminants or mixture of the chemicals or contaminants, in accordance with the requirements of 19.15.29 NMAC.
- B.** The person operating or controlling either the release or the location of the release shall notify the division in accordance with 19.15.29 NMAC with respect to a release from a facility of oil or other water contaminant, in such quantity as may with reasonable probability be detrimental to water or exceed the standards in Subsections A and B or C of 19.15.30.9 NMAC.

**19.15.29.9 REPORTING REQUIREMENTS:** The person operating or controlling either the release or the location of the release shall provide notification of releases in 19.15.29.8 NMAC as follows.


- A.** The person shall report a major release by giving both immediate verbal notice and timely written notice pursuant to Subsections A and B of 19.15.29.10 NMAC.
- B.** The person shall report a minor release by giving timely written notice pursuant to Subsection B of 19.15.29.10 NMAC.

**19.15.29.10 CONTENTS OF NOTIFICATION:**


- A.** The person operating or controlling either the release or the location of the release shall provide immediate verbal notification within 24 hours of discovery to the division district office for the area within which the release takes place. In addition, the person shall provide immediate verbal notification of a release of a volume that may with reasonable probability be detrimental to water or exceed the standards in Subsections A and B or C of 19.15.30.9 NMAC to the division's environmental bureau chief. The notification shall provide the information required on form C-141.
- B.** The person operating or controlling either the release or the location of the release shall provide timely written notification within 15 days to the division district office for the area within which the release occurs by completing and filing form C-141. In addition, the person shall provide timely written notification of a release of a volume that may with reasonable probability be detrimental to water or exceed the standards in Subsections A and B or C of 19.15.30.9 NMAC to the division's environmental bureau chief within 15 days after the release is discovered. The written notification shall verify the prior verbal notification and provide appropriate additions or corrections to the information contained in the prior verbal notification.

**19.15.29.11 CORRECTIVE ACTION:** The responsible person shall complete division-approved corrective action for releases that endanger public health or the environment. The responsible person shall address releases in accordance with a remediation plan submitted to and approved by the division or with an abatement plan submitted in accordance with 19.15.30 NMAC.









**A: Sundance West**, Wallach Lane & NM-18, Eunice, NM 88231

- |   |         |
|---|---------|
| 1. Start out going WEST on WALLACH LN toward NM-18N | 0.0 mi  |
| 2. Turn RIGHT on NM-18N                             | 18.0 mi |
| 3. Turn LEFT onto E SANGER ST/CR-65                 | 0.5 mi  |
| 4. Turn SLIGHT RIGHT onto N TURNER ST               | 1.3 mi  |
| 5. N TURNER ST becomes NM-18N                       | 3.1 mi  |
| 6. Turn LEFT onto GERRY ST                          | 0.1 mi  |
| 7. Arrive 5419 N LOVINGTON HWY                      | 0.0 mi  |

**B: Lea Regional Medical Center, 5419 N Lovington Hwy, Hobbs, NM 88240-9100**

Note: A to B Travel Estimates: 35 minutes / 23.86 miles

## HOSPITAL LOCATION MAP

SUNDANCE WEST  
SURFACE WASTE MANAGEMENT FACILITY  
LEA COUNTY, NEW MEXICO



Gordon Environmental, Inc.  
Consulting Engineers

213 S. Camino del Pueblo  
Bernalillo, New Mexico, USA  
Phone: 505-867-6990  
Fax: 505-867-6991

DATE: 02/05/2015	CAD: HOSPITAL.dwg	PROJECT #: 530.06.01
DRAWN BY: DMI	REVIEWED BY: DRT	FIGURE II.3.5
APPROVED BY: IKG	gek@gordonenvironmental.com	



NOT TO SCALE

Map downloaded from MAPQUEST, September 15, 2009  
Drawing: P:\acad 2003\530.06.01\PERMIT FIGURES\HOSPITAL.dwg  
Date/Time: Feb. 05, 2015-12:52:43  
Copyright © All Rights Reserved, Gordon Environmental, Inc. 2015

## TABLE II.3.9 DELETED

### 4.3 Notification of Authorities and General Public

This Section provides a series of procedures for implementation and notification of appropriate authorities in the event that a specific emergency develops (19.15.11.16 NMAC). Whenever there is an imminent or actual emergency, the EC will immediately contact on-site persons (Facility personnel, visitors, vendors, haulers, etc.) via on-site communication systems, as well as notify the appropriate state and local agencies (**Table II.3.2**), as necessary. OCD will be notified within 4 hours after the Contingency Plan has been activated.

**Table II.3.2** provides a list of emergency response agencies and contacts that may need to be notified depending on the type and extent of an emergency situation. **Table II.3.2** will be posted as appropriate and near on-site telephones for easy access by Sundance West personnel. Fire, police, and medical authorities will be contacted, as necessary, in an emergency situation (**Table II.3.2**).

**Table II.3.8** provides specific information regarding notification of OCD in the case of a release, which by definition includes breaks, leaks, spills, releases, fires or blowouts. In addition, **Table II.3.8** also provides OCD definitions for “major” and “minor” releases.

Additional State, Federal, and other local emergency contact numbers are provided and should be used as deemed appropriate to the situation (**Table II.3.2**). If the EC determines that the incident could threaten fresh water, human health, public safety or the environment beyond the limits of the Facility, the EC will notify the National Response Center and USEPA at the following phone numbers (also included on **Table II.3.2**):

- National Response Center - 24 Hr. Hotline: (800) 424-8802
- Region VI Emergency Response Hotline (USEPA): (214) 665-2200

The EC's notification to authorities will include the following information, as listed on the Incident Report Form (**Attachment II.3.D**):

- name and telephone number of person reporting the incident
- name and address of Facility
- time and type of incident (e.g., hazardous material release, fire)

II.3-18

P:\FILES\530.06.01\PermitApp\RAI.1\Volume II\II.3-H2S\SWest-II.3-H2SPlan\_August.2016.docx

- name and quantity of material(s) involved, to the extent known
- extent of injuries, if any
- possible hazards to human health or the environment
- other information requested by the response entity

## 5.0 EMERGENCY EQUIPMENT

The following sections describe emergency equipment at Sundance West that will be available for responding to emergency situations. An Emergency Response Equipment List describing the equipment, quantity, location, and uses is provided as **Table II.3.10**.

**TABLE II.3.10**  
**Emergency Response Equipment List<sup>1</sup>**  
**Sundance West**

Equipment Description	Quantity	Location	Use(s)
10 lb ABC rated fire extinguisher	2	Facility Gatehouse	Firefighting
10 lb ABC rated fire extinguisher	2	Trucks	Firefighting
10 lb ABC rated fire extinguisher	1	Heavy Equipment	Firefighting
20 lb ABC rated fire extinguisher	1	Crude Oil Recovery Tanks	Firefighting
20 lb ABC rated fire extinguisher	1	Centrifuge Building	Firefighting
20 lb ABC rated fire extinguisher	1	Oil Sales Tanks	Firefighting
20 lb ABC rated fire extinguisher	1	Produced Water Tanks	Firefighting
20 lb ABC rated fire extinguisher	1	Diesel Storage Tank	Firefighting
Loader	1	Facility	Berm Repair
Oil Booms	4	NE Corner of Pond	Oil Containment
Self-contained Breathing Apparatus	1 per employee	Facility Gatehouse	Protective gear for employees
Pair leather gloves	1 per employee	Assigned to employee	Protective gear for employees
NOMEX Coveralls	7 per Employee	Assigned to Employee	Protective gear for employees
Pair safety glasses	1 per employee	All employee workstations	Protective gear for employees
Round-point wood handled shovels	2	Process Area Building	Contain spillage, putting out fires
First Aid Kit	1	Facility Gatehouse	First Aid
First Aid Kit	1 per vehicle	Facility Vehicles	First Aid
Eye Wash Station	1	Produced Water Receiving Tanks	First Aid
Portable 2-way radio	1 per employee	Base unit at Facility Gatehouse	Communications
Cell Phones	min. 3	Facility Manager Facility Operator Facility Operator	Communications
Office Phone	2	Facility Gatehouse	Communications
Mobile pressure washer	1	Mobile	Decontaminating equipment

Notes:

<sup>1</sup>Subject to change in response to waste receipts, regulatory requirements, technology, etc.



### 5.1 Internal Communications

Communications at Sundance West will be accomplished via cellular telephones, land lines, and two-way radios. These systems provide Facility personnel with immediate emergency notification capabilities, and the opportunity to receive instructions in the event of an emergency incident. Any mechanical difficulties with the communications equipment will be promptly repaired. Internal communication devices are also listed on **Table II.3.10**.

### 5.2 External Communications

The land-line telephones and cell phones located at Sundance West will have outside access in the event that notification of the local emergency response authorities is required (i.e., fire department, ambulance, etc.). Key Facility personnel including the ECs, Facility Manager, etc., will carry cellular telephones for contacting outside agencies. The cellular telephones also provide a backup means for contacting emergency authorities in the event they cannot be reached by conventional telephone lines. Emergency phone numbers will be posted in the Facility Gatehouse and provided to employees on laminated pocket cards. External communication devices are also listed on **Table II.3.10**.

### 5.3 Personnel Protection, First Aid, and Safety Equipment

Personal protective equipment (PPE) necessary for responding to a potential release of hazardous materials are maintained in on-site buildings (Facility Gatehouse and the Produced Water Facility) and/or issued to each employee (**Table II.3.10**). These items include Tyvek suits, gloves, safety glasses, hearing protection, self-contained breathing apparatus (SCBA), etc.

First aid and safety equipment are maintained at strategic locations at Sundance West as shown on **Table II.3.10**. Safety equipment located at the Facility includes industrial first aid kits, fire extinguishers, an eye wash station, etc. An emergency shower is located at the Produced Water Facility. First aid kits are placed in the Facility Gatehouse and the Produced Water Facility. In addition, first aid kits are maintained in all Facility vehicles, including heavy equipment. Prominent signs will be placed identifying the location of health and safety equipment, and emergency response items (e.g., fire extinguishers).

## 6.0 RECORDKEEPING

The EC will be responsible for ensuring that emergency response actions are fully documented. The Primary EC may complete the documentation requirements or delegate to another EC. The Incident Report Form (**Attachment II.3.D**) illustrates the information that will be recorded as a result of any emergency incident and related response action. This form will be signed by both the EC and the Facility Manager. Copies of the form filed for each incident will be retained for OCD review as part of the Facility Operating Record.

In addition, in the case of an unauthorized release at Sundance West, the OCD will be notified pursuant to 19.15.29 NMAC. As defined by OCD a “release” is any “*breaks, leaks, spills, releases, fires or blowouts involving crude oil, produced water, condensate, drilling fluids, completion fluids or other chemical or contaminant or mixture thereof, including oil field wastes and natural gases to the environment*” (19.15.2.7.R(4) NMAC). A major release (19.15.29 NMAC; **Table II.3.8**) includes an unauthorized release of any volume which may, with reasonable probability, endanger public health; or an unauthorized release of natural gases in excess of 500 thousand cubic feet (mcf); or a release of any volume which may with reasonable probability endanger public health or results in substantial damage to property or to the environment, cause detriment to water, or exceed the standards in 19.15.30 NMAC. A major release requires both immediate verbal notification (within 24 hours), as well as timely written notification to OCD (within 15 days) using OCD Form C-141 (*Release Notification and Corrective Action*). A minor release (**Table II.3.8**) is an unauthorized release of greater than 50 mcf but less than 500 mcf of natural gases. A minor release requires timely written notice. A copy of OCD Form C-141 is provided as **Attachment II.3.E**. Copies of the Form filed for each incident will be retained on-site as part of the Facility Operating Record.

## 7.0 COORDINATION AGREEMENTS

A copy of this Plan will be made available to the organizations identified in **Table II.3.2**. This Plan serves to familiarize each of the identified organizations with the operations of the Facility and types of emergencies and responses that may be required. Each agency will be encouraged to visit the Facility for purposes of assessing site operations, and providing input regarding emergency response procedures (19.15.11.9.B.(2)(e) NMAC).

## 8.0 PLAN AMENDMENT

The EC will be responsible for assuring that updates to or amendments of this Plan are conducted and recorded in the event of any of the following (19.15.11.9.F NMAC):

1. The Facility Permit is revised or modified with potential impacts on this Plan.
2. The OCD mandates it, including responses to regulatory updates.
3. The Plan fails in an emergency.
4. Modification to the Facility design, construction, operation, maintenance or other circumstances that changes the potential circumstance or locations for fires, explosion, or releases of hazardous oil field waste constituents; or related changes in the appropriate emergency response.
5. The list of ECs changes.
6. The list of emergency equipment changes significantly.

The updated Plan will be distributed to OCD and made available to the organizations identified in **Table II.3.2** with a cover letter highlighting any substantive changes. Proposed changes will be in compliance with 19.15.36 NMAC.

## 9.0 TRAINING

The EC or Facility training representative will ensure all new and existing employees are trained on the H<sub>2</sub>S Prevention and Contingency Plan at least annually; or when significant changes to the Plan have been made, whichever is more frequent. Prior to any new employee commencing work, a training session separate from the standard annual training will be conducted to provide specific proficiency in H<sub>2</sub>S safety and procedures. Training will include both classroom drills and field exercises simulating H<sub>2</sub>S monitoring, potential releases, and evacuation procedures. Included in this training are H<sub>2</sub>S hazards identification and detection, personal protection, and contingency procedures.

**APPLICATION FOR PERMIT  
SUNDANCE WEST**

**VOLUME II: FACILITY MANAGEMENT PLANS  
SECTION 3: HYDROGEN SULFIDE (H<sub>2</sub>S) PREVENTION AND  
CONTINGENCY PLAN**

**ATTACHMENT II.3.A  
MATERIAL SAFETY DATA SHEET FOR H<sub>2</sub>S**

MSDS Code: 001909

Status: Final

Page 1/7

Date of Issue: 13-Oct-2005



# MATERIAL SAFETY DATA SHEET

## Hydrogen Sulfide

### 1. PRODUCT AND COMPANY IDENTIFICATION

**Product Name:** Hydrogen Sulfide  
**Synonyms:** H<sub>2</sub>S  
Sour Gas  
Sulfuretted Hydrogen  
Hepatic Gas  
Hydrosulfuric Acid  
Alliance - Hydrogen Sulfide - 1605  
Ferndale - Hydrogen Sulfide - 1605  
LAR - Acid Gas  
LAR - Sour Gas  
Santa Maria - Acid gas  
Santa Maria - Sour Gas  
Trainer - Hydrogen Sulfide - S173  
Wood River - Hydrogen Sulfide - 100240  
**Intended Use:** Refinery by-product  
**Chemical Family:** Inorganic Gas

**Responsible Party:** ConocoPhillips  
600 N. Dairy Ashford  
Houston, Texas 77079-1175

**MSDS Information:** 800-762-0942  
MSDS@conocophillips.com

### Emergency Overview

#### 24 Hour Emergency Telephone Numbers:

Spill, Leak, Fire or Accident Call CHEMTREC:

North America: (800) 424-9300

Others: (703) 527-3887 (collect)

California Poison Control System: (800) 356-3219

**Health Hazards/Precautionary Measures:** Poisonous hydrogen sulfide gas. Harmful if inhaled. Causes severe eye irritation. Use with ventilation adequate to keep exposure below recommended limits, if any. Do not breathe gas. Avoid contact with eyes. Wash thoroughly after handling.

**Physical Hazards/Precautionary Measures:** Flammable gas. Can cause flash fire. Keep away from heat, sparks, flames, static electricity or other sources of ignition. Do not enter storage areas or confined space unless adequately ventilated.

**Appearance:** Colorless  
**Physical Form:** Gas  
**Odor:** Rotten egg (odorless at high concentrations or after prolonged exposure at low concentrations)

#### NFPA 704 Hazard Class:

**Health:** 4 (Extreme)  
**Flammability:** 4 (Extreme)  
**Instability:** 0 (Least)

MSDS Code: 001909

Status: Final

Page 2/7

Date of Issue: 13-Oct-2005

## 2. COMPOSITION / INFORMATION ON INGREDIENTS

HAZARDOUS COMPONENTS					
Component / CAS No:	Percent (%)	ACGIH:	OSHA:	NIOSH:	Other:
Hydrogen Sulfide 7783-06-4	100	10 ppm TWA 14 mg/m <sup>3</sup> TWA 15 ppm STEL 21 mg/m <sup>3</sup> STEL	20 ppm CEIL 50 ppm 10 min. peak	100 ppm IDLH	---

Note: State, local or other agencies or advisory groups may have established more stringent limits. Consult an industrial hygienist or similar professional, or your local agencies, for further information.

1%=10,000 PPM.

NE=Not Established

## 3. HAZARDS IDENTIFICATION

### Potential Health Effects

**Eye:** Severe eye irritant. Contact may cause stinging, watering, redness, swelling, and eye damage.

**Skin:** Skin contact is unlikely. No information available on skin absorption.

**Inhalation (Breathing):** Toxic. May be harmful if inhaled.

**Ingestion (Swallowing):** This material is a gas under normal atmospheric conditions and ingestion is unlikely.

**Signs and Symptoms:** Effects of overexposure may include irritation of the eyes, nose, throat, and respiratory tract, blurred vision, photophobia (sensitivity to light), and pulmonary edema (fluid accumulation in the lungs). Severe exposures can result in nausea, vomiting, muscle weakness or cramps, headache, disorientation and other signs of nervous system depression, irregular heartbeats (arrhythmias), sudden collapse, respiratory failure, convulsions and death.

**Cancer:** There is no information available on the cancer hazard of this material.

**Target Organs:** No data available for this material.

**Developmental:** Inadequate data available for this material.

**Other Comments:** Hydrogen sulfide is a poisonous gas with the smell of rotten eggs. The smell disappears rapidly because of olfactory fatigue so odor may not be a reliable indicator of exposure.

**Pre-Existing Medical Conditions:** Conditions aggravated by exposure may include respiratory (asthma-like) disorders.

## 4. FIRST AID MEASURES

**Eye:** Immediately move victim away from exposure and into fresh air. If irritation or redness develops, flush eyes with clean water and seek immediate medical attention. For direct contact, immediately hold eyelids apart and flush the affected eye(s) with clean water for at least 20 minutes. Seek immediate medical attention.

**Skin:** First aid is not normally required. However, it is good practice to wash any chemical from the skin.

**Inhalation (Breathing):** Immediately move victim away from exposure and into fresh air. If respiratory symptoms or other symptoms of exposure develop, seek immediate medical attention. If victim is not breathing, clear airway and immediately begin artificial respiration. If breathing difficulties develop, oxygen should be administered by qualified personnel. Seek immediate medical attention.

**Ingestion (Swallowing):** This material is a gas under normal atmospheric conditions and ingestion is unlikely.

MSDS Code: 001909

Status: Final

Page 3/7

Date of Issue: 13-Oct-2005

**Notes to Physician:** In high doses hydrogen sulfide may produce pulmonary edema and respiratory depression or paralysis. The first priority in treatment should be the establishment of adequate ventilation and the administration of 100% oxygen. Animal studies suggest that nitrites are a useful antidote; however, documentation of the efficacy of nitrites in humans is lacking. If the diagnosis of H<sub>2</sub>S is confirmed and the patient does not respond rapidly to supportive care, the use of nitrites is an alternative treatment. For adults the dose is 10 ml of a 3% NaNO<sub>2</sub> solution (0.5 gm NaNO<sub>2</sub> in 15 mL water) I.V. over 2-4 minutes. Dosage should be adjusted in children or in presence of anemia. Follow blood pressure, methemoglobin levels, arterial blood gases, and electrolytes closely in serious cases.

## 5. FIRE-FIGHTING MEASURES

### Flammable Properties:

<b>Flash Point:</b>	10°F / -12°C
<b>Test Method:</b>	Test Method Unknown
<b>OSHA Flammability Class:</b>	Flammable Gas
<b>LEL%:</b>	4.0
<b>UEL%:</b>	46.0
<b>Autoignition Temperature:</b>	500°F / 260°C

**Unusual Fire & Explosion Hazards:** This material is flammable and can be ignited by heat, sparks, flames, or other sources of ignition (e.g., static electricity, pilot lights, or mechanical/electrical equipment, and electronic devices such as cell phones, computers, calculators, and pagers which have not been certified as intrinsically safe). Vapors may travel considerable distances to a source of ignition where they can ignite, flash back, or explode. Vapors are heavier than air and can accumulate in low areas. May create vapor/air explosion hazard indoors, in confined spaces, outdoors, or in sewers. If container is not properly cooled, it can rupture in the heat of a fire. Closed containers exposed to extreme heat can rupture due to pressure buildup.

**Extinguishing Media:** Dry chemical or carbon dioxide is recommended. Carbon dioxide can displace oxygen. Use caution when applying carbon dioxide in confined spaces.

**Fire Fighting Instructions:** For fires beyond the incipient stage, emergency responders in the immediate hazard area should wear bunker gear. When the potential chemical hazard is unknown, in enclosed or confined spaces, or when explicitly required by DOT, a self contained breathing apparatus should be worn. In addition, wear other appropriate protective equipment as conditions warrant (see Section 8).

Isolate immediate hazard area, keep unauthorized personnel out. Stop spill/release if it can be done with minimal risk. If this cannot be done, allow fire to burn. Move undamaged containers from immediate hazard area if it can be done with minimal risk. Stay away from ends of container.

Water spray may be useful in minimizing or dispersing vapors and to protect personnel. Cool equipment exposed to fire with water, if it can be done with minimal risk.

## 6. ACCIDENTAL RELEASE MEASURES

Flammable. Keep all sources of ignition and hot metal surfaces away from spill/release. The use of explosion-proof electrical equipment is recommended.

Stay upwind and away from spill/release. Notify persons down wind of the spill/release, isolate danger area and keep unauthorized personnel out. Stop spill/release if it can be done with minimal risk. Wear appropriate protective equipment including respiratory protection as conditions warrant (see Section 8).

Water spray may be useful in minimizing or dispersing vapors (see Section 5).

Notify fire authorities and appropriate federal, state, and local agencies. If spill/release in excess of EPA reportable quantity (see Section 15) is made into the environment, immediately notify the National Response Center (phone number 800-424-8802).

MSDS Code: 001909

Status: Final

Page 4/7

Date of Issue: 13-Oct-2005

## 7. HANDLING AND STORAGE

**Handling:** The use of explosion-proof electrical equipment is recommended and may be required (see appropriate fire codes). Refer to NFPA-704 and/or API RP 2003 for specific bonding/grounding requirements.

Do not enter confined spaces such as tanks or pits without following proper entry procedures such as ASTM D-4276 and 29CFR 1910.146. The use of appropriate respiratory protection is advised when concentrations exceed any established exposure limits (see Sections 2 and 8).

Use good personal hygiene practices.

**Storage:** Keep container(s) tightly closed. In a tank, barge, or other closed container, the vapor space above materials that contain hydrogen sulfide (H<sub>2</sub>S) may result in concentrations immediately dangerous to life or health (IDLH). Use and store this material in cool, dry, well-ventilated areas away from heat, direct sunlight, hot metal surfaces, and all sources of ignition. Post area "No Smoking or Open Flame." Store only in approved containers. Keep away from any incompatible material (see Section 10). Protect container(s) against physical damage. Outdoor or detached storage is preferred.

## 8. EXPOSURE CONTROLS / PERSONAL PROTECTION

**Engineering controls:** If current ventilation practices are not adequate to maintain airborne concentrations below the established exposure limits (see Section 2), additional engineering controls may be required. Where explosive mixtures may be present, electrical systems safe for such locations must be used (see appropriate electrical codes).

### Personal Protective Equipment (PPE):

**Respiratory:** Use a NIOSH approved self-contained breathing apparatus (SCBA) or equivalent operated in a pressure demand or other positive pressure mode in oxygen deficient environments (oxygen content <19.5%) or if exposure concentration is unknown or if conditions immediately dangerous to life or health (IDLH) exist.

A respiratory protection program that meets OSHA's 29 CFR 1910.134 and ANSI Z88.2 requirements must be followed whenever workplace conditions warrant a respirator's use.

**Skin:** Not required based on the hazards of the material. However, it is considered good practice to wear gloves when handling chemicals.

**Eye/Face:** The use of a face shield and chemical goggles to safeguard against potential eye contact, irritation, or injury is recommended.

**Other Protective Equipment:** A source of clean water should be available in the work area for flushing eyes and skin. Impervious clothing should be worn as needed.

Suggestions for the use of specific protective materials are based on readily available published data. Users should check with specific manufacturers to confirm the performance of their products.

## 9. PHYSICAL AND CHEMICAL PROPERTIES

**Note:** Unless otherwise stated, values are determined at 20°C (68°F) and 760 mm Hg (1 atm).

<b>Appearance:</b>	Colorless
<b>Physical Form:</b>	Gas
<b>Odor:</b>	Rotten egg (odorless at high concentrations or after prolonged exposure at low concentrations)
<b>Odor Threshold:</b>	0.0047 ppm
<b>pH:</b>	Not applicable
<b>Vapor Pressure (mm Hg):</b>	554.6 psia @ 100°F (38°C)
<b>Vapor Density (air=1):</b>	1.20
<b>Boiling Point:</b>	-60°F / -12°C
<b>Melting/Freezing Point:</b>	-86°F / -66°C
<b>Solubility in Water:</b>	Slight
<b>Partition Coefficient (n-octanol/water) (Kow):</b>	No data
<b>Specific Gravity:</b>	1.2 (Gas)
<b>Heat Value (BTU):</b>	-6552 (BTU/lb)



MSDS Code: 001909

Status: Final

Page 5/7

Date of Issue: 13-Oct-2005

---

Percent Volatile:	100%
Evaporation Rate (nBuAc=1):	>1
Molecular Weight:	34.08
Flash Point:	10°F / -12°C
Test Method:	Test Method Unknown
LEL%:	4.0
UEL%:	46.0
Autoignition Temperature:	500°F / 260°C

## 10. STABILITY AND REACTIVITY

**Stability:** Stable under normal ambient and anticipated storage and handling conditions of temperature and pressure. Flammable gas.

**Conditions to Avoid:** Avoid high temperatures and all sources of ignition (see Sections 5 and 7). Toxic fumes can be released on heating.

**Materials to Avoid (Incompatible Materials):** Avoid contact with nitric acid, strong oxidizing agents.

**Hazardous Decomposition Products:** Combustion can yield sulfur oxides.

**Hazardous Polymerization:** Will not occur.

## 11. TOXICOLOGICAL INFORMATION

### Chronic Data:

No definitive information available on carcinogenicity, mutagenicity, target organ, or developmental toxicity.

### Acute Data:

**Hydrogen Sulfide - CAS: 7783-06-4**

Dermal LD50 = Not Applicable

LC50 = 600 ppm, 30 min. (Human)

Oral LD50 = Not Applicable

## 12. ECOLOGICAL INFORMATION

Not evaluated at this time.

## 13. DISPOSAL CONSIDERATIONS

This material, if discarded as produced or spilled to soil or water, would be a RCRA "listed" hazardous waste, as would any soils or waters contaminated by spills of the material. This material is listed as hydrogen sulfide (U135). Further, this material, once it becomes a waste, is subject to the land disposal restrictions at 40 CFR 268.40 and must be treated prior to disposal to meet specific standards. Consult state and local regulations to determine whether they are more stringent than the federal requirements.

Container contents should be completely used and containers should be emptied prior to discard. Container rinsate could be considered a RCRA hazardous waste and must be disposed of with care and in full compliance with federal, state and local regulations. Larger empty containers, such as drums, should be returned to the distributor or to a drum reconditioner. To assure proper disposal of smaller empty containers, consult with state and local regulations and disposal authorities.

## 14. TRANSPORTATION INFORMATION

### DOT

**Note:** This material normally remains in plant and does not enter the public transportation system. i.e. rail, highway, air or water.

### IMDG

### ICAO/IATA

MSDS Code: 001909

Status: Final

Page 6/7

Date of Issue: 13-Oct-2005

	LTD. QTY.	Passenger Aircraft	Cargo Aircraft Only
Packaging Instruction #:	---	---	---
Max. Net Qty. Per Package:	---	---	---

## 15. REGULATORY INFORMATION

### U.S. Regulations:

#### EPA SARA 311/312 (Title III Hazard Categories)

Acute Health: Yes  
 Chronic Health: No  
 Fire Hazard: Yes  
 Pressure Hazard: No  
 Reactive Hazard: No

#### SARA - Section 313 and 40 CFR 372:

This material contains the following chemicals subject to the reporting requirements of SARA 313 and 40 CFR 372:  
 Hydrogen Sulfide.....7783-06-4.....100%

#### EPA (CERCLA) Reportable Quantity (in pounds):

Petroleum Exemption applies to this material.

#### CERCLA/SARA - Section 302 Extremely Hazardous Substances and TPQs (in pounds):

This material contains the following chemicals subject to the reporting requirements of SARA 302 and 40 CFR 372:  
 Hydrogen Sulfide.....7783-06-4.....500

#### California Proposition 65:

Warning: This material contains the following chemicals which are known to the State of California to cause cancer, birth defects or other reproductive harm, and are subject to the requirements of California Proposition 65 (CA Health & Safety Code Section 25249.5):  
 -- None Known --

#### Carcinogen Identification:

This material has not been identified as a carcinogen by NTP, IARC, or OSHA.

#### TSCA:

All components are listed on the TSCA inventory.

### International Regulations:

#### Canadian Regulations:

This product has been classified in accordance with the hazard criteria of the Controlled Products Regulations (CPR) and the MSDS contains all the information required by the CPR.

#### Domestic Substances List: Listed

#### WHMIS Hazard Class:

B1 - Flammable Gases  
 D1A - Materials Causing Immediate and Serious Toxic Effects - Very Toxic Material  
 D2B - Materials Causing Other Toxic Effects - Toxic Material

## 16. OTHER INFORMATION

Issue Date:

13-Oct-2005

Previous Issue Date:

28-Dec-2000

Revised Sections or Basis for Revision:

Responsible party (Section 1)  
 Added facility synonyms - SEE SECTION 1.  
 001909

MSDS Code:

**MSDS Code:** 001909

**Status:** Final

**Page 7/7**

**Date of Issue:** 13-Oct-2005

---

**Disclaimer of Expressed and implied Warranties:**

The information presented in this Material Safety Data Sheet is based on data believed to be accurate as of the date this Material Safety Data Sheet was prepared. HOWEVER, NO WARRANTY OF MERCHANTABILITY, FITNESS FOR ANY PARTICULAR PURPOSE, OR ANY OTHER WARRANTY IS EXPRESSED OR IS TO BE IMPLIED REGARDING THE ACCURACY OR COMPLETENESS OF THE INFORMATION PROVIDED ABOVE, THE RESULTS TO BE OBTAINED FROM THE USE OF THIS INFORMATION OR THE PRODUCT, THE SAFETY OF THIS PRODUCT, OR THE HAZARDS RELATED TO ITS USE. No responsibility is assumed for any damage or injury resulting from abnormal use or from any failure to adhere to recommended practices. The information provided above, and the product, are furnished on the condition that the person receiving them shall make their own determination as to the suitability of the product for their particular purpose and on the condition that they assume the risk of their use. In addition, no authorization is given nor implied to practice any patented invention without a license.

**APPLICATION FOR PERMIT  
SUNDANCE WEST**

**VOLUME II: FACILITY MANAGEMENT PLANS  
SECTION 3: HYDROGEN SULFIDE (H<sub>2</sub>S) PREVENTION AND  
CONTINGENCY PLAN**

**ATTACHMENT II.3.B  
REQUEST FOR APPROVAL TO ACCEPT SOLID WASTE  
OCD FORM C-138**

District I  
1625 N. French Dr., Hobbs, NM 88240  
District II  
811 S. First St., Artesia, NM 88210  
District III  
1000 Rio Brazos Road, Aztec, NM 87410  
District IV  
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico  
Energy Minerals and Natural Resources

Oil Conservation Division  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

Form C-138  
Revised August 1, 2011

\*Surface Waste Management Facility Operator  
and Generator shall maintain and make this  
documentation available for Division inspection.

## REQUEST FOR APPROVAL TO ACCEPT SOLID WASTE

<b>1. Generator Name and Address:</b>
<b>2. Originating Site:</b>
<b>3. Location of Material (Street Address, City, State or ULSTR):</b>
<b>4. Source and Description of Waste:</b>
<p>Estimated Volume <span style="border: 1px solid black; display: inline-block; width: 80px; height: 1.2em; vertical-align: middle;"></span> yd<sup>3</sup> / bbls    Known Volume (to be entered by the operator at the end of the haul) <span style="border: 1px solid black; display: inline-block; width: 80px; height: 1.2em; vertical-align: middle;"></span> yd<sup>3</sup> / bbls</p> <p><b>5. GENERATOR CERTIFICATION STATEMENT OF WASTE STATUS</b></p> <p>I, <span style="border: 1px solid black; display: inline-block; width: 150px; height: 1.2em; vertical-align: middle;"></span>, representative or authorized agent for <span style="border: 1px solid black; display: inline-block; width: 250px; height: 1.2em; vertical-align: middle;"></span> do hereby certify that according to the Resource Conservation and Recovery Act (RCRA) and the US Environmental Protection Agency's July 1988 regulatory determination, the above described waste is: (Check the appropriate classification)</p> <p><input type="checkbox"/> RCRA Exempt: Oil field wastes generated from oil and gas exploration and production operations and are not mixed with non-exempt waste.    <i>Operator Use Only: Waste Acceptance Frequency</i>    <input type="checkbox"/> Monthly    <input type="checkbox"/> Weekly    <input type="checkbox"/> Per Load</p> <p><input type="checkbox"/> RCRA Non-Exempt: Oil field waste which is non-hazardous that does not exceed the minimum standards for waste hazardous by characteristics established in RCRA regulations, 40 CFR 261.21-261.24, or listed hazardous waste as defined in 40 CFR, part 261, subpart D, as amended. The following documentation is attached to demonstrate the above-described waste is non-hazardous. (Check the appropriate items)</p> <p><input type="checkbox"/> MSDS Information    <input type="checkbox"/> RCRA Hazardous Waste Analysis    <input type="checkbox"/> Process Knowledge    <input type="checkbox"/> Other (Provide description in Box 4)</p> <p><b>GENERATOR 19.15.36.15 WASTE TESTING CERTIFICATION STATEMENT FOR LANDFARMS</b></p> <p>I, <span style="border: 1px solid black; display: inline-block; width: 150px; height: 1.2em; vertical-align: middle;"></span>, representative for <span style="border: 1px solid black; display: inline-block; width: 250px; height: 1.2em; vertical-align: middle;"></span> do hereby certify that representative samples of the oil field waste have been subjected to the paint filter test and tested for chloride content and that the samples have been found to conform to the specific requirements applicable to landfarms pursuant to Section 15 of 19.15.36 NMAC. The results of the representative samples are attached to demonstrate the above-described waste conform to the requirements of Section 15 of 19.15.36 NMAC.</p>
<b>5. Transporter:</b>

### OCD Permitted Surface Waste Management Facility

Name and Facility Permit #:

Address of Facility:

Method of Treatment and/or Disposal:

☐ Evaporation    ☐ Injection    ☐ Treating Plant    ☐ Landfarm    ☐ Landfill    ☐ Other

### Waste Acceptance Status:

☐ **APPROVED**

☐ **DENIED** (Must Be Maintained As Permanent Record)

PRINT NAME:

TITLE:

DATE:

SIGNATURE: \_\_\_\_\_  
Surface Waste Management Facility Authorized Agent

TELEPHONE NO.:

**APPLICATION FOR PERMIT  
SUNDANCE WEST**

**VOLUME II: FACILITY MANAGEMENT PLANS  
SECTION 3: HYDROGEN SULFIDE (H<sub>2</sub>S) PREVENTION AND  
CONTINGENCY PLAN**

**ATTACHMENT II.3.C  
DAILY AIR AND WATER INSPECTION REPORT FORM H<sub>2</sub>S MONITOR  
(TYPICAL)**

# ATTACHMENT II.3.C

## Daily Air and Water Inspection (Typical)

### Sundance West

YEAR \_\_\_\_\_ MONTH \_\_\_\_\_ WEEK BEGINNING \_\_\_\_\_

**AMBIENT AIR WIND SPEED/DIRECTION**

A. AM READINGS, NOTE INITIALS AND TIME

B. PM READINGS, NOTE INITIALS AND TIME

**SUMP LEVELS**

A. POND AND SLAB CHECKED DAILY, NOTE INITIALS AND TIME

B. PUMP SUMP CHECKED AM &amp; PM, NOTE INITIALS AND TIME

C. LOADING AREA SUMP CHECKED AM &amp; PM, NOTE INITIALS AND TIME

**LOADING SUMP EMPTIED**

A. LOADING AREA SUMP EMPTIED AT 4 PM, NOTE INITIALS AND TIME

**CONCRETE SLAB EMPTIED**

A. SLAB EMPTIED AT 4 PM, NOTE INITIALS AND TIME

Date	Sun	Mon	Tues	Wed	Thu	Fri	Sat
<b>Ambient Air H2S (AM)</b>							
H2S Reading (ppm)							
Wind Speed (mph)							
Wind Direction							
Initials and Time							
<b>Ambient Air H2S (PM)</b>							
H2S Reading (ppm)							
Wind Speed (mph)							
Wind Direction							
Initials and Time							
<b>Sump Levels</b>							
AM Pond Sump (ft)							
AM Cement Slab (ft)							
AM Loading Area (ft)							
AM Pump House Sump (ft)							
Initials and Time							
PM Loading Area (ft)							
PM Pump House (ft)							
Initials and Time							
<b>Loading Sump Emptied</b>							
Initials and Time							
<b>Concrete Slab Emptied</b>							
Initials and Time							
<b>Pond Conditions</b>							
Pond Level							
Overflow Color							
Pond Color							
Water Temperature							
pH							
Dissolved Oxygen							
Total Chlorine							
Dissolved H2S/Sulfides							
<b>Bleach/Chemical</b>							
Volume							
Time							
Initials							
Volume							
Time							
Initials							
Volume							
Time							
Initials							
<b>Manager Verification</b>							
Initials and Time							

**APPLICATION FOR PERMIT  
SUNDANCE WEST**

**VOLUME II: FACILITY MANAGEMENT PLANS  
SECTION 3: HYDROGEN SULFIDE (H<sub>2</sub>S) PREVENTION AND  
CONTINGENCY PLAN**

**ATTACHMENT II.3.D  
INCIDENT REPORT FORM (TYPICAL)**



**INCIDENT REPORT FORM****Sundance West**

Lea County, NM

**Type of Incident and General Information**

- |  |  |
|--|--|
| <input type="checkbox"/> Work Related Injury/Illness | <input type="checkbox"/> Unsafe Act/Near Miss  |
| <input type="checkbox"/> Property Damage             | <input type="checkbox"/> Vandalism/Criminal Activity   |
| <input type="checkbox"/> Vehicular Accident          | <input type="checkbox"/> Other _____ (i.e., spill, release, fire, explosion, hot load, etc.) |

Employee Name: \_\_\_\_\_ Job Title: \_\_\_\_\_

Phone No: \_\_\_\_\_ Date of Incident: \_\_\_\_\_ Time of Incident: \_\_\_\_\_ AM/PM

Location of Incident: \_\_\_\_\_

Start of Shift: \_\_\_\_\_ Weather: \_\_\_\_\_

Date and Time Reported to Management: Date: \_\_\_\_\_ Time: \_\_\_\_\_ AM/PM

Reported to: \_\_\_\_\_ Title: \_\_\_\_\_ Reported by: \_\_\_\_\_

**What was the injury category of incident at the time it was first reported to management?**

- ☐ N/A. Employee does not claim an injury associated with this incident
- ☐ Notice Only of Injury, Declined Medical Treatment at this time
- ☐ First Aid done on site, Declined Medical Treatment at this time
- ☐ Medical Treatment. Transported by \_\_\_\_\_ to \_\_\_\_\_
- ☐ Fatality, employee

**Employee's Description of Incident / Declaración del empleado de los hechos**Were you injured? (*Ud. se lastimó ?*) Yes ☐ No ☐Type of Injury: (*Tipo de lesión*) \_\_\_\_\_

Part of Body: _____	Left _____	Right _____
( <i>Parte del cuerpo</i> )	( <i>Izq</i> )	( <i>Der</i> )

Explain in your own words what happened. (*Explique en sus propias palabras lo que sucedió*)

---



---



---



---



---

Employee Signature: (*Firma del empleado*) \_\_\_\_\_Date: (*Fecha*) \_\_\_\_\_THIS SECTION FILLED OUT BY  
EMPLOYEE

## INCIDENT REPORT FORM

### Sundance West

#### TO BE FILLED OUT BY EMERGENCY COORDINATOR

Describe in order of occurrence the events leading to the incident and/or injury. Reconstruct the sequence of events that led to the incident. \_\_\_\_\_

---



---



---



---

Identify possible hazards to human health or the environment: \_\_\_\_\_

---



---



---



---

Identify name and quantity of material(s) involved: \_\_\_\_\_

---



---



---



---

**CORRECTIVE ACTIONS.** (Equipment, Practices, Environment, Retraining) Steps that have been, or will be taken to prevent recurrence: \_\_\_\_\_

---



---



---



---

Date Corrective Action Completed: \_\_\_\_\_

- I have been briefed on the corrective actions outlined above
- *Estoy consciente de las acciones correctivas mencionadas anteriormente en esta hoja*

\_\_\_\_\_  
Employee's Signature

\_\_\_\_\_  
Date

#### Report Reviewed and Concluded By:

\_\_\_\_\_  
Emergency Coordinator's Signature

\_\_\_\_\_  
Date

Attachment 2

Engineering Certification  
Report for the  
Evaporation Pond Liners

---

# Engineering Certification Report Evaporation Pond Liners at Sundance Services West, Inc. Mud Management Facility

---

Submitted to

New Mexico Energy, Minerals and Natural Resources  
Department, Oil Conservation Division

Submitted by

Sundance Services West, Inc.  
Eunice, New Mexico

Prepared by



**DBS&A**  
*Daniel B. Stephens & Associates, Inc.*

**a Geo-Logic Company**

6020 Academy NE, Suite 100  
Albuquerque, New Mexico 87109  
[www.dbstephens.com](http://www.dbstephens.com)  
DB18.1209

June 8, 2021



## Engineering Certification Report SSWI Evaporation Pond Liners

### Table of Contents

1.	Introduction .....	1
1.1	Project Overview .....	2
1.2	Report Organization .....	2
1.3	Qualifications of Professional Engineer Licensed in New Mexico .....	3
2.	Evaporation Pond Repair and Relining .....	3
2.1	Summary .....	3
2.2	Existing Liner Repair .....	4
2.2.1	Existing Liner Installation .....	4
2.2.2	Liner Patching and Repair .....	4
2.3	Flexible Membrane Liner .....	5
2.3.1	Manufacturing Quality Control and Manufacturing Quality Assurance .....	5
2.3.2	Conformance Testing .....	6
2.3.3	Flexible Membrane Liner Installation .....	7
2.3.4	Trial Welds .....	7
2.3.5	Construction Quality Assurance .....	8
2.3.6	Non-Destructive Seam Testing .....	8
2.3.7	Destructive Seam Testing .....	8
2.3.8	Liner Deployment Records .....	9
2.3.9	Archived Samples .....	9
3.	Certification Statement .....	10
	Reference .....	10

### List of Appendices

A	Drawings
B	Daily Field Reports and Photographs
C	Panel Deployment and Seaming
D	FML Certifications
E	Daily Subgrade Acceptance Forms
F	Existing Liner Repair Logs



## Engineering Certification Report SSWI Evaporation Pond Liners

# 1. Introduction

Daniel B. Stephens & Associates, Inc. (DBS&A) has prepared this certification report for the relining of evaporative ponds at the Sundance Services West, Inc. (SSWI) Mud Management Facility (the facility) on behalf of SSWI to provide documentation of inspection and testing during liner placement at Pond 5 and Pond 6. The report has been prepared for submittal to the New Mexico Energy, Minerals and Natural Resources Department, Oil Conservation Division (OCD) to document that the placement of liner at the surface waste management facility for oil field waste is in conformance with the approved quality control (QC) plan and applicable regulations (19.15.36 NMAC).

In May 2020, SSWI operators observed fluid reporting to the leak detection sumps at Ponds 5 and 6, formally described as Ponds A3 and B3 (Gordon, 2018). SSWI emptied all fluids from Ponds 5 and 6 in early June 2020 and retained Southwest Liner Systems (SLS) (the company that had installed the liners) to inspect and make any required repairs. On their initial site visit in late June 2020, SLS identified and repaired punctures in the primary liner above the silt line and determined that the punctures had been caused by the floating evaporator units becoming untethered during high wind events. At that visit, SLS could not identify or make repairs on any of the evaporator punctures/damage that existed below the silt line until the silt/sand accumulations were removed. SSWI operators removed the evaporator units and began the challenging process of all silt/sand removal from Ponds 5 and 6. After removal of all silt/sand, SLS reinspected and attempted to repair the remaining liner damage.

Due to concerns over liner integrity after SLS's attempted repairs in November 2020, Mustang Extreme Environmental Services (Mustang) of Midland, Texas was subcontracted in spring 2021 to make repairs to the existing pond layer and install new high-density polyethylene (HDPE) flexible membrane liner (FML) over the top of existing liner at Ponds 5 and 6.

DBS&A was on-site to observe, inspect, and record liner installation procedures. In this certification report, the term Engineer refers to the DBS&A quality assurance (QA) certifying engineer and field staff acting under their direct supervision. The term Contractor refers to Mustang as the QC representative and QC personnel, all of whom are representatives of the Contractor.

## 1.1 Project Overview

The SSWI evaporation ponds are located at 246 Wallach Lane, Eunice, New Mexico 88231. Liner deployment activities were completed from March 31 through April 12, 2021. DBS&A performed on-site construction observation and construction quality assurance (CQA) activities. The primary construction and CQA activities for the evaporation ponds included the following:

- Existing liner repair
  - ◇ Marking damaged areas of liner
  - ◇ Repairs made with HDPE extrudate beads or patches where necessary
  - ◇ Vacuum testing of extrusion welds
- HDPE FML source control and installation
  - ◇ FML source control
  - ◇ FML installation
  - ◇ Seam testing

The purpose of the CQA work was to document that construction activities performed at the facility comply with regulatory requirements. Engineering design plans, technical specifications, field observations, and tests were used to provide quantitative criteria with which to evaluate the final installation. The Engineer was responsible for a variety of CQA activities, including the following:

- Observing liner repair procedures
- Observing liner installation procedures
- Observing liner material seaming and testing procedures
- Reviewing documentation, including laboratory and field test results

## 1.2 Report Organization

This certification report describes the CQA activities and procedures performed during the relining of Ponds 5 and 6 at the facility. The appendices to this report provide appropriate construction documentation. Appendix A includes primary liner layout and grading details for Pond 5 and 6 extracted from *Engineering Certification Report for Evaporation Ponds A1-3 and B1-3 Construction, Sundance West Inc. Lea County, New Mexico* (Gordon, 2018), provided by



## Engineering Certification Report SSWI Evaporation Pond Liners

SSWI for use in this project. A final panel layout drawing for Ponds 5 and 6 is also included, provided by Mustang and approved by the Engineer.

Daily field reports and photographs are provided in Appendix B. Liner material and deployment data are included in Appendices C and D. Existing liner repair details and contractor acceptance forms are included in Appendices E and F.

### 1.3 Qualifications of Professional Engineer Licensed in New Mexico

DBS&A's QA certifying engineer is Gundar Peterson, P.E., who is a licensed professional engineer in the State of New Mexico (License #16038).

## 2. Evaporation Pond Repair and Relining

### 2.1 Summary

The evaporation ponds are located on the west side of the facility, and approximately 1.5 miles east of the intersection of Wallach Lane and New Mexico Highway 18 (NM 18). The initial installation of the evaporation ponds was designed and observed by Gordon Environmental/PSC in February and March 2018. Design, construction, and CQA of the existing ponds is detailed in Gordon (2018). Relining design consideration and material estimates were based on materials furnished by SSWI to DBS&A to perform relining and certification. The total project area is approximately 4.5 acres, consisting of two 2.1-acre ponds located in the center of the evaporation pond facility and the textured walking surface between these two ponds.

As outlined above, in preparation for liner installation, SSWI staff removed the floating evaporators and pumped existing water to neighboring ponds. Sediment was removed from the ponds by hand, primarily using plastic shovels to avoid additional damage to the liner and floating evaporators were removed. Mustang installed 60-mil FML at the two ponds and 40-mil textured FML on top of the north/south transition area between the ponds. FML installation activities were performed from March 31 to April 12, 2021. CQA activities were conducted by DBS&A. Destructive tests were marked by DBS&A and field tested by Mustang. All laboratory testing was coordinated by Mustang and supervised by DBS&A. Results were reviewed by Mustang CQA personnel and DBS&A.





## Engineering Certification Report SSWI Evaporation Pond Liners

### 2.2 Existing Liner Repair

The following subsections describe repair activities for the existing liner performed during subgrade preparation, observation, and CQA testing.

#### 2.2.1 Existing Liner Installation

Mass excavation was performed by Enviroworks LLC with the excavation of soils, placement and compaction of perimeter berm soils, and subgrade fine grading and compaction, performed from September 18, 2017 through March 9, 2018. Geosynthetic clay liner (GCL), secondary FML, geonet, leak detection system, and primary FML installation activities were performed by Southwest Liner Systems Inc. (SLS) from February 12 through March 22, 2018 (Gordon, 2018).

In May 2020, SSWI operators observed fluid reporting to the leak detection sumps at Ponds 5 and 6, formally described as Ponds A3 and B3 (Gordon, 2018). SSWI emptied all fluids from Ponds 5 and 6 in early June 2020 and retained SLS (the company that had installed the liners) to inspect and make any required repairs. On their initial site visit in late June 2020, SLS identified and repaired punctures in the primary liner above the silt line and determined that the punctures had been caused by the floating evaporator units becoming untethered during high wind events. At that visit, SLS could not identify or make repairs on any of the evaporator punctures/damage that existed below the silt line until the silt/sand accumulations were removed. SSWI operators removed the evaporator units and began the challenging process of all silt/sand removal from Ponds 5 and 6. After removal of all silt/sand, SLS reinspected and attempted to repair the remaining liner damage.

Due to concerns over liner integrity after SLS's attempted repairs in November 2020, Mustang was subcontracted in spring 2021 to make repairs to the existing pond layer and install new HDPE FML over the top of existing liner at Ponds 5 and 6.

DBS&A was on-site to observe, inspect, and record liner installation procedures. In this certification report, the term Engineer refers to the DBS&A QA certifying engineer and field staff acting under their direct supervision. The term Contractor refers to Mustang as the QC representative and QC personnel, all of whom are representatives of the Contractor.

#### 2.2.2 Liner Patching and Repair

Liner repairs at the ponds were conducted by Mustang on March 31 and April 1, 2021. Damages to the existing liner were identified by SSWI, Mustang, and DBS&A. Damage identified in the sight walkthrough included dents, tears, creases, and punctures. Mustang used extrusion



## Engineering Certification Report SSWI Evaporation Pond Liners

welds to place patches and beads of HDPE extrudate at the repair locations as warranted. The extrusion welds were tested using a clear vacuum box. Field testing was performed by the Contractor in the presence of the Engineer.

Patches and beads were inspected upon completion in multiple stages. Repair locations were marked and recorded by the CQA Officer (Appendix F). Vacuum testing was performed along the seams of patches and at each bead location. Upon completion of the repairs, DBS&A granted approval for placement of 60-mil FML to cover the existing layer.

### 2.3 Flexible Membrane Liner

New FML was placed on top of the existing liner. The FML consisted of approximately 190,000 square feet of 60-mil smooth HDPE liner and approximately 20,000 square feet of 40-mil textured HDPE liner. All liner materials were manufactured by Solmax Geosynthetics, LLC (Solmax) of Houston, Texas. The FML was delivered to the site in rolls that were 22.5 feet wide by 630 feet long (60-mil) and 22.5 feet wide by 800 feet long (40-mil), and was stored in a staging area adjacent to Pond 5.

#### 2.3.1 Manufacturing Quality Control and Manufacturing Quality Assurance

Prior to delivery of the FML, copies of the manufacturer's and resin supplier's QC test results and certifications were submitted to the Engineer for review and approval. Based on the manufacturer's submitted certifications and test results, the FML was approved for delivery to the site. Manufacturer's quality test results and certifications are provided in Appendices D1 and D2. During offloading of the FML, the Engineer verified the FML roll numbers against the geomembrane inventory control log (Appendix D3). The documentation provided by the manufacturer included the following:

- 60-mil HDPE smooth
  - ◇ Thickness, ASTM D5199
  - ◇ Density, ASTM D1505
  - ◇ Tensile properties, ASTM D6693
  - ◇ Tear resistance, ASTM D1004
  - ◇ Puncture resistance, ASTM D4833
  - ◇ Carbon black content, ASTM D4218
  - ◇ Carbon dispersion, ASTM D5596

- 40-mil HDPE textured
  - ◇ Thickness, ASTM D5994
  - ◇ Asperity height, ASTM D7466
  - ◇ Density, ASTM D1505
  - ◇ Tensile properties, ASTM D6693
  - ◇ Tear resistance, ASTM D1004
  - ◇ Puncture resistance, ASTM D4833
  - ◇ Carbon black content, ASTM D4218
  - ◇ Carbon dispersion, ASTM D5596

### 2.3.2 Conformance Testing

With the Engineer's approval, conformance samples were collected in accordance with ASTM D4354 from random FML rolls as materials arrived at the construction site. TRI Environmental (TRI) of Austin, Texas was employed for independent laboratory testing. Conformance samples were collected at a frequency of at least one per 100,000 square feet of each type of liner to confirm that the FML delivered to the site conformed to the minimum technical specifications required. A total of four conformance samples were collected and tested: three from the 60-mil liner and one from the 40-mil liner. Based on the independent laboratory results, the Engineer approved the delivered FML for installation. The results of the laboratory conformance testing are presented in Appendices D4 and D5. Conformance testing for the FML included the following:

- 60-mil HDPE smooth
  - ◇ Thickness, ASTM D5199
  - ◇ Density, ASTM D1505
  - ◇ Tensile properties, ASTM D6693
  - ◇ Tear resistance, ASTM D1004
  - ◇ Carbon black content, ASTM D1603
- 40-mil HDPE textured
  - ◇ Thickness, ASTM D5994
  - ◇ Density, ASTM D1505
  - ◇ Tensile properties, ASTM D6693



## Engineering Certification Report SSWI Evaporation Pond Liners

- ◇ Tear resistance, ASTM D1004
- ◇ Carbon black content, ASTM D1603
- ◇ Carbon black dispersion, ASTM D5596

### 2.3.3 Flexible Membrane Liner Installation

Deployment of the FML panels was accomplished using a CAT skid steer, pull-line and pull vehicle, and manual labor. Panels were unrolled from the top of the pond berm with a pull-line to reduce equipment contact with the existing liner surface. During FML deployment, the Contractor and Engineer recorded the roll number, panel number, and location on the geomembrane deployment log (Appendix C1). The FML panel layout with the seam, repair, and test locations is provided in Appendix A3.

After each FML panel was placed, adjoining panels were positioned with a 4- to 6-inch overlap required for hot-wedge fusion welding. The panels were permanently anchored to the top of the slopes to the existing liner using extrusion welds, leaving a maximum of 12 inches of the original liner exposed at the top of the slope. The smooth 60-mil FML was installed on the west and east slopes with a minimum 5-foot runout from the toe of side slope onto the cell floor. The textured 40-mil FML was installed and seamed on the flat edge of the upper slope between the two ponds. The Engineer observed placement activities to verify that the deployment and seaming procedures were performed in accordance with project specifications, including existing liner subgrade inspection, seam cleaning, and precautions against potential liner damage. The Engineer observed that all FML field seams were oriented parallel to the line of maximum slope, and that the number of field seams in corners and irregular shaped areas was minimized.

### 2.3.4 Trial Welds

Each of the fusion and extrusion welders were required to perform trial welds prior to the start of each welding period and after down periods longer than one hour. Trial welds were performed on excess liner material and cut into 1-inch coupons. The coupons were tested in the field using a tensiometer. Fusion welds were tested for peel and shear strength to check for machine failures or welder errors. Fusion weld tests for 60-mil liner were considered passing when both the peel and shear measurements exceeded 98 pounds per inch (lb/in) and 121 lb/in, respectively. Fusion weld tests for 40-mil liner were considered passing when both the peel and shear measurements exceeded 80 lb/in and 80 lb/in, respectively. Trial weld testing was performed in the presence of the Engineer. Additionally, the Contractor tested 1-inch coupons

of extrusion welds for inside peel and shear strength; measurements of 60-mil FML exceeded 78 lb/in and 121 lb/in, respectively. Measurements of 40-mil FML exceeded 60 lb/in and 80 lb/in, respectively. Trial weld documentation is provided in Appendix C2. The Engineer's written authorization is found on the daily subgrade acceptance forms in Appendix E.

### **2.3.5 Construction Quality Assurance**

The Engineer and Contractor visually inspected all material for manufacturing and installation defects. The primary seaming method used for joining FML panels was an automated double-track fusion welder. Extrusion welding was used to anchor the panels to the existing liner at the top of the ponds. Extrusion welds were also used for patches, repairs, intersections of fusion seams, and seam reconstruction. Monitoring of the seaming methods consisted of periodic visual observation of the seaming process, visual examination of the completed seam, and verification that the seam was welded for its entire length. Seaming imperfections were marked and subsequently repaired. Geomembrane repair logs are provided in Appendix C5. Repair locations are noted on the FML panel layout drawing in Appendix A3.

### **2.3.6 Non-Destructive Seam Testing**

Integrity of seams, repairs, and patches was non-destructively tested by the Contractor in accordance with ASTM D5641 and D5820 using air pressure. For double-tracked fusion welds, seams were isolated and pressurized to  $\pm 35$  pounds per square inch (psi) and observed for a decrease in pressure for a period of 5 minutes. Extrusion welds were applied around the perimeter of the panels, at the top of the ponds, or in areas of destructive seam tests, and in select locations where T-seams were present or repairs were required. To test the extrusion welds, a soap solution was applied and a clear vacuum box was placed on top to allow crews to find leaks. Field testing was performed by the Contractor in the presence of the Engineer. The results of non-destructive seam testing are provided in Appendix C4. All but two seams passed the non-destructive tests. The leak locations, both at Pond 6, were isolated and repaired by the Contractor, and the seam was retested and passed.

### **2.3.7 Destructive Seam Testing**

In accordance with the project specifications, a minimum of 1 destructive test for every 500 linear feet of welded seam or as the Engineer directed was performed on the FML. A total of 22 tests were conducted on the 60-mil FML, and 1 test was conducted on the 40-mil FML. Each destructive test sample was divided into three segments: (1) a segment tested in the field for peel and shear strength by the installer, (2) a segment shipped to TRI for laboratory testing,



## Engineering Certification Report SSWI Evaporation Pond Liners

and (3) a segment retained by the Engineer and delivered to the Owner to be archived at the site. All of the 23 destructive tests passed field and laboratory testing. Results of the field and laboratory destructive tests are provided in Appendices C2 and C6, respectively.

### 2.3.8 Liner Deployment Records

Documentation for liner deployment and testing of each area was required prior to liner approval and acceptance. Each submittal for the lined area included the following:

- Geomembrane deployment log (Appendix C1)
- Start-up weld test and geomembrane destructive test log (Appendix C2)
- Geomembrane seam and pressure test log (Appendix C3 and C4)
- Geomembrane laboratory destructive test results (Appendix C6)


The FML installation was accepted after these data were submitted to, reviewed by, and approved by the Engineer. The as-built FML panel layout for the mud management facility is provided as Appendix A3.

### 2.3.9 Archived Samples

As required by the project specifications, 23 destructive test samples of the seams were obtained. These samples were then cut into three sections, as described in Section 2.3.7. The Owner's archived samples are retained at the DBS&A offices.

### 3. Certification Statement

This construction certification report for the Sundance West Mud Management Facility in Eunice, New Mexico was prepared by me and staff under my direct supervision. I certify that, to the best of my knowledge, the information contained in this report is accurate and the construction complies with the approved QC plan for Sundance West Mud Management Facility and 19.15.36 NMAC. I am a registered professional engineer in the State of New Mexico.



Gundar Peterson, P.E. No. 16038  
Vice President/Senior Engineer  
Daniel B. Stephens & Associates, Inc.



### Reference

Gordon Environmental/PSC (Gordon). 2018. *Engineering certification report for evaporation ponds A1-3 and B1-3 construction, Sundance West Inc., Lea County, New Mexico*. Prepared for Sundance West, Inc., Lea County, New Mexico. Project No. 01011717. April 2018.



# Appendix A


## Drawings

---

## Appendix A1



### Existing Primary Panel Layout

---



Southwest Liner Systems, Inc.	SUNDANCE WEST		4/6/2018	NO SCALE
	SURFACE WASTE MANAGEMENT FACILITY			
	LEA COUNTY, NEW MEXICO			
	EVAPORATION PONDS A-1 A-2 A-3 B-1 B-2 B-3			

**LEGEND**

-  LEAK DETECTION SUMP  
 DESTRICT TEST LOCATION

NOT FOR CONSTRUCTION

Drawing-X:\2017\0117.17\05\_POST\_CONSTR\03\_AS\_BLT\Figures\PRIMARY LINER.dwg

SIZE: ANSI-A Date/Time: Apr. 23, 2018-12:06:49 : LAYOUT: A (P)

Copyright © All Rights Reserved, Gordon Environmental | PSC - 2018

## 60-MIL PRIMARY LINER PANEL LAYOUT

SUNDANCE WEST  
SURFACE WASTE MANAGEMENT FACILITY  
LEA COUNTY, NEW MEXICO




333 Rio Rancho Blvd., NE,  
Suite 400,  
Rio Rancho, New Mexico  
Phone: 505-867-6990  
Fax: 505-867-6991

DATE: 04/10/2018	CAD: PRIMARY.dwg	PROJECT #: 010117.17
DRAWN BY: DMI	REVIEWED BY: CRK	<b>FIGURE 8</b>
APPROVED BY: CWF	www.team-psc.com	

## Appendix A2

### Evaporation Pond Layout

---



**NOTES**

1) AERIAL SURVEY BY THOMAS R. MANN & ASSOCIATES AERIAL MAPPING SERVICES, 5115 COPPER NE, ALBUQUERQUE, NM 87108  
DATE OF SURVEY: 10-01-08

2) NO CATTLE GUARDS IN PROJECT AREA

**LEGEND**

- FACILITY BOUNDARY
- LIMIT OF LANDFILL
- 10' CONTOUR (EXISTING)
- 2' CONTOUR (EXISTING)
- 5' AND 10' EVAPORATION POND CONTOUR
- 1' EVAPORATION POND CONTOUR
- TOP OF SLOPE
- TOE OF SLOPE
- CUT/FILL LINE
- NEW UNPAVED ROAD
- PAVED LANDFILL ACCESS ROAD
- FENCE
- RAILROAD TRACKS
- EXISTING EUNICE WATERLINE
- RELOCATED WATER SERVICE PIPELINE
- PIPELINE EASEMENT

STORMWATER CHANNEL FLOW LINE

SPOT ELEVATION

DETAIL NUMBER

SHEET NUMBER

SECTION LOCATION

PRODUCED WATER TANK

CRUDE OIL RECOVERY TANK


OIL SALES TANK

SITE GRID

NOT FOR CONSTRUCTION  
Drawing: P:\acad 2003\530.06.01\PERMIT PLANS (RAI 1)\15 EVAP POND LAYOUT.dwg  
Date/Time: Aug. 03, 2016-14:09:52  
Copyright © All Rights Reserved, Gordon Environmental, Inc. 2016

I. KEITH GORDON, P.E.  
N.M. PROFESSIONAL ENGINEER NO. 10984

All reports, drawings, specifications, computer files, field data, notes and other documents and instruments prepared by the Engineer as instruments of service shall remain the property of the Engineer. The Engineer shall retain all common law, statutory and other reserved rights, including the copyright thereto.



UPDATED: AUGUST, 2016

**EVAPORATION POND LAYOUT**


SUNDANCE WEST  
SURFACE WASTE MANAGEMENT FACILITY  
LEA COUNTY, NEW MEXICO

Gordon Environmental, Inc.  
Consulting Engineers


213 S. Camino del Pueblo  
Bernalillo, New Mexico, USA  
Phone: 505-867-6990  
Fax: 505-867-6991

DATE: 08/02/2016	CAD: 15 EVAP POND LAYOUT.dwg	PROJECT #: 530.06.01
DRAWN BY: DMI	REVIEWED BY: CWF	SHEET 15 of 19
APPROVED BY: IKG	gel@gordonenvironmental.com	







1  
16  
LEAK DETECTION SUMP  
NOT TO SCALE




5  
16  
CROSS-SECTION AT LEAK DETECTION SUMP  
NOT TO SCALE




3  
16  
LEAK DETECTION SUMP RISER PIPE CROSS SECTION A-A'  
NOT TO SCALE




7  
16  
LINER RUNOUT ON POND FLOOR  
NOT TO SCALE




2  
16  
LEAK DETECTION SUMP RISER PIPE SECTION VIEW  
NOT TO SCALE



4  
16  
ANCHOR TRENCH DETAIL  
NOT TO SCALE



6  
16  
SUMP FLOOR DETAIL  
NOT TO SCALE



8  
16  
SPILLWAY PLAN PROFILE  
NOT TO SCALE

NOT FOR CONSTRUCTION  
Drawing: P:\acad 2003\530.06.01\PERMIT PLANS (RAI 1)\16 EVAP POND DET.dwg  
Date/Time: Aug. 03, 2016 14:11:01  
Copyright © All Rights Reserved, Gordon Environmental, Inc. 2016

I. KEITH GORDON, P.E.  
N.M. PROFESSIONAL ENGINEER NO. 10984

All reports, drawings, specifications, computer files, field data, notes and other documents and instruments prepared by the Engineer as instruments of service shall remain the property of the Engineer. The Engineer shall retain all common law, statutory and other reserved rights, including the copyright thereto.

UPDATED: AUGUST, 2016

EVAPORATION POND  
DETAILS  
SUNDANCE WEST  
SURFACE WASTE MANAGEMENT FACILITY  
LEA COUNTY, NEW MEXICO


Gordon Environmental, Inc.  
Consulting Engineers

213 S. Camino del Pueblo  
Bernalillo, New Mexico, USA  
Phone: 505-867-6990  
Fax: 505-867-6991

DATE: 08/02/2016  
DRAWN BY: DMI  
APPROVED BY: KG

CAD: 16 EVAP POND DET.dwg  
REVIEWED BY: CWF  
gel@gordonenvironmental.com



PROJECT #: 530.06.01  
SHEET 16 of 19





## Appendix A3

### Mustang Primary Liner Layout



LINER SEAMS

REPAIR



PANEL #

P-97  
5305

DESTRUCT



EXTRUSION

SHEET NO.  
1 OF 1



# PRIMARY LINER LAYOUT

CUSTOMER: SUNDANCE  
WEST PITS 5 & 6 WALKWAY  
60&40 MIL BLACK SMOOTH HDPE

5049 EDWARDS RANCH RD STE 200  
FORT WORTH TX 76108  
PHONE: 817-441-1235  
WWW.MUSTANGEXTREME.COM

REVISION: 0

DATE: APR 2021

NOT TO SCALE

DRAWN BY: TR

## Appendix B

# Daily Field Reports and Photographs

---

## Appendix B1

### Submittal Transmittal

---



Daniel B. Stephens &amp; Associates, Inc.

## Submittal Transmittal No.     CQA Plan     —     Pond Relining

(Spec Section) (Series)

Project Name: Sundance West Landfill - Evaporation Pond Relining				Date reviewed: 3/23/2021	
Contractor: Mustang Extreme		DBS&A Engineering		Reviewed by: GMH	
Address:		6020 Academy Road NE, Suite 100 Albuquerque, NM 87109 Attn:		Job no. DB18.1209.00.P6.T2	
				Spec section:	
				Drawing/Detail no.	
Attn:				1st Submittal <input type="checkbox"/> Resubmittal <input type="checkbox"/>	
Date transmitted: 3/22/2021		Previous transmittal date:			
Item No.	No. Copies	Description	Manufacturer / Vendor	Mft/Vendor Dwg. or Data No.	Action Taken *
1		List of Geomembrane Rolls & Testing	SOLMAX		B
2					
3					
4					
5					
6					
7					
Remarks: See below.					

## \* Action codes:

A – Furnish as submitted

D – Rejected

B – Furnish as noted

E – Engineer's review not required:

C – Revise and resubmit:

1. Not enough information for review.
2. No reproducibles submitted.
3. Copies illegible.
4. Not enough copies submitted.
5. See Comments.

1. Submittal not required.
2. Supplemental information. Submittal refined for informational purposes only.
3. Information reviewed on prior submittal.
4. See Comments.

## Comments:

Please furnish the product as submitted with the following comments:

1. Perform conformance testing per the requirements for HDPE liner material in Section 7.2 of the attached document. The technical specifications are also included on Table 5 of the attachment.
2. The conformance sampling may be performed once the material arrives onsite and sent to an independent laboratory.

03/23/2021

By: Grace Herrmann

Date

Distribution:

Contractor ☒File ☒Field ☐Owner ☐Other ☐

This review is only for general conformance with the design concept and the information given in the Construction Documents. Corrections or comments made on the shop drawings during this review do not relieve the contractor from compliance with the requirements of the drawings and specifications. Review of a specific item shall not include review of an assembly of which the item is a component. The Contractor is responsible for dimensions to be confirmed and correlated at the jobsite, information sequences and procedures of construction, coordination of the Work with that of all other trades, and performing all Work in a safe and satisfactory manner.



---

*Daniel B. Stephens & Associates, Inc.*

## **7. Flexible Geomembrane Liner**

The flexible membrane (FML) used for liner installation shall be textured 60-mil-thick high-density polyethylene (HDPE) for landfill sideslopes and smooth 60-mil-thick HDPE for the landfill floor and ponds. The tank farm and jet out pit will be lined with 60-mil-thick HDPE, overlain with 200-mil-thick geocomposite and covered with a second layer of 60-mil-thick HDPE.

The geomembrane shall be manufactured of new, prime first-quality products designed and manufactured specifically for the purpose of liquid containment in hydraulic structures and chemically resistant to leachate.

The geomembrane material shall be produced so as to be free of holes, blisters, undispersed raw materials, or any sign of contamination by foreign matter.

The sheets shall have NSF label of approval and shall be manufactured in a minimum 15-foot seamless width. Labels on the roll shall identify the thickness, length, width, and manufacturer's lot number.

The geomembrane rolls shall meet the minimum properties listed in Table 4 for textured HDPE liner, Table 5 for smooth HDPE liner, and Table 6 for reinforced polyester liner.

Extrudate welding rods shall be of the same compound as the geomembrane and supplied by the manufacturer and shall be delivered in the original sealed containers. Each container shall have a label bearing the brand name, manufacturer's lot number and complete directions as to proper storage.

### **7.1 Manufacturer Quality Control Documentation**

Prior to installation commencement of any geomembrane material, the Contractor shall provide to the Site CQA Manager the following information certified by the manufacturer for the delivered geomembrane:



---

*Daniel B. Stephens & Associates, Inc.*

- Origin, identification, and production of the resin (supplier's name, brand name, and production plant).
- Copies of quality control certificates issued by the resin supplier.
- Manufacturer's certification verifying that the quality of the resin used to manufacture the geomembrane meets the resin specifications fingerprint properties shown in Table 4 for 60-mil textured HDPE liner, Table 5 for smooth HDPE liner, and Table 6 for the reinforced polyester liner.
- Each roll delivered to the project site shall have the following identification information:
  - Manufacturer's name
  - Product identification
  - Thickness
  - Roll number
  - Roll dimensions
- Quality control certificates, signed by the manufacturer's quality assurance manager. Each certificate shall have roll identification number, sampling procedures, frequency, and test results. At a minimum, the following test results shall be provided in accordance with applicable test requirements specified in Tables 4 and 5 for the HDPE liner:
  - Thickness (smooth, ASTM D 5199; textured, ASTM D5994)
  - Density (ASTM D1505)
  - Tensile properties (ASTM D638, as modified by annex A)
  - Tear properties (ASTM D6693)
  - Carbon black content (ASTM D 1603 or ASTM D 4218)
  - Carbon black dispersion (ASTM D5596)
  - Puncture Resistance (ASTM D4833)





*Daniel B. Stephens & Associates, Inc.*

- Notched constant tensile load (ASTM D 5397, Appendix)
- Interface Friction Angle (Textured Geomembrane) [GRI - GS -7]
- Quality control certificates, signed by the manufacturer's quality assurance manager. Each certificate shall have roll identification number, sampling procedures, frequency, and test results. At a minimum, the following test results shall be provided in accordance with applicable test requirements specified in Table 6 for the reinforced polyester liner:
  - Thickness (ASTM D751, Optical Method)
  - Weight (ASTM D751)
  - Break strength (ASTM D751 Grab Tensile Method, Procedure A)
  - Break elongation (ASTM D751)
  - Tear strength (ASTM D751)
  - Puncture Resistance (ASTM D4833)
  - Hydrostatic resistance (ASTM D751, Procedure A)
  - Bursting strength (ASTM D751, Ball Tip)

## 7.2 Conformance Testing

Conformance testing shall be performed by an independent quality assurance laboratory at a minimum of 1 per 100,000 square feet. As stated in the contract documents, the Site CQA Manager or Installer shall obtain the samples from the roll, mark the machine direction and identification number. The number of lots and samples will be determined in accordance with ASTM D4354. The following conformance tests shall be conducted at the independent laboratory for the HDPE liner material:

- Thickness (ASTM D5199, or ASTM D5994)
- Density (ASTM D1505)



*Daniel B. Stephens & Associates, Inc.*

- Tensile properties (ASTM D6693)
- Tear resistance (ASTM D1004)
- Carbon black content (ASTM D1603, or ASTM D4218)
- Carbon black dispersion (ASTM D5996)

Conformance testing shall be performed by an independent quality assurance laboratory at a minimum of 1 per 100,000 square feet. As stated in the contract documents, the Site CQA Manager or Installer shall obtain the samples from the roll and mark the machine direction and identification number. The number of lots and samples will be determined in accordance with ASTM D4354. The following conformance tests shall be conducted at the independent laboratory for the reinforced polyester liner material:

- Thickness (ASTM D751, Optical Method)
- Weight (ASTM D751)
- Break strength (ASTM D751, Grab Test Method, Procedure A)
- Break elongation (ASTM D751)
- Tear strength (ASTM D751)
- Puncture resistance (ASTM D4833)

These conformance tests shall be performed in accordance with Tables 4, 5, and 6.

Conformance test results shall be reviewed by the Site CQA Officer, and lots shall be accepted or rejected prior to the placement of the geomembrane. Test results shall meet or exceed the property values listed in Tables 4 and 5. If the sampling results do not meet property values for any individual lot sample, the lot shall be resampled and retested. This retesting shall be paid for by the manufacturer or Installer. If the test values from the resamples pass the acceptable specification values listed in Tables 4, 5, and 6, the lot shall be accepted.



Daniel B. Stephens &amp; Associates, Inc.

**Table 5. Technical Specifications, 60-mil HDPE Smooth Geomembrane**

Property	Qualifier	Unit	Value	Test Method <sup>a</sup>
<i>Physical Properties</i>				
Thickness	Minimum average	mil	60	ASTM D5199
	Minimum	mil	54	
Density	Minimum	g/cc	0.94	ASTM D1505
Melt index	Range	g/10 min	≤1.0	ASTM D1238
Tensile properties (each direction)				ASTM D6693, Type IV Dumbell, 2 ipm
Break strength	Minimum average	lb/in	228	
Yield strength	Minimum average	lb/in	126	
Elongation at break	Minimum average	%	700	G.L. = 2.0 in
Elongation at yield	Minimum average	%	12	G.L. = 1.3 in
Tear resistance	Minimum	lb	42	ASTM D1004
Puncture resistance	Minimum	lb	108	ASTM D4833
Carbon black content	Minimum	%	2.0	ASTM D1603
Carbon black dispersion	Rating	N/A	Note b	ASTM D5596
Notched constant tensile load	Minimum	hours	300	ASTM D5397, Appendix
<i>Seam Properties</i>				
Thickness	Minimum	mil	60	ASTM D5199/D5994
Bonded seam strength	Minimum	lb/in	120	ASTM D6392
Tensile properties:				
Fusion weld	Minimum	lb/in	90	ASTM D6392
Extrusion weld	Minimum	lb/in	78	ASTM D6392

<sup>a</sup> Standard test methods will be updated to reflect the most current industry standards.<sup>b</sup> Dispersion only applies to near spherical agglomerates. 9 of 10 views shall be Category 1 or 2. No more than 1 view from Category 3.

## Appendix B2

### Daily Summary Reports

---

## DAILY SUMMARY REPORT

Project: Evap Pond Relining Project No.: DB18.1209  
Owner: Sundance West Date: 3/31/2021  
Project Location: Ennice, NM - Pond 5 Report No.: -  
Weather: A.M.: 45°F, Sunny, Windy  
60°F  
P.M.: 75°F, Sunny, Windy

Contractor(s)  
Mustang Extreme

## Summary of Daily Construction Progress and Inspections:

Took inventory of delivered HDPE rolls. Mustang Extreme inspected Ponds 5 & 6 and repaired and tested all damaged areas located. Conformance testing samples were collected from rolls #102-200114, 0102-200118, 0102-200119 (smooth) and #104-201034 (textured).

## Summary of Problems and Resolutions:

CQA plan requires any holes larger than 1/4" be patched. Since we are placing a new liner over top, larger holes may be repaired with HDPE extruder beads. Air pressure tests on seams may be  $\pm 3$  psi, rather than ~~to~~ 1 psi. (more flexibility is allowed.)

## Equipment:

~~(2)~~ CAT 2990 skidsteers (2)  
DemTECH Extrusion Welder (2)

## Summary of Meeting Held and Attendees:

Monica, Ross, Gundar, and Grace discussed CQA requirements and testing.

Site CQA Technician

Grace Herrmann

Signature

Grace Herrmann

Print Name

DBSA CQA Officer

Gundar Peterson

Signature

Gundar Peterson

Print Name

## DAILY SUMMARY REPORT

Project: Evap. Pond Relining Project No.: DB18-1209  
Owner: Sundance Wpst Date: 4/11/2021  
Project Location: Funice, NM - Pond 5 Report No.:       
Weather: A.M.: 35°F, windy, sunny  
P.M.: 65°F, windy, sunny

Contractor(s)  
Mustang Extreme

## Summary of Daily Construction Progress and Inspections:

Panels 1-4 placed from ~~East~~ East end as starting point. Panels were seamed together and sandbags placed at the open ends to prevent wind from lifting the panels. The edge on the south rim was trimmed and the new panels <sup>were</sup> ~~was~~ extrusion welded to the existing south liner (12" gap to textured liner). Cont'd...

## Summary of Problems and Resolutions:

Sundance Ops. manager was originally upset about another Company's dumpster being onsite. In the future, Sundance dumpsters will be used. OK to use this one for this project. High winds prevented more panels from being placed today.

## Equipment:

CAT 2990 Skid Steers (2)  
DemTech Pro Wedge (2)  
DemTech Extrusion Welder (2)

## Summary of Meeting Held and Attendees:


Walk through with Gundar Peterson. Determined the textured liner will go over the large center bench between ponds 5+6.

Site CQA Technician

  
Signature

Grace Herrmann  
Print Name

DBSA CQA Officer

  
Signature

Gundar Peterson  
Print Name

## Summary continued:

The south seam of Panels 1-4 were vacuum tested. All passed. Destructive tests were marked by DBSA (DT-1 and DT-2). DT-1 was collected and stored in the Mustang trailer. DT-1 was patched.



## DAILY SUMMARY REPORT

Project: Evap Pond Relining Project No.: DB18-1209  
Owner: Sundance West Date: 4/2/2021  
Project Location: Eunice, NM - Pond 5 Report No.:       
Weather: A.M.: 50°F, wind 9mph, lower winds till late morning  
P.M.: 74°F, windy, sunny

Contractor(s)  
Mustang Extreme

## Summary of Daily Construction Progress and Inspections:

Placed and seamed panels 5-1214 (some partial panels).  
All seams were completed between panels. Pressure tests  
were performed for each seam. Destructive tests 3-6 were  
collected. All field DTs pass. Patches were applied. The south seam  
of the panels was completed and vacuum tested. Monica took DT samples  
Summary of Problems and Resolutions: to ship to the lab (TRL in Austin, TX).

originally we agreed not to drive the ATV on the liner  
surrounding the ponds, but to help speed up the progress,  
Gundar gave the OK. The liner is technically rated for  
vehicles w/ light load.

## Equipment:

CAT 2990 skidsteers (2)  
Dem Tech Pro wedge (2)  
DemTech Extrusion welder (2)

## Summary of Meeting Held and Attendees:

N/A

Site CQA Technician

Grace Herrmann  
Signature

Grace Herrmann  
Print Name

DBSA CQA Officer

Gundar Peterson  
Signature

Gundar Peterson  
Print Name

**DAILY SUMMARY REPORT**

Project: Evap. Pond Relining Project No.: DB18.1209  
Owner: Sundance West Date: 4/3/2021  
Project Location: Ennice, NM - Pond 5 Report No.: -  
Weather: A.M.: 50°F. Sunny, light wind  
P.M.: 73°F. sunny, windy; partially sunny, potential  
for rain / thunderstorm in evening.  
Contractor(s)  
Mustang Extreme

**Summary of Daily Construction Progress and Inspections:**

placed and seamed together panels P-15 through P-31.  
Completed seam along south edge to existing liner, bottom toe  
seam, and started the seam to the north existing liner. All  
areas for patching / T-seams are marked for repair on 4/4/21.  
Marked DT-7 through DT-9.

**Summary of Problems and Resolutions:**

One of the generators was not working, so this prevented the  
use of multiple machines. Could not complete West top seam.

**Equipment:**

CAT 2990 Skid Steers (2)  
DemTech Pro Wedge (2)  
DemTech Extrusion Welder (2)

**Summary of Meeting Held and Attendees:**

N/A

Site CQA Technician




Signature

Grace Herrmann

Print Name

DBSA CQA Officer



Signature

Gundar Peterson

Print Name

**DAILY SUMMARY REPORT**

**Project:** Evap. Pond Relining **Project No.:** DB181209  
**Owner:** Sundance West **Date:** 4/4/2021  
**Project Location:** Ennice, NM - Pond 5 **Report No.:**       
**Weather:** A.M.: 55°F, cloudy, light winds  
P.M.: 68°F, cloudy, light winds

**Contractor(s)**  
MUSTANG Extreme

**Summary of Daily Construction Progress and Inspections:**

Completed west seam to existing liner. placed and seamed the East slope (panels P-32 through P-45). Performed pressure tests on the seams. Completed seam btwn. Slope panels and P-1 (floor seam).

**Summary of Problems and Resolutions:**

Rain water accumulated in the ponds overnight. Crew used leaf blowers, brooms/squeegees and pumps to clear water to complete west weld and patches, and dry area @ east end for liner on slope.

**Equipment:**

CAT 32990 Skid Steers (2)  
DemTech ProWedge (2)  
DemTech Extrusion Welder (2)

**Summary of Meeting Held and Attendees:**

N/A.

Site CQA Technician

Grace Herrmann

Signature

Grace Herrmann  
Print Name

DBSA CQA Officer

Gundar Peterson

Signature

Gundar Peterson  
Print Name

**DAILY SUMMARY REPORT**

**Project:** Evap Pond Relining **Project No.:** DB18-1209  
**Owner:** Sundance West **Date:** 4/5/2021  
**Project Location:** Ennice, NM - Pond 5/6 **Report No.:**       
**Weather:** A.M.: 57°F, light winds, partly cloudy  
P.M.: 85°F, windy, partly cloudy/sunny

**Contractor(s)**  
Mustang Extreme

**Summary of Daily Construction Progress and Inspections:**

Completed pressure tests on remaining seams. Marked and collected DT-10 and DT-11. Completed all repairs for DTs and T-seams. Moved sandbags to Pond 6 area. Removed some scrap and trash from pond and work area. Completed vacuum testing on repair areas. Assembled and installed ladder onto East slope. Used white extrusion for visibility.

**Summary of Problems and Resolutions:** pumps + hoses prepped in Pond 6.

4/6/21 - expecting strong winds. May not be able to place liner in Pond 6 until 4/7/21 A.M. Planning on working 1/2 day 4/6/21.

**Equipment:**

CAT 2990 skidsteers (2)  
DemTech Pro Wedge (2)  
DemTech Extrusion welder (2)

**Summary of Meeting Held and Attendees:**

N/A.

Site CQA Technician

Grace Herrmann  
Signature

Grace Herrmann  
Print Name

DBSA CQA Officer

Gundar Peterson  
Signature

Gundar Peterson  
Print Name

Summary continued:

Vents were installed in the corners of the pond and along the high points along the pond edge.

**DAILY SUMMARY REPORT**

**Project:** Evap Pond Relining **Project No.:** DB18.1209  
**Owner:** Sundance West **Date:** 4/6/2021  
**Project Location:** Ennice, NM; Pond 5/6 **Report No.:**     
**Weather:** A.M.: 55°F, Sunny, moderate winds  
P.M.: 85°F, Sunny, Strong winds and gusts.

**Contractor(s)**

Mustang Extreme

**Summary of Daily Construction Progress and Inspections:**

created another ladder for pond 6 slope. pumped out remaining rain water in pond 6 to prep. for liner install on 4/7/2021. repaired a few more identified holes in pond 6. Moved large white docks/barricades away from edge of Pond 6. Removed all trash. Put old HDPE scraps in the dumpster. Mobilized skidsteer to South rim.

**Summary of Problems and Resolutions:**

Strong winds from the west prevented liner install today. The crew will bring the remaining destructive test samples to midland mustang office for Monica to ship to TRI. There is an issue w/ one of the ~~see~~ pro wedges. Fabian hopes to have a different one on 4/7/2021.

**Equipment:**

CAT 2990 skid steers (2)  
Dentech Pro wedge (2)  
Dentech Extrusion welders (2)

**Summary of Meeting Held and Attendees:**

N/A.

Site CQA Technician




Signature

Grace Herrmann

Print Name

DBSA CQA Officer



Signature

Gundar Peterson

Print Name

**DAILY SUMMARY REPORT**

**Project:** Evap Pond Relining **Project No.:** DB18-1209  
**Owner:** Sundance West **Date:** 4/7/2021  
**Project Location:** Eunice, NM - Pond 6 **Report No.:** -  
**Weather:** A.M.: 50°F. Clear, low winds  
P.M.: 79°F. high winds, sunny

**Contractor(s)**  
MUSTANG Extreme

**Summary of Daily Construction Progress and Inspections:**  
completed placement of P-1 thru P-10 in Pond 6, and wedge seams between each panel. Pressure tested all wedge seams. started extrusion welding on the North seam. Marked DT-1 through DT-5 (cut DT-5 but did not test).

**Summary of Problems and Resolutions:**

High winds started to move the liner. crew moved sand bags to try to secure it until tomorrow. covered DT-5 on North seam so wind couldn't get in.

**Equipment:**

CAT 2990 skid steers (2)

**Summary of Meeting Held and Attendees:**

Site CQA Technician

Grace Herrmann  
Signature

Grace Herrmann  
Print Name

DBSA CQA Officer

Gundar Peterson  
Signature

Gundar Peterson  
Print Name



**DAILY SUMMARY REPORT**

**Project:** Evap Pond Relining **Project No.:** DB18.1209  
**Owner:** Sundance West **Date:** 4/8/2021  
**Project Location:** Eunice, NM - Pond 6 **Report No.:** -  
**Weather:** A.M.: 50°F, clear, low winds  
P.M.: 70°F, sunny, some wind

**Contractor(s)**  
MUSTANG Extreme

**Summary of Daily Construction Progress and Inspections:**

Placed all remaining panels and seamed them together, except for the toe seams @ the East and West toes, and P-17 to P-15. East, North, south, and west seams are completed. Still working on the East seam w/ extrusion welding.

**Summary of Problems and Resolutions:**

Moved cables that were in Pond 6 @ West slope toe. Leak somewhere between seam of P-14/P-13 was found and repaired (North top edge). 5' south of EN. There was some confusion on what roll # was used in the NE corner, but it was sorted out.

**Equipment:**

CAT 2990 skid steers (2)  
Demtech Poweredge (2)  
Demtech Extrusion welders (2)

**Summary of Meeting Held and Attendees:**

There was a discussion about not relining the center pan but since we already scoped it, then we will still do it. Called Joe Carillo about having his crew move equipment btm. Ponds 5+6.

Site CQA Technician

DBSA CQA Officer

Grace Herrmann  
Signature

Grace Herrmann  
Print Name

Gundar Peterson  
Signature

Gundar Peterson  
Print Name

**DAILY SUMMARY REPORT**

**Project:** Sundance Pond Relining **Project No.:** DB20-1209  
**Owner:** \_\_\_\_\_ **Date:** 4-9-21  
**Project Location:** Pond 6 **Report No.:** \_\_\_\_\_  
**Weather:** 0600 A.M.: 48°F, Strong wind from NW  
1600 P.M.: 80°F

**Contractor(s)**

Mustang extreme, Sundance west staff

**Summary of Daily Construction Progress and Inspections:**

Mustang finished extrusion welding on SE and NE corners of pond 6 liner to existing, DBSA marked remaining DTs, cut and patched by Mustang. Sundance staff removed Jersey bricks and debris from walkway before 40 mil deployment.

**Summary of Problems and Resolutions:**


No problems

**Equipment:**

Extrusion welders Demtech #403  
#397


**Summary of Meeting Held and Attendees:**

Site CQA Technician

  
Signature

Mike Bozab  
Print Name

DBSA CQA Officer

  
Signature

Gundar Peterson  
Print Name

**DAILY SUMMARY REPORT**

Project: Sundance Pond Relining Project No.: DB20-1209<sup>18</sup>  
Owner: \_\_\_\_\_ Date: 4-10-21  
Project Location: Walkway Pond 5/6 Report No.: \_\_\_\_\_  
Weather: 0630 A.M. 50°F. calm  
0600 P.M. 80°F. Wind from west

**Contractor(s)**

Mutang extreme - Reduced crew 6

**Summary of Daily Construction Progress and Inspections:**

Installation of 40-mil HDPE on Walkway between pond 5 + 6  
Marked 1 DT on 40-mil P1-P2 seam.

**Summary of Problems and Resolutions:**


Some visible "crimping" on liner from spools determined not to effect  
liner durability, installation approved by MB

**Equipment:**


Demtech wedge welder #3671  
Demtech extension welder 0397

**Summary of Meeting Held and Attendees:**

Site CQA Technician

  
SignatureMiko Doozek  
Print Name

DBSA CQA Officer

  
SignatureGundar Peterson  
Print Name

**DAILY SUMMARY REPORT**

**Project:** Sundance Pond Relining **Project No.:** DB1601209  
**Owner:** \_\_\_\_\_ **Date:** 4-12-21  
**Project Location:** Enrico **Report No.:** \_\_\_\_\_  
**Weather:** 0700 A.M.: 48°F, Strong Wind ~20 mph from NE.  
P.M.: °F.

**Contractor(s)**Motoring**Summary of Daily Construction Progress and Inspections:**

Vacuum testing of 40-mil, repairs as necessary. Removal of sand bags + trash.  
Walk through final repairs if needed.

**Summary of Problems and Resolutions:****Equipment:****Summary of Meeting Held and Attendees:**

Site CQA Technician




Signature



Print Name

DBSA CQA Officer



Signature


Gundar Peterson

Print Name

## Appendix B3

### Photographs

---



1. SOLMAX delivery #1, 3/31/2021: Using fork attachment on skid steer and straps to offload all of the rolls in the first shipment (view to west)



2. 3/31/2021: Rolls stored near the work site






3. 3/31/2021: Crew repairing existing liner in Pond 5; vacuum test was performed on each repair bead and patch (view to southwest)




4. 3/31/2021: Unloading the second delivery of liner rolls, including the 40-mil textured liner





5. 4/1/2021: Pond 5, P-1 through P-4 placed and seamed (view to north)




6. 4/1/2021: Top seams tacked down using a heat gun prior to extrusion welding

P:\\_DB18-1209\Pond Liner CQA 5-21\Appx B3\_Photos\pg03.doc





7. 4/1/2021: Top seams extrusion welded; T-seams patched




8. 4/1/2021: Pond 5 South seam vacuum testing



P:\\_DB18-1209\Pond Liner CQA.5-21\Appx B3\_Photos\pg05.doc



9. 4/1/2021: Pond 5 existing liner repair (bead)




10. 4/1/2021: Pond 6 existing liner/textured liner repair (patch)

P:\\_DB18-1209\Pond Liner CQA.5-21\Appx B3\_Photos\pg06.doc




11. 4/1/2021: Pond 6 existing liner repair (patch)



12. 4/1/2021: Existing boot seal around leachate collection pipe






13. 4/2/2021: Placing P-14 in Pond 5 (partial panel) (view to north)



14. 4/2/2021: Seam pressure testing




15. 4/2/2021: Repair of destructive test DT-4 in Pond 5




16. 4/2/2021: Vacuum test at DT repair location







17. 4/3/2021: Corner panels of Pond 5, northwest corner (view to northwest)



18. 4/3/2021: Wedge weld along toe of west slope of Pond 5 (view to north)



19. 4/4/2021: Post-storm rainwater removal using pumps and brooms (view to west)



20. 4/6/2021: Liner rolls staged near the south ridge (view to west)





21. 4/7/2021: P-1 of Pond 6 (South Pond) placed (view to south)



22. 4/7/2021: DT-2 of Pond 6, located on seam P-3/P-2 (view to south)



23. 4/7/2021: View of skid steer on the top north ridge, pulling liner from the south (view to southwest)



24. 4/8/2021: All panels of Pond 6 placed (view to west)






25. 4/9/2021: Vacuum test along northeast extrusion weld seam (view to west)



26. 4/12/2021: View of Pond 5 from southwest corner (view to northeast)



27. 4/12/2021: View of Pond 6 from northwest corner (view to southeast)




28. 4/12/2021: View of project from top of Pond 6, southwest corner (view to northeast)






29. 4/12/2021: View of project from top of south slope, northwest corner (view to southeast)



30. 4/12/2021: View of project from top of Pond 6, southeast corner (view to northwest)



31. 4/12/2021: View of project from center of Pond 5/6 walkway (view to west)



32. 4/12/2021: View of project from top of Pond 5, northeast corner (view to southwest)

## Appendix C

### Panel Deployment and Seaming

---

## Appendix C1

### Geomembrane Deployment Log

**FML DEPLOYMENT LOG**

PROJECT NAME: Sundance West, Evap

Pond, Pond 5

PROJECT LOCATION: Eunice, NM

PROJECT NUMBER: DB18.1209.00

INSTALLED BY: Mustang Extreme

<b>Panel Number</b>	<b>Roll Number</b>	<b>Approximate Length (ft)</b>	<b>Approximate Width (ft)</b>	<b>Approximate Area (ft<sup>2</sup>)</b>	<b>Date Installed</b>	<b>Observed By</b>
P1	0109	234	22.5	5265	4/1/2021	MZ/GMH
P2	0109	232	22.5	5220	4/1/2021	MZ/GMH
P3	0118	235	22.5	5287.5	4/1/2021	MZ/GMH
P4	0118	229	22.5	5152.5	4/1/2021	MZ/GMH
P5	0122	230	22.5	5175	4/2/2021	MZ/GMH
P6	0122	236	22.5	5310	4/2/2021	MZ/GMH
P7	0121	230	22.5	5175	4/2/2021	MZ/GMH
P8	0121	230	22.5	5175	4/2/2021	MZ/GMH
P9	0115	231	22.5	5197.5	4/2/2021	MZ/GMH
P10	0115	230	22.5	5175	4/2/2021	MZ/GMH
P11	0115	170	22.5	3825	4/2/2021	MZ/GMH
P12	0121	57	22.5	1282.5	4/2/2021	MZ/GMH
P13	0121	88	22.5	1980	4/2/2021	MZ/GMH
P14	0122	134	22.5	3015	4/2/2021	MZ/GMH
P15	0114	231	22.5	5197.5	4/3/2021	MZ/GMH
P16	0114	231	22.5	5197.5	4/3/2021	MZ/GMH
P17	0114	165	22.5	3712.5	4/3/2021	MZ/GMH
P18	0109	61	22.5	1372.5	4/3/2021	MZ/GMH
P19	0109	31	22.5	697.5	4/3/2021	MZ/GMH
P20	0109	33	22.5	742.5	4/3/2021	MZ/GMH
P21	0109	42	22.5	945	4/3/2021	MZ/GMH
P22	0118	41	22.5	922.5	4/3/2021	MZ/GMH
P23	0118	40	22.5	900	4/3/2021	MZ/GMH
P24	0118	41	22.5	922.5	4/3/2021	MZ/GMH
P25	0112	39	22.5	877.5	4/3/2021	MZ/GMH
P26	0112	39	22.5	877.5	4/3/2021	MZ/GMH
P27	0112	39	22.5	877.5	4/3/2021	MZ/GMH
P28	0112	36	22.5	810	4/3/2021	MZ/GMH

**FML DEPLOYMENT LOG**

PROJECT NAME: Sundance West, Evap

Pond, Pond 5

PROJECT LOCATION: Eunice, NM

PROJECT NUMBER: DB18.1209.00

INSTALLED BY: Mustang Extreme

<b>Panel Number</b>	<b>Roll Number</b>	<b>Approximate Length (ft)</b>	<b>Approximate Width (ft)</b>	<b>Approximate Area (ft<sup>2</sup>)</b>	<b>Date Installed</b>	<b>Observed By</b>
P29	0112	12	22.5	270	4/3/2021	MZ/GMH
P30	0112	12	22.5	270	4/3/2021	MZ/GMH
P31	0112	33	22.5	742.5	4/3/2021	MZ/GMH
P32	0112	27	22.5	607.5	4/4/2021	MZ/GMH
P33	0112	13	12	156	4/5/2021	MZ/GMH
P34	0112	20	16	320	4/6/2021	MZ/GMH
P35	0112	38	22.5	855	4/7/2021	MZ/GMH
P36	0112	39	22.5	877.5	4/8/2021	MZ/GMH
P37	0112	39	22.5	877.5	4/9/2021	MZ/GMH
P38	0112	32	22.5	720	4/10/2021	MZ/GMH
P39	0112	35	22.5	787.5	4/11/2021	MZ/GMH
P40	0112	41	22.5	922.5	4/12/2021	MZ/GMH
P41	0112	40	22.5	900	4/13/2021	MZ/GMH
P42	0112	22	22.5	495	4/14/2021	MZ/GMH
P43	0112	22	22.5	495	4/15/2021	MZ/GMH
P44	0112	19	17	323	4/16/2021	MZ/GMH
P45	0112	16	22.5	360	4/17/2021	MZ/GMH
<b>TOTAL LINER PLACED (ft<sup>2</sup>)</b>				91983.5		



**FML DEPLOYMENT LOG**

PROJECT NAME: Sundance West, Evap Pond,  
Pond 6

PROJECT LOCATION: Eunice, NM

PROJECT NUMBER: DB18.1209.00

INSTALLED BY: Mustang Extreme

Panel Number	Roll Number	Approximate Length (ft)	Approximate Width (ft)	Approximate Area (ft <sup>2</sup> )	Date Installed	Observed By
P1	0108	222	22.5	4995	4/7/2021	GMH
P2	0108	226	22.5	5085	4/7/2021	GMH
P3	0120	224	22.5	5040	4/7/2021	GMH
P4	0120	228	22.5	5130	4/7/2021	GMH
P5	0113	232	22.5	5220	4/7/2021	GMH
P6	0113	230	22.5	5175	4/7/2021	GMH
P7	0119	235	22.5	5287.5	4/7/2021	GMH
P8	0119	230	22.5	5175	4/7/2021	GMH
P9	0110	233	22.5	5242.5	4/7/2021	GMH
P10	0110	233	22.5	5242.5	4/7/2021	GMH
P11	0117	235	22.5	5287.5	4/8/2021	GMH
P12	0117	235	22.5	5287.5	4/8/2021	GMH
P13	0111	230	22.5	5175	4/8/2021	GMH
P14	0111	229	22.5	5152.5	4/8/2021	GMH
P15	0111	175	22.5	3937.5	4/8/2021	GMH
P16	0117	57	22.5	1282.5	4/8/2021	GMH
P17	0117	42	15	630	4/8/2021	GMH
P18	0117	15	22.5	337.5	4/8/2021	GMH
P19	0117	37	22.5	832.5	4/8/2021	GMH
P20	0110	37	22.5	832.5	4/8/2021	GMH
P21	0110	37	22.5	832.5	4/8/2021	GMH
P22	0110	37	22.5	832.5	4/8/2021	GMH
P23	0110	37	22.5	832.5	4/8/2021	GMH
P24	0119	35	22.5	787.5	4/8/2021	GMH
P25	0119	36	22.5	810	4/8/2021	GMH
P26	0119	42	22.5	945	4/8/2021	GMH
P27	0119	28	23	644	4/8/2021	GMH
P28	0113	24	19	456	4/8/2021	GMH
P29	0113	30	22.5	675	4/8/2021	GMH
P30	0113	38	22.5	855	4/8/2021	GMH
P31	0113	15	22.5	337.5	4/8/2021	GMH
P32	0113	11	22.5	247.5	4/8/2021	GMH
P33	0113	35	22.5	787.5	4/8/2021	GMH
P34	0113	35	22.5	787.5	4/8/2021	GMH
P35	0120	34	5	170	4/8/2021	GMH
P36	0120	36	22.5	810	4/8/2021	GMH
P37	0120	26	22.5	585	4/8/2021	GMH
P38	0120	31	22.5	697.5	4/8/2021	GMH
P39	0120	23	16	368	4/8/2021	GMH
P40	0108	23	22.5	517.5	4/8/2021	GMH
P41	0108	23	41	943	4/8/2021	GMH
P42	0108	17	14	238	4/8/2021	GMH
P43	0108	31	3	93	4/8/2021	GMH
P18A	0117	20	20	400	4/8/2021	GMH
<b>TOTAL LINER PLACED (ft<sup>2</sup>)</b>				94999.5		

**FML DEPLOYMENT LOG**

PROJECT NAME: Sundance West,40-mil  
Walkway

PROJECT NUMBER: DB18.1209.00

PROJECT LOCATION: Eunice, NM  
INSTALLED BY: Mustang Extreme

<b>Panel Number</b>	<b>Roll Number</b>	<b>Approximate Length (ft)</b>	<b>Approximate Width (ft)</b>	<b>Approximate Area (ft<sup>2</sup>)</b>	<b>Date Installed</b>	<b>Observed By</b>
P1	1034	208	22	4576	4/10/2021	MZ
P2	1034	212	18	3816	4/10/2021	MZ
P3	1034	194	22	4268	4/10/2021	MZ
P4	1034	174	18	3132	4/10/2021	MZ
P5	2195	14	18	252	4/10/2021	MZ
<b>TOTAL LINER PLACED (ft<sup>2</sup>)</b>				16044		

## Appendix C2

### Startup Welds and Destructive Field Test Recommendations

---

## FML DESTRUCTIVE FIELD TEST RECORD

PROJECT INFORMATION									PROJECT SPECIFICATIONS						
Project Name:Sundance West - Pond 5									Fusion Weld		Textured: PEEL 98 lbs/in SHEAR 121 lbs/in				
Project Location:Eunice, NM											Smooth: PEEL 98 lbs/in SHEAR 121 lbs/in				
Project Number:DB18.1209.00									Extrusion Weld		Textured: PEEL 78 lbs/in SHEAR 121 lbs/in				
Contractor:Mustang Extreme											Smooth: PEEL 78 lbs/in SHEAR 121 lbs/in				
Date	DT #	Tester's Initials	Welder's Initials	Machine #	Wedge Welds		Extrusion Welds		Test Type	Field Test Results (lbs/in)					Comments
					Temp (°F)	Speed (ft/min)	Barrel Temp (°F)	Pre-Heat Temp (°F)		Test #1	Test #2	Test #3	Test #4	Test #5	
4/1/21	Startup weld	AH	MV	17	860	400	--	--	P	138	137	132	130	146	
									P	149	134	122	127	145	
									S	165	179	171	194	181	
4/1/21	Startup weld	AH	JV	3671	861	500	--	--	P	124	128	135	122	121	
									P	128	135	122	138	133	
									S	148	165	138	170	163	
4/1/21	Startup weld	AH	JV	50397	--	--	500	500	P	121	125	1223	122	124	extrusion
									P	--	--	--	--	--	
									S	158	154	138	172	137	
4/1/21	DT-1	AH	JV	3671	860	500	--	--	P	128	123	118	123	127	extrusion
									P	--	--	--	--	--	
									S	165	162	166	167	164	
4/1/21	DT-2	AH	JV	50397	--	--	500	500	P	125	117	117	122	118	extrusion
									P	--	--	--	--	--	
									S	135	157	138	160	138	
4/2/21	Startup weld	AH	JV	3671	860	500	--	--	P	124	126	123	121	127	
									P	120	134	124	136	140	
									S	156	172	153	177	176	
4/2/21	Startup weld	AH	JV	50397	--	--	500	500	P	124	125	120	121	125	extrusion
									P	--	--	--	--	--	
									S	142	161	145	164	167	
4/2/21	Startup weld	AH	FC	50403	--	--	500	500	P	114	139	138	124	128	extrusion
									P	--	--	--	--	--	
									S	124	148	136	152	149	
4/2/21	DT-3	AH	MV	17	860	400	--	--	P	123	123	117	129	114	
									P	125	123	115	120	125	
									S	132	158	134	155	162	
4/2/21	DT-4	AH	MV	17	860	400	--	--	P	119	119	114	128	120	
									P	117	121	111	118	124	
									S	132	156	131	158	160	

## FML DESTRUCTIVE FIELD TEST RECORD

PROJECT INFORMATION									PROJECT SPECIFICATIONS						
Project Name:Sundance West - Pond 5									Fusion Weld	Textured: PEEL 98 lbs/in SHEAR 121 lbs/in					
Project Location:Eunice, NM										Smooth: PEEL 98 lbs/in SHEAR 121 lbs/in					
Project Number:DB18.1209.00									Extrusion Weld	Textured: PEEL 78 lbs/in SHEAR 121 lbs/in					
Contractor:Mustang Extreme										Smooth: PEEL 78 lbs/in SHEAR 121 lbs/in					
Date	DT #	Tester's Initials	Welder's Initials	Machine #	Wedge Welds		Extrusion Welds		Test Type	Field Test Results (lbs/in)					Comments
					Temp (°F)	Speed (ft/min)	Barrel Temp (°F)	Pre-Heat Temp (°F)		Test #1	Test #2	Test #3	Test #4	Test #5	
4/2/21	DT-5	AH	JV	17	860	400	--	--	P	117	131	113	122	135	
									P	119	131	117	132	121	
									S	127	155	133	158	159	
4/2/21	DT-6	AH	JV	3671	860	500	--	--	P	118	126	113	126	123	
									P	117	131	122	131	126	
									S	129	156	131	157	156	
4/3/21	Startup weld	AH	MV	17	860	400	--	--	P	124	132	129	146	133	
									P	128	141	128	140	151	
									S	150	176	1552	181	166	
4/3/21	Startup weld	AH	JV	3671	860	500	--	--	P	124	122	128	125	120	
									P	123	136	125	135	124	
									S	157	164	158	165	166	
4/3/21	Startup weld	AH	FC	50403	--	--	500	500	P	122	133	130	141	140	extrusion
									P	--	--	--	--	--	
									S	144	135	140	150	149	
4/3/21	Startup weld	AH	JV	50397	--	--	500	500	P	124	123	125	121	122	extrusion
									P	--	--	--	--	--	
									S	146	142	145	148	152	
4/3/21	DT-7	AH	JV	3671	860	500	--	--	P	127	127	122	130	121	
									P	123	122	126	117	125	
									S	161	166	164	162	163	
4/3/21	DT-8	AH	MV	17	860	420	--	--	P	115	122	125	124	127	
									P	127	121	126	121	120	
									S	169	171	162	170	172	
4/3/21	DT-9	AH	JV	3671	860	500	--	--	P	125	122	121	121	123	
									P	125	123	122	128	118	
									S	157	157	164	169	166	
4/3/21	DT-10	AH	JV	50403	--	--	500	500	P	113	118	123	122	115	extrusion
									P	--	--	--	--	--	
									S	150	171	167	168	165	

## FML DESTRUCTIVE FIELD TEST RECORD

PROJECT INFORMATION									PROJECT SPECIFICATIONS						
Project Name:Sundance West - Pond 5									Fusion Weld		Textured: PEEL 98 lbs/in SHEAR 121 lbs/in				
Project Location:Eunice, NM											Smooth: PEEL 98 lbs/in SHEAR 121 lbs/in				
Project Number:DB18.1209.00									Extrusion Weld		Textured: PEEL 78 lbs/in SHEAR 121 lbs/in				
Contractor:Mustang Extreme											Smooth: PEEL 78 lbs/in SHEAR 121 lbs/in				
Date	DT #	Tester's Initials	Welder's Initials	Machine #	Wedge Welds		Extrusion Welds		Test Type	Field Test Results (lbs/in)					Comments
					Temp (°F)	Speed (ft/min)	Barrel Temp (°F)	Pre-Heat Temp (°F)		Test #1	Test #2	Test #3	Test #4	Test #5	
4/4/21	Startup weld	AH	JV	50397	--	--	500	500	P	128	124	124	127	127	extrusion
									P	--	--	--	--	--	
									S	166	174	171	171	168	
4/4/21	Startup weld	AH	FC	50403	--	--	500	500	P	127	126	125	118	124	extrusion
									P	--	--	--	--	--	
									S	161	168	174	172	158	
4/4/21	Startup weld	AH	JV	3671	860	500	--	--	P	122	123	127	124	127	
									P	167	171	171	175	169	
									S	127	116	128	129	122	
4/4/21	Startup weld	AH	JV	17	860	400	--	--	P	124	125	126	121	127	
									P	129	122	126	124	121	
									S	180	180	180	184	177	
4/5/21	Startup weld	AH	JV	50397	--	--	500	500	P	121	118	118	129	126	extrusion
									P	--	--	--	--	--	
									S	169	166	167	169	174	
4/5/21	Startup weld	AH	FC	50403	--	--	500	500	P	124	123	117	120	122	extrusion
									P	--	--	--	--	--	
									S	162	165	164	166	165	
4/5/21	Startup weld	AH	JV	50397	--	--	500	500	P	135	132	134	139	129	extrusion
									P	--	--	--	--	--	
									S	145	146	143	145	146	
4/5/21	Startup weld	AH	FC	50403	--	--	500	500	P	132	137	131	127	126	extrusion
									P	--	--	--	--	--	
									S	154	158	158	149	155	
4/5/21	DT-11	AH	FC	50403	--	--	500	500	P	112	111	115	131	113	extrusion
									P	--	--	--	--	--	
									S	169	165	162	160	159	



## FML DESTRUCTIVE FIELD TEST RECORD

PROJECT INFORMATION									PROJECT SPECIFICATIONS						
Project Name: Sundance West - Pond 6									Fusion Weld	Textured: PEEL 98 lbs/in SHEAR 121 lbs/in					
Project Location: Eunice, NM										Smooth: PEEL 98 lbs/in SHEAR 121 lbs/in					
Project Number: DB18.1209.00									Extrusion Weld	Textured: PEEL 78 lbs/in SHEAR 121 lbs/in					
Contractor: Mustang Extreme										Smooth: PEEL 78 lbs/in SHEAR 121 lbs/in					
Date	DT #	Tester's Initials	Welder's Initials	Machine #	Wedge Welds		Extrusion Welds		Test Type	Field Test Results (lbs/in)					Comments
					Temp (°F)	Speed (ft/min)	Barrel Temp (°F)	Pre-Heat Temp (°F)		Test #1	Test #2	Test #3	Test #4	Test #5	
4/1/21	Startup weld	AH	MV	17	860	430	--	--	P	132	130	128	129	135	
									P	120	151	133	139	150	
									S	188	187	189	182	185	
4/7/21	Startup weld	AH	JV	3671	861	410	--	--	P	137	152	141	155	145	
									P	137	137	126	126	135	
									S	183	181	189	190	194	
4/7/21	Startup weld	AH	FC	50403	--	--	500	500	P	124	122	120	126	120	extrusion
									P	--	--	--	--	--	
									S	157	151	160	154	152	
4/7/21	Startup weld	AH	JV	50397	--	--	500	500	P	128	123	118	123	127	extrusion
									P	--	--	--	--	--	
									S	165	162	166	167	164	
4/7/21	DT-1	AH	MV	17	860	430	--	--	P	124	121	120	118	129	
									P	125	134	129	128	124	
									S	146	157	158	160	158	
4/7/21	DT-2	AH	JV	3671	860	410	--	--	P	119	120	122	124	114	
									P	122	123	111	115	118	
									S	140	150	144	152	151	
4/7/21	DT-3	AH	MV	17	860	430	--	--	P	122	140	128	135	128	
									P	122	123	118	124	125	
									S	150	154	154	153	153	
4/7/21	DT-4	AH	JV	3671	860	410	--	--	P	115	118	113	120	117	
									P	116	117	116	121	119	
									S	139	141	141	144	141	
4/7/21	DT-5	AH	JV	50397	--	--	500	500	P	128	134	125	135	126	extrusion
									P	--	--	--	--	--	
									S	142	148	147	142	149	
4/8/21	Startup weld	AH	MV	17	860	430	--	--	P	125	150	146	124	126	
									P	134	121	154	139	133	
									S	178	180	175	177	179	
4/8/21	Startup weld	AH	JV	3671	860	410	--	--	P	141	140	142	151	134	
									P	140	141	161	162	139	
									S	177	183	181	189	194	
4/8/21	Startup weld	AH	JV	50397	--	--	500	500	P	125	129	126	120	127	
									P	--	--	--	--	--	
									S	145	140	146	141	142	
4/8/21	Startup weld	AH	FC	50403	--	--	500	500	P	119	119	122	113	128	extrusion
									P	--	--	--	--	--	
									S	130	136	137	143	146	
4/9/21	Startup weld	AH	MV	17	860	400	--	--	P	122	124	119	120	116	
									P	129	130	129	141	134	
									S	161	165	164	173	170	
4/9/21	Startup weld	AH	JV	3671	860	410	--	--	P	123	127	115	124	170	
									P	120	129	119	118	119	
									S	145	151	147	153	152	

FML DESTRUCTIVE FIELD TEST RECORD

PROJECT INFORMATION									PROJECT SPECIFICATIONS							
Project Name: Sundance West - Pond 6									Fusion Weld		Textured: PEEL 98 lbs/in SHEAR 121 lbs/in					
Project Location: Eunice, NM											Smooth: PEEL 98 lbs/in SHEAR 121 lbs/in					
Project Number: DB18.1209.00									Extrusion Weld		Textured: PEEL 78 lbs/in SHEAR 121 lbs/in					
Contractor: Mustang Extreme											Smooth: PEEL 78 lbs/in SHEAR 121 lbs/in					
Date	DT #	Tester's Initials	Welder's Initials	Machine #	Wedge Welds		Extrusion Welds		Test Type	Field Test Results (lbs/in)					Comments	
					Temp (°F)	Speed (ft/min)	Barrel Temp (°F)	Pre-Heat Temp (°F)		Test #1	Test #2	Test #3	Test #4	Test #5		
4/9/21	Startup weld	AH	FC	50403	--	--	500	500	P	116	111	124	118	107	extrusion	
									P	--	--	--	--	--		
									S	151	155	148	153	156		
4/9/21	Startup weld	AH	JV	50397	--	--	500	500	P	118	124	123	122	124	extrusion	
									P	--	--	--	--	--		
									S	141	141	137	142	141		
4/9/21	DT-6	AH	MV	17	860	430	--	--	P	117	114	118	121	119		
									P	118	123	119	121	117		
									S	139	138	147	141	139		
4/9/21	DT-7	AH	JV	3671	860	410	--	--	P	115	119	110	111	111		
									P	116	113	114	118	114		
									S	139	138	140	140	140		
4/9/21	DT-8	AH	JV	3671	860	410	--	--	P	111	117	110	113	114		
									P	120	121	113	117	127		
									S	136	140	133	139	135		
4/9/21	DT-9	AH	JV	50397	--	--	500	500	P	129	135	124	122	118	extrusion	
									P	--	--	--	--	--		
									S	131	137	138	141	140		
4/9/21	DT-10	AH	MV	17	860	430	--	--	P	111	116	115	120	127		
									P	119	119	125	123	130		
									S	135	142	136	148	147		
4/9/21	DT-11	AH	JV	50397	--	--	500	500	P	122	133	129	128	128	extrusion	
									P	--	--	--	--	--		
									S	144	141	140	144	149		

FML DESTRUCTIVE FIELD TEST RECORD

PROJECT INFORMATION									PROJECT SPECIFICATIONS						
Project Name: Sundance West - 40-mil walkway									Fusion Weld	Textured: PEEL 80 lbs/in SHEAR 80 lbs/in					
Project Location: Eunice, NM										Smooth: PEEL 80 lbs/in SHEAR 80 lbs/in					
Project Number: DB18.1209.00									Extrusion Weld	Textured: PEEL 60 lbs/in SHEAR 80 lbs/in					
Contractor: Mustang Extreme										Smooth: PEEL 60 lbs/in SHEAR 80 lbs/in					
Date	DT #	Tester's Initials	Welder's Initials	Machine #	Wedge Welds		Extrusion Welds		Test Type	Field Test Results (lbs/in)					Comments
					Temp (°F)	Speed (ft/min)	Barrel Temp (°F)	Pre-Heat Temp (°F)		Test #1	Test #2	Test #3	Test #4	Test #5	
4/10/21	Startup weld	AH	JV	3671	860	750	--	--	P	109	114	108	108	107	
									P	104	114	103	111	110	
									S	143	149	145	149	143	
4/10/21	Startup weld	AH	JV	50397	--	--	500	500	P	94	95	99	93	97	Extrusion
									P	--	--	--	--	--	
									S	105	102	105	101	109	
4/10/21	Startup weld	AH	MV	2018	--	--	500	500	P	110	96	94	97	94	Extrusion
									P	--	--	--	--	--	
									S	108	108	110	109	11	
4/10/21	DT-1	AH	JV	3671	860	440	--	--	P	83	83	82	77	81	
									P	85	82	79	82	--	
									S	106	107	105	107	106	

## Appendix C3

### Geomembrane Seam Log

---

FML SEAMING LOG									
PROJECT NAME: Sundance West, Pond 6					PROJECT LOCATION: Eunice, NM				
PROJECT NUMBER: DB18.1209.00					INSTALLED BY: Mustang Extreme				

Date	Panel #s Top-Bottom	Approx. Length Welded	Start Time	Seam Initials	Machine #	Temp Setting	Speed Setting	Destructive test	Monitored By
4/1/2021	P1/P2	232	0818	MV	17	860	420	--	MCZ
4/1/2021	P2/P3	232	0850	JV	3671	860	440	DT-1	MCZ
4/1/2021	P3/P4	235	0900	MV	17	860	420	--	MCZ
4/1/2021	P1/ES	20	1210	JV	50397	500	500	DT-2	GMH
4/1/2021	P2/ES	22	1215	JV	50397	500	500	--	GMH
4/1/2021	P3/ES	22	1220	JV	50397	500	500	--	GMH
4/1/2021	P4/ES	28	1225	JV	50397	500	500	--	GMH
4/2/2021	P4/P5	229	0610	HM	3671	860	440	--	GMH
4/2/2021	P5/P6	230	0609	MV	17	860	420	DT-3	GMH
4/2/2021	P6/P7	236	0647	MV	17	860	420	--	GMH
4/2/2021	P7/P8	230	0721	MV	17	860	420	DT-4	MCZ
4/2/2021	P8/P9	230	0724	JV	3671	860	440	--	MCZ
4/2/2021	P9/P10	231	0800	MV	17	860	420	DT-5	MCZ
4/2/2021	P10/P11	170	0818	JV	3671	860	440	--	MCZ
4/2/2021	P11/P13	88	0846	MV	17	860	420	--	MCZ
4/2/2021	P11/P12	22	0841	JV	3671	860	440	DT-6	MCZ
4/2/2021	P10/P12	57	--	JV	3671	860	440	--	MCZ
4/2/2021	P12/P14	54	--	MV	17	860	420	--	MCZ
4/2/2021	P11/P14	82	--	MV	17	860	420	--	MCZ
4/2/2021	P13/P14	22	--	MV	17	860	420	--	MCZ
4/2/2021	P5/ES	22	1030	JV	50397	500	500	--	GMH
4/2/2021	P6/ES	22	1030	JV	50397	500	500	--	GMH
4/2/2021	P7/ES	22	1030	JV	50397	500	500	--	GMH
4/2/2021	P8/ES	22.5	1030	JV	50397	500	500	--	GMH
4/2/2021	P9/ES	22	1030	JV	50397	500	500	--	GMH
4/2/2021	P10-ES	22.5	1031	JV	50397	500	500	--	GMH
4/2/2021	P11/ES	22	1315	JV	50397	500	500	--	GMH
4/2/2021	P13/ES	27	1315	JV	50397	500	500	--	GMH
4/3/2021	P13/P15	231	0605	MV	17	860	420	--	GMH
4/3/2021	P14/P15	136	0605	MV	17	860	420	--	MCZ
4/3/2021	P15/P16	230	0627	JV	3671	860	440	DT-7	MCZ
4/3/2021	P16/P17	165	0650	MV	17	860	420	--	MCZ
4/3/2021	P16/P18	61	0650	MV	17	860	420	--	MCZ
4/3/2021	P18/P17	22	0655	JV	3671	860	440	--	MCZ
4/3/2021	P18/P19	31	0727	JV	3671	860	440	--	GMH
4/3/2021	P19/P20	33	0735	JV	3671	860	440	--	GMH
4/3/2021	P20/P21	33	0750	JV	3671	860	440	--	MCZ
4/3/2021	P21/P22	41	0800	MV	17	860	420	DT-8	MCZ
4/3/2021	P22/P23	40	0815	JV	3671	860	440	--	GMH
4/3/2021	P23/P24	40	0834	MV	17	860	420	--	GMH
4/3/2021	P24/P25	39	0857	JV	3671	860	440	--	GMH
4/3/2021	P25/P26	39	0905	MV	17	860	420	--	GMH
4/3/2021	P26/P27	38	0922	JV	3671	860	440	--	GMH
4/3/2021	P27/P28	37	0938	MV	17	860	420	--	GMH
4/3/2021	P28/P29	17	0948	MV	17	860	420	--	GMH
4/3/2021	P29/P30	12	1022	MV	17	860	420	--	GMH
4/3/2021	P30/P31	10	1020	MV	17	860	420	--	GMH
4/3/2021	P31/P29	6	1023	MV	17	860	420	--	GMH
4/3/2021	P28/P31	25	1023	MV	17	860	420	--	GMH
4/3/2021	P17/P31	33	1010	MV	17	860	420	--	GMH
4/3/2021	P1/EN	21	1350	FC	50403	500	500	--	GMH
4/3/2021	P2/EN	22	1350	FC	50403	500	500	--	GMH



FML SEAMING LOG									
PROJECT NAME: Sundance West, Pond 6					PROJECT LOCATION: Eunice, NM				
PROJECT NUMBER: DB18.1209.00					INSTALLED BY: Mustang Extreme				

Date	Panel #s Top-Bottom	Approx. Length Welded	Start Time	Seam Initials	Machine #	Temp Setting	Speed Setting	Destructive test	Monitored By
4/3/2021	P3/EN	22	1350	FC	50403	500	500	--	GMH
4/3/2021	P4/EN	22	1330	FC	50403	500	500	--	GMH
4/3/2021	P27/P17	21	1058	JV	3671	860	440	--	GMH
4/3/2021	P26/P17 Patch	18	1056	JV	3671	860	440	--	GMH
4/3/2021	P25/P17 Patch	8	1053	JV	3671	860	440	--	GMH
4/3/2021	P25/P17	11	1053	JV	3671	860	440	--	GMH
4/3/2021	P24/P17 Patch	6	1050	JV	3671	860	440	--	GMH
4/3/2021	P24/P17	17	1050	JV	3671	860	440	DT-9	GMH
4/3/2021	P23/P17	22.5	1048	JV	3671	860	440	--	GMH
4/3/2021	P22/P17 To P18/P17	14	1044	JV	3671	860	440	--	GMH
4/3/2021	P22/P18	8	1044	JV	3671	860	440	--	GMH
4/3/2021	P21/P18	22	1040	JV	3671	860	440	--	GMH
4/3/2021	P15/ES	22	1300	JV	50397	500	500	--	GMH
4/3/2021	P16/ES	22	1300	JV	50397	500	500	--	GMH
4/3/2021	P17/ES	22	1300	JV	50397	500	500	--	GMH
4/3/2021	P31/ES	22	1300	JV	50397	500	500	--	GMH
4/3/2021	P30/ES	10	1300	JV	50397	500	500	--	GMH
4/3/2021	P5/EN	22	1300	FC	50403	500	500	--	GMH
4/3/2021	P6/EN	22	1300	FC	50403	500	500	DT-10	GMH
4/3/2021	P7/EN	21	1300	FC	50403	500	500	--	GMH
4/3/2021	P8/EN	22	1300	FC	50403	500	500	--	GMH
4/3/2021	P9/EN	21	1300	FC	50403	500	500	--	GMH
4/3/2021	P10/EN	21	1300	FC	50403	500	500	--	GMH
4/3/2021	P12/EN	11	1300	FC/JV	50403	500	500	--	GMH
4/3/2021	P12/EN	10	1549	JV	50397	500	500	--	GMH
4/3/2021	P14/EN	22	1549	JV	50397	500	500	--	GMH
4/3/2021	P15/EN	22	1449	JV	50397	500	500	--	GMH
4/3/2021	P16/EN	22	1449	JV	50397	500	500	--	GMH
4/3/2021	P18/EN	21	1449	JV	50397	500	500	--	GMH
4/3/2021	P19/EN	21	1449	JV	50397	500	500	--	GMH
4/3/2021	P16/ES	22	1300	JV	50397	500	500	--	GMH
4/4/2021	P20/EW	22	0845	FC	50403	500	500	--	GMH
4/4/2021	P21/EW	22	0845	FC	50403	500	500	--	GMH
4/4/2021	P22/EW	22	0845	FC	50403	500	500	--	GMH
4/4/2021	P23/EW	22	0845	FC	50403	500	500	--	GMH
4/4/2021	P24/EW	2	0830	JV	50397	500	500	--	GMH
4/4/2021	P25/EW	22	0845	JV	50397	500	500	--	GMH
4/4/2021	P26/EW	22	0845	JV	50397	500	500	--	GMH
4/4/2021	P17/EW	22	0845	JV	50397	500	500	--	GMH
4/4/2021	P28/EW	22	0845	JV	50397	500	500	--	GMH
4/4/2021	P29/EW	16	0845	JV	50397	500	500	--	GMH
4/4/2021	P24/EW	20	0930	FC	50403	500	500	--	GMH
4/4/2021	P32/P1	27	1415	MV	17	860	420	--	GMH
4/4/2021	P33/P32	13	1039	JV	3671	860	440	--	GMH
4/4/2021	P34/P33	17	1101	JV	3671	860	440	--	GMH
4/4/2021	P34/P32	5	1103	JV	3671	860	440	--	GMH
4/4/2021	P35/P34	20	1056	JV	3671	860	440	--	GMH
4/4/2021	P36/P1 Patch	11	1426	MV	17	860	420	--	GMH
4/4/2021	P36/P1 Patch	5	1426	MV	17	860	420	--	GMH
4/4/2021	P37/P1	19	1428	MV	17	860	420	--	GMH
4/4/2021	P38/P1	19.5	1428	MV	17	860	420	--	GMH
4/4/2021	P39/P1	20	1428	MV	17	860	420	--	GMH

FML SEAMING LOG									
PROJECT NAME: Sundance West, Pond 6					PROJECT LOCATION: Eunice, NM				
PROJECT NUMBER: DB18.1209.00					INSTALLED BY: Mustang Extreme				

Date	Panel #s Top-Bottom	Approx. Length Welded	Start Time	Seam Initials	Machine #	Temp Setting	Speed Setting	Destructive test	Monitored By
4/4/2021	P40/P1 Patch	4	1428	MV	17	860	420	--	GMH
4/4/2021	P40/P1 Patch	13	1428	MV	17	860	420		
4/4/2021	P41/P1 Cap	0	1428	MV	17	860	420	--	GMH
4/4/2021	P42/P1 Cap	0	1428	MV	17	860	420	--	GMH
4/4/2021	P42/P43	22	1343	MV	17	860	420	--	GMH
4/4/2021	P45/P1 Patch	10	1333	MV	17	860	420	--	GMH
4/4/2021	P45/P1 Patch	28	1333	MV	17	860	420	--	GMH
4/4/2021	P44/P45	16	1343	MV	17	860	420	--	GMH
4/4/2021	P44/P43	19	1400	MV	17	860	420	--	GMH
4/4/2021	P36/P37	39	1223	MV	17	860	420	--	GMH
4/4/2021	P37/P38	39	1235	MV	17	860	420	--	GMH
4/4/2021	P38/P39	32	1248	MV	17	860	420	--	GMH
4/4/2021	P39/P40	35	1253	MV	17	860	420	--	GMH
4/4/2021	P32/P35	25	1100	JV	3671	860	440	--	GMH
4/4/2021	P35/P1 Patch	3	1426	MV	17	860	420	--	GMH
4/4/2021	P40/P41	41	1302	MV	17	860	420	--	GMH
4/4/2021	P41/P42	4	1310	MV	17	860	420	--	GMH
4/4/2021	P42/P45	22	1400	MV	17	860	420	--	GMH
4/4/2021	P45/EN	22	0800	MV	50403	550	550	--	GMH
4/4/2021	P44/EN	17	0800	MV	50403	550	550	--	GMH
4/4/2021	P43/EE	22	0800	MV	50403	550	550	--	GMH
4/4/2021	P42/EE	22	0800	MV	50403	550	550	--	GMH
4/4/2021	P41/EE Patch	12	0800	MV	50403	550	550	DT-11	GMH
4/4/2021	P41/EE	2	0800	MV	50403	550	550	--	GMH
4/4/2021	P43/P45	7	1400	MV	17	860	420	--	GMH
4/4/2021	P35/P36	38	1218	MV	17	860	420	--	GMH
4/5/2021	P40/EE	22	0800	FC	50403	500	500	--	GMH
4/5/2021	P39/EE Patch	10	0909	JV	50397	500	500	--	GMH
4/5/2021	P39/EE Patch	17	0800	FC	50403	500	500	--	GMH
4/5/2021	P38/EE	28	0738	JV	50397	500	500	--	GMH
4/5/2021	P37/EE	22	0738	JV	50397	500	500	--	GMH
4/5/2021	P36/EE	22	0738	JV	50397	500	500	--	GMH
4/5/2021	P35/EE	22	0738	JV	50397	500	500	--	GMH
4/5/2021	P34/EE	16	0738	JV	50397	500	500	--	GMH
4/5/2021	P33/ES	12	0738	JV	50397	500	500	--	GMH
4/5/2021	P32/ES	22	0738	JV	50397	500	500	--	GMH

FML SEAMING LOG									
PROJECT NAME: Sundance West, Pond 6					PROJECT LOCATION: Eunice, NM				
PROJECT NUMBER: DB18.1209.00					INSTALLED BY: Mustang Extreme				

Date	Panel # Top-Bottom	Approx. Length Welded	Start Time	Seam Initials	Machine #	Temp Setting	Speed Setting	Destructive test	Monitored By
4/7/2021	P2/P1	222	0640	MV	17	860	500	DT-1	GMH
4/7/2021	P3/P2	223	0650	JV	3671	860	500	DT-2	GMH
4/7/2021	P4/P3	224	0712	MV	17	860	500	--	GMH
4/7/2021	P5/P4	228	0723	JV	3671	860	500	--	GMH
4/7/2021	P6/P5	233	0748	MV	17	860	500	DT-3	GMH
4/7/2021	P7/P6	230	0800	JV	3671	860	500	--	GMH
4/7/2021	P7/P8	222	0820	MV	17	860	500	--	GMH
4/7/2021	P8/P9	230	0830	JV	3671	860	500	DT-4	GMH
4/7/2021	P9/P10	233	0855	MV	17	860	500	--	GMH
4/7/2021	P1/EN	20	0921	FC	50403	500	500	--	GMH
4/7/2021	P2/EN	20	0921	FC	50403	500	500	--	GMH
4/7/2021	P3/EN	22	0921	FC	50403	500	500	--	GMH
4/7/2021	P4/EN	35	0921	FC	50403	500	500	--	GMH
4/7/2021	P5/EN	22	0921	FC/JV	50403/50397	500	500	--	GMH
4/7/2021	P6/EN	22	0955	JV	50397	500	500	--	GMH
4/7/2021	P7/EN	22	0955	JV	50397	500	500	DT-5	GMH
4/7/2021	P8/EN	22	0955	JV	50397	500	500	--	GMH
4/7/2021	P9/EN	22	0955	JV	50397	500	500	--	GMH
4/7/2021	P10/EN	20	0955	JV	50397	500	500	--	GMH
4/8/2021	P10/EN	2		JV	50397	500	500	--	GMH
4/8/2021	P10/P11	224	0630	JV	3671	860	500	--	GMH
4/8/2021	P12/P11	226	0627	MV	17	860	500	DT-6	GMH
4/8/2021	P12/P13	225	0700	MV	17	860	500	--	GMH
4/8/2021	P14/P13	222	0711	JV	3671	860	500	DT-7	GMH
4/8/2021	P15/P14	169	0735	MV	17	860	500	--	GMH
4/8/2021	P16/P14	52	0735	MV	17	860	500	--	GMH
4/8/2021	P16/P15	21.5	0741	JV	3671	860	500	--	GMH
4/8/2021	P17/P15	37	0700	MV	17	860	500	--	GMH
4/8/2021	P18/P17	15	0758	JV	3671	860	400	--	GMH
4/8/2021	P19/P18	16	0751	JV	3671	860	400	--	GMH
4/8/2021	P20/P19	37	0821	MV	17	860	400	--	GMH
4/8/2021	P21/P20	37	0828	JV	3671	860	400	--	GMH
4/8/2021	P22/P21	37	0827	MV	17	860	400	--	GMH
4/8/2021	P23/P22	37	0838	JV	3671	860	400	--	GMH
4/8/2021	P24/P23	35	0845	MV	17	860	400	--	GMH
4/8/2021	P25/P24	35	0848	JV	3671	860	400	--	GMH
4/8/2021	P26/P25	42	0853	MV	17	860	500	--	GMH
4/8/2021	P27/P26	28	0858	JV	3671	860	500	--	GMH
4/8/2021	P28/P27	24	0910	JV	3671	860	500	--	GMH
4/8/2021	P29/P28	20	0908	JV	3671	860	500	--	GMH
4/8/2021	P29/27	10	0912	JV	3671	860	500	--	GMH
4/8/2021	P29/P26	13	0912	JV	3671	860	500	--	GMH
4/9/2021	P29/P16	30	0800	JV	3671	860	500	--	GMH
4/8/2021	P19/P17	31	0800	JV	3671	860	500	--	GMH
4/8/2021	P1/P30	38	0930	JV	3671	860	500	--	GMH
4/8/2021	P31/P30	15	0948	JV	3671	860	500	--	GMH
4/8/2021	P31/P32	14	1008	JV	3671	860	500	--	GMH
4/8/2021	P30/P33	33	1010	JV	3671	860	500	--	GMH
4/8/2021	P32/P33	11	1018	MV	17	860	500	--	GMH
4/8/2021	P33/P34	35	1020	MV	17	860	500	--	GMH
4/8/2021	P31/P33	3	1023	JV	3671	860	500	--	GMH
4/8/2021	P34/P35	35	1035	JV	3671	860	500	--	GMH

FML SEAMING LOG									
PROJECT NAME: Sundance West, Pond 6					PROJECT LOCATION: Eunice, NM				
PROJECT NUMBER: DB18.1209.00					INSTALLED BY: Mustang Extreme				

Date	Panel #s Top-Bottom	Approx. Length Welded	Start Time	Seam Initials	Machine #	Temp Setting	Speed Setting	Destructive test	Monitored By
4/8/2021	P35/P36	34	1035	MV	17	860	500	--	GMH
4/8/2021	P36/P37	36	1035	JV	3671	860	500	--	GMH
4/8/2021	P37/P38	26	0806	MV	17	860	500	--	GMH
4/8/2021	P38/P39	31	0812	JV	3671	860	500	--	GMH
4/8/2021	P39/P40	23	0810	MV	17	860	500	--	GMH
4/8/2021	P18A/P18	20	0758	FC	50403	500	500	--	GMH
4/8/2021	P18A/P17	4	0757	FC	50403	500	500	--	GMH
4/8/2021	P11/EN	22	0800	FC	50403	500	500	--	GMH
4/8/2021	P12/EN	32	0835	FC	50403	500	500	--	GMH
4/8/2021	P13/EN	21	0837	FC	50403	500	500	--	GMH
4/8/2021	P14/EN	22	0720	FC	50403	500	500	--	GMH
4/8/2021	P15/EN	19	0722	FC	50403	500	500	--	GMH
4/8/2021	P17/EN	15	0723	FC	50403	500	500	--	GMH
4/8/2021	P18A/EW	15	0730	FC	50403	500	500	--	GMH
4/8/2021	P19/EW	22	0732	FC	50403	500	500	--	GMH
4/8/2021	P20/EW	22	0739	FC	50403	500	500	--	GMH
4/8/2021	P21/EW	22	0741	FC	50403	500	500	--	GMH
4/8/2021	P22/EW	22	0750	FC	50403	500	500	--	GMH
4/8/2021	P18A/EN	13	0752	FC	50403	500	500	--	GMH
4/8/2021	P23/EW	22	0754	FC	50403	500	500	--	GMH
4/8/2021	P24/EW	22	0756	FC	50403	500	500	--	GMH
4/8/2021	P25/EW	22	1325	JV	50403	500	500	--	GMH
4/8/2021	P26/EW	22	1325	JV	50403	500	500	--	GMH
4/8/2021	P40/P41	23	1041	JV	3671	860	500	--	GMH
4/8/2021	P41/P42	15	1100	MV	17	860	500	--	GMH
4/8/2021	P41/P43	16	1100	MV	17	860	500	--	GMH
4/8/2021	P40/P43	9	1100	MV	17	860	500	--	GMH
4/8/2021	P42/P43	17	1055	MV	17	860	500	DT-10	GMH
4/8/2021	P27/EW	23	1325	JV	50397	500	500	--	GMH
4/8/2021	P28/ES	19	1325	JV	50397	500	500	--	GMH
4/8/2021	P29/ES	20	1325	JV	50397	500	500	--	GMH
4/8/2021	P16/ES	22	1325	JV	50397	500	500	DT-9	GMH
4/8/2021	P14/ES	22	1325	JV	50397	500	500	--	GMH
4/8/2021	P13/ES	22	1325	JV	50397	500	500	--	GMH
4/8/2021	P12/ES	22	1325	JV	50397	500	500	--	GMH
4/8/2021	P11/ES	22	1325	JV	50397	500	500	--	GMH
4/8/2021	P10/ES	22	1325	JV	50397	500	500	--	GMH
4/8/2021	P9/ES	22	1325	JV	50397	500	500	--	GMH
4/8/2021	P8/ES	22	1325	JV	50397	500	500	--	GMH
4/8/2021	P7/ES	22	1325	JV	50397	500	500	--	GMH
4/8/2021	P6/ES	22	1325	JV	50397	500	500	--	GMH
4/8/2021	P5/ES	22	1325	JV	50397	500	500	--	GMH
4/8/2021	P4/ES	22	1325	JV	50397	500	500	--	GMH
4/8/2021	P3/ES	22	1325	JV	50397	500	500	--	GMH
4/8/2021	P2/ES	22	1325	JV	50397	500	500	--	GMH
4/8/2021	P1/ES	22	1325	JV	50397	500	500	--	GMH
4/8/2021	P43/ES	15	1700	JV	50397	500	500	--	GMH
4/8/2021	P39/EE	7	1643	FC	50403	500	500	--	GMH
4/8/2021	P38/EE	25	1643	FC	50403	500	500	--	GMH
4/8/2021	P37/EE	23	1643	FC	50403	500	500	--	GMH
4/8/2021	P36/EE	27	1643	FC	50403	500	500	--	GMH
4/8/2021	P35/EE	18	1643	FC	50403	500	500	--	GMH

FML SEAMING LOG	
PROJECT NAME: Sundance West, Pond 6	PROJECT LOCATION: Eunice, NM
PROJECT NUMBER: DB18.1209.00	INSTALLED BY: Mustang Extreme

Date	Panel #s Top-Bottom	Approx. Length Welded	Start Time	Seam Initials	Machine #	Temp Setting	Speed Setting	Destructive test	Monitored By
4/9/2021	P43/ES	3	0822	JV	50397	500	500	--	GMH
4/9/2021	P42/ES	14	0822	JV	50397	500	500	--	GMH
4/9/2021	P41/EE	21	0822	JV	50397	500	500	--	GMH
4/9/2021	P40/EE	22	0822	JV	50397	500	500	--	GMH
4/9/2021	P34/EE	16	0822	JV	50397	500	500	--	GMH
4/9/2021	P35/EE	5	0822	JV	50397	500	500	--	GMH
4/9/2021	P34/EE	22.5	0822	JV	50397	500	500	--	GMH
4/9/2021	P33/EE	22.5	0822	JV	50397	500	500	--	GMH
4/9/2021	P32/EE	9	0822	JV	50397	500	500	DT-11	GMH
4/9/2021	P31/EN	14	0822	JV	50397	500	500	--	GMH
4/9/2021	P30/EN	15	0822	JV	50397	500	500	--	GMH
4/9/2021	P40/P1	22	0620	MV	17	500	500	--	GMH
4/9/2021	P39/P1	22	0620	MV	17	500	500	--	GMH
4/9/2021	P38/P1	22	0620	MV	17	500	500	--	GMH
4/9/2021	P37/P1	22	0620	MV	17	500	500	--	GMH
4/9/2021	P36/P1	22	0630	MV	17	500	500	--	GMH
4/9/2021	P35/P1	22	0630	MV	17	500	500	--	GMH
4/9/2021	P34/P1	22	0632	MV	17	500	500	--	GMH
4/9/2021	P17/P15	39	0700	MV	17	500	500	--	GMH
4/9/2021	P20/P15	22.5	0739	MV	17	500	500	--	GMH
4/9/2021	P21/P15	22	0742	MV	17	500	500	DT-8	GMH
4/9/2021	P22/P15	22	0745	MV	17	500	500	--	GMH
4/9/2021	P23/P15	22	0748	MV	17	500	500	--	GMH
4/9/2021	P24/P15	22	0751	MV	17	500	500	--	GMH
4/9/2021	P25/P15	20	0754	MV	17	500	500	--	GMH
4/9/2021	P25/P16	2	0754	MV	17	500	500	--	GMH
4/9/2021	P26/P16	22	0757	MV	17	500	500	--	GMH
4/9/2021	P29/P16	10	0800	MV	17	500	500	--	GMH
4/9/2021	P29/P16	27	0800	MV	17	500	500	--	GMH



FML SEAMING LOG									
PROJECT NAME: Sundance West, 40-mil walkway					PROJECT LOCATION: Eunice, NM				
PROJECT NUMBER: DB18.1209.00					INSTALLED BY: Mustang Extreme				

Date	Panel #s Top-Bottom	Approx. Length Welded	Start Time	Seam Initials	Machine #	Temp Setting	Speed Setting	Destructive test	Monitored By
4/10/2021	P3/P1	22	0844	JV	3671	860	470	--	MZ
4/10/2021	P4/P2	18	0840	JV	3671	860	470	--	MZ
4/10/2021	P1/P2	209	0900	JV	3671	860	470	DT-1	
4/10/2021	P3/P4	171	0920	JV	3671	860	470	--	MZ
4/10/2021	P1/EE	22	1025	MV	3018	500	450	--	MZ
4/10/2021	P2/EE	22	1025	MV	3018	500	450	--	MZ
4/10/2021	P2/P31 (60mil)	14	1025	JV	50397	500	500	--	MZ
4/10/2021	P2/P30 (60mil)	15	1025	JV	50397	500	500	--	MZ
4/10/2021	P2/P1 (60mil)	22	1025	JV	50397	500	500	--	MZ
4/10/2021	P2/P2 (60mil)	22	1025	JV	50397	500	500	--	MZ
4/10/2021	P2/P3 (60mil)	22	1025	JV	50397	500	500	--	MZ
4/10/2021	P2/P4 (60mil)	22	1025	JV	50397	500	500	--	MZ
4/10/2021	P2/P5 (60mil)	22	1025	JV	50397	500	500	--	MZ
4/10/2021	P2/P6 (60mil)	22	1025	JV	50397	500	500	--	MZ
4/10/2021	P2/P7 (60mil)	22	1025	JV	50397	500	500	--	MZ
4/10/2021	P2/P8 (60mil)	10	1025	JV	50397	500	500	--	MZ
4/10/2021	P4/P8 (60mil)	12	1025	JV	50397	500	500	--	MZ
4/10/2021	P4/P9 (60mil)	22	1025	JV	50397	500	500	--	MZ
4/10/2021	P4/P10 (60mil)	22	1025	JV	50397	500	500	--	MZ
4/10/2021	P4/P11 (60mil)	22	1025	JV	50397	500	500	--	MZ
4/10/2021	P4/P12 (60mil)	22	1025	JV	50397	500	500	--	MZ
4/10/2021	P4/P13 (60mil)	22	1025	JV	50397	500	500	--	MZ
4/10/2021	P4/P14 (60mil)	22	1025	JV	50397	500	500	--	MZ
4/10/2021	P4/P15 (60mil)	22	1025	JV	50397	500	500	--	MZ
4/10/2021	P1/P33 (60mil)	12	1515	JV	50397	500	500	--	MZ
4/10/2021	P1/P32 (60mil)	22	1515	JV	50397	500	500	--	MZ
4/10/2021	P1/P1 (60mil)	22	1515	JV	50397	500	500	--	MZ
4/10/2021	P1/P2 (60mil)	22	1515	JV	50397	500	500	--	MZ
4/10/2021	P1/P3 (60mil)	22	1515	JV	50397	500	500	--	MZ
4/10/2021	P1/P4 (60mil)	22	1515	JV	50397	500	500	--	MZ
4/10/2021	P1/P5 (60mil)	22	1515	JV	50397	500	500	--	MZ
4/10/2021	P1/P6 (60mil)	22	1515	JV	50397	500	500	--	MZ
4/10/2021	P1/P7 (60mil)	22	1515	JV	50397	500	500	--	MZ
4/10/2021	P1/P8 (60mil)	11	1515	JV	50397	500	500	--	MZ
4/10/2021	P3/P8 (60mil)	11	1515	JV	50397	500	500	--	MZ
4/10/2021	P3/P9 (60mil)	22	1515	JV	50397	500	500	--	MZ
4/10/2021	P3/P10 (60mil)	22	1515	JV	50397	500	500	--	MZ
4/10/2021	P3/P11 (60mil)	22	1515	JV	50397	500	500	--	MZ
4/10/2021	P3/P13 (60mil)	22	1515	JV	50397	500	500	--	MZ
4/10/2021	P3/P15 (60mil)	22	1515	JV	50397	500	500	--	MZ
4/10/2021	P3/P16 (60mil)	22	1515	JV	50397	500	500	--	MZ
4/10/2021	P3/P17 (60mil)	22	1515	JV	50397	500	500	--	MZ
4/10/2021	P3/P31 (60mil)	22	1515	JV	50397	500	500	--	MZ
4/10/2021	P3/P30 (60mil)	5	1515	JV	50397	500	500	--	MZ
4/10/2021	P5/P3	14	1630	JV	50397	500	500	--	MZ
4/10/2021	P5/P4	18	1630	JV	50397	500	500	--	MZ
4/10/2021	P5/P17 (60mil)	15	1630	JV	50397	500	500	--	MZ

FML SEAMING LOG	
PROJECT NAME: Sundance West, 40-mil walkway	PROJECT LOCATION: Eunice, NM
PROJECT NUMBER: DB18.1209.00	INSTALLED BY: Mustang Extreme

Date	Panel #s Top-Bottom	Approx. Length Welded	Start Time	Seam Initials	Machine #	Temp Setting	Speed Setting	Destructive test	Monitored By
4/10/2021	P5/P18A (60mil)	13	1630	JV	50397	500	500	--	MZ

FML SEAMING LOG	
PROJECT NAME: Sundance West, 40-mil walkway	PROJECT LOCATION: Eunice, NM
PROJECT NUMBER: DB18.1209.00	INSTALLED BY: Mustang Extreme

Date	Panel #s Top-Bottom	Approx. Length Welded	Start Time	Seam Initials	Machine #	Temp Setting	Speed Setting	Destructive test	Monitored By
4/10/2021	P5/EW	22	1630	JV	50397	500	500	--	MZ
4/10/2021	P4/EW	22	1630	JV	50397	500	500	--	MZ

## Appendix C4

### Geomembrane Seam Pressure Tests

---

**FML SEAM PRESSURE TEST LOG****Project Specifications**

PROJECT NAME: Sundance West, Pond 5	PROJECT LOCATION: Eunice, NM	Min Start psi: 35
PROJECT NUMBER: DB18.1209.00	INSTALLED BY: Mustang Extreme	Test Duration: 5 min.
		Max pressure drop: 5 psi

Date	Panel #s Top-Bottom	Tester Initials	Time		Pressure (psi)		Observed By	Pass/Fail
			Start	Finish	Start	Finish		
4/1/2021	P1/P2	AH	1020	1025	37	35	MZ	Pass
4/1/2021	P2/P3	AH	1026	1031	35	35	MZ	Pass
4/1/2021	P3/P4	AH	1039	1044	35	34	MZ	Pass
4/1/2021	P1/P2	AH	1050	1055	35	35	MZ	Pass
4/1/2021	P2/P3	AH	1026	1031	35	35	MZ	Pass
4/1/2021	P3/P4	AH	1039	1044	35	35	MZ	Pass
4/2/2021	P4/P5	AH	0816	0821	35	35	MZ	Pass
4/2/2021	P5/P6	AH	0820	0825	35	35	MZ	Pass
4/2/2021	P6/P7	AH	0823	0828	35	35	MZ	Pass
4/2/2021	P7/P8	AH	0828	0833	35	35	MZ	Pass
4/2/2021	P8/P9	AH	0830	0835	35	35	MZ	Pass
4/2/2021	P11/P13	AH	0909	0914	35	35	MZ	Pass
4/2/2021	P13/P14	AH	0909	0914	35	35	MZ	Pass
4/2/2021	P11/P14	AH	0931	0936	35	35	MZ	Pass
4/2/2021	P12/P14	AH	0933	0938	35	35	MZ	Pass
4/2/2021	P11/P12	AH	0931	0936	35	35	MZ	Pass
4/2/2021	P10/P11	AH	0943	0948	35	35	MZ	Pass
4/2/2021	P9/P10	AH	0948	0953	35	35	MZ	Pass
4/2/2021	P10/P12	AH	0943	0948	35	35	MZ	Pass
4/2/2021	P11/P12	AH	0943	0948	35	35	MZ	Pass
4/3/2021	P13/P15	AH	0835	0840	35	35	MZ	Pass
4/3/2021	P14/P15	AH	0835	0840	35	35	MZ	Pass
4/3/2021	P15/P16	AH	0830	0835	35	35	MZ	Pass
4/3/2021	P16/P18	AH	0843	0848	35	35	MZ	Pass
4/3/2021	P16/P17	AH	0843	0848	35	35	MZ	Pass
4/3/2021	P18/P17	AH	0843	0848	35	35	MZ	Pass
4/3/2021	P19/P18	AH	0850	0855	35	35	MZ	Pass
4/3/2021	P20/P19	AH	0852	0857	35	35	MZ	Pass
4/3/2021	P21/P20	AH	0852	0857	38	36	MZ	Pass
4/3/2021	P22/P21	AH	0923	0928	37	37	MZ	Pass
4/3/2021	P23/P22	AH	0923	0928	35	35	MZ	Pass
4/3/2021	P24/P23	AH	0924	0929	35	35	MZ	Pass
4/3/2021	P25/P24	AH	0937	0942	35	35	MZ	Pass
4/3/2021	P26/P25	AH	0937	0942	35	35	MZ	Pass
4/3/2021	P27/P26	AH	0938	0943	35	35	MZ	Pass
4/3/2021	P28/P27	AH	0948	0953	35	35	MZ	Pass
4/3/2021	P29/P28	AH	1029	1034	35	35	MZ	Pass
4/3/2021	P31/P28	AH	1038	1043	35	35	MZ	Pass
4/3/2021	P30/P29	AH	1038	1043	35	35	MZ	Pass



**FML SEAM PRESSURE TEST LOG****Project Specifications**

PROJECT NAME: Sundance West, Pond 5	PROJECT LOCATION: Eunice, NM	Min Start psi: 35
PROJECT NUMBER: DB18.1209.00	INSTALLED BY: Mustang Extreme	Test Duration: 5 min.
		Max pressure drop: 5 psi

Date	Panel #s Top-Bottom	Tester Initials	Time		Pressure (psi)		Observed By	Pass/Fail
			Start	Finish	Start	Finish		
4/3/2021	P30/P31	AH	0927	0932	35	35	MZ	Pass
4/3/2021	P29/P31	AH	1038	1043	35	35	MZ	Pass
4/3/2021	P31/P17	AH	1028	1033	35	35	MZ	Pass
4/3/2021	P27/P17	AH	1243	1248	35	35	MZ	Pass
4/3/2021	P26/P17	AH	1243	1248	35	35	MZ	Pass
4/3/2021	P25/P17	AH	1250	1255	35	35	MZ	Pass
4/3/2021	P25/P17	AH	1250	1255	35	35	MZ	Pass
4/3/2021	P24/P17	AH	1256	1301	35	35	MZ	Pass
4/3/2021	P24/P17	AH	1256	1301	35	35	MZ	Pass
4/3/2021	P23/P17	AH	1302	1307	35	35	MZ	Pass
4/3/2021	P22/P17 - P18/P17	AH	1302	1307	35	35	MZ	Pass
4/3/2021	P22/P18	AH	1308	1313	35	35	MZ	Pass
4/3/2021	P21/P18	AH	1308	1313	35	35	MZ	Pass
4/4/2021	P32/P33	AH	1245	1250	35	35	MZ	Pass
4/4/2021	P33/P34	AH	1245	1250	35	35	MZ	Pass
4/4/2021	P34/P35	AH	1253	1258	35	35	MZ	Pass
4/4/2021	P32/P35	AH	1253	1258	35	35	MZ	Pass
4/4/2021	P32/P34	AH	1253	1258	35	35	MZ	Pass
4/4/2021	P35/P36	AH	1301	1306	35	35	MZ	Pass
4/4/2021	P36/P37	AH	1301	1306	35	35	MZ	Pass
4/4/2021	P37/P38	AH	1301	1306	35	35	MZ	Pass
4/4/2021	P38/P39	AH	1323	1328	35	35	MZ	Pass
4/4/2021	P39/P40	AH	1323	1328	35	35	MZ	Pass
4/4/2021	P40/P41	AH	1323	1328	35	35	MZ	Pass
4/4/2021	P41/P42	AH	1328	1333	35	35	MZ	Pass
4/4/2021	P42/P43	AH	1328	1333	35	35	MZ	Pass
4/5/2021	P43/P45	AH	0645	0650	35	35	MZ	Pass
4/5/2021	P43/P44	AH	0645	0650	35	35	MZ	Pass
4/5/2021	P44/P45	AH	0645	0650	35	35	MZ	Pass
4/5/2021	P32/P1	AH	0733	0738	35	35	MZ	Pass
4/5/2021	P42/P45	AH	0647	0653	35	35	MZ	Pass
4/5/2021	P35/P1	AH	0733	0738	35	35	MZ	Pass
4/5/2021	P45/P1	AH	0656	0701	35	35	MZ	Pass
4/5/2021	P41/P1	AH	0715	0721	35	35	MZ	Pass
4/5/2021	P40/P1	AH	0715	0721	35	35	MZ	Pass
4/5/2021	P39/P1	AH	0723	0728	35	35	MZ	Pass
4/5/2021	P38/P1	AH	0723	0728	35	35	MZ	Pass
4/5/2021	P37/P1	AH	0726	0731	35	35	MZ	Pass
4/5/2021	P36/P1	AH	0733	0738	35	35	MZ	Pass

**FML SEAM PRESSURE TEST LOG**

<b>FML SEAM PRESSURE TEST LOG</b>		<b>Project Specifications</b>
PROJECT NAME: Sundance West, Pond 6	PROJECT LOCATION: Eunice, NM	Min Start psi: 35
PROJECT NUMBER: DB18.1209.00	INSTALLED BY: Mustang Extreme	Test Duration: 5 min.
		Max pressure drop: 3 psi

Date	Panel #s Top-Bottom	Tester Initials	Time		Pressure (psi)		Observed By	Pass/Fail
			Start	Finish	Start	Finish		
4/7/2021	P2/P1	AH	0755	0800	35	35	GMH	Pass
4/7/2021	P3/P2	AH	0755	0800	35	35	GMH	Pass
4/7/2021	P4/P3	AH	0755	0800	35	35	GMH	Pass
4/7/2021	P5/P4	AH	0808	0815	35	35	GMH	Pass
4/7/2021	P6/P5	AH	0828	0833	35	35	GMH	Pass
4/7/2021	P7/P6	AH	0828	0833	35	35	GMH	Pass
4/7/2021	P7/P8	AH	0848	0853	35	35	GMH	Pass
4/7/2021	P8/P9	AH	0857	0902	35	35	GMH	Pass
4/7/2021	P9/P10	AH	0925	0930	35	35	GMH	Pass
4/8/2021	P10/P11	AH	0715	0720	35	35	GMH	Pass
4/8/2021	P12/P11	AH	0717	0722	35	35	GMH	Pass
4/8/2021	P12/P13	AH	0728	0733	35	35	GMH	Pass
4/8/2021	P14/P13	AH	0805	0810	35	35	GMH	Fail, Patch
4/8/2021	P15/P14	AH	0817	0822	35	35	GMH	Pass
4/8/2021	P16/P14	AH	0817	0822	35	35	GMH	Pass
4/8/2021	P16/P15	AH	0817	0822	35	35	GMH	Pass
4/8/2021	P14/P13	AH	0728	0733	35	35	GMH	Pass
4/8/2021	P17/P15	AH	0740	0745	35	35	GMH	Pass
4/8/2021	P18/P17	AH	0910	0915	35	35	GMH	Pass
4/8/2021	P19/P18	AH	0910	0915	35	35	GMH	Pass
4/8/2021	P20/P19	AH	0912	0917	35	35	GMH	Pass
4/8/2021	P21/P20	AH	0913	0918	35	35	GMH	Pass
4/8/2021	P22/P21	AH	0915	0920	35	35	GMH	Pass
4/8/2021	P23/P22	AH	0920	0925	35	35	GMH	Pass
4/8/2021	P24/P23	AH	0920	0925	35	35	GMH	Pass
4/8/2021	P25/P24	AH	0920	0925	35	35	GMH	Pass
4/8/2021	P26/P25	AH	0928	0933	35	35	GMH	Pass
4/8/2021	P27/P26	AH	0928	0933	35	35	GMH	Pass
4/8/2021	P28/P27	AH	0928	0933	35	35	GMH	Pass
4/8/2021	P29/P28	AH	0933	0938	35	35	GMH	Pass
4/8/2021	P29/P27	AH	0933	0938	35	35	GMH	Pass
4/8/2021	P29/P26	AH	0933	0938	35	35	GMH	Pass
4/8/2021	P29/P16	AH	0823	0828	35	35	GMH	Pass
4/8/2021	P19/P17	AH	0910	0915	35	35	GMH	Pass
4/8/2021	P1/P30	AH	1328	1333	35	35	GMH	Pass
4/8/2021	P31/P30	AH	1333	1338	35	35	GMH	Pass
4/8/2021	P31/P32	AH	1333	1338	35	35	GMH	Pass
4/8/2021	P30/P33	AH	1333	1338	35	35	GMH	Pass
4/8/2021	P32/P33	AH	1333	1338	35	35	GMH	Pass
4/8/2021	P33/P34	AH	1355	1400	35	35	GMH	Pass

**FML SEAM PRESSURE TEST LOG**

<b>FML SEAM PRESSURE TEST LOG</b>		<b>Project Specifications</b>
PROJECT NAME: Sundance West, Pond 6	PROJECT LOCATION: Eunice, NM	Min Start psi: 35
PROJECT NUMBER: DB18.1209.00	INSTALLED BY: Mustang Extreme	Test Duration: 5 min.
		Max pressure drop: 3 psi

Date	Panel #s Top-Bottom	Tester Initials	Time		Pressure (psi)		Observed By	Pass/Fail
			Start	Finish	Start	Finish		
4/8/2021	P31/P33	AH	1333	1338	35	35	GMH	Pass
4/8/2021	P34/P35	AH	1348	1353	35	35	GMH	Pass
4/8/2021	P35/P36	AH	1346	1351	35	35	GMH	Pass
4/8/2021	P36/P37	AH	1345	1350	35	35	GMH	Pass
4/8/2021	P37/P38	AH	1405	1410	35	35	GMH	Pass
4/8/2021	P38/P39	AH	1406	1411	35	35	GMH	Pass
4/8/2021	P39/P40	AH	1406	1411	35	35	GMH	Pass
4/8/2021	P40/P41	AH	1406	1411	35	35	GMH	Pass
4/8/2021	P41/P42	AH	1410	1415	35	35	GMH	Pass
4/8/2021	P42/P43	AH	1410	1415	35	35	GMH	Pass
4/8/2021	P43/P1	AH	1410	1415	35	35	GMH	Pass
4/9/2021	P34/P1	AH	0733	0738	35	35	MZ	Pass
4/9/2021	P35/P1	AH	0728	0733	35	35	MZ	Pass
4/9/2021	P36/P1	AH	0728	0733	35	35	MZ	Pass
4/9/2021	P37/P1	AH	0711	0716	35	35	MZ	Pass
4/9/2021	P38/P1	AH	0711	0716	35	35	MZ	Pass
4/9/2021	P39/P1	AH	0703	0708	35	35	MZ	Pass
4/9/2021	P40/P1	AH	0703	0708	35	35	MZ	Pass
4/9/2021	P20/P15	AH	0802	0807	35	35	MZ	Pass
4/9/2021	P21/P15	AH	0802	0807	35	35	MZ	Pass
4/9/2021	P22/P15	AH	0808	0813	35	35	MZ	Pass
4/9/2021	P23/P15	AH	0808	0813	35	35	MZ	Pass
4/9/2021	P24/P15	AH	0814	0819	35	35	MZ	Pass
4/9/2021	P25/P15	AH	0814	0819	35	35	MZ	Pass
4/9/2021	P26/P16	AH	0820	0825	35	35	MZ	Pass
4/9/2021	P29/P16	AH	0820	0825	35	35	MZ	Fail, Patch
4/9/2021	P29/P16	AH	0823	0828	35	35	MZ	Pass

**FML SEAM PRESSURE TEST LOG**

<b>FML SEAM PRESSURE TEST LOG</b>		<b>Project Specifications</b>
PROJECT NAME: Sundance West, 40-mil	PROJECT LOCATION: Eunice, NM	Min Start psi: 35
PROJECT NUMBER: DB18.1209.00	INSTALLED BY: Mustang Extreme	Test Duration: 5 min.
		Max pressure drop: 5 psi

<b>Date</b>	<b>Panel #s Top-Bottom</b>	<b>Tester Initials</b>	<b>Time</b>		<b>Pressure (psi)</b>		<b>Observed By</b>	<b>Pass/Fail</b>
			<b>Start</b>	<b>Finish</b>	<b>Start</b>	<b>Finish</b>		
4/10/2021	P3/P1	AH	0920	0925	35	35	MZ	Pass
4/10/2021	P4/P2	AH	0920	0925	35	35	MZ	Pass
4/10/2021	P1/P2	AH	0920	0925	35	35	MZ	Pass
4/10/2021	P3/P4	AH	0920	0925	35	35	MZ	Pass
4/10/2021	P1/P2 Patch	AH	0930	0935	35	35	MZ	Pass

## Appendix C5

### Geomembrane Repair Logs

---

**Appendix C5. FML Seam Vacuum Test and Repair Log**

PROJECT NAME: Sundance West, Pond 5

PROJECT LOCATION: Eunice, NM

PROJECT NUMBER: DB18.1209.00

INSTALLED BY: Mustang Extreme

Repair #	Repair Date	Panel #s Top-Bottom	Type of Repair	Patch Size (ft)	Repair Tech	Number of Leaks	Testing Tech	Date Accepted	Observed By
R1	4/1/2021	P2/P1	Seam	2x2	JV	0	WC	4/1/221	GMH
R2	4/2/2021	P1/ES	DT-2	2x5	JV	0	WC	4/2/2021	GMH
R3	4/1/2021	P1/P2/ES	T-Seam	2x2	JV	0	WC	4/1/2021	GMH
R4	4/2/2021	P2/P3	DT-1	2x5	FC	0	WC	4/2/2021	GMH
R5	4/2/2021	P5/P6	DT-3	2x5	FC	0	WC	4/2/2021	GMH
R6	4/2/2021	P6/P7	Seam	2x2	FC	1 (fixed)	WC	4/2/2021	GMH
R7	4/2/2021	P7/P8	DT-4	2x5	FC	0	WC	4/2/2021	GMH
R8	4/2/2021	P9/P10	DT-5	2x5	FC	0	WC	4/2/2021	GMH
R9	4/2/2021	P11/P12/P10	T-Seam	3x4	FC	0	WC	4/2/2021	GMH
R10	4/2/2021	P11/P12	DT-6	2x5	FC	0	WC	4/2/2021	GMH
R11	4/2/2021	P11/P12/P14	T-Seam	2x3	FC	0	WC	4/2/2021	GMH
R12	4/2/2021	P11/P13/P14	T-Seam	2x3	JV	0	WC	4/2/2021	GMH
R13	4/3/2021	P13/P14/P15	T-Seam	3x3	JV	0	WC	4/3/2021	GMH
R14	4/3/2021	P13/P5/ES	T-Seam	2x2	JV	0	WC	4/3/2021	GMH
R15	4/5/2021	P29/P31/P30	T-Seam	2x2	JV	0	WC	4/5/2021	GMH
R16	4/5/2021	P29/P28/P31	T-Seam	2x2	JV	0	WC	4/5/2021	GMH
R17	4/5/2021	P17/P31/P28/P21	T-Seam	2x2	JV	0	WC	4/5/2021	GMH
R18	4/5/2021	P27/P26/P17	T-Seam	2x5	JV	1 (fixed)	WC	4/5/2021	GMH
R19	4/5/2021	P26/P25/P17	T-Seam	2x2	JV	0	WC	4/5/2021	GMH
R20	4/5/2021	P25/P17	Seam	2x2	JV	0	WC	4/5/2021	GMH
R21	4/5/2021	P25/P24/P17	T-Seam	2x3	JV	1 (fixed)	WC	4/5/2021	GMH
R22	4/5/2021	P24/P17	T-Seam	2x3	JV	0	WC	4/5/2021	GMH
R23	4/5/2021	P24/P17	DT-9	3x5	FC	0	WC	4/5/2021	GMH
R24	4/5/2021	P24/P23/P17	T-Seam	2x2	FC	0	WC	4/5/2021	GMH
R25	4/5/2021	P23/P22/P17	T-Seam	2x2	FC	0	WC	4/5/2021	GMH
R26	4/5/2021	P22/P18/P17	T-Seam	4x5	FC	0	WC	4/5/2021	GMH
R27	4/5/2021	P22/P21/P18	T-Seam	2x2	FC	0	WC	4/5/2021	GMH
R28	4/5/2021	P21/P22	DT-8	2x5	FC	0	WC	4/5/2021	GMH
R29	4/5/2021	P18/P20/P21	T-Seam	3x5	FC	0	WC	4/5/2021	GMH
R30	4/5/2021	P15/P16	DT-7	2x5	FC	0	WC	4/5/2021	GMH
R31	4/4/2021	P19/P20	T-Seam	4x9	FC	0	WC	4/4/2021	GMH
R32	4/4/2021	P19/P20	T-Seam	4x4	FC	0	WC	4/5/2021	GMH
R33	4/5/2021	P6/EN	DT-10	2x5	FC	0	WC	4/5/2021	GMH
R34	4/5/2021	P43/P44/P45	T-Seam	2x3	FC	0	WC	4/5/2021	GMH
R35	4/5/2021	P42/P43/P45	T-Seam	2x2	FC	0	WC	4/5/2021	GMH
R36	4/5/2021	P45/P1	Seam	4x7	FC	0	WC	4/5/2021	GMH
R37	4/5/2021	P40/P41/P42/P43/P1	Cap	3x28	FC	0	WC	4/5/2021	GMH
R38	4/5/2021	P40/P1	Seam	2x2	FC	0	WC	4/5/2021	GMH
R39	4/5/2021	P39/P40/P1	T-Seam	2x2	FC	0	WC	4/5/2021	GMH
R40	4/5/2021	P38/P39/P1	T-Seam	2x2	JV	1 (fixed)	WC	4/5/2021	GMH
R41	4/5/2021	P37/P38/P1	T-Seam	2x3	JV	0	WC	4/5/2021	GMH
R42	4/5/2021	P37/P36/P1	T-Seam	2x2	JV	1 (fixed)	WC	4/5/2021	GMH
R43	4/5/2021	P36/P1	Seam	2x2	JV	0	WC	4/5/2021	GMH
R44	4/5/2021	P35/P36/P1	T-Seam	2x2	JV	0	WC	4/5/2021	GMH
R45	4/5/2021	P1/P32/P35	T-Seam	3x8	JV	0	WC	4/5/2021	GMH



**Appendix C5. FML Seam Vacuum Test and Repair Log**

PROJECT NAME: Sundance West, Pond 5

PROJECT LOCATION: Eunice, NM

PROJECT NUMBER: DB18.1209.00

INSTALLED BY: Mustang Extreme

Repair #	Repair Date	Panel #s Top-Bottom	Type of Repair	Patch Size (ft)	Repair Tech	Number of Leaks	Testing Tech	Date Accepted	Observed By
R46	4/5/2021	P32/P34/P35	T-Seam	2x2	JV	0	WC	4/5/2021	GMH
R47	4/5/2021	P34/P33/P32	T-Seam	2x2	JV	0	WC	4/5/2021	GMH
R48	4/5/2021	P41/EE	DT-11	2x5	JV	1	WC	4/6/2021	GMH

**Appendix C5. FML Seam Vacuum Test and Repair Log**

PROJECT NAME: Sundance West, Pond 6

PROJECT LOCATION: Eunice, NM

PROJECT NUMBER: DB18.1209.00

INSTALLED BY: Mustang Extreme

Repair #	Repair Date	Panel #s Top-Bottom	Type of Repair	Patch Size (ft)	Repair Tech	Number of Leaks	Testing Tech	Date Accepted	Observed By
R1	4/9/2021	P32/EE	DT-11	5x15	JV	0	WC	4/9/2021	MZ
R2	4/9/2021	P30/P31/P32/P33	Y-Seam	4.5x2	FC	0	WC	4/9/2021	MZ
R3	4/9/2021	P1/P30/P33/P34	Y-Seam	5x5	FC	0	WC	4/9/2021	MZ
R4	4/9/2021	P34/P35/P1	T-Seam	2x2	FC	0	WC	4/9/2021	MZ
R5	4/9/2021	P35/P36/P1	T-Seam	2x2	FC	0	WC	4/9/2021	MZ
R6	4/9/2021	P36/P37/P1	T-Seam	2x2	FC	1 (fixed)	WC	4/10/2021	MZ
R7	4/9/2021	P37/P38/P1	T-Seam	2x2	FC	0	WC	4/9/2021	MZ
R8	4/9/2021	P38/P39/P1	T-Seam	2x2	FC	0	WC	4/9/2021	MZ
R9	4/9/2021	P39/P40/P1	T-Seam	2x2	FC	1 (fixed)	WC	4/10/2021	MZ
R10	4/9/2021	P40/P43/P1	Y-Seam	4x3.5	FC	0	WC	4/9/2021	MZ
R11	4/9/2021	P40/P41/P43	Y-Seam	2x2	FC	0	WC	4/9/2021	MZ
R12	4/9/2021	P41/P42/P43	Y-Seam	2x2	FC	0	WC	4/9/2021	MZ
R13	4/9/2021	P42/P43	DT-10	5x2	FC	0	WC	4/9/2021	MZ
R14	4/9/2021	P2/P3	DT-2	4x2	FC	0	WC	4/9/2021	MZ
R15	4/9/2021	P5/P6	DT-3	2x4	FC	0	WC	4/9/2021	MZ
R16	4/9/2021	P2/P1	DT-1	2x4	FC	0	WC	4/9/2021	MZ
R17	4/9/2021	P7/EN	DT-5	2x4	FC	0	WC	4/9/2021	MZ
R18	4/9/2021	P8/P9	DT-4	2x4	FC	1 (fixed)	WC	4/10/2021	MZ
R19	4/9/2021	P11/P12	DT-6	2x4	FC	0	WC	4/9/2021	MZ
R20	4/9/2021	P13/P14	DT-7	2x4	FC	0	WC	4/9/2021	MZ
R21	4/9/2021	P16/P29	Seam	4x15	FC	1 (fixed)	WC	4/10/2021	MZ
R22	4/9/2021	P29/P28/P27	Y-Seam	1x1	FC	0	WC	4/9/2021	MZ
R23	4/9/2021	P29/P27/P26	Y-Seam	2x2	FC	0	WC	4/9/2021	MZ
R24	4/9/2021	P16/P29/P26	T-Seam	2x2	FC	0	WC	4/9/2021	MZ
R25	4/9/2021	P26/P25/P16/P15	T-Seam	2x4	FC	0	WC	4/9/2021	MZ
R26	4/9/2021	P16/P15/P14	T-Seam	2x2	FC	0	WC	4/9/2021	MZ
R27	4/9/2021	P25/P24/P15	T-Seam	2x2	FC	0	WC	4/9/2021	MZ
R28	4/9/2021	P24/P23/P15	T-Seam	2x2	FC	0	WC	4/9/2021	MZ
R29	4/9/2021	P23/P22/P15	T-Seam	2x2	FC	1 (fixed)	WC	4/10/2021	MZ
R30	4/9/2021	P22/P21/P15	T-Seam	2x3	FC	0	WC	4/9/2021	MZ
R31	4/9/2021	P21/P15	DT-8	2x4	FC	0	WC	4/9/2021	MZ
R32	4/9/2021	P21/P20/P15	T-Seam	2x2	FC	0	WC	4/9/2021	MZ
R33	4/9/2021	P20/P19/P17/P15	Y-Seam	2x2	FC	0	WC	4/9/2021	MZ
R34	4/9/2021	P19/P18/P17	Y-Seam	2x3	FC	0	WC	4/9/2021	MZ
R35	4/9/2021	P17/EN	Seam	2x2	FC	0	WC	4/9/2021	MZ
R36	4/9/2021	P16/ES	DT-9	2x4	FC	0	WC	4/9/2021	MZ
R37	4/9/2021	P14/P13	Seam	2x2	FC	0	WC	4/9/2021	MZ

**Appendix C5. FML Seam Vacuum Test and Repair Log**

PROJECT NAME: Sundance West, 40-mil walkway

PROJECT LOCATION: Eunice, NM

PROJECT NUMBER: DB18.1209.00

INSTALLED BY: Mustang Extreme

Repair #	Repair Date	Panel #s Top-Bottom	Type of Repair	Patch Size (ft)	Repair Tech	Number of Leaks	Testing Tech	Date Accepted	Observed By
R1	4/10/2021	P1/P2	T-Seam	2x2	JV	0	WC	4/12/2021	MZ
R2	4/10/2021	P1/P2	DT-1	2x5	FC	0	WC	4/13/2021	MZ
R3	4/10/2021	P1/P2	Seam	2x2	FC	0	WC	4/14/2021	MZ
R4	4/10/2021	P1/P2/P3/P4	Cross seam	2x2	FC	0	WC	4/15/2021	MZ

## Appendix C6

### Destructive Test Results

---



Date: 2021-04-06

**Mail To:**  
**Monica Peine**  
**Mustang Extreme Enviromental Service**

**Bill To:**  
**Mustang Extreme Enviromental Service**

, ,

e-mail:mpeine@mustangextreme.com

Dear Ms. Peine,

Thank you for consulting with TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing.

**Project:** **Sundance West**

TRI Job Reference Number: **62875**

Material(s) Tested: (5) Heat Fusion Weld Seam(s)  
 (1) Single Extrusion Weld Seam(s)

Test(s) Requested: SAME DAY Peel and Shear  
 (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

**Codes:**

AD	Adhesion Failure (100% Peel)
BRK	Break in sheeting away from Seam edge.
SE	Break in sheeting at edge of seam.
AD-BRK	Break in sheeting after some adhesion failure - partial peel.
SIP	Separation in the plane of the sheet (leaving the bond intact).
FTB	Film tearing bond (all non "AD" failures).
NON-FTB	100% peel.

If you have any questions or require any additional information, please call us at 1-800-880-8378.

Sincerely,

Kendall Villarreal  
 Project Manager  
 Geosynthetic Services Division  
<http://www.geosyntheticstestinc.com>

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

**TRI ENVIRONMENTAL, INC.**

9063 BEE CAVES RD. - AUSTIN, TX 78733 - USA | PH: 800.880.TEST OR 512.263.2101

Page: 1 of 5



# DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: Mustang Extreme Enviromental Service

Project: Sundance West

Material: 60 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 62875

PARAMETER	TEST REPLICATE NUMBER					MEAN
	1	2	3	4	5	
Sample ID: DT-1   Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	116	106	116	98	112	110
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	128	130	107	127	131	125
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	160	158	156	156	154	157
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID: DT-3   Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	124	125	129	131	125	127
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	119	123	106	133	131	122
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	158	154	152	152	151	153
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

TRI ENVIRONMENTAL, INC.

9063 BEE CAVES RD. - AUSTIN, TX 78733 - USA | PH: 800.880.TEST OR 512.263.2101

Page: 2 of 5



**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS****TRI Client: Mustang Extreme Environmental Service****Project: Sundance West****Material: 60 mil. HDPE****SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)****TRI Log#: 62875**

PARAMETER	TEST REPLICATE NUMBER					MEAN
	1	2	3	4	5	
Sample ID: DT-4   Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	126	117	129	120	125	123
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	115	116	122	122	116	118
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	161	159	155	155	155	157
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID: DT-5   Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	131	131	129	133	135	132
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	114	117	117	117	129	119
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	159	158	154	154	151	155
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

TRI ENVIRONMENTAL, INC.

9063 BEE CAVES RD. - AUSTIN, TX 78733 - USA | PH: 800.880.TEST OR 512.263.2101

Page: 3 of 5



## TESTING, RESEARCH, CONSULTING AND FIELD SERVICES

AUSTIN, TX - USA | ANAHEIM, CA - USA | ANDERSON, SC - USA | GOLD COAST - AUSTRALIA | SUZHOU - CHINA

## DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: Mustang Extreme Enviromental Service

Project: Sundance West

Material: 60 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 62875

PARAMETER	TEST REPLICATE NUMBER					MEAN
	1	2	3	4	5	
Sample ID: DT-6   Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	122	116	125	113	126	120
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	112	104	112	100	122	110
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	152	158	148	147	145	150
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

TRI ENVIRONMENTAL, INC.

9063 BEE CAVES RD. - AUSTIN, TX 78733 - USA | PH: 800.880.TEST OR 512.263.2101

Page: 4 of 5

**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS - SINGLE TRACK****TRI Client: Mustang Extreme Environmental Service****Project: Sundance West****Material: 60 mil. HDPE****SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)****TRI Log#: 62875**

PARAMETER	TEST REPLICATE NUMBER					MEAN
	1	2	3	4	5	
Sample ID: DT-2   Weld: Single Extrusion						
Side: Peel						Peel
Peel Strength (ppi)	129	150	132	142	116	134
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	163	164	163	164	165	164
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

**TRI ENVIRONMENTAL, INC.**

9063 BEE CAVES RD. - AUSTIN, TX 78733 - USA | PH: 800.880.TEST OR 512.263.2101

Page: 5 of 5



Date: 2021-04-09

**Mail To:**  
**Monica Peine**  
**Mustang Extreme Enviromental Service**

**Bill To:**  
**Mustang Extreme Enviromental Service**

, ,

e-mail:mpeine@mustangextreme.com

Dear Ms. Peine,

Thank you for consulting with TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing.

**Project:** **Sundance West**

TRI Job Reference Number: **62964**

Material(s) Tested: (3) Heat Fusion Weld Seam(s)  
 (2) Single Extrusion Weld Seam(s)

Test(s) Requested: SAME DAY Peel and Shear  
 (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

**Codes:**

AD	Adhesion Failure (100% Peel)
BRK	Break in sheeting away from Seam edge.
SE	Break in sheeting at edge of seam.
AD-BRK	Break in sheeting after some adhesion failure - partial peel.
SIP	Separation in the plane of the sheet (leaving the bond intact).
FTB	Film tearing bond (all non "AD" failures).
NON-FTB	100% peel.

If you have any questions or require any additional information, please call us at 1-800-880-8378.

Sincerely,

Kendall Villarreal  
 Project Manager  
 Geosynthetic Services Division  
<http://www.geosyntheticstestinc.com>

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

**TRI ENVIRONMENTAL, INC.**

9063 BEE CAVES RD. - AUSTIN, TX 78733 - USA | PH: 800.880.TEST OR 512.263.2101

Page: 1 of 4

**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS****TRI Client: Mustang Extreme Environmental Service****Project: Sundance West****Material: 60 mil. HDPE****SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)****TRI Log#: 62964**

	TEST REPLICATE NUMBER					
PARAMETER	1	2	3	4	5	MEAN
<b>Sample ID: DT-7   Weld: Heat Fusion</b>						
<b>Side: A</b>						<b>Peel A</b>
Peel Strength (ppi)	99	92	99	104	92	<b>97</b>
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
<b>Side: B</b>						<b>Peel B</b>
Peel Strength (ppi)	123	112	114	119	116	<b>117</b>
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
<b>Shear</b>						<b>Shear</b>
Shear Strength (ppi)	156	159	150	154	150	<b>154</b>
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
<b>Sample ID: DT-8   Weld: Heat Fusion</b>						
<b>Side: A</b>						<b>Peel A</b>
Peel Strength (ppi)	118	126	116	124	126	<b>122</b>
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
<b>Side: B</b>						<b>Peel B</b>
Peel Strength (ppi)	109	118	135	126	113	<b>120</b>
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
<b>Shear</b>						<b>Shear</b>
Shear Strength (ppi)	154	154	153	156	157	<b>155</b>
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

TRI ENVIRONMENTAL, INC.

9063 BEE CAVES RD. - AUSTIN, TX 78733 - USA | PH: 800.880.TEST OR 512.263.2101

Page: 2 of 4

**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS****TRI Client: Mustang Extreme Enviromental Service****Project: Sundance West****Material: 60 mil. HDPE****SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)****TRI Log#: 62964**

PARAMETER	TEST REPLICATE NUMBER					MEAN
	1	2	3	4	5	
Sample ID: DT-9   Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	120	130	132	126	127	127
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	126	131	128	144	130	132
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	144	146	146	148	146	146
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

TRI ENVIRONMENTAL, INC.

9063 BEE CAVES RD. - AUSTIN, TX 78733 - USA | PH: 800.880.TEST OR 512.263.2101

Page: 3 of 4





# DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS - SINGLE TRACK

TRI Client: Mustang Extreme Enviromental Service

Project: Sundance West

Material: 60 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 62964

PARAMETER	TEST REPLICATE NUMBER					MEAN
	1	2	3	4	5	
Sample ID: DT-10   Weld: Single Extrusion						
Side: Peel						Peel
Peel Strength (ppi)	92	94	91	90	93	92
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	164	158	161	162	162	161
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID: DT-11   Weld: Single Extrusion						
Side: Peel						Peel
Peel Strength (ppi)	131	131	140	124	131	131
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	149	159	155	154	146	153
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

TRI ENVIRONMENTAL, INC.

9063 BEE CAVES RD. - AUSTIN, TX 78733 - USA | PH: 800.880.TEST OR 512.263.2101

Page: 4 of 4



Date: 2021-04-15

**Mail To:**  
**Monica Peine**  
**Mustang Extreme Enviromental Service**

**Bill To:**  
**Mustang Extreme Enviromental Service**

, ,

e-mail:mpeine@mustangextreme.com

Dear Ms. Peine,

Thank you for consulting with TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing.

**Project:** **Sundance West**

TRI Job Reference Number: **63098**

Material(s) Tested: (8) Heat Fusion Weld Seam(s)  
 (3) Single Extrusion Weld Seam(s)

Test(s) Requested: SAME DAY Peel and Shear  
 (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

**Codes:**

AD	Adhesion Failure (100% Peel)
BRK	Break in sheeting away from Seam edge.
SE	Break in sheeting at edge of seam.
AD-BRK	Break in sheeting after some adhesion failure - partial peel.
SIP	Separation in the plane of the sheet (leaving the bond intact).
FTB	Film tearing bond (all non "AD" failures).
NON-FTB	100% peel.

If you have any questions or require any additional information, please call us at 1-800-880-8378.

Sincerely,

Patricia Zabaleta  
 Project Manager  
 Geosynthetic Services Division  
<http://www.geosyntheticstestinc.com>

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

**TRI ENVIRONMENTAL, INC.**

9063 BEE CAVES RD. - AUSTIN, TX 78733 - USA | PH: 800.880.TEST OR 512.263.2101

Page: 1 of 6

**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS****TRI Client: Mustang Extreme Environmental Service****Project: Sundance West****Material: 60 mil. HDPE****SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)****TRI Log#: 63098**

	TEST REPLICATE NUMBER					
PARAMETER	1	2	3	4	5	MEAN
<b>Sample ID: DT-1   Weld: Heat Fusion</b>						
<b>Side: A</b>						<b>Peel A</b>
Peel Strength (ppi)	139	105	108	136	139	<b>125</b>
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
<b>Side: B</b>						<b>Peel B</b>
Peel Strength (ppi)	106	128	105	84	105	<b>106</b>
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
<b>Shear</b>						<b>Shear</b>
Shear Strength (ppi)	161	157	156	155	154	<b>157</b>
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
<b>Sample ID: DT-2   Weld: Heat Fusion</b>						
<b>Side: A</b>						<b>Peel A</b>
Peel Strength (ppi)	120	116	119	120	110	<b>117</b>
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
<b>Side: B</b>						<b>Peel B</b>
Peel Strength (ppi)	99	94	113	115	91	<b>102</b>
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
<b>Shear</b>						<b>Shear</b>
Shear Strength (ppi)	159	158	155	152	154	<b>156</b>
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

TRI ENVIRONMENTAL, INC.

9063 BEE CAVES RD. - AUSTIN, TX 78733 - USA | PH: 800.880.TEST OR 512.263.2101

Page: 2 of 6



# DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: Mustang Extreme Environmental Service

Project: Sundance West

Material: 60 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 63098

PARAMETER	TEST REPLICATE NUMBER					MEAN
	1	2	3	4	5	
Sample ID: DT-3   Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	133	134	115	123	131	127
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	106	106	111	105	104	106
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	160	156	151	154	153	155
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID: DT-4   Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	116	117	116	108	114	114
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	110	120	117	119	120	117
Peel Incursion (%)	40	<5	<5	<5	<5	
Peel Locus Of Failure Code	AD-BRK	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	157	163	158	156	159	159
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

TRI ENVIRONMENTAL, INC.

9063 BEE CAVES RD. - AUSTIN, TX 78733 - USA | PH: 800.880.TEST OR 512.263.2101

Page: 3 of 6

**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS****TRI Client: Mustang Extreme Enviromental Service****Project: Sundance West****Material: 60 mil. HDPE****SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)****TRI Log#: 63098**

	TEST REPLICATE NUMBER					
PARAMETER	1	2	3	4	5	MEAN
<b>Sample ID: DT-6   Weld: Heat Fusion</b>						
<b>Side: A</b>						<b>Peel A</b>
Peel Strength (ppi)	103	137	117	122	113	<b>118</b>
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
<b>Side: B</b>						<b>Peel B</b>
Peel Strength (ppi)	128	120	126	121	105	<b>120</b>
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
<b>Shear</b>						<b>Shear</b>
Shear Strength (ppi)	156	158	158	163	163	<b>160</b>
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
<b>Sample ID: DT-7   Weld: Heat Fusion</b>						
<b>Side: A</b>						<b>Peel A</b>
Peel Strength (ppi)	102	109	112	106	113	<b>108</b>
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
<b>Side: B</b>						<b>Peel B</b>
Peel Strength (ppi)	112	131	120	113	119	<b>119</b>
Peel Incursion (%)	<5	<5	90	<5	90	
Peel Locus Of Failure Code	SE	SE	AD-BRK	SE	AD-BRK	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
<b>Shear</b>						<b>Shear</b>
Shear Strength (ppi)	161	161	157	156	155	<b>158</b>
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

TRI ENVIRONMENTAL, INC.

9063 BEE CAVES RD. - AUSTIN, TX 78733 - USA | PH: 800.880.TEST OR 512.263.2101

Page: 4 of 6



# DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS

TRI Client: Mustang Extreme Enviromental Service

Project: Sundance West

Material: 60 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 63098

PARAMETER	TEST REPLICATE NUMBER					MEAN
	1	2	3	4	5	
Sample ID: DT-8   Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	105	121	124	131	123	121
Peel Incursion (%)	90	<5	<5	<5	<5	
Peel Locus Of Failure Code	AD-BRK	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	117	127	111	123	119	119
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	153	147	151	150	148	150
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID: DT-10   Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	109	109	108	112	107	109
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	139	120	119	125	121	125
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	162	159	159	162	165	161
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

TRI ENVIRONMENTAL, INC.

9063 BEE CAVES RD. - AUSTIN, TX 78733 - USA | PH: 800.880.TEST OR 512.263.2101

Page: 5 of 6





# DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS - SINGLE TRACK

TRI Client: Mustang Extreme Enviromental Service

Project: Sundance West

Material: 60 mil. HDPE

SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

TRI Log#: 63098

PARAMETER	TEST REPLICATE NUMBER					MEAN
	1	2	3	4	5	
Sample ID: DT-5   Weld: Single Extrusion						
Side: Peel						Peel
Peel Strength (ppi)	131	131	134	145	145	137
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	162	151	155	156	158	156
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID: DT-9   Weld: Single Extrusion						
Side: Peel						Peel
Peel Strength (ppi)	166	160	159	164	150	160
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	155	157	162	158	158	158
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	
Sample ID: DT-11   Weld: Single Extrusion						
Side: Peel						Peel
Peel Strength (ppi)	134	110	143	113	132	126
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	145	152	151	146	145	148
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

TRI ENVIRONMENTAL, INC.

9063 BEE CAVES RD. - AUSTIN, TX 78733 - USA | PH: 800.880.TEST OR 512.263.2101

Page: 6 of 6



Date: 2021-04-15

**Mail To:**  
**Monica Peine**  
**Mustang Extreme Enviromental Service**

**Bill To:**  
**Mustang Extreme Enviromental Service**

, ,

e-mail:mpeine@mustangextreme.com

Dear Ms. Peine,

Thank you for consulting with TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing.

**Project:** **Sundance West**

TRI Job Reference Number: **63099**

Material(s) Tested: (1) Heat Fusion Weld Seam(s)

Test(s) Requested: SAME DAY Peel and Shear  
(ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)

Codes:

AD	Adhesion Failure (100% Peel)
BRK	Break in sheeting away from Seam edge.
SE	Break in sheeting at edge of seam.
AD-BRK	Break in sheeting after some adhesion failure - partial peel.
SIP	Separation in the plane of the sheet (leaving the bond intact).
FTB	Film tearing bond (all non "AD" failures).
NON-FTB	100% peel.

If you have any questions or require any additional information, please call us at 1-800-880-8378.

Sincerely,

Patricia Zabaleta  
Project Manager  
Geosynthetic Services Division  
<http://www.geosyntheticstestinc.com>

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

TRI ENVIRONMENTAL, INC.

9063 BEE CAVES RD. - AUSTIN, TX 78733 - USA | PH: 800.880.TEST OR 512.263.2101

Page: 1 of 2

**DESTRUCTIVE SEAM QUALITY ASSURANCE TEST RESULTS****TRI Client: Mustang Extreme Enviromental Service****Project: Sundance West****Material: 40 mil. HDPE****SAME DAY Peel and Shear (ASTM D 6392/GRI GM19/D 4437/NSF 54/882 mod.)****TRI Log#: 63099**

PARAMETER	TEST REPLICATE NUMBER					MEAN
	1	2	3	4	5	
Sample ID: DT-1   Weld: Heat Fusion						
Side: A						Peel A
Peel Strength (ppi)	86	86	96	112	90	94
Peel Incursion (%)	30	30	<5	<5	35	
Peel Locus Of Failure Code	AD-BRK	AD-BRK	SE	SE	AD-BRK	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Side: B						Peel B
Peel Strength (ppi)	101	103	107	103	103	103
Peel Incursion (%)	<5	<5	<5	<5	<5	
Peel Locus Of Failure Code	SE	SE	SE	SE	SE	
Peel NSF Failure Code	FTB	FTB	FTB	FTB	FTB	
Shear						Shear
Shear Strength (ppi)	125	125	124	128	127	126
Shear Elongation @ Break (%)	>50	>50	>50	>50	>50	

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

TRI ENVIRONMENTAL, INC.

9063 BEE CAVES RD. - AUSTIN, TX 78733 - USA | PH: 800.880.TEST OR 512.263.2101

Page: 2 of 2

## Appendix D

### FML Certifications

---

## Appendix D1

### 60-mil Geomembrane Certifications

---



# LIST OF GEOMEMBRANE ROLLS



PROJECT NUMBER: 304128

REFERENCE NUMBER: SO-091600

PACKING SLIP NUMBER: Pre-SO-091600-2

PROJECT NAME : EUNICE PROJECT

ROLL NUMBER	RESIN LOT NUMBER	MANUFACT. DATE	RESIN MELT INDEX 190/2.16 g/10 min D1238	RESIN DENSITY g/cc D1505	OIT min D3895	HPOIT min D5885	ESCR SP-NCTL hours D5397
<b>Product Code : 1102198</b>							
<b><u>HDPE 7000 60 mil Black Smooth</u></b>			<b>1.0</b>	<b>&gt; 0.932</b>	<b>100</b>		<b>500</b>
0102-200107	D661L1RL3B	2021-03-21	0.09	0.936	120		>500 Certified 0102-200104
0102-200108	D661L1RL3B	2021-03-21	0.09	0.936	120		>500 Certified 0102-200104
0102-200109	D661L1RL3B	2021-03-21	0.09	0.936	120		>500 Certified 0102-200104
0102-200110	D661L1RL3B	2021-03-21	0.09	0.936	120		>500 Certified 0102-200104
0102-200111	D661L1RL3B	2021-03-21	0.09	0.936	120		>500 Certified 0102-200104
0102-200112	D661L1RL3C	2021-03-21	0.09	0.936	120		>500 Certified 0102-200114
0102-200113	D661L1RL3C	2021-03-21	0.09	0.936	120		>500 Certified 0102-200114
0102-200114	D661L1RL3C	2021-03-21	0.09	0.936	120		>500 Certified 0102-200114
0102-200115	D661L1RL3C	2021-03-21	0.09	0.936	120		>500 Certified 0102-200114
0102-200116	D661L1RL3C	2021-03-21	0.09	0.936	120		>500 Certified 0102-200114
0102-200117	D661L1RL3C	2021-03-22	0.09	0.936	120		>500 Certified 0102-200114
0102-200118	D661L1RL3C	2021-03-22	0.09	0.936	120		>500 Certified 0102-200114
0102-200119	D661L1RL3C	2021-03-22	0.09	0.936	120		>500 Certified 0102-200114
0102-200120	D661L1RL3C	2021-03-22	0.09	0.936	120		>500 Certified 0102-200114
0102-200121	D661L1RL3C	2021-03-22	0.09	0.936	120		>500 Certified 0102-200114
0102-200122	D661L1RL3C	2021-03-22	0.09	0.936	120		>500 Certified 0102-200114

Solmax is not a design professional and has not performed any design services to determine if Solmax's goods comply with any project plans or specifications, or with the application or use of Solmax's goods to any particular system, project, purpose, installation or specification.

**Solmax Geosynthetics LLC**

19103 GUNDLE RD,, HOUSTON, TX, UNITED STATES, 77073

**SOLMAX.COM**





## LIST OF GEOMEMBRANE ROLLS



PROJECT NUMBER: 304128

REFERENCE NUMBER: SO-091600

PACKING SLIP NUMBER: Pre-SO-091600-2

PROJECT NAME : EUNICE PROJECT

QUANTITY (ROLLS): 16

Solmax is not a design professional and has not performed any design services to determine if Solmax's goods comply with any project plans or specifications, or with the application or use of Solmax's goods to any particular system, project, purpose, installation or specification.

**Solmax Geosynthetics LLC**  
19103 GUNDLE RD,, HOUSTON, TX, UNITED STATES, 77073

**SOLMAX.COM**



# MANUFACTURING QUALITY CONTROL



## TEST RESULTS - ROLLS

PROJECT NUMBER: 304128  
 REFERENCE NUMBER: SO-091600  
 PACKING SLIP NUMBER: Pre-SO-091600-2

PROJECT NAME : EUNICE PROJECT

PRODUCT: 1102198  
 HDPE 7000 60 mil Black Smooth

Properties	Thickness average	GeoM Density	Carbon Black Content	Carbon Black Dispersion	Tensile				Tear Resist.	Puncture Resist.	Dimension Stability	Asperity Height In/Out
Unit	mils	g/cc	%	Cat 1 and 2	Yield Strength	Elong.	Break Strength	Elong.	lbs	lbs	%	mils
Test Method	D5199	D792	D4218	D5596	D6693				D1004	D4833	D1204	
Frequency	Each roll	1/Batch	Every 2 rolls	Every 10 rolls	Every 5 rolls				Every 10 rolls	Every 10 rolls		
Specification	54.0	≥ 0.940	2.0 - 3.0	Cat. 1 & Cat. 2	126	12	228	700	38	108		
0102-200107 MD XD	57.6	0.947	2.46	10/10 views	182.8 221.6	20.0 17.8	323 366	774 878	45 49	151		
0102-200108 MD XD	56.8	0.947	2.46	10/10 views	182.8 221.6	20.0 17.8	323 366	774 878	45 49	151		
0102-200109 MD XD	58.6	0.947	2.49	10/10 views	155.9 160.5	19.8 16.9	289 294	792 861	45 49	151		
0102-200110 MD XD	57.8	0.947	2.49	10/10 views	155.9 160.5	19.8 16.9	289 294	792 861	45 49	151		
0102-200111 MD XD	57.6	0.947	2.52	10/10 views	155.9 160.5	19.8 16.9	289 294	792 861	45 49	151		
0102-200112 MD XD	58.0	0.947	2.52	10/10 views	145.4 154.2	19.8 16.9	299 310	842 925	45 49	151		
0102-200113 MD XD	57.8	0.947	2.42	10/10 views	145.4 154.2	19.8 16.9	299 310	842 925	45 49	151		
0102-200114 MD XD	56.5	0.947	2.42	10/10 views	145.4 154.2	19.8 16.9	299 310	842 925	45 49	151		
0102-200115 MD XD	57.1	0.947	2.48	10/10 views	145.4 154.2	19.8 16.9	299 310	842 925	45 49	151		
0102-200116 MD XD	56.4	0.947	2.51	10/10 views	145.4 154.2	19.8 16.9	299 310	842 925	45 49	151		
0102-200117 MD XD	57.2	0.947	2.55	10/10 views	150.8 155.2	19.4 17.1	320 292	906 865	44 49	147		
0102-200118 MD XD	55.9	0.947	2.55	10/10 views	150.8 155.2	19.4 17.1	320 292	906 865	44 49	147		
0102-200119 MD XD	55.8	0.947	2.44	10/10 views	144.5 148.2	19.0 17.4	321 297	947 895	44 49	147		
0102-200120 MD XD	57.3	0.947	2.44	10/10 views	144.5 148.2	19.0 17.4	321 297	947 895	44 49	147		

Solmax is not a design professional and has not performed any design services to determine if Solmax's goods comply with any project plans or specifications, or with the application or use of Solmax's goods to any particular system, project, purpose, installation or specification.

Solmax Geosynthetics LLC  
 19103 GUNDLE RD., HOUSTON, TX, UNITED STATES, 77073

SOLMAX.COM



# MANUFACTURING QUALITY CONTROL



## TEST RESULTS - ROLLS

PROJECT NUMBER: 304128  
 REFERENCE NUMBER: SO-091600  
 PACKING SLIP NUMBER: Pre-SO-091600-2

PROJECT NAME : EUNICE PROJECT

0102-200121 MD	57.5	0.947	2.38	10/10 views	146.2	21.8	286	784	44	147		
XD					157.3	18.4	291	818	49			
0102-200122 MD	57.5	0.947	2.38	10/10 views	146.2	21.8	286	784	44	135		
XD					157.3	18.4	291	818	48			

Solmax is not a design professional and has not performed any design services to determine if Solmax's goods comply with any project plans or specifications, or with the application or use of Solmax's goods to any particular system, project, purpose, installation or specification.

**Solmax Geosynthetics LLC**

19103 GUNDLE RD,, HOUSTON, TX, UNITED STATES, 77073

**SOLMAX.COM**

## Appendix D2

### 40-mil Geomembrane Certifications

---



# LIST OF GEOMEMBRANE ROLLS



PROJECT NUMBER: 304128

REFERENCE NUMBER: SO-091600

PACKING SLIP NUMBER: Pre-SO-091600-1

PROJECT NAME : EUNICE PROJECT

ROLL NUMBER	RESIN LOT NUMBER	MANUFACT. DATE	RESIN MELT INDEX 190/2.16 g/10 min D1238	RESIN DENSITY g/cc D1505	OIT min D3895	HPOIT min D5885	ESCR SP-NCTL hours D5397
<b>Product Code : 1102195</b>							
<b><u>HDPE 7000 40 mil Black Top Side Single</u></b>			<b>1.0</b>	<b>&gt; 0.932</b>	<b>100</b>		<b>500</b>
<b><u>Textured ST (top)</u></b>							
0104-201033	PMF610180	2021-03-19	0.10	0.936	120		>500 Certified 0104-201033
0104-201034	PMF610180	2021-03-19	0.10	0.936	120		>500 Certified 0104-201033

QUANTITY (ROLLS): 2

Solmax is not a design professional and has not performed any design services to determine if Solmax's goods comply with any project plans or specifications, or with the application or use of Solmax's goods to any particular system, project, purpose, installation or specification.

Solmax Geosynthetics LLC

19103 GUNDEL RD., HOUSTON, TX, UNITED STATES, 77073

SOLMAX.COM



# MANUFACTURING QUALITY CONTROL



## TEST RESULTS - ROLLS

PROJECT NUMBER: 304128  
 REFERENCE NUMBER: SO-091600  
 PACKING SLIP NUMBER: Pre-SO-091600-1

PROJECT NAME : EUNICE PROJECT

PRODUCT: 1102195  
 HDPE 7000 40 mil Black Top Side Single Textured ST  
 (top)

Properties	Thickness average	GeoM Density	Carbon Black Content	Carbon Black Dispersion	Tensile				Tear Resist.	Puncture Resist.	Dimension Stability	Asperity Height In/Out
Unit	mils	g/cc	%	Cat 1 and 2	Yield Strength	Elong.	Break Strength	Elong.	lbs	lbs	%	mils
Test Method	D5994	D792	D4218	D5596	D6693				D1004	D4833	D1204	D7466
Frequency	Each roll	1/Batch	Every 2 rolls	Every 10 rolls	Every 5 rolls				Every 10 rolls	Every 10 rolls		Every roll
Specification	36.0	≥ 0.940	2.0 - 3.0	Cat. 1 & Cat. 2	84	12	60	100	28	60		16 / 16
0104-201033 MD	47.7	0.943	2.42	10/10 views	116.2	19.6	192	611	42	126		17.8 /
XD					125.3	17.3	162	535	37			
0104-201034 MD	45.8	0.943	2.42	10/10 views	105.9	20.3	165	549	35	124		19.9 /
XD					120.7	15.9	143	449	39			

Solmax is not a design professional and has not performed any design services to determine if Solmax's goods comply with any project plans or specifications, or with the application or use of Solmax's goods to any particular system, project, purpose, installation or specification.

Solmax Geosynthetics LLC

19103 GUNDLE RD,, HOUSTON, TX, UNITED STATES, 77073

SOLMAX.COM



## Appendix D3

### Geomembrane Receiving Log

---

## Appendix D3. Geomembrane Receiving and Manufacturing/Conformance Log

Material Type	Receiving Date	Lot Number	Roll Number	Sheet Area (est. sf)	MQC Recieved Date	MQC Results (P/F)	Conformance Test Results(P/F)	Approved for Installation (Y/N)
SOLMAX 60 mil Smooth HDPE	03/31/21	D661L1RL3B	0102-200107	11,596	3/22/2021	P	N/A	Y
SOLMAX 60 mil Smooth HDPE	03/31/21	D661L1RL3B	0102-200108	11,596	3/22/2021	P	N/A	Y
SOLMAX 60 mil Smooth HDPE	03/31/21	D661L1RL3B	0102-200109	11,596	3/22/2021	P	N/A	Y
SOLMAX 60 mil Smooth HDPE	03/31/21	D661L1RL3B	0102-200110	14,175	3/22/2021	P	N/A	Y
SOLMAX 60 mil Smooth HDPE	03/31/21	D661L1RL3B	0102-200111	14,175	3/22/2021	P	N/A	Y
SOLMAX 60 mil Smooth HDPE	03/31/21	D661L1RL3C	0102-200112	14,175	3/22/2021	P	N/A	Y
SOLMAX 60 mil Smooth HDPE	03/31/21	D661L1RL3C	0102-200113	14,175	3/22/2021	P	N/A	Y
<b>SOLMAX 60 mil Smooth HDPE</b>	<b>03/31/21</b>	<b>D661L1RL3C</b>	<b>0102-200114</b>	14,175	<b>3/22/2021</b>	<b>P</b>	<b>P</b>	<b>Y</b>
SOLMAX 60 mil Smooth HDPE	03/31/21	D661L1RL3C	0102-200115	14,175	3/22/2021	P	N/A	Y
SOLMAX 60 mil Smooth HDPE	03/31/21	D661L1RL3C	0102-200116	14,175	3/22/2021	P	N/A	Y
SOLMAX 60 mil Smooth HDPE	03/31/21	D661L1RL3C	0102-200117	14,175	3/22/2021	P	N/A	Y
<b>SOLMAX 60 mil Smooth HDPE</b>	<b>03/31/21</b>	<b>D661L1RL3C</b>	<b>0102-200118</b>	14,175	<b>3/22/2021</b>	<b>P</b>	<b>P</b>	<b>Y</b>
<b>SOLMAX 60 mil Smooth HDPE</b>	<b>03/31/21</b>	<b>D661L1RL3C</b>	<b>0102-200119</b>	14,175	<b>3/22/2021</b>	<b>P</b>	<b>P</b>	<b>Y</b>
SOLMAX 60 mil Smooth HDPE	03/31/21	D661L1RL3C	0102-200120	14,175	3/22/2021	P	N/A	Y
SOLMAX 60 mil Smooth HDPE	03/31/21	D661L1RL3C	0102-200121	14,175	3/22/2021	P	N/A	Y
SOLMAX 60 mil Smooth HDPE	03/31/21	D661L1RL3C	0102-200122	14,175	3/22/2021	P	N/A	Y

**Bold** indicates that a conformance test was conducted for the sample.

\* Denotes roll not used in installation or partial roll removed from site

**Appendix D3. Geomembrane Receiving and Manufacturing/Conformance Log**

Material Type	Receiving Date	Lot Number	Roll Number	Sheet Area (est. sf)	MQC Recieved Date	MQC Results (P/F)	Conformance Test Results(P/F)	Approved for Installation (Y/N)
SOLMAX 40 mil Textured HDPE	03/31/21	PMF610180	0104-201033	18,000	3/22/2021	P	N/A	Y
<b>SOLMAX 40 mil Textured HDPE*</b>	<b>03/31/21</b>	<b>PMF610180</b>	<b>0104-201034</b>	<b>18,000</b>	<b>3/22/2021</b>	<b>P</b>	<b>N/A</b>	<b>Y</b>

**Bold** indicates that a conformance test was conducted for the sample.

\* Denotes roll not used in installation or partial roll removed from site



SOLMAX

PRODUCT CODE: 1102198  
RESIN BATCH: D661L1RL3B  
HDPE 7000 60 mil Black Smooth  
GEOMEMBRANE TYPE: HDPE  
DATE MANUFACTURED: 21-Mar-2021

ROLL NO

0102-200111

ROLL DIMENSIONS

LENGTH (+/- 1%)	WIDTH (+/- 1%)	AREA	WEIGHT
30.00 FT	22.50 FT	14175 SF	4015 LBS
92.00 M	6.86 M	1317 SM	1821 KG

MADE IN USA



SOLMAX

PRODUCT CODE: 1102195  
RESIN BATCH: PMF610180  
HDPE 7000 40 mil Black Top Side Single Textured  
GEOMEMBRANE TYPE: HDPE  
DATE MANUFACTURED: 19-Mar-2021

ROLL NO

0104-201033

ROLL DIMENSIONS

LENGTH (+/- 1%)	WIDTH (+/- 1%)	AREA	WEIGHT
800.00 FT	22.50 FT	18000 SF	4695 LBS
243.80 M	6.86 M	1672 SM	2130 KG

MADE IN USA

## Appendix D4

### 60-mil Conformance Certification

---

**TESTING, RESEARCH, CONSULTING AND FIELD SERVICES**

Austin, TX - USA | Anaheim, CA - USA | Anderson, SC - USA | Gold Coast - Australia | Suzhou - China

April 20, 2021

**Mail To:**

**Monica Peine**  
**Mustang Extreme Environmental Services**  
5049 Edwards Ranch Road Suite 200  
Ft Worth TX 76109

email: mpeine@mustangextreme.com

**Bill To:**

&lt;= Same

Greetings

Thank you for consulting TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs.  
TRI is pleased to submit this final report of the laboratory testing for the sample(s) listed below.

Project:	<b>Liner Assessment</b>
TRI Job Reference Number:	62817
Material(s) Tested:	Three, Solmax 60 mil Smooth HDPE Gemembrane
Test(s) Requested:	Thickness (ASTM D 5199) Density (ASTM D 1505) Carbon Black Content (ASTM D 1603, mod.) Tensile Properties (ASTM D 6693) Tear Resistance (ASTM D 1004)

If you have any questions or require any additional information, please call us at 1-800-880-8378

Sincerely,

A handwritten signature in black ink, appearing to read 'Mansukh Patel', written in a cursive style.

Mansukh Patel  
Laboratory Manager  
Geosynthetic Services Division  
[www.GeosyntheticTesting.com](http://www.GeosyntheticTesting.com)

\*Signature is on file





# TESTING, RESEARCH, CONSULTING AND FIELD SERVICES

Austin, TX - USA | Anaheim, CA - USA | Anderson, SC - USA | Gold Coast - Australia | Suzhou - China

## GEOMEMBRANE TEST RESULTS

TRI Client: Mustang Extreme Environmental Services  
Project: Liner Assessment

Material: Solmax 60 mil Smooth HDPE Gemembrane  
Sample Identification: 0102-200114  
TRI Log #: 62817

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Thickness (ASTM D 5199)												
Thickness (mils)	64.2	61.9	61.4	60.6	59.7	60.2	60.8	61.8	58.6	60.2	<div>60.9</div> <div>58.6</div>	1.5 << min
Density (ASTM D 1505)												
Density (g/cm3)	0.948	0.948	0.948								<div>0.948</div>	0.000
Carbon Black Content (ASTM D 1603, mod.)												
% Carbon Black	2.56	2.55									<div>2.56</div>	0.01
Carbon Black Dispersion (ASTM D 5596)												
Rating - 1st field view	1	1	1	1	1							
Rating - 2nd field view	1	1	1	1	1							
Tensile Properties (ASTM D 6693, 2 lpm strain rate)												
MD Yield Strength (ppi)	158	156	146	156	146						<div>152</div>	6
TD Yield Strength (ppi)	160	164	160	161	158						<div>161</div>	2
MD Break Strength (ppi)	300	309	271	318	297						<div>299</div>	18
TD Break Strength (ppi)	284	312	318	241	292						<div>289</div>	30
MD Yield Elongation (%)	21	23	20	23	22						<div>22</div>	1
TD Yield Elongation (%)	19	17	18	17	19						<div>18</div>	1
MD Break Elongation (%)	798	839	789	872	843						<div>828</div>	34
TD Break Elongation (%)	814	863	894	696	839						<div>821</div>	76
Tear Resistance (ASTM D 1004)												
MD Tear Strength (lbs)	50	50	50	51	49	52	51	50	52	50	<div>51</div>	1
TD Tear Strength (lbs)	49	49	47	49	47	47	48	46	47	47	<div>48</div>	1
MD Machine Direction	TD Transverse Direction											



# TESTING, RESEARCH, CONSULTING AND FIELD SERVICES

Austin, TX - USA | Anaheim, CA - USA | Anderson, SC - USA | Gold Coast - Australia | Suzhou - China

## GEOMEMBRANE TEST RESULTS

TRI Client: Mustang Extreme Environmental Services  
Project: Liner Assessment

Material: Solmax 60 mil Smooth HDPE Gemembrane  
Sample Identification: 0102-200118  
TRI Log #: 62817

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Thickness (ASTM D 5199)												
Thickness (mils)	56.8	60.1	63.0	59.9	62.2	59.7	58.1	60.1	59.3	61.0	<div>60.0</div> <div>56.8</div>	1.8 << min
Density (ASTM D 1505)												
Density (g/cm3)	0.948	0.948	0.949								<div>0.948</div>	0.001
Carbon Black Content (ASTM D 1603, mod.)												
% Carbon Black	2.42	2.45									<div>2.44</div>	0.02
Carbon Black Dispersion (ASTM D 5596)												
Rating - 1st field view	1	1	1	1	1							
Rating - 2nd field view	1	1	1	1	1							
Tensile Properties (ASTM D 6693, 2 lpm strain rate)												
MD Yield Strength (ppi)	141	144	144	147	144						<div>144</div>	2
TD Yield Strength (ppi)	150	151	153	153	153						<div>152</div>	1
MD Break Strength (ppi)	269	285	293	286	297						<div>286</div>	11
TD Break Strength (ppi)	234	284	283	262	279						<div>268</div>	21
MD Yield Elongation (%)	21	21	21	21	21						<div>21</div>	0
TD Yield Elongation (%)	18	18	18	17	17						<div>18</div>	1
MD Break Elongation (%)	785	829	852	825	877						<div>834</div>	34
TD Break Elongation (%)	765	896	875	830	890						<div>851</div>	55
Tear Resistance (ASTM D 1004)												
MD Tear Strength (lbs)	45	46	45	47	45	48	47	45	45	47	<div>46</div>	1
TD Tear Strength (lbs)	49	48	48	49	47	48	48	48	48	48	<div>48</div>	0
MD Machine Direction	TD Transverse Direction											



# TESTING, RESEARCH, CONSULTING AND FIELD SERVICES

Austin, TX - USA | Anaheim, CA - USA | Anderson, SC - USA | Gold Coast - Australia | Suzhou - China

## GEOMEMBRANE TEST RESULTS

TRI Client: Mustang Extreme Environmental Services  
Project: Liner Assessment

Material: Solmax 60 mil Smooth HDPE Gemembrane  
Sample Identification: 0102-200119  
TRI Log #: 62817

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Thickness (ASTM D 5199)												
Thickness (mils)	61.2	57.8	54.9	55.7	58.1	60.2	60.0	61.5	62.0	57.6	<div>58.9</div> <div>54.9</div>	2.5 << min
Density (ASTM D 1505)												
Density (g/cm3)	0.948	0.949	0.949								<div>0.949</div>	0.001
Carbon Black Content (ASTM D 1603, mod.)												
% Carbon Black	2.48	2.49									<div>2.49</div>	0.01
Carbon Black Dispersion (ASTM D 5596)												
Rating - 1st field view	1	1	1	1	1							
Rating - 2nd field view	1	1	1	1	1							
Tensile Properties (ASTM D 6693, 2 lpm strain rate)												
MD Yield Strength (ppi)	145	146	145	147	147						<div>146</div>	1
TD Yield Strength (ppi)	152	157	155	154	156						<div>155</div>	2
MD Break Strength (ppi)	287	284	289	288	232						<div>276</div>	25
TD Break Strength (ppi)	302	298	284	262	260						<div>281</div>	20
MD Yield Elongation (%)	19	22	20	20	20						<div>20</div>	1
TD Yield Elongation (%)	17	17	19	18	19						<div>18</div>	1
MD Break Elongation (%)	836	827	854	851	701						<div>814</div>	64
TD Break Elongation (%)	932	926	877	836	816						<div>877</div>	52
Tear Resistance (ASTM D 1004)												
MD Tear Strength (lbs)	45	45	45	44	42	46	44	46	44	42	<div>44</div>	1
TD Tear Strength (lbs)	49	46	49	48	48	49	49	49	48	48	<div>48</div>	1
MD Machine Direction	TD Transverse Direction											

## Appendix D5

### 40-mil Conformance Certification

---



## TESTING, RESEARCH, CONSULTING AND FIELD SERVICES

Austin, TX - USA | Anaheim, CA - USA | Anderson, SC - USA | Gold Coast - Australia | Suzhou - China

April 20, 2021

**Mail To:**

**Monica Peine**  
**Mustang Extreme Environmental Services**  
5049 Edwards Ranch Road Suite 200  
Ft Worth TX 76109

email: mpeine@mustangextreme.com

**Bill To:**

&lt;= Same

Greetings

Thank you for consulting TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs.  
TRI is pleased to submit this final report of the laboratory testing for the sample(s) listed below.

**Project:****Liner Assessment**

TRI Job Reference Number:

62816

Material(s) Tested:

One, Solmax 40 mil Single Sided Textured HDPE Gemembrane

Test(s) Requested:

Thickness (ASTM D 5994)  
Density (ASTM D 1505)  
Carbon Black Content (ASTM D 1603, mod.)  
Carbon Black Dispersion (ASTM D 5596)  
Tensile Properties (ASTM D 6693)  
Tear Resistance (ASTM D 1004)

If you have any questions or require any additional information, please call us at 1-800-880-8378

Sincerely,

A handwritten signature in black ink, appearing to read 'Mansukh Patel'.

Mansukh Patel  
Laboratory Manager  
Geosynthetic Services Division  
[www.GeosyntheticTesting.com](http://www.GeosyntheticTesting.com)

\*Signature is on file



# TESTING, RESEARCH, CONSULTING AND FIELD SERVICES

Austin, TX - USA | Anaheim, CA - USA | Anderson, SC - USA | Gold Coast - Australia | Suzhou - China

## GEOMEMBRANE TEST RESULTS

TRI Client: Mustang Extreme Environmental Services  
Project: Liner Assessment

Material: Solmax 40 mil Single Sided Textured HDPE Gemembrane

0104-201034

TRI Log #: 62816

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Thickness (ASTM D 5994)												
Thickness (mils)	45	44	46	48	46	47	45	43	45	43	<div>45</div> <div>43</div>	1.7 << min
Density (ASTM D 1505)												
Density (g/cm3)	0.943	0.943	0.943								<div>0.943</div>	0.000
Carbon Black Content (ASTM D 1603, mod.)												
% Carbon Black	2.37	2.33									<div>2.35</div>	0.03
Carbon Black Dispersion (ASTM D 5596)												
Rating - 1st field view	1	1	1	1	1							
Rating - 2nd field view	1	1	1	1	1							
Tensile Properties (ASTM D 6693, 2 lpm strain rate)												
MD Yield Strength (ppi)	115	115	118	120	116						<div>117</div>	2
TD Yield Strength (ppi)	114	119	127	127	124						<div>122</div>	6
MD Break Strength (ppi)	145	179	176	184	129						<div>163</div>	24
TD Break Strength (ppi)	145	126	137	162	95						<div>133</div>	25
MD Yield Elongation (%)	20	20	19	20	20						<div>20</div>	0
TD Yield Elongation (%)	18	17	17	18	18						<div>18</div>	1
MD Break Elongation (%)	475	591	582	585	391						<div>525</div>	89
TD Break Elongation (%)	533	443	449	570	52						<div>409</div>	207
Tear Resistance (ASTM D 1004)												
MD Tear Strength (lbs)	36	40	39	42	41	39	40	39	39	37	<div>39</div>	2
TD Tear Strength (lbs)	39	44	42	41	40	39	39	42	42	40	<div>41</div>	2
MD Machine Direction	TD Transverse Direction											



# Appendix E

## Daily Subgrade Acceptance Forms

---

## APPROVAL/AUTHORIZATION TO PROCEED FORM

THE FOLLOWING LINER SYSTEM SURFACE IS DEEMED ACCEPTABLE ON A VISUAL INSPECTION BY LINER CONTRACT REPRESENTATIVE.

PROJECT: Sundance West Evap Pond Relining

LAYER: 1. SUBGRADE \_\_\_\_\_  
2. GEOSYNTHETIC CLAY LINER (GCL) \_\_\_\_\_  
3. HDPE GEOMEMBRANE (FML) Pond 5  
4. GEONET \_\_\_\_\_

LOCATION: Smooth ~~to~~ 60 mil. HDPE  
TO \_\_\_\_\_

REMARKS: Entire smooth surface of Pond 5 is acceptable for relining. All holes and other damages were repaired with patches and/or beads of extruded HDPE and checked using a vacuum test. All passed.

THE ABOVE NOTED LAYER IS NOW ACCEPTABLE FOR COVERING BY THE NEXT LAYER.

## AUTHORIZATION BY:

## LINER CONTRACTOR REPRESENTATIVE

Alfonso Hernandez  
SIGNATURE

4/21  
DATE

Alfonso Hernandez  
PRINT NAME

## SUBMITTED TO:

## CQA REPRESENTATIVE

Grace Herrmann  
SIGNATURE

4/11/2021  
DATE

Grace Herrmann  
PRINT NAME

**APPROVAL/AUTHORIZATION TO PROCEED FORM**

THE FOLLOWING LINER SYSTEM SURFACE IS DEEMED ACCEPTABLE ON A VISUAL INSPECTION BY LINER CONTRACT REPRESENTATIVE.

**PROJECT:** Sundance West Evap. Pond Relining

**LAYER:** 1 SUBGRADE \_\_\_\_\_  
2. GEOSYNTHETIC CLAY LINER (GCL) \_\_\_\_\_  
3. HDPE GEOMEMBRANE (FML) Pond 6 \_\_\_\_\_  
4. GEONET \_\_\_\_\_

**LOCATION:** Smooth ~~to~~ 60 mil HDPE  
Small area ~~to~~ of 60 mil. textured

**REMARKS:** Entire area of Pond 6 surface is  
acceptable for relining. All holes and  
other damaged areas are patched/  
repaired w/ beads of extruded HDPE  
and checked using a vacuum test.  
All passed.

THE ABOVE NOTED LAYER IS NOW ACCEPTABLE FOR COVERING BY THE NEXT LAYER.

**AUTHORIZATION BY:****LINER CONTRACTOR REPRESENTATIVE**

Alfonso Hernandez  
SIGNATURE

4/7/21  
DATE

Alfonso Hernandez  
PRINT NAME

**SUBMITTED TO:****CQA REPRESENTATIVE**

Grace Herrmann  
SIGNATURE

4/7/2021  
DATE

Grace Herrmann  
PRINT NAME

## APPROVAL/AUTHORIZATION TO PROCEED FORM

THE FOLLOWING LINER SYSTEM SURFACE IS DEEMED ACCEPTABLE ON A VISUAL INSPECTION BY LINER CONTRACT REPRESENTATIVE.

PROJECT: Sundance West Evap. Pond Relining

LAYER: 1. SUBGRADE \_\_\_\_\_  
2. GEOSYNTHETIC CLAY LINER (GCL) \_\_\_\_\_  
3. HDPE GEOMEMBRANE (FML) 40-mil Walkway  
4. GEONET \_\_\_\_\_

LOCATION: Between pond 5 TO Pond 6  
\_\_\_\_\_ TO \_\_\_\_\_

REMARKS: Textured walkway cleared by Sundance West Staff. Jock blocks, Plumbing fixtures, Debris. Mustang cleaned along extension weld seam.  
\_\_\_\_\_  
\_\_\_\_\_

THE ABOVE NOTED LAYER IS NOW ACCEPTABLE FOR COVERING BY THE NEXT LAYER.

## AUTHORIZATION BY:

## LINER CONTRACTOR REPRESENTATIVE

Frank Ortiz  
SIGNATURE10-4-21  
DATEFrank Ortiz  
PRINT NAME

## SUBMITTED TO:

## CQA REPRESENTATIVE

Mike Brozek  
SIGNATURE4-10-21  
DATEMike Brozek  
PRINT NAME

# Appendix F

## Existing Liner Repair Logs

---

Pre-Installation Repair Log	
PROJECT NAME: Sundance West, Pond 5	PROJECT LOCATION: Eunice, NM
PROJECT NUMBER: DB18.1209.00	INSTALLED BY: Mustang Extreme

Repair ID	Repair Type (Bead, Patch)	# of Repairs	Vacuum Tested	Approval Date	Monitored By
R-1	Bead	1	Y	4/1/2021	GMH
R-2	Bead	1	Y	4/1/2021	GMH
R-3	Bead	1	Y	4/1/2021	GMH
R-4	Bead	3	Y	4/1/2021	GMH
R-5	Bead	9	Y	4/1/2021	GMH
R-6	Bead	20	Y	4/1/2021	GMH
R-7	Bead	1	Y	4/1/2021	GMH
R-8	Bead	12	Y	4/1/2021	GMH
R-9	Bead	9	Y	4/1/2021	GMH
R-10	Bead	12	Y	4/1/2021	GMH
R-11	Bead	1	Y	4/1/2021	GMH
R-12	Bead	1	Y	4/1/2021	GMH
R-13	Bead	1	Y	4/1/2021	GMH
R-14	Bead	1	Y	4/1/2021	GMH
R-15	Bead	3	Y	4/1/2021	GMH
R-16	Bead	3	Y	4/1/2021	GMH
R-17	Bead	3	Y	4/1/2021	GMH
R-18	Bead	1	Y	4/2/2021	GMH
R-19	Bead	1	Y	4/2/2021	GMH
R-20	Bead	3	Y	4/1/2021	GMH
R-21	Bead	4	Y	4/1/2021	GMH
R-22	Bead	9	Y	4/1/2021	GMH
R-23	Bead	3	Y	4/1/2021	GMH
R-24	Bead	3	Y	4/1/2021	GMH
R-25	Bead	4	Y	4/1/2021	GMH
R-26	Bead	1	Y	4/1/2021	GMH
R-27	Bead	2	Y	4/1/2021	GMH
R-28	Bead	1	Y	4/2/2021	GMH
R-29	Bead	2	Y	4/1/2021	GMH
R-30	Bead	2	Y	4/1/2021	GMH
R-31	Bead	1	Y	4/1/2021	GMH
R-32	Bead	2	Y	4/1/2021	GMH
R-33	Bead	6	Y	4/1/2021	GMH
R-34	Bead	2	Y	4/1/2021	GMH
R-35	Bead	6	Y	4/1/2021	GMH
R-36	Bead	5	Y	4/1/2021	GMH
R-37	Bead	9	Y	4/1/2021	GMH
R-38	Bead	2	Y	4/1/2021	GMH
R-39	Bead	2	Y	4/1/2021	GMH



Pre-Installation Repair Log	
PROJECT NAME: Sundance West, Pond 5	PROJECT LOCATION: Eunice, NM
PROJECT NUMBER: DB18.1209.00	INSTALLED BY: Mustang Extreme

Repair ID	Repair Type (Bead, Patch)	# of Repairs	Vacuum Tested	Approval Date	Monitored By
R-40	Bead	2	Y	4/1/2021	GMH
R-41	Bead	1	Y	4/1/2021	GMH
R-42	Bead	1	Y	4/1/2021	GMH
R-43	Bead	1	Y	4/1/2021	GMH
R-44	Bead	1	Y	4/1/2021	GMH
R-45	Bead	1	Y	4/1/2021	GMH
R-46	Bead	4	Y	4/1/2021	GMH
R-47	Bead	6	Y	4/1/2021	GMH
R-48	Bead	11	Y	4/1/2021	GMH
R-49	Bead	2	Y	4/1/2021	GMH
R-50	Bead	3	Y	4/1/2021	GMH
R-51	Bead	1	Y	4/1/2021	GMH
R-52	Bead	5	Y	4/1/2021	GMH
R-53	Bead	1	Y	4/1/2021	GMH
R-54	Bead	5	Y	4/1/2021	GMH
R-55	Bead	1	Y	4/1/2021	GMH
R-56	Bead	3	Y	4/1/2021	GMH
R-57	Bead	3	Y	4/1/2021	GMH
R-58	Bead	1	Y	4/1/2021	GMH
R-59	Bead	3	Y	4/1/2021	GMH
R-60	Bead	1	Y	4/1/2021	GMH
R-61	Bead	4	Y	4/1/2021	GMH
R-62	Bead	5	Y	4/1/2021	GMH
R-63	Bead	10	Y	4/1/2021	GMH
R-64	Bead	8	Y	4/1/2021	GMH
R-65	Bead	3	Y	4/1/2021	GMH
R-66	Bead	2	Y	4/1/2021	GMH
R-67	Bead	1	Y	4/1/2021	GMH

Pre-Installation Repair Log	
PROJECT NAME: Sundance West, Pond 6	PROJECT LOCATION: Eunice, NM
PROJECT NUMBER: DB18.1209.00	INSTALLED BY: Mustang Extreme

Repair ID	Repair Type (Bead, Patch)	# of Repairs	Vacuum Tested	Approval Date	Monitored By
R-100	Bead	1	Y	4/1/2021	GMH
R-101	Bead	3	Y	4/1/2021	GMH
R-102	Bead	2	Y	4/1/2021	GMH
R-103	Patch	1	Y	4/1/2021	GMH
R-104	Bead	8	Y	4/1/2021	GMH
R-105	Bead	1	Y	4/1/2021	GMH
R-106	Bead	1	Y	4/1/2021	GMH
R-107	Bead	3	Y	4/1/2021	GMH
R-108	Bead	2	Y	4/1/2021	GMH
R-109	Bead	5	Y	4/1/2021	GMH
R-110	Bead	4	Y	4/1/2021	GMH
R-111	Bead	6	Y	4/1/2021	GMH
R-112	Bead	1	Y	4/1/2021	GMH
R-113	Bead	1	Y	4/1/2021	GMH
R-114	Bead	2	Y	4/1/2021	GMH
R-115	Bead	1	Y	4/1/2021	GMH
R-116	Bead	1	Y	4/1/2021	GMH
R-117	Bead	1	Y	4/1/2021	GMH
R-118	Bead	1	Y	4/1/2021	GMH
R-119	Bead	3	Y	4/1/2021	GMH
R-120	Bead	4	Y	4/1/2021	GMH
R-121	Bead	2	Y	4/1/2021	GMH
R-122	Bead	2	Y	4/1/2021	GMH
R-123	Bead	3	Y	4/1/2021	GMH
R-124	Bead	2	Y	4/1/2021	GMH
R-125	Bead	1	Y	4/1/2021	GMH
R-126	Bead	1	Y	4/1/2021	GMH
R-127	Bead	1	Y	4/1/2021	GMH
R-128	Bead	4	Y	4/1/2021	GMH
R-129	Bead	1	Y	4/1/2021	GMH
R-130	Bead	1	Y	4/1/2021	GMH
R-131	Bead	2	Y	4/1/2021	GMH
R-132	Bead	1	Y	4/1/2021	GMH
R-133	Bead	2	Y	4/1/2021	GMH
R-134	Bead	7	Y	4/1/2021	GMH
R-135	Bead	3	Y	4/1/2021	GMH
R-136	Bead	1	Y	4/1/2021	GMH
R-137	Bead	3	Y	4/1/2021	GMH
R-138	Bead	4	Y	4/1/2021	GMH

Pre-Installation Repair Log	
PROJECT NAME: Sundance West, Pond 6	PROJECT LOCATION: Eunice, NM
PROJECT NUMBER: DB18.1209.00	INSTALLED BY: Mustang Extreme

Repair ID	Repair Type (Bead, Patch)	# of Repairs	Vacuum Tested	Approval Date	Monitored By
R-139	Bead	3	Y	4/1/2021	GMH
R-140	Bead	1	Y	4/1/2021	GMH
R-141	Bead	4	Y	4/1/2021	GMH
R-142	Bead	2	Y	4/1/2021	GMH
R-143	Bead	2	Y	4/1/2021	GMH
R-144	Bead	1	Y	4/1/2021	GMH
R-145	Bead	1	Y	4/1/2021	GMH
R-146	Bead	1	Y	4/1/2021	GMH
R-147	Bead	7	Y	4/1/2021	GMH
R-148	Bead	5	Y	4/1/2021	GMH
R-149	Patch	1	Y	4/1/2021	GMH
R-150	Bead	3	Y	4/1/2021	GMH
R-151	Bead	1	Y	4/1/2021	GMH
R-152	Bead	3	Y	4/1/2021	GMH
R-153	Bead	5	Y	4/3/2021	GMH
R-154	Bead	1	Y	4/3/2021	GMH
R-155	Bead	1	Y	4/3/2021	GMH
R-156	Bead	1	Y	4/3/2021	GMH
R-157	Bead	4	Y	4/3/2021	GMH
R-158	Bead	3	Y	4/3/2021	GMH
R-159	Bead	5	Y	4/3/2021	GMH
R-160	Bead	3	Y	4/3/2021	GMH
R-161	Bead	4	Y	4/3/2021	GMH
R-162	Bead	3	Y	4/3/2021	GMH
R-163	Bead	4	Y	4/3/2021	GMH
R-164	Bead	4	Y	4/3/2021	GMH
R-165	Bead	1	Y	4/3/2021	GMH
R-166	Bead	2	Y	4/3/2021	GMH

**Jones, Brad A., EMNRD**

---

**From:** Jones, Brad A., EMNRD  
**Sent:** Thursday, April 14, 2022 2:25 PM  
**To:** andy@wambsganss.com  
**Cc:** gpeterson@dbstephens.com  
**Subject:** Revised Hydrogen Sulfide Prevention and Contingency Plan and Engineering Certification Report for the Evaporation Pond Liners OCD Review  
**Attachments:** 2022 0414 NM1-62 Sundance West Inc Revised H2S plan review signed.pdf

Mr. Mussani,

Please see the attached OCD's review of the Revised Hydrogen Sulfide Prevention and Contingency Plan and Engineering Certification Report for the Evaporation Pond Liners. If you have any questions regarding this matter, please do not hesitate to contact me.

Sincerely,

Brad Jones

**Brad A. Jones** • Environmental Scientist Specialist - Advanced  
Environmental Bureau  
EMNRD - Oil Conservation Division  
1220 S. Saint Francis Drive | Santa Fe, New Mexico 87505  
(505) 469-7486 | [brad.a.jones@state.nm.us](mailto:brad.a.jones@state.nm.us)  
[www.emnrd.nm.gov](http://www.emnrd.nm.gov)

State of New Mexico  
Energy, Minerals and Natural Resources Department

---

**Michelle Lujan Grisham**  
Governor

**Sarah Cottrell Propst**  
Cabinet Secretary

**Todd E. Leahy, JD, PhD**  
Deputy Secretary

**Adrienne Sandoval**  
Director, Oil Conservation Division



April 14, 2022

Mr. Arif Mussani  
Sundance Services West, Inc.  
1006 6th Street  
Eunice, New Mexico 88231  
[andy@wambsganss.com](mailto:andy@wambsganss.com)

**RE: Revised Hydrogen Sulfide Prevention and Contingency Plan and Engineering Certification Report for the Evaporation Pond Liners  
Sundance Services West, Inc. – OGRID 371811  
Permit NM1-62  
South 1 /2 of Section 30, Township 21 South, Range 38 East NMPM,  
Lea County, New Mexico**

Mr. Mussani:

The Oil Conservation Division (OCD) has completed its review of Sundance Services West, Inc.'s (SSWI) revised Hydrogen Sulfide (H<sub>2</sub>S) Prevention and Contingency Plan and Engineering Certification Report for the Evaporation Pond Relining, dated June 8, 2021, for the Sundance West surface waste management facility under permit NM1-62. The OCD has discovered a few discrepancies in the revised Hydrogen Sulfide (H<sub>2</sub>S) Prevention and Contingency Plan submittal that must be addressed.

**Table of Contents:**

- List of Tables, Table II.3.8: In accordance with 19.15.11.16 NMAC, "the person shall notify the division upon a release of hydrogen sulfide requiring activation of the hydrogen sulfide contingency plan as soon as possible, but no more than four hours after plan activation, recognizing that a prompt response should supersede notification. The person shall submit a full report of the incident to the division on form C-141 no later than 15 days following the release." The notice requirements of 19.15.29 NMAC are not applicable during a H<sub>2</sub>S release. Update the plan notice requirements to recognize compliance to Part 11.
- List of Attachments, Request for Approval to Accept Solid Waste, OCD Form C-138: OCD was unable to locate a protocol in the H<sub>2</sub>S plan that required the use of the Form C-138 either during or after a hydrogen sulfide release. Either update the plan to include a protocol for the use of Form C-138 or omit the form from the plan.

Sundance West Inc.  
Permit NM1-62  
April 14, 2022  
Page 2 of 4

**Attachment 1, Hydrogen Sulfide (H<sub>2</sub>S) Prevention and Contingency Plan:**

- Section 1.3 Purpose: Update the fifth bullet in the second paragraph to recognize compliance to the notice and reporting requirements of 19.15.11.16 NMAC. Part 29 is not applicable for a H<sub>2</sub>S release.
- Table II.3.2, Emergency Response Agencies and Contacts: Update the OCD Santa Fe office number to (505) 476-3441.
- Section 1.4 Hydrogen Sulfide Characteristics: In accordance with 19.15.11.9.B(2)(b) NMAC, "the hydrogen sulfide contingency plan *shall include a discussion of the characteristics of hydrogen sulfide and sulfur dioxide.*" Update the plan accordingly and provide the required information for sulfur dioxide.
- Section 1.5 Regulatory Requirements: 19.15.36 NMAC and 19.15.11 NMAC: Update this section to recognize compliance to 19.15.11.2 NMAC. In accordance with 19.15.11.2 NMAC, "19.15.11 NMAC does not exempt or otherwise excuse surface waste management facilities the division permits pursuant to 19.15.36 NMAC from more stringent conditions on the handling of hydrogen sulfide required of such facilities by 19.15.36 NMAC or more stringent conditions in permits issued pursuant to 19.15.36 NMAC, nor shall the facilities be exempt or otherwise excused from the requirements set forth in 19.15.11 NMAC by virtue of permitting under 19.15.36 NMAC." Recognize the scope of Part 11 as it applies to this Part 36 facility.
- OCD was unable to locate the radius of exposure (ROE) depicted on Figure II.3.2, as proposed in the last sentence of the second paragraph. Provide a reference to a different figure or update Figure II.3.2 accordingly and illustrate the ROE of 30 ppm. Also complete the assessment of public roads defined in 19.15.11.7.J NMAC, as required of 19.15.11.9.B(2)(a) NMAC.
- Table II.3.4, Immediate Action Plan: *Minor Alarm*: Based upon the propose immediate action plan, SSWI will activate the H<sub>2</sub>S Plan at the first detection of 10 ppm or greater. Update this section to recognize that a detection of 10 ppm or greater is the plan activation level required of 19.15.11.9.B(2)(f) NMAC.
- Update the Minor Alarm section to include the OCD notice and reporting protocols of 19.15.11.16 NMAC when SSWI activates the H<sub>2</sub>S Plan at the first detection of 10 ppm or greater.
- In the second bullet, identify the equipment and method SSWI will implement to monitor downwind concentrations.
- Section 3.1, Incoming loads: Update Table II.3.10 in Section 5 to include the H<sub>2</sub>S personal monitors on the Emergency Response Equipment List. Provide and reference the location of the specification sheet of the model of the H<sub>2</sub>S personal monitors proposed for use. The H<sub>2</sub>S personal monitor should be capable of monitoring for hydrogen sulfide and *sulfur dioxide*.
- Section 3.2.1 Stationary Monitors: Update Table II.3.10 in Section 5 to include the continuous H<sub>2</sub>S monitors installed along the outside perimeter of the pond area and windsocks on the Emergency Response Equipment List. Provide and reference the location of the specification sheet of the model of the continuous H<sub>2</sub>S monitors proposed for use.



Sundance West Inc.  
Permit NM1-62  
April 14, 2022  
Page 3 of 4

- Section 4.1 Implementation: Update the paragraph to clarify that SSWI will activate the H<sub>2</sub>S Plan at the first detection of 10 ppm or greater to protect public safety, as required of 19.15.11.9 NMAC.
- Section 4.2 Assessment: Pursuant to 19.15.11.9.F NMAC, "the person shall review the hydrogen sulfide contingency plan any time a subject addressed in the plan materially changes and make appropriate amendments. If the division determines that a hydrogen sulfide contingency plan is inadequate *to protect public safety*, the division may require the person to add provisions to the plan or amend the plan as necessary *to protect public safety*." Update the written response to clarify that SSWI will amend this Plan, as necessary, to protect *public safety*, as required of 19.15.11 NMAC.
- In the second paragraph, omit the discussion regarding major and minor releases pursuant to Part 29. Part 29 is not applicable for a H<sub>2</sub>S release. SSWI must comply with the notice and reporting requirements of 19.15.11.16 NMAC. Update accordingly.
- Table II.3.8, Part 29: Release Notification Sundance West: Replace to regulatory language of Part 29 with the regulatory language of 19.15.11.16 NMAC and provide a copy of the most recent OCD Form C-141, so that it will be available for reporting.
- Section 4.3, Notification of Authorities and General Public: Update the last sentence of the first paragraph to clarify that OCD will be notified within 4 hours after the Contingency Plan has been activated *when H<sub>2</sub>S is detected at 10 ppm or greater*.
- In the third paragraph, update the discussion to recognize the notice and reporting requirements of 19.15.11.16 NMAC and omit the discussion regarding Part 29 and "major" and "minor" releases.
- Section 5.2 External Communications: Update Table II.3.10 in Section 5 to recognize the emergency phone number laminated pocket cards on the Emergency Response Equipment List.
- Section 5.3 Personnel Protection, First Aid, and Safety Equipment: Update Table II.3.10 in Section 5 to recognize the emergency shower discussed in the second paragraph on the Emergency Response Equipment List.
- Section 6.0 Recordkeeping: Update the second paragraph to recognize the notice and reporting requirements of 19.15.11.16 NMAC and omit the discussion regarding Part 29 and "major" and "minor" releases. OCD was unable to locate Attachment II.3.E, a copy of OCD Form C-141, in the revised H<sub>2</sub>S plan. Provide a copy of the required form so SSWI may complete the reporting requirements of 19.15.11.16 NMAC.
- Section 9.0 Training: Update the written response to describe how SSWI will document the training, drills, and attendance, as required of 19.15.11.9.B(2)(d) NMAC. Also update the written response, to address the training of residents as appropriate on the proper protective measures to be taken in the event of a release and shall provide for briefing of public officials on issues such as evacuation or shelter-in-place plans.

Sundance West Inc.  
Permit NM1-62  
April 14, 2022  
Page 4 of 4

- Attachment II.3.A, Material Safety Data Sheet: Update the plan accordingly and provide the information for sulfur dioxide required of 19.15.11.9.B(2)(b) NMAC.
- Attachment II.3.B, OCD FORM C-138: Either update the plan to include a protocol for the use of Form C-138 or omit the form from the plan.

Based upon Table II.3.1, SSWI will have a tank battery of 45 produced water tanks. Review the requirements of 19.15.11.12 NMAC to determine if the plan needs to be updated to address any concerns regarding the tank battery.

Please update the Hydrogen Sulfide (H<sub>2</sub>S) Prevention and Contingency Plan based upon the review comments above to recognize compliance to the requirements of 19.15.11 NMAC and resubmit.

**Attachment 2, Engineering Certification Report for the Evaporation Pond Liners:**

OCD has completed the review of Attachment 2, the Engineering Certification Report for the Evaporation Pond Liners. The certification report will be placed in the administrative record of permit NM1-62.

If there are any questions regarding this matter, please do not hesitate to contact me at (505) 469-7486 or [brad.a.jones@state.nm.us](mailto:brad.a.jones@state.nm.us).

Respectfully,

A handwritten signature in blue ink, appearing to read 'Brad A. Jones', with a stylized flourish at the end.

Brad A. Jones  
*Environmental Specialist*

Cc: Gundar Peterson, Daniel B. Stephens & Associates, Inc., [gpeterson@dbstephens.com](mailto:gpeterson@dbstephens.com)

**District I**  
1625 N. French Dr., Hobbs, NM 88240  
Phone:(575) 393-6161 Fax:(575) 393-0720  
**District II**  
811 S. First St., Artesia, NM 88210  
Phone:(575) 748-1283 Fax:(575) 748-9720  
**District III**  
1000 Rio Brazos Rd., Aztec, NM 87410  
Phone:(505) 334-6178 Fax:(505) 334-6170  
**District IV**  
1220 S. St Francis Dr., Santa Fe, NM 87505  
Phone:(505) 476-3470 Fax:(505) 476-3462

**State of New Mexico**  
**Energy, Minerals and Natural Resources**  
**Oil Conservation Division**  
**1220 S. St Francis Dr.**  
**Santa Fe, NM 87505**

CONDITIONS  
  
Action 98776

CONDITIONS

Operator: Sundance Services West, Inc. 1006 6th Street Eunice, NM 88231	OGRID: 371811
	Action Number: 98776
	Action Type: [C-137] Non-Fee SWMF Submittal (SWMF NON-FEE SUBMITTAL)

CONDITIONS

Created By	Condition	Condition Date
bjones	None	4/14/2022