

BRAINARD GAS COMM #1, 9181 TD.

- 11/10 POH w/ tbg, DC's and bit, ran Baker FB pkr on 2-3/8 tbg set @ 1556, test perfs @ 1760 w/ 3200#/30 min, leaked off to 2200, unable to pump in, POH w/ tbg and pkr, ran tbg, DC's and bit to 2900, SD for nite.

BRAINARD GAS COMM #1, 9181 TD.

- 11/11 Drill cement from 2860-2998, circ hole clean, test perfs @ 2997-98 w/ 1200#, PI $\frac{1}{2}$ BPM @ 1200#, POH w/ tbg, DC's and bit, ran 4 $\frac{1}{2}$ RTTS pkr on tbg set @ 2732, Howco sq perfs 2997-98 w/ 150x Class H cement w/ 2% CaCl₂, TP 2600, job compl @ 5:15 p.m. 11/10/70, SI & SD for nite.

BRAINARD GAS COMM #1, 9181 TD.

- 11/12 POH w/ tbg & pkr, ran 3-7/8 bit on 6 - 3-1/8 DC's and 2-3/8 tbg, drill cement 2774-3002, test csg w/ 1200#/ok, ran bit to 5010, wash sd off BP, POH, SD for nite.

BRAINARD GAS COMM #1, 9181 TD.

- 11/13 LD 6 - 3-1/8 DC's, ran ret head on 2-3/8 tbg to 5010, ret BP, POH, ran 3 $\frac{1}{2}$ imp blk on SL to 5000, well started kicking, POH w/ imp blk, SI & SD for nite.

BRAINARD GAS COMM #1, 9181 TD.

- 11/14 14 hr SI 400 psi, bled psi off, ran 4 $\frac{1}{2}$ Guib hookwall pkr on 290 jts of 2" OD Buttress tbg, set pkr @ 9009 w/ 1-3/8 SN @ 9008, NU Xmas tree.

- 11/15 Finish hooking up flow lines, RU & S 50 BLW/6 $\frac{1}{2}$ hrs. - 300 BLW.

- 11/16 14 hr SI, tbg psi 1325, bled off in 30 min, S 45 BLW/7 hrs, 1600' FIH. - 255 BLW.

BRAINARD GAS COMM #1, 9181 TD.

- 11/17 14 hr SI tbg psi 1900, fl well @ 400# psi/8 hrs, rec no wtr, Rel unit and to Prod @ 4:00 p.m. 11/16/70. - 255 BLW.

BRAINARD GAS COMM #1, 9181 TD.

- 11/23 F 2 BNO + 4 BLW + 506 MCFG/3 days, 10/64 ck, TP 400-515, flowing to clean up. - 251 BLW.

BRAINARD GAS COMM #1, 9181 TD.

- 11/27 F 4 BNO + 3 BLW + 763 MCFG/3 $\frac{1}{2}$ days, 11/64 ck, TP 400-525, froze off one-half day. - 248 BLW.

BRAINARD GAS COMM #1, 9181 TD.

- 12/1 F 13 BNO + 0 BLW + 1108 MCFG/4 days, 11/64 ck, TP 475. - 248 BLW.

BRAINARD GAS COMM #1, 9181 TD.

- 12/4/70 F 6 BNO + 0 BLW + 878 MCFG/3 days, 11/64 ck, TP 450. - 248 BLW.
Returned to Prod @ Monthly Allow of 1449.

FINAL REPORT.