100# during first sixteen minutes then leveling out for remaining six minutes of test. NO VISIBLE LEAK. PRESSURE LEVELING OUT TOWARDS APPROXIMATELY 1400#.

No delay was observed to operation of blowout control equipment at the conclusion of testing. Closures were made using both closing unit pump and accumulators to the observed pressure of 3000# for test to ram type bops and 1500# for test to Hydril. Accumulators were pressured to 3000# at end of test. Control valves operated as indicated on closing unit manifold at end of test. Bop extentions were not hooked up - crew pulling Halliburton test tools. No test desired to top of casing using packer, nor to the upper kelly cock, to the lower kelly cock, or to the drill pipe safety valve.

VELLOW JACKET TOOLS AND SERVICES, INC. Test made by R. E. Daniel RE Daniel

ODESSA, TEXAS