

17. Describe Proposed or Completed Operations:

CONTINUED:

oil or gas. Ending FL @ 1800'. 15 hr. SITP 0#. Beg. FL @ 500'. In 7-1/2 hrs. swabbed 173 BW. No oil or gas. Two day SIP 25#. Beg. FL @ 1800'. No oil or gas. Released packer and pulled. Ran retrieving tool and released bridge plug. Pulled out of hole. Set CIBP @ 7260' and dumped 35' cement on top. Set CIBP @ 6180' and dumped 35' cement on top. Circulated brine water and mixed 25 sacks gel per 100 bbls. Preparing to PLUG & ABANDON.

WLG/bh  
3-11-76