

10/20/81 SITP 13½ hrs, 1650#. SWB 35 BW in 8 hrs. Intermittent gas following swb.

10/21/81 SI 12 hrs, SITP 1550. Swb & flw 20 BW 2 hrs. Kill well w/57 BW. Remove tree and unseat pkr. POH w/tbg & pkr. Ran 5" CIBP on wireline & set @ 14,175'. Ran Baker 5" Lok Set pkr w/on-off seal connector w/1.81 "F" profile.

10/22/81 Spotted 300 gals of 10% acetic acid @ 14,023'. Remove BOP, install tree. Pkr set @ 13,650' w/10pts compression. Test pkr to 1500# for ½ hr, held ok. Swb tbg. to 4200'.

10/23/81 Perf 5" liner w/2 JSPF using a 1 9/16" tbg gun 13,733' - 735' + 13,872' - 875' + 13,900' - 907' + 13,958' - 968' + 14,006 - 019' (80 holes)

10/24/81 SI 14½ hrs TP 0 psi. Pump 300 gal 10% acetic acid. Broke down. Perfs @ 13,733' - 14,019' w/3600 psi. AIR 2 BPM @ 3900 psi, ISDP 2800#, 15 min 1600#. Swb 59 BLW in 7 hrs. Swb dry. Accidized perfs 13,733-14,019' dn 2 3/8" tbg with 9000 gal 7 ½% Mor-Flo "BC" acid. Inject 200 RCN ball sealers for selectivity. Flush w/57 B 3% KCL wtr. AIR 4 BPM @ 5550 psi. Max press 6350#. Fair ball action. ISDP 3950#, 5 min 3550#, 15 min. 3380#. 258 BLW to recover, F well 2½ hrs on 21/64" chk. Rec 28 BLW, FTP 3300 - 100 psi. Short 230 BLW.

10/25/81 Swb & Flw 130 BLW 23 hrs., 8-10' flare. Short 100 BLW

10/26/81 SITP 1000 psi. Swb & flw 67 BLW 8½ hrs. Good gas show. Short 33 BLW.

10/27/81 SITP 1000#. Bled press to 0. Swb 6 BLW, short 27 BLW.

10/28/81 SITP 850#. Swb 27 BLW plus 113 BFW in 9½ hrs. Slight gas show. Last hr swb 21 BW.

10/29/81 SITP 1025 psi. Bled press to 0 psi in 20 min. Swb 140 BW in 10 hrs. Slight gas show. Last hr. swb 21 BW.

10/30/81 SITP 1100#. Pump KCL brine wtr in tbg. Kill well, remove tree. Upseat pkr. Ran 10 jts tbg. Reset Baker 5" pkr @ 13,987' w/10 pts comp. Install tree, test pkr & annulus to 1000 psi, held ok. Swb 50 BLW in 6½ hrs. Last hr swb 2 BW. No gas show.

10/31/81 SITP 600 psi. Swb 81 BFW wtr in 6½ hrs. Slight gas show. Last hr swb 5 BW.

11/1/81 SITP 1000 psi. Kill well w/50 BSW. Remove tree. Reset pkr @ 13,927'. Install tree. Test pkr w/700 psi. Pkr did not hold.

11/3/81 Remove tree. Unset pkr @ 13,927', install BOP, POH 2 3/8" tbg & pkr. Ran Halliburton 5" retrievable BP & RTTS pkr on 2 3/8" tbg.