

BAYTECH, INC. - FEDERAL 30 COM. NO. 1 WELL (RE-ENTRY)

1,090' FNL & 560' FEL Section 30,
Township 22 South, Range 25 East,
Eddy County, New Mexico

02/22/95	RU and pulled off wellhead. Began pumping fresh wtr. RIH to run cement bond log. TD 9,060'. TOC 7,160'. POH. Installed wellhead. SI.
	DWC \$3,000 CWC \$3,000
02/23/95	SI. WOCU.
02/24/95	SI. WOCU.
02/25/95	SI. WOCU.
02/26/95	SI. WOCU.
02/27/95	SI. WOCU.
02/28/95	SI. WOCU.
03/01/95	SD due to weather.
03/02/95	SD due to weather.
03/03/95	SD due to weather.
03/04/95	SD due to weather.
03/05/95	SD due to weather.
03/06/95	Prep to MICU.
03/07/95	MICU.
03/08/95	RUCU. Started in hole w/tbg. SDFN.
	DWC \$3,000 CWC \$6,000
03/09/95	POH w/tbg. RIH w/tapered mill, DC's and set of jars. Worked back into csg. Had tight spots @ 4,575' and 4,600'. Csg parted @ 4,630'. Worked thru 4,714'. Cleaned pipe. Broke circ - 2 BPM @ 300 psi. Circ'd thru bradenhead - 3 BPM @ 0 psi. Pulled up thru part. Tried to work back into csg; could not get thru. POH and SDFN. Prepare to run csg alignment tool.
	DWC \$5,435 CWC \$11,435
03/10/95	RIH w/4-5/8" bit; tagged @ 4,630'. Could not get through. PU tapered mill; tagged @ 4,630'. Could not get into csg. Pulled tbg and LD DC's. Prep to pull 5-1/2" csg.
	DWC \$4,800 CWC \$16,235
03/11/95	RU to pull 5-1/2" csg. PU csg w/5-1/2" spear. Pulled 4,528' 5-1/2" csg. Found bad csg (last 6 jts - cracked collars and pitted). SDFN.
	DWC \$5,000 CWC \$21,235
03/12/95	SD.
03/13/95	SD.