

ANDREWS DISTRICT  
Drilling Report

| DATE        | DEPTH     | REMARKS                                                                                                                                                                                                                                                                                                                                    |
|-------------|-----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|             | \$117,738 | SWAB, FL SCATTERED FROM 3000'-10,800', TOTAL 3½ HR SWAB FLOW TEST, REC'D 9 BW, SION                                                                                                                                                                                                                                                        |
| 12/18/85    | \$118,993 | 2450# SITP, 100# SICP, BLED CSG TO 0 IN 30 SEC. OPEN TBG ON 30/64 CK, 8 HR SWAB & FLOW TEST, REC'D 5 BW, WELL BURNING 3' FLARE, MAD SWAB RUN AFTER FLOWING 1½ HRS, FOUND FL SCATTERED TO SN, 10,800', WELL SWBD DRY IN 1 RUN RU PUMP TRUCK, TSTD XMAS TREE TO 4500#, 30 MIN OK, TSTD CSG 2500# 30 MIN OK, RD PUMP TRUCK, SION PREP TO FRAC |
| 12/19/85    | \$121,186 | RU BJ, FRAC 10,962-11,355, 53,000 GAL CO2 XLINK FLUID, 32K# INT BAUXITE PER PROC. MAX PRES 9800#, AVG 8500# 12 BPM ISIP 3600#, 15 MIN 3300#, 701 BLWTR, RU WL, RAN 3&6 HR TEMP LOGS, 6 HR SITP 2500#, OPEN WELL @ 7:30 P.M. 18/64" CK, 10 HFT REC'D 120 BL, 800-1000# FTP, 581 BLWTR, CONT CLEAN UP                                        |
| 12/20/85    | \$174,498 | 18 HFT, TP 1000# 0# CP, REC'D 180 BLW, SION 401 BLWTR, PREP TO SWAB                                                                                                                                                                                                                                                                        |
| 12/21/85    | \$176,639 | 2650# SITP, 3/4" CK, FL TO SURF IN 30 MIN 22 HFT 80# FTP REC'D 100 BLW W/TRACE CONDENSATE, 8-10' FLARE. 301 BLWTR                                                                                                                                                                                                                          |
| 12/22/85    |           | 18 HFT 3/4" CK, 20-100# FTP, REC'D 75 BLW, 226 BLWTR                                                                                                                                                                                                                                                                                       |
| 12/23/85    |           | 24 HFT, 3/4" CK, 50-80# FRT, 5" FLARE REC'D 50 BLW, 156 BLWTR. FLOWING TO PIT                                                                                                                                                                                                                                                              |
| 12/24/85    |           | 24 HFT, 3/4" CK, 50-60# FTP, 6' FLARE, REC'D 38 BLW, 138 BLWTR, CL 34,000 PPM.                                                                                                                                                                                                                                                             |
| 12/25/85    |           | 24 HFT, 3/4" CK, 50-60# FTP, 6' FLARE, REC'D 15 BLW, 123 BLWTR, CL 33,000 PPM, SI                                                                                                                                                                                                                                                          |
| 12/26/85    |           | SI                                                                                                                                                                                                                                                                                                                                         |
| 12/27/85    |           | SITP 2700, CK 3-4, BLED TO 300 IN 1 HR. SICP 700, BLED OFF IN 1 MIN. 16½ HFT, 3/4" CK, FTP 50, 6' FLARE, REC'D 45 BLW, 78 BLWTR                                                                                                                                                                                                            |
| 12/28/85    | \$185,488 | 16 HF&ST, 3/4" CK, 2 SWB RNS TO 10,800, NO STND FL, REC'D 16 BLW, FTP 30-50, 7' FLARE, REC'D 62 BLWTR, SI                                                                                                                                                                                                                                  |
| 12/29-30/85 |           | SI, 12/30/85: SITP 1500.                                                                                                                                                                                                                                                                                                                   |
| 12/31/85    | \$188,750 | SITP 2800, SICP 1000, BLED OFF IN 3 MIN. CK 18/64", BLED FROM 2800 TO 240 IN 1½ HRS. 5 HFT REC'D 15 BLW, RDMO WSU, RU WELL TESTERS. 13 HFT, FTP 160#, CK 18/64", 50# BP, 235 KCF/D, 19 BLWTR. 28 BLWTR                                                                                                                                     |
| 1/1/86      | \$189,750 | 24 HFT, 50# BP, 18/64 CK, AVG. TBG PRES 134#, 290 MCF/D.                                                                                                                                                                                                                                                                                   |

FRR COST \_\_\_\_\_

AFE \_\_\_\_\_ AMT. BUDGETED \_\_\_\_\_

AMT. REM. FOR COMPL. \_\_\_\_\_

OBJECTIVE \_\_\_\_\_

APPROVED LOCATION: \_\_\_\_\_

CONTRACTOR EXETER 67

FIELD \_\_\_\_\_

WELL NAME NM ST EV  
COM 1