

Cedar Canyon #1 - Daily Report

10-13-2000 Continued pulling $9\frac{5}{8}$ " casing out of well, heating each collar to break. Recovered total 35 joints (1500'), with collar facing down (pin up downhole). Installed BOP. Lowered tubing to 1550'. Loaded well with mud. Spotted 50 sacks cement plug at 1550', then pulled 20 joints. Shut down. Day's cost: \$1,000, cost to date: \$16,000.

10-14-2000 Lowered tubing, tagged cement plug at 1446'. Raised tubing to 700'. Spotted 80 sacks cement at 700'. Pulled tubing, waited on cement. Lowered and tagged cement at 598'. Pulled tubing. Prepare to rig down equipment. Shut down for weekend. Day's cost: \$1,000, cost to date: \$17,000.

10-15-2000 Shut down.

10-16-2000 Shut down.

10-17-2000 With backhoe, restored location and filled tank and workover pits. Dug out cellar (concrete well pad). Cut off casing spools. Spotted ~~35~~ sacks cement @ 0-50'. Installed dry hole marker. Filled in cellar. Well plugged and abandoned 10-16-2000. Well was not economical to produce due to high water cut. All facilities related to this well have been removed from location. Other equipment to the southeast of the well is owned by both LG&E Pipeline and Pogo Producing Company. This other equipment never provided any service to or for the plugged well.