

BINDEL COM #1, 12,235 TD.

5/7 WOC 7" liner, circ 3 add'l hrs, POH, ran 166 jts 6853' 7" OD 26.0# S95 8rd LT&C liner w/ BWS Type C hanger to 12,234, top of liner @ 5381, Howco cmt'd liner w/ 1100x TLLW containing .08% Halad 22 + 250x Class C cmt containing .04% Halad 9 preceded cmt w/ 24 bbls Howco spacer, PD @ 4:30 am 5/7/74, good circ through out job, now POH w/ DP & setting tool.

BINDEL COM #1, 12,235 TD.

5/8 WOC - finish POH, WOC 8 hrs, ran 8-3/4 bit, drld cmt in 9-5/8 csg from 3812-5381, top of 7" liner, circ clean, LD DP & DC's, now RD rig.

BINDEL COM #1, 12,235 TD.

5/9 Finish RD rig, rel Marcum Drlg Co rig @ 12 noon 5/8/74.

BINDEL COM #1, 12,235 TD.

5/10 WO loc for rig.

BINDEL COM #1, 12,235 TD.

5/11 WO loc for rig.

5/13 WO loc for rig.

BINDEL COM #1, 12,235 TD.

5/14 MOR today.

BINDEL COM #1, 12,235 TD.

5/15 Hold for compl.

BINDEL COM #1, 12,235 TD.

5/16 Hold for compl.

BINDEL COM #1, 12,235 TD.

5/17 Hold for compl.

BINDEL COM #1, 12,235 TD.

5/18 Hold for compl.

5/20 Hold for compl.

BINDEL COM #1, 12,235 TD.

5/21 Hold for compl.

BINDEL COM #1, 12,235 TD.

5/22 Hold for compl.

BINDEL COM #1, 12,235 TD.

5/23 Hold for compl.

BINDEL COM #1, 12,235 TD.

5/24 Hold for completion.

BINDEL COM #1, 12,235 TD.

5/25 Hold for completion.

5/28 Hold for completion.

BINDEL COM #1, 12,235 TD.

5/29 Hold for completion.

BINDEL COM #1, 12,235 TD.

5/30 Hold for completion.