

NEW MEXICO  
DDY  
ALAGA

1

13,100

6-23-79 Slight vacuum on csg after SION. LD 12 jts 2 3/8" tbg out of derrick. Ran Schlumberger Pack Tool 4 1/2 x 2 3/8", Baker Loc-Set Packer 3 11/16 x 2 3/8 x 1.78", ER2 Receptacle, 21 jts 2 3/8" tbg cross-over, 370 jts 2 7/8" tbg. Tested tbg above slips to 8000 psi. Removed BOP's. Set packer @ 12,282' KB. Installed wrap around well head and hooked up flow line. Dropped bar & broke disk in pack tool @ 5:20 PM, 6-22-79. Slight blow on tbg for 40 mins & died w/no gas to surf. Left open to pit & SD at 6PM, 6-22-79.

6-24-79 Treated Morrow perfs w/ 7000 gals 7 1/2% MS acid w/1000 standard cf nitrogen/bbl & 50 ball sealers. Max treating press 7000 psi, min 6400, avg 6700. ISDP 4900, 10" SIP 4400, avg injection rate 8 BPM. Load to recover 235 bbls. Perfs were balled out w/90 bbls of form. Treatment completed @ 9 AM. Open to flow to pit @ 9:35 AM. Flowed to pit 1 1/2 hrs & died. Made 5 rns w/swb. Rec AW w/DM. Small flare on last 2 rns. Stranded swb line on 6th TIH. Rec line & swbg f/ tbg. SDON @ 6 PM on 6-23-79.

6-25-79 SD. WO line splicer to repair swb line.

6-26-79 WO line splicer until 1 PM, 6-25-79. Spliced line @ 6000'. WIH w/swb. Line parted on 1st run. COOH. Left swb & 300' line IH. P/attempt to swb fish OOH.

6-27-79 Ran spear to fish for swb line. T/line @ 12,400'. 2 trips w/ spear. Ran 2 prong grab - 2 trips. Re-ran spear 3 trips. Caught fish each time. Pulled w/ 12-15,000# on wt. indicator each time. Lost fish. Recovered small pieces sd line on spear. Loaded tbg w/ 35 bbls 3% KCl. Removed well head. Released on-off tool & installed BOP. P/pull tbg. SDFN @ 6:30 PM, 6-26-79.

6-28-79 Tbg pressured up ON. Bled gas off for 30 mins. Pulled 15 stands of tbg. SD to change out swb line. 4 hrs installed new swb line. Finished TOOH w/tbg. Recovered approximately 700' of swb line, — sinker bars & swb. Swb stuck in btm of 2 1/2" tbg. Re-dressed ER2 receptacle. Ran receptacle, 21 jts 2 3/8" tbg & 130 jts 2 7/8" tbg. SDFN @ 6:30 PM on 6-27-79.