Cochell Com #1 Loving Field Eddy County, New Mexico OP: Hallwood Petroleum, Inc. RENC SPG 1270 AFE #4148004 - \$21,200 96.875% WI

PROCEDURE: Plug & abandon well.

05/04/94 FIRST REPORT. PO: RIH CIBP. MIRUSU, set cmt equipment, ND wellhead, NU BOP, release Guiberson UNI VI pkr, POOH w/ tbg, SDFN. NOTE: Cost below is turnkey plugging cost. CC: \$21,250 \$21,250 DC:

Set CIBP. Pool P & A wireline truck, broke down, SDFD. PO: 05/05/94 CC: \$21,500 \$250 DC:

RIH w/ CIBP & set @ 11,200'. RIH w/ pump bailer & cap w/ 35' of cmt. RIH w/ 5" CIBP & set @ 9,406'. POH w/ wireline, RIH w/ tbg to 9,400', mix & pump 350 bbls of mud & spot 25 sxs of cmt on CIBP @ 9,406'. POH w/ tbg to 6,165', spot 60 sxs of cmt from 6,165 to 05/06/94 e 9,400', mix a pump 350 bbis of made a spot of cmt from 6,165 to e 9,406'. POH w/ tbg to 6,165', spot 60 sxs of cmt from 6,165 to 5,965'. POH & stand back 2,500' of tbg, LD the rest, SDFN. DC: \$250 CC: \$21,750 DC: \$250

PO: Perf @ 2,450'. Open intermediate csg, stong gas blow, well 05/07/94 unloading water w/ trace of oil, pump 30 bbls of 10# brine down csg, well still flowing, hook-up to frac tank, left well bleed down thru 05/09/94 over weekend. \$22,000 CC: \$250 DC:

- Talk w/ State. Slight water flow from behind intermediate, talk w/ Mike Stubblefield (OCD) from Artesia, perforate @ 2,450'. RIH w/ cmt ret & tag @ 700', POH. RIH w/ 6-1/4" bit & 7-5/8" csg scraper to 2,400', POH w/ tools. RIH w/ 7-5/8" cmt ret & set @ PO: 05/10/94 2,300', break circ, mix & pump 500 sxs of "C" cmt, leave 40' of cmt RU Pro Well Service, run on ret, well went on vacume @ 12:30AM. temp survey & found top of cmt @ 1,150'. CC: \$25,450 \$3,450 DC:
- Tag plug @ 310'. RIH w/ wireline & perforate @ 500'. TIH w/ tbg 05/11/94 & mix, pump 50 sxs of Class "C" cmt, POH w/ tbg, WOC. Will tag plug in morning, weather too bad, SDFN. CC: \$25,700 DC: \$250
- PO: Well is P & A'd. RIH w/ tbg & tag @ 310', POH w/ tbg, leave 1 jt in csg, circ hole w/ cmt, RD Pool Co. Will install dry hole 05/12/94 PO: marker Thursday or Friday. Job complete. FINAL REPORT. Will complete restoration & equipment removal over the next 2-4 weeks. CC: \$25,950 DC: \$250 *****