

30 039 06610
BP
Dite 2946

JICARILLA APACHE 102 11
SUBSEQUENT REPORT ?
DHC DK, GP & MV

12/18/02 SPOT & LEVEL RIG, RU UNIT.

12/19/02 TBG 300 PSI; CSG 310 PSI; BLW WELL DN. NDWH. NU BOPS. RU FLOOR, TONGS, SLIPS & ELEVATORS. TOH W/ 2 3/8" TBG. DRAIN EQUIP. SDFN.

 12/20/02 CSG 290 PSI, BH 4 PSI, BLW DN. PU & MAKE UP 3 7/8" MILL & TIH w/DRILL COLLAR & TBG. TAG @ 7757'. RU PWR SWIVEL. MILL ON MODEL "D" PKR. CIRC WELL CLEAN. RD PWR SWIVEL.

12/21/02 CSG 290 PSI, BLW DN. RU & MILL ON PKR. PUSH TO PBTD & CLEAN OUT. TIH W/ STANDS TO 3293'. SD for WEEKEND.

12/23/02 CSG 90 PSI. BLW DN. TIH w/SCRAPER & 2 3/8" TBG TO 7830'. TOH w/SCRAPER & LAY DN. TIH & SET CIBP @6012'. LOAD & CIRC HOLE w/2% KCL WTR. TEST CSG TO 2500 PSI, HELD 15 MIN. GOOD TEST. TOH w/TBG. SDFN.

12/24/02 COULDN'T GET THROUGH SNOW PACKED ROADS.

12/30/02 CSG 0 PSI, BH 0 PSI. RU PMP. LOG 6000' - 5100' w/CBL & COR. TO PERFS. TOH. TIH w/3.125" GUN & PERF MV 5600' - 5815' w/2 JSPF TOTAL 32 SHOTS. RD WL.

12/31/02 MIRU & FRAC MV FORMATION 5600' - 5815' w/500 GALS 15% HCL ACID, FOLLOWED w/ 87,000# OF 16/30 SAND' PMP 70% NITROGEN FOAM. RU WIRELINE & TIH & SET CIBP @5560'. TIH w/3.125" GUN & PERF UPPER MV 5268' - 5530'. RU & FRAC MV w/500 GALS OF 15% HCL ACID, FOLLOWED w/ 88,150# OF 16/30 SAND' PMP w/70% NITROGEN FOAM. RD FRAC EQUIP. RU & 3" FLW LINE & 3/4" CK. FLW DRY GAS. 1200 PSI ON WELL @ 05:00.

1/2/03 CSG 1300 PSI, BLW DN ON 1/2" CK TO 50 PSI, OPEN ON 2" LINE TO TNK, FLW BACK MADE 300 BBLs WTR. CHNG TO 3/4" CK.

1/3/03 TIH w/2 3/8" TBG & TAG @5384'. CLEAN OUT TO 5454'. TOH ABOVE PERFS. FLW WELL MAKING LIGHT SND; TRACE OIL; 7 bbls WTR PER HOUR; DN TO 4 bbls PER HOUR. GAS AVRG 225 mcf.

1/4/03 2" LINE w/10 psi 225 MCF. TOH w/TBG. SHUT DN FOR WEEKEND.

1/6/03 csg 900 PSI. pmp 30 BBLs 2% KCL WTR TO KILL WELL. TIH w/ 2 3/8" TBG. WK ON RIG. DRAIN EQUIP. SD ON.

1/7/03 CSG 400 psi. SPOT TRAILER w/NEW TBG. KILL WELL w/20 bbls 2% KCL WTR. TIH TO 5167'. STAYED ABOVE PERFS. SDON.

1/8/03 CSG 400 psi. TBG 0 psi. TIH & TAG @5366'. RU PWR SWIVEL. BREAK CIRC. W/AIR MIST. C/O TO CIBP @5560'. PULL ABOVE PERFS. SDFN. FLW TO TNK ON 2" LINE, FLW UPPER MV 268 TO 280 mcf. MADE LIGHT FOAM w/TRACES OF SND.

1/9/03 RU PWR SWIVEL, BREAK CIRC w/AIR MIST, C/O SND. MILL OUT CIBP. TIH & TAG FILL @5942'. CIRC HOLE CLEAN. PULL TBG ABOVE PERFS TO 5168'. SDFN.

JICARILLA APACHE 102 11
SUBSEQUENT REPORT
DHC DK, GP & MV

1/10/03 TAG & C/O TO CIBP @6012'. FLW TEST WELL. 2,500,000 MCF TO 2,022,000 MCF. MAKING 3 - 8 bbls WTR PER HOUR. LIGHT SND.

1/13/03 ¾" CK @10 psi, 1,750,000 MCF. TIH & TAG FILL @5964'. MILL UP CIBP @ 6012'. TAG @ 7845'. TOH w/TBG. RU 3" LINE & ¾" CK. FLW WELL. RATE WAS 1,250,000 MCF GAS. 3 - 5 bbls WTR.

1/14/03 TIH & TAG FILL @7815'. RU PWR SWIVEL. C/O TO PBTD @ 7860'. TIH & TAG AT 7846'. TOH; SDFN.

1/15/03 TBG 0 PSI; CSG 480 PSI, BLW DN TO BLW BACK TANK. TIH w/TBG. REPAIR HYDROLIC HOSE. TIH & TAG 20' FILL. RU PWR SWIVEL, C/O TO PBTD. FLW TO FLW BACK TNK.

1/16/03 TBG 0 PSI, CSG 480 PSI. BLW DN. C/O TO PBTD. SDFN. TRAVEL TO YARD.