Form 3160-5 (August 1999)

UNITED STATES DEPARTMENT OF THE INTERIOR BUREAU OF LAND MANAGEMENT

FORM APPROVED	
OMB No. 1004-0135	
Expires November 30	200

SUNDRY NOTICES AND REPORTS ON WELLS			NMSF078913		
Do not use to abandoned	10 7 ff Indian, Allottee or Tribe Name				
SUBMIT IN TR	RIPLICATE - Other insti	ructions on rev	verse side CENMINGT	7. If Unit or CA/Agreement, Name and/or No.	
☐ Oil Well 🏻 Gas Well 🗖 Other				8. Well Name and No.	
2. Name of Operator ConocoPhillips Co.			Lindrith B Unit #33 9. API Well No.		
3a. Address 3b. Phone No. (include area code)			30-039-23798		
P.O. Box 2197, WL3-6081 Houston Tx 77252 (832)486-2463 4. Location of Well (Footage, Sec., T., R., M., or Survey Description)			10. Field and Pool, or Exploratory Area Lindrith Gallup Dakota West		
Sec 21 T24N R3W NESE 1815FSL 560FEL			11. County or Parish, State Rio Arriba NM		
12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA					
TYPE OF SUBMISSION		<u></u>	TYPE OF ACTION		
☐ Notice of Intent	Acidize	☐ Deepen	<u></u>	Start/ Resume)	
Subsequent Report	☐ Alter Casing ☐ Casing Repair	☐ Fracture Trea ☐ New Constru	_	☐ Well Integrity ☐ Other	
☐ Final Abandonment Notice	☐ Change Plans	Plug and Aba	ndon	Abandon	
	Convert to Injection	☐ Plug Back	Water Dispos	sal	
13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recomplete horizontally, give subsurface locations measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.) ConocoPhillips plugged and abandoned this well on 5/12/2005. Daily summary report is attached.					
14. I hereby certify that the foregoi Name (<i>Printed/Typed</i>) Christina Gustartis	ng is true and correct		tle egulatory Analyst		
Signature Qui	Porte	D: 06	ate 6/02/2005		
THIS SPACE FOR FEDERAL OR STATE OFFICE USE ACCEPTED PORRECORD					
Approved by			Title	Date JUN 0 8 2005	
Conditions of approval, if any, are	attached. Approval of this notice	ce does not warrant	Office	FARMINGTON FIELD OFFICE	
certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.			,	BA ?W	



Regulatory Summary

LINDRITH B UNIT 033

Inactivate, 05/05/2005 00:00 API/Bottom UWI State/Province Surface Legal Location N/S Dist (ft) N/S Ref E/W Dist (ft) E/W Ref RIO ARRIBA **NEW MEXICO** NMPM-24N-3W-21-I 300392379800 1,815.00 S 560.00 E Ground Elevation (ft) Latitude (DMS) Longitude (DMS) Spud Date Rig Release Date 7,070.00 36° 17' 37.032" N 107° 9' 15.84" W 09/26/1985

<Start Date?> - <End Date?>

Last 24hr Summary

Held safety meeting. NDWH & NUBOP. Tested BOP. POOH with 2 3/8" tbg. RIH with 5 1/2" csg scrapper to 7360'. POOH with tbg. RIH with 2 3/8" tbg and set 5 1/2" cmt retainer @ 7360'.

05/05/2005 12:00 - 05/05/2005 14:15

Last 24hr Summary

ROAD RIG & EQUIP TO LOCATION & SPOT. JSA ON RIGGING UP. RU RIG. RETURN TO LINDRITH B #3 TO PUMP SURF PLUG.

05/06/2005 08:00 - 05/06/2005 11:00

Last 24hr Summary

JSA ON TODAYS OPERATIONS. CK PRESS. TBG 150#, CSG 100#, IM & BH 0. DIG OUT & INSTALL 2" VALVE ON BH. RU PUMP TRK & BLOW DN LINES. BLOW DN TBG & CSG. PUMP 30 BBLS DN TBG TO KILL WELL. ND WH. NU BOP. ATTEMPT TO TEST. BOP FAILED. NEED NEW BOP. ND BOP. NU WH. SIW. SECURE WELL. SDFN. HAUL BOP TO TOWN. CK PRESS. TBG 150#, CSG 100#, IM & BH 0. DIG OUT & INSTALL 2" VALVE ON BH. RU PUMP TRK & BLOW DN LINES. BLOW DN TBG & CSG. PUMP 30 BBLS DN TBG TO KILL WELL. ND WH. NU BOP. ATTEMPT TO TEST. BOP FAILED. NEED NEW BOP. ND BOP. NU WH. SIW. SECURE WELL. SDFN. HAUL BOP TO TOWN.

05/09/2005 08:00 - 05/09/2005 17:30

Last 24hr Summary

JSA ON TODAYS OPERATIONS. CK pressures. CSG & TBG - 70 PSI. Blow down. Kill well with 30 BBLS water. NDWH & NUBOP. Test BOP with chart. HI - 2250 psi. LO - 250 psi. Tested OK. Notified NMOCD @ 10:30 AM about P&A Operations. R Romero w/ BLM on location. POOH with 2 3/8" tbg. RIH with 5 1/2" csg scrapper to 7360'. POOH with tbg. RIH with 5 1/2" cmt retainer. Set retainer @ 7360'. Secure location. Shut down.

05/10/2005 08:00 - 05/10/2005 17:30

Last 24hr Summary

Held safety meeting. Set cmt retainer @ 7360', tested tbg to 1000 psi. - OK. Stung out of retainer and circulated csg clean. Tested csg to 800 psi. - OK. Pumped balanced plug #1 from 7360'- 7260'. TOC @ 7193'. Pumped 17 sks, type III, mixed @ 14.8 ppg. Pull tbg up to 6228'. Loaded hole with 2.25 BBLS. Pumped balanced plug #2 from 6228' - 6128'. TOC @ 6061'. Pumped 17 sks, type III, mixed @ 14.8 ppg. Pull tbg up to 4869'. Pumped balanced plug #3 from 4869' - 4760'. TOC @ 4702'. Pumped 17 sks, type III, mixed @ 14.8 ppg. Pull tbg up to 3360'. Pumped balanced plug #4 from 3360' - 2600'. TOC @ 2550'. Pumped 82 sks type III cement mixed @ 14.8 ppg. Pull tbg to 1444'. Secure well. Shut down.

05/11/2005 09:30 - 05/11/2005 17:30

Last 24hr Summary

POOH with 1444' of 2 3/8" tbg. Rig up WL, and perf 3 squeeze holes @ 1496'. Set cmt retainer @ 1446'. Pump cement plug #5. Lay down tbg. Rig up WL and perf squeeze holes @ 471'. Could not pump into holes and could not circulate. Talked to Rick Romero with BLM recieved verbal permission to perf @ 50'. RU WL and perf 3 holes @ 50'. Established circulation out intermediate, and surface. Pumped plug #6. Cement circulated out intermediate & surface casing. Shut down. All plugging operations witnessed by Rick Romero with BLM.

05/12/2005 08:00 - 05/12/2005 12:30

Last 24hr Summary

Held safety meeting. NDBOP. Cut off csg head. Install P&A marker. NOTE: Cement @ surface inside

5 1/2" csg, 5 1/2" X 8 5/8" annulas, and 8 5/8" X 13 3/8" annulas. All cementing operations were witnessed by BLM. Rig down, cut off anchors, and cleaned location. Move to next location.

FINAL REPORT.