

		son knowingly and willfully to make to any department or a		S SERVICE COLUMN	
	Conditions of approval, if any			A CONTRACTOR OF A CANARA	
	Approved by	Title		Date	
·	(This space for Federal or State office use)				
14	Signed Larry Higgins	Title Drilling COM Date 5-18-	-09		
14	I hereby certify that the foregoing is true and co	orrect			
stripper	SU rig & equip, WO Adobe to deliver a 4' x 8	3' x 6" concrete slab to rack tbg on (ground & rat hole crew, run CBL w/ gamma ray & run PND logs, Weath	around the	ne cellar is really soft), TOOH w/ bit, ND e-mail logs to engineers RD WL, shut &	
20 psi l DÕ 54	SU rig & equip, swap out handling tools & pileak off (for regulatory test). MU 4 3/4" bit,	pe rams to 2 7/8". Load hole w/ 3 bbls produced wtr, BS, tally, rabbit & TIH w/ 259 jts tbg & tag cmt @ 836 FC & 30' of hard cmt to 8449' Circ bottoms up, LE	5'. RU 2.	5" PS & break (reverse) circ w/ rig pump,	
Recap: MIRU on the RU #168C, NDWH & NUBOP stack, RU pump, pit & all hardline, SD, PU tools & SIW			VFN.	DIST. 3	
Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimate directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent 04-28-2009					
.e	X Subsequent Report Final Abandonment	Abandonment Recompletion Plugging Back Casing Repair Altering Casing X Other <u>Completion</u>		Change of Plans New Construction Non-Routine Fracturing Water Shut-Off Conversion to Injection Dispose Water (Note. Report results of multiple completion on Well Completion or Recompletion Report and Log form)	
	TYPE OF SUBMISSION Notice of Intent	Abandonment	or ACTIOI	Change of Plans	
		TE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA TYPE OF ACTION			
4.	Location of Well (Footage, Sec., T, R, M., or 1275' FNL & 280' FEL Sec. 28,	Survey Description) T31, R5 NMPM	11	County or Parish, State Rio Arriba, New Mexico	
3. Address and Telephone No PO Box 640 Aztec, NM 87410-0640			10	Field and Pool, or Exploratory Area BLANCO MV/BASIN MC/BASIN DK	
2	Name of Operator WILLIAMS PRODUCTION COMPANY		9.	API Well No 30-039-30003	
1.	Type of Well Oil Well Gas Well X Other		8.	Well Name and No. Rosa Unit #168C	
<u></u>	SUBMIT IN	TRIPLICATE	7.	If Unit or CA, Agreement Designation Rosa Unit	
Do not use this form for proposals to drill or to deepen o TO DRILL" for perm			6	If Indian, Allottee or Tribe Name	
SUNDRY NOTICE AND		REPORTS ON WELLS	5	Lease Designation and Serial No NMSF-078769	
Form 3160 DED A DED		TED STATES MAY 5 2000 ENT OF INTERIOR LAND MANAGEMENT Dureau of Land Managemen		FORM APPROVED Budget Bureau No 1004-0135 Expires March 31, 1993	

SUBMIT NOTICE OF INTENT PRIOR TO NMOCD &

COMPLETING MY/MC INTERVAL - INCLUDE TOC FOR PROP CSG

FARMANTON FIELD OFFICE
BY TL Solvens

Rosa Unit #168C - Page 2

05-01-2009

Recap: SU rig & equip, MU 1/2 M/S & TIH w/ 260 jts tbg & set 1/2 M/S @ 8425'. WO 2% KCL to be delivered, roll hole w/ 2% KCL, TOOH w/ 3 stds tbg. PU tools & SIW until Monday, 05/04/09.

05-04-2009

Recap: SU rig & equip, TIH w/ 6 jts 2 7/8" tbg, set bit @ 8430', RU Halliburton Services to tbg, psi test csg & pipe rams @ 3500 psi, tested solid, spot 200 gals 15% HCL across DK perf interval, displace w/ 47.5 bbls 2% KCL. RD Halliburton Services, TOOH w/ tbg, RD rig floor, NDBOP stack, NU frac valve & frac Y. RU BWWC, perf DK bottom up, 3 SPF @ 120 degree phazing w/ 3 3/8" SFG, .34" Dia, 21" Pen & 10 Grm Chgs, one gun run w/ 30 locations, 90 total holes & all shots fired (8337' - 8442'). RD BWWC, load hole w/ 21 bbls 2% KCL, BD DK @ 1360 psi @ 3 bpmi, est rate @ 6 bpm @ 1700 psi, pump 20 bbls & SD, ISIP = 1564 psi, 5 min SI = 1087 psi, 10 min = 903 psi, 15 min = 784 psi, SIWFN.

05-05-2009

Recap: SU rig & equip, finish RU Halliburton Services to Frac Y. Psi test lines @ 6000 psi, BD DK @ 1737 psi @ 10 bpm, pump 2087 gals 15% HCL acid & 2606 gals CL gel, frac DK w/ 5100 lbs 100 mesh BASF @ .50 ppg & 117,800 lbs 40/70 BASF @ .75 ppg, 1.0 ppg & started 1.25 ppg stage & ran out of sand in the Mountain Mover, densitometer showed 90,000 lbs of sand went into well, but delivery tickets show 122,900 lbs of sand was delivered, I crawled up on the Mountain Mover & visually inspected & all sand was pumped, MIR = 54.8 bpm, AIR = 49 bpm, MTP = 4706 psi, ATP = 3633 psi, ISIP = 3861 psi, 5 min SI = 2710 psi, 10 min = 2668 psi, 15 min = 2616 psi, total fluid to recover = 3168 bbls. RD Halliburton Services, flow well to FB tank on 8/64" choke @ 1650 psi , record FB data.

05-06-2009

Recap: Flow well to FB tank on 8/64" choke, record FB data. SU rig & equip, pressure on csg = 300 psi, swap choke to 16/64" choke, psi dropped to 150 psi for about 1 hr & then worked its way up 260 psi & is starting to become slightly gas cut. Swap choke to 32/64", monitor pressure & rets, started making sand & pressure is climbing, swap back to 16/64" choke. Flow well to FB tank on 16/64" choke, pressure is staying around 500 psi, good rets on wtr, well is starting to get a lot more gas cut, record FB data, 24 hr recovery = 431 bbls, total recovered = 629 bbls, total to recover = 3168 bbls, left to recover = 2539 bbls.

05-07-2009

Recap: Flow well to FB tank on 16/64" choke & record FB data. Flow well to FB tank on 16/64" choke, well is making good wtr & is getting more gas cut, flowing @ 650 psi, swap to 32/64" choke, take readings every hour & run a bucket test to check for sand, swap to 24/64" choke @ noon due to sand increase, monitor pressure & collect FB data, turn over to FB crew. Flow well to FB tank on 24/64" choke & record FB data, 24 hr recovery = 454 bbls, total recovered = 1083 bbls, total to recover = 3168 bbls, left to recover = 2085 bbls.

05-08-2009

Recap. Flow well to FB tank n 24/64" choke, record FB data. Flow well to FB tank on 24/64" choke @ 8:00, open well to 2" line & try to pitot, well was making to much wtr to flow test, put well back on 24/64" choke. Flow well to FB tank on 32/64" choke @ 14:00 hrs, swap to 48/64" choke @ 22:00 hrs. Flow well to FB tank on 48/64" choke & record FB data, 24 hr recovery = 114 bbls, total recovered = 1197 bbls, total to recover = 3168 bbls, left to recover = 1971 bbls.

05-09-2009

Recap: Flow well on 3/4" chk to tank, 80 psi, 06:00 open well up on 2" line. SU equip, TIH w/ 4 3/4" bit to 4057' & unload wtr w/ air, bypass air, TIH to 8293', RU PS, Est circ w/ 12 bph mist, CO 23' fill to PBTD @ 8447', bypass air, PU to 7641', turn well over to FB hand for night. Flow test DK formation, DUR=1 hr, test method=pitot, tbg press=0, csg press=2 psi, 800 mcf/d, gas type=dry, gas disposition=non flaring, chk size=2", flow to tank on 1/2" choke, 150 psi, no sand, fluid rec in 24 hrs=166 bbls, total fluid rec=1363 bbls, fluid left to rec=1805 bbls.

05-10-2009

Recap: Flow DK on 1/2" choke, avg press 110 psi, no sand, flow well on 3/4" chk, 40 psi, no sand, fluid rec in 24 hr 45 bbls, total fluid rec 1408 bbls, fluid left to rec 1760 bbls, see FB rec for detailed info.

05-11-2009

Recap: Flow DK to tank on 3/4" chk, aver press 50 psi, med gas, no sand, see FB rep for detailed info.

05-12-2009

Recap: Flow DK to tank on 3/4" choke, 40 psi, no wtr & no sand. TIH f/ 7641' to 8352', RU PS, est circ w/ 12 bph mist, CO to PBTD @ 8447', bypass air, LD 4 jts, RD PS, TOH LD 2 7/8" work string, SI blind rams, turn well over to FB hand for night. Flow DK on 1" choke to tank.

05-13-2009

Recap: Flow DK to tank on 3/4" chk, no wtr, no sand. Tally & PU 2 3/8", 4.7#, J-55, eue prod tbg, TIH to 8346', RU 2.5 PS, est circ w/ 12 bph mist, CO to PBTD @ 8452'. Bypass air, RD PS, pull 5 stds, SIT & pipe rams, turn over to FB hand for night, flow DK to tank on 3/4" chk, 50 psi, light mist.

05-14-2009

Recap: Flow DK to tank over night on 3/4" chk, no wtr, no sand, TlH w/ 5 stds, pull stripping rubber, MU tbg hanger. Land 2 3/8", 4.7#, J-55, eue tbg as follows top down W/ KB corr: 256 jts, 1.78 F-nipple @ 8294', 1 jt 1/2 muleshoe exp ck @ 8328', DK perfs 8337' - 8442'. RD floor, ND BOP's, NU tree & test 300 psi, Pump off exp ck @ 800 psi, flow well back up tbg while RD, RDMO to the RU #137C. FINAL REPORT

NOTE: Dakota only completed at this time. Mesa Verde and Mancos will be completed at a later date.