

6/10/77

6030 TD, 6020 PBDT, Mesa Verde 5408-5914.  
SICP 800# killed well w/300 bbls KCl wtr, ran  
hyd bailer on 2-3/8 tbg to 5998, tag PBDT @ 6020  
POH w/2-3/8 tbg & bailer, ran 3-7/8 bit & Baker  
csg scraper on 2-3/8 to 5360 rotated to 5527 POH  
w/bit scraper & 2-3/8 tbg, ran Baker RBP, Model  
C pkr on 2-3/8 tbg to 5527, could not set BP, back  
off tbg @ 3658 POH w/3658 2-3/8 tbg, prep to fish  
for 1869 2-3/8 tbg, pkr & BP. - 800 BLW.  
COST: \$498M

6/13/77

6030 TD, 6020 PBDT, Mesa Verde 5408-5914.  
Ran overshot, jars, bumper sub on 2-3/8 tbg  
4092, caught fish jarred 3 hrs attempted to back  
off overshot, POH w/2-3/8 tbg & jars, left over-  
shot & bumper sub in hole, ran jars on 2-3/8 tbg  
screw into fish attempted to rel overshot, could  
not release, jarred 1 hr POH w/overshot, bumper  
sub, jars, 2-3/8 tbg, left overshot slips in hole  
ran magnet on sand line 4092, no recovery, ran  
2-3/8 tbg screwed into fish @ 4092 attempted to  
circ down tbg could not circ @ 1800#, prep to run  
free point.  
COST: \$503M

6/14/77

6030 TD, 6020 PBDT, Mesa Verde 5408-5914.  
TP O CP 800, P 100 BLW down csg, McCullough ran  
free pt indicator to 4600 stopped POH, ran 1-7/8  
sinker bar & jars on sand lines @ 4700 drove to  
5900, McCullough ran free pt indicator 5963,  
indicated free @ 5920, cut 2-3/8 tbg @ 5927, POH  
w/2-3/8 (BP, Model C pkr & 30' 2-3/8 tbg left in  
hole, top of 2-3/8 @ 5927) ran Baker RBP & Model  
C pkr on 2-3/8 tbg, set BP @ 5530, set pkr 5522,  
test BP to 1800# OK, pull pkr to 5364, not set,  
remove BOP's installed tree, prep to swab.  
- 1160 BLW.

COST: \$506M

6/15/77

6030 TD, 6020 PBDT, Mesa Verde 5408-5914.  
SITP 125#, CP 125#, Sw 20 BLW/22 hrs, rel PU.  
6/14/77, F O Oil + 265 BLW/18 hrs, 3/4 ck, no  
gas meas. - 875 BLW.  
COST: \$508M

7/1/77

6030 TD, 6020 PBDT, Mesa Verde 5408-5914.  
Testing from perfs 5408-5486: F O BO + 24 BFW/  
24 hrs, 3/4 ck, GV 185 MCFGPD, TP 185,  
CP 365, LP 180.  
COST \$512 M.