

VII. DATE OF NOTIFICATION TO THE SECRETARY OF THE TAXATION AND REVENUE DEPARTMENT:

Farmington Well Workover Report

CHAVEZ GAS COM B

Well # 001	PICTURED CLIFFS
------------	-----------------

Objective:

Inst comp

7/10/01

Rerouted residence driveway w/blade off loc. SWI. Built comp & tnk btry pad. Set new SCS WH screw. Built comp suc control & disch manifold w/by-pass. Inst 2" 300S flg vlv w/2" blw dwn on mtr run inlet. Set new Permian Fab 30" x 10', 125 psig WP, 2ph. vert sep w/heated wtr bath & 100 MBTU burner fr/XTO stock. Dug comp disch line ditch to mtr run inlet. Inst & conn welded 2" S40 FB pipe disch line to mtr run. Backfilled ditch. Dug out & moved Enertek 5' x 12', 95 bbl. steel, closed-top tnk to XTO yard. SDFN.

7/11/01

Dug new cellar & inst wooden cellar. Set new F&B 6' x 12', 120 bbl. steel wtr tnk w/exp metal top in cellar fr/XTO stock. Built WH manifold. Inst 2" auto ck & vent vlv on sep inlet. Conn 2" vent line to pit tnk. Dug FL ditch fr/WH to sep inlet & sep outlet to comp suc. Inst & conn welded 3" S40 FB pipe FL fr/WH manifold to sep inlet & suc line fr/sep outlet to comp suc control manifold. Inst comp by-pass & 1" T&C pipe supply gas line fr/comp disch to sep vol pot. Backfilled ditches. Inst comp scrubber & sep dump lines to pit tnk. Built wtr tnk berm & fence. SDWO comp sound barrier wall inst.

7/12/01

Inst new Stern's 3-sided sound barrier walls w/top kickers fr/XTO stock. Ditched in new auto cables fr/RTU to comp, sep auto ck, pit tnk & WH. Inst WH press end devices, pit tnk float alarm & wired in auto ck. SDFN. Start-up sched 7/12/01.

7/13/01

Inst comp auto status & press end devices. Terminated cables in RTU. Prep comp for start up. OWU & std new SCS WH screw comp @ 4:45 p.m., 7/12/01.

Well: CHAVEZ GAS COM B No.: 1
 Operator: XTO ENERGY, INC. API: 3004508004
 Township: 29.0N Range: 10W
 Section: 23 Unit: I
 Land Type: P County: San Juan

Accumulated:
 Oil: 0 (BBLS) Gas: 244636 (MCF)
 Water: 93 (BBLS) Days Produ: 7035 (Days)

Year: 1998

Pool Name: AZTEC PICTURED CLIFFS (GAS)

Month	Oil(BBLS)	Gas(MCF)	Water(BBL)	Days Produ	Accum. Oil	Accum. Gas(MCF)
January	0	761	0	31	0	761
February	0	657	0	28	0	1418
March	0	664	0	31	0	2082
April	0	644	0	30	0	2726
May	0	688	0	31	0	3414
June	0	700	0	30	0	4114
July	0	684	0	31	0	4798
August	0	298	0	31	0	5096
September	0	674	0	30	0	5770
October	0	776	0	31	0	6546
November	0	718	0	30	0	7264
December	0	667	0	31	0	7931
Total	0	7931	0	365		

Year: 1999

Pool Name: AZTEC PICTURED CLIFFS (GAS)

Month	Oil(BBLS)	Gas(MCF)	Water(BBL)	Days Produ	Accum. Oil	Accum. Gas(MCF)
January	0	777	0	31	0	8708
February	0	681	0	28	0	9389
March	0	640	0	31	0	10029
April	0	531	0	30	0	10560
May	0	591	0	31	0	11151
June	0	639	0	30	0	11790
July	0	374	0	20	0	12164
August	0	690	0	31	0	12854
September	0	469	0	30	0	13323
October	0	535	0	27	0	13858
November	0	778	0	30	0	14636
December	0	963	0	30	0	15599
Total	0	7668	0	349		

Year: 2000

Pool Name: AZTEC PICTURED CLIFFS (GAS)

Month	Oil(BBLS)	Gas(MCF)	Water(BBL)	Days Produ	Accum. Oil	Accum. Gas(MCF)
January	0	805	0	31	0	16404
February	0	645	0	29	0	17049

March	0	628	0	31	0	17677
April	0	498	0	29	0	18175
May	0	629	0	31	0	18804
June	0	578	0	30	0	19382
July	0	689	0	31	0	20071
August	0	905	0	31	0	20976
September	0	836	0	30	0	21812
October	0	867	0	31	0	22679
November	0	1086	0	30	0	23765
December	0	790	0	31	0	24555
Total	0	8956	0	365		

Year: 2001

Pool Name: AZTEC PICTURED CLIFFS (GAS)

Month	Oil(BBLS)	Gas(MCF)	Water(BBL)	Days	ProduAccum.	Oil Accum.	Gas(MCF)
January	0	873	0	31	0		25428
February	0	642	0	28	0		26070
March	0	766	0	31	0		26836
April	0	536	0	29	0		27372
May	0	472	0	30	0		27844
June	0	289	0	25	0		28133
July	0	1605	0	30	0		29738
August	0	2013	0	31	0		31751
September	0	1896	0	28	0		33647
October	0	1878	0	31	0		35525
November	0	2025	0	30	0		37550
December	0	1065	0	19	0		38615
Total	0	14060	0	343			