

September 5, 2025

To: Victoria Venegas

**ENMRD-Oil Conservation Division** 

Environmental Bureau

506 W. Texas Ave. Artesia, NM 88210

From: Kristen Houston

Regulatory Analyst

XTO Permian Operating, LLC (OGRID: 373075)

6401 Holiday Hill Road, Bldg 5

Midland, TX 79707

Subject: PLU Central 2 Recycling Facility

Administrative Order 2RF-124 Facility ID fAB1805931927

Victoria,

XTO Permian Operating, LLC (OGRID: 373075)—hereafter "XTO"—respectfully requests a one-year extension to the existing C-147 permit for the PLU Central 2 Recycling Facility (Administrative Order: 2RF-124; Facility ID: fAB1805931927)—hereafter "PLUC 2." XTO respectfully requests the C-147 permit for PLUC 2 be extended from February 27, 2025 to February 27, 2026.

Please find attached the weekly leak detection logs (measured in US gallons) for the recycling containments at PLUC 2 as re-verified by XTO Operations.

A variance was noted for the reading recorded on 2024-03-09 of 3,419 US gallons of water recovered from the leak detection sump on pit 2RF-123A (the western pit; pit numbering per pab1805932043). After consultation between XTO Operations and XTO Engineering, it is believed that this variance was due to a tear in the liner above the water line, near the top of the pond. This tear was promptly repaired.

On May 23, 2024, an additional liner repair requirement was identified on pit 2RF-123A. The pit 2RF-123A was drained, cleaned, and then repaired. The patch job on 2RF-123A was completed by August 1, 2024, when the pit was inspected before refilling on August 2, 2024. Between May and August, the leak detection pump on pit 2RF-123A was run when water was noticed in the leak detection sump, otherwise, the pit was kept empty.

Due to the previous liner issues identified, the primary liner on pit 2RF-123A was subsequently replaced in-kind during a short period of non-operation of pit 2RF-123A later in the year as shown by the "pond empty" line items starting in October 2024. This liner replacement-in-kind was completed in early 2025. During the time of this liner replacement-in-kind on pit 2RF-123A, pit 2RF-123B was kept operational. Please find attached the QC report for the liner replacement-in-kind for pit 2RF-123A.

Please note: a standardized operating procedure for weekly leak detection is being developed by XTO Operations and XTO Engineering to improve reliability of leak detection reporting and will be implemented moving forward.



September 5, 2025

Please note: XTO Regulatory and XTO Engineering have taken steps to ensure XTO Operations provides timely notice of pond leaks to ensure that the NM OCD will be notified by XTO Regulatory within 48 hours of future primary liner integrity issues and repair plans.

If you have any questions or need any additional information, please feel free to contact me at (432) 894-1588.

Sincerely,

Kristen Houston Regulatory Analyst

Kristen Howston

(The remainder of this page intentionally left blank)

Revised October 11, 2022

State of New Mexico
Energy Minerals and Natural Resources
Department Oil Conservation Division
1220 South St. Francis Dr.
Santa Fe, NM 87505

https://www.emnrd.nm.gov/ocd/ocd-e-permitting/

Recycling Facility and/or Recycling Containment **Type of Facility:** X Recycling Facility X Recycling Containment\* Type of action: X Permit ☐ Registration Modification Extension Closure Other (explain) \* At the time C-147 is submitted to the division for a Recycling Containment, a copy shall be provided to the surface owner. Be advised that approval of this request does not relieve the operator of liability should operations result in pollution of surface water, ground water or the environment. Nor does approval relieve the operator of its responsibility to comply with any other applicable governmental authority's rules, regulations or ordinances. XTO Permian Operating LLC (For multiple operators attach page with information) OGRID #: 373075 Operator: Address: 6401 Holiday Hill Rd Bldg 5 Midland Tx 79707 Facility or well name (include API# if associated with a well): PLU Central 2 Recycling Facility OCD Permit Number: 2RF-124/fAB1805931927 (For new facilities the permit number will be assigned by the district office) 25S U/L or Qtr/Qtr A/H Township Range Section County: Surface Owner: X Federal State Private Tribal Trust or Indian Allotment X Recycling Facility: 32.150690 -103.847266 Location of recycling facility (if applicable): Latitude Longitude NAD83 Proposed Use: 
☐ Drilling\* ☐ Completion\* ☐ Production\* ☐ Plugging \* \*The re-use of produced water may NOT be used until fresh water zones are cased and cemented Other, requires permit for other uses. Describe use, process, testing, volume of produced water and ensure there will be no adverse impact on groundwater or surface water. X Fluid Storage ☐ Above ground tanks ☐ Recycling containment ☐ Activity permitted under 19.15.17 NMAC explain type Activity permitted under 19.15.36 NMAC explain type: Other explain ☐ For multiple or additional recycling containments, attach design and location information of each containment Closure Report (required within 60 days of closure completion): Recycling Facility Closure Completion Date: X Recycling Containment: Annual Extension after initial 5 years (attach summary of monthly leak detection inspections for previous year) 32.148685 Center of Recycling Containment (if applicable): Latitude Longitude NAD83 For multiple or additional recycling containments, attach design and location information of each containment X Lined ☐ Liner type: Thickness mil X LLDPE X HDPE ☐ PVC ☐ Other ☐ String-Reinforced Liner Seams: Welded Factory Other Volume: 500,000 x 2 bbl Dimensions: L 1500' x W 705' x D 16'

Recycling Containment Closure Completion Date:

4.	
Bonding:	
☑ Covered under bonding pursuant to 19.15.8 NMAC per 19.15.34.15(A)(2) NMAC (These containments are limited to only the wells	s owned or
operated by the owners of the containment.)	
☐ Bonding in accordance with 19.15.34.15(A)(1). Amount of bond \$ (work on these facilities cannot commence to	until bonding
amounts are approved)	
Attach closure cost estimate and documentation on how the closure cost was calculated.	
5.	
Fencing:	
Four foot height, four strands of barbed wire evenly spaced between one and four feet  Alternate. Please specify 8' game fence w/ 3 strands barbed wire	
Atternate. Please specify 8 game tence w/ 3 straines barbed wife	
6. Signs:	
☐ 12"x 24", 2" lettering, providing Operator's name, site location, and emergency telephone numbers	
Signed in compliance with 19.15.16.8 NMAC	
7. Variances:	
Justifications and/or demonstrations that the proposed variance will afford reasonable protection against contamination of fresh water, hur	nan health, and the
environment.	nan nearm, and the
Check the below box only if a variance is requested:  ☐ Variance(s): Requests must be submitted to the appropriate division district for consideration of approval. If a Variance is requested.	ad inaluda tha
variance information on a separate page and attach it to the C-147 as part of the application.	ed, include the
If a Variance is requested, it must be approved prior to implementation.	
8. Siting Criteria for Recycling Containment	
Instructions: The applicant must provide attachments that demonstrate compliance for each siting criteria below as part of the application examples of the siting attachment source material are provided below under each criteria.	ution. Potential
General siting	
Ground water is less than 50 feet below the bottom of the Recycling Containment.	☐ Yes 🗓 No
NM Office of the State Engineer - iWATERS database search; USGS; Data obtained from nearby wells	□ NA
Within incorporated municipal boundaries or within a defined municipal fresh water well field covered under a municipal ordinance	Yes X No
adopted pursuant to NMSA 1978, Section 3-27-3, as amended.	□ NA
- Written confirmation or verification from the municipality; written approval obtained from the municipality	
Within the area overlying a subsurface mine.  - Written confirmation or verification or map from the NM EMNRD-Mining and Minerals Division	Yes X No
Within an unstable area.	
- Engineering measures incorporated into the design; NM Bureau of Geology & Mineral Resources; USGS; NM Geological	☐ Yes 🗓 No
Society; topographic map Within a 100-year floodplain. FEMA map	Yes X No
Within 300 feet of a continuously flowing watercourse, or 200 feet of any other significant watercourse, or lakebed, sinkhole, or playa	
lake (measured from the ordinary high-water mark).	Yes X No
- Topographic map; visual inspection (certification) of the proposed site	
Within 1000 feet from a permanent residence, school, hospital, institution, or church in existence at the time of initial application.  - Visual inspection (certification) of the proposed site; aerial photo; satellite image	☐ Yes 🗓 No
Within 500 horizontal feet of a spring or a fresh water well used for domestic or stock watering purposes, in existence at the time of initial application.	☐ Yes 🗓 No
- NM Office of the State Engineer - iWATERS database search; visual inspection (certification) of the proposed site	
Within 500 feet of a wetland.	Yes X No
- US Fish and Wildlife Wetland Identification map; topographic map; visual inspection (certification) of the proposed site	

Recycling Facility and/or Containment Checklist:   Instructions: Each of the following items must be attached to the application.    Design Plan - based upon the appropriate requirements.   Operating and Maintenance Plan - based upon the appropriate requirement   Closure Plan - based upon the appropriate requirements.   Site Specific Groundwater Data -   Siting Criteria Compliance Demonstrations -   Certify that notice of the C-147 (only) has been sent to the surface ow	nts.
Operator Application Certification:  I hereby certify that the information and attachments submitted with this application (Print):  Kristen Houston  Signature:	ation are true, accurate and complete to the best of my knowledge and belief.  Title: Regulatory Advisor  Date: 09/09/2025  Telephone: (432)894-1588
OCD Representative Signature: Victoria Venegas  Title: Environmental Specialist  X OCD Conditions X Additional OCD Conditions on Attachment	Approval Date: <u>10/09/2025</u> OCD Permit Number: <u>2RF-124</u>

### PLU CENTRAL 2 FRAC PIT LEAK DETECTION DATA

			EAST PIT: I	Brackish Water		
Month	Action	Date	Pump Time	Volume Recovered from Sump (gal)	Meter Start/Stop	NOTES:
	INITIAL Pond Drain	01/05/24		12	·	ran to empty D/A
	24 HR Leak Detection INITIAL Pond Drain	01/11/24	24hr	28	12.00	ran to empty -AO
Jan-24	24 HR Leak Detection INITIAL Pond Drain	01/19/24	24hr	_	28.00	
	24 HR Leak Detection INITIAL Pond Drain	01/30/24	24hr	125	125.00	ran to empty -JD
	24 HR Leak Detection	01/30/24	24hr	86	86.00	ran to empty -AO
	INITIAL Pond Drain 24 HR Leak Detection	02/09/24	24hr	128	128.00	ran to empty -JD
	INITIAL Pond Drain 24 HR Leak Detection	02/15/24	24hr	265	265.00	ran to empty LG
Feb-24	INITIAL Pond Drain 24 HR Leak Detection	02/19/24	24hr	300	300.00	ran to empty -JD
	INITIAL Pond Drain 24 HR Leak Detection	02/28/24	24hr	174	- 174.00	ran to empty LG
			24111		174.00	
	INITIAL Pond Drain 24 HR Leak Detection	03/04/23	24hr	331	331.00	ran to empty -JD
Mar-24	INITIAL Pond Drain 24 HR Leak Detection	03/09/24	24hr	267	- 267.00	ran to empty LG
	INITIAL Pond Drain 24 HR Leak Detection	03/18/24	24hr	278	- 278.00	ran to empty -JD
	INITIAL Pond Drain 24 HR Leak Detection	03/23/24	24 Hr	128	128.00	ran to empty LG
	INITIAL Pond Drain 24 HR Leak Detection	04/02/24	24HR	13	13.00	ran to empty -JD
	INITIAL Pond Drain	04/08/24		196		ran to empty LG
Apr-24	24 HR Leak Detection INITIAL Pond Drain	04/14/24	24hr	174	196.00	ran to empty -JD
	24 HR Leak Detection INITIAL Pond Drain	04/19/24	24hr		174.00	
	24 HR Leak Detection		24 hr	268	268.00	ran to empty LG
	INITIAL Pond Drain 24 HR Leak Detection	05/05/24	24hr	449	449.00	ran to empty LG
	INITIAL Pond Drain 24 HR Leak Detection	05/12/24	24hr	515	- 515.00	ran to empty -JD
May-24	INITIAL Pond Drain 24 HR Leak Detection	05/18/24	24hr	800	- 800.00	ran to empty LG
	INITIAL Pond Drain 24 HR Leak Detection	05/24/24	24hr	361	361.00	ran to empty -JD
	INITIAL Pond Drain	06/03/24	24hr		501.00	
	24 HR Leak Detection		2411	325	325.00	ran to empty LG
Jun-24	INITIAL Pond Drain 24 HR Leak Detection	06/06/24	24hr	641	641.00	ran to empty -JD
	INITIAL Pond Drain 24 HR Leak Detection	06/17/24	24hr	235	235.00	ran to empty LG
	INITIAL Pond Drain 24 HR Leak Detection	06/29/24	24hr	215	- 215.00	ran to empty LG
	INITIAL Pond Drain	07/07/24		280	-	ran to empty -JD
	24 HR Leak Detection INITIAL Pond Drain	07/13/24	24hr		280.00	pump not working
Jul-24	24 HR Leak Detection INITIAL Pond Drain	07/18/24	24hr	0	-	electrician notified LG
	24 HR Leak Detection	07/05/04	24hr	0		waiting on pump -JD
	INITIAL Pond Drain 24 HR Leak Detection	07/26/24	24hr	0	-	waiting on pump LG
	INITIAL Pond Drain 24 HR Leak Detection	08/03/24	24hr	82	- 82.00	pump fixed. ran to empty -JD
	INITIAL Pond Drain	08/12/24		30	-	ran to empty LG
Aug-24	24 HR Leak Detection INITIAL Pond Drain	08/16/24	24hr 24hr	301	30.00 - 301.00	ran to empty -JD
	24 HR Leak Detection INITIAL Pond Drain 24 HR Leak Detection	08/23/24	24hr	75	- 75.00	ran to empty LG
		09/01/24	2411			
	INITIAL Pond Drain 24 HR Leak Detection	09/01/24	24hr	171	171.00	ran to empty -JD
Sep-24	INITIAL Pond Drain 24 HR Leak Detection	09/13/24	24hr	160	160.00	ran to empty LG
	INITIAL Pond Drain 24 HR Leak Detection	09/19/24	24hr	120	120.00	ran to empty -JD
	INITIAL Pond Drain 24 HR Leak Detection	09/28/24	24hr	98	98.00	ran to empty LG
	INITIAL Pond Drain	10/11/24	2.0	101	-	ran to empty -JD
	24 HR Leak Detection INITIAL Pond Drain	10/18/24	24hr	109	101.00	ran to empty LG
Oct-24	24 HR Leak Detection INITIAL Pond Drain	10/29/24	24hr		109.00	

INITIAL Pond Drain

INITIAL Pond Drain

24 HR Leak Detection INITIAL Pond Drain

24 HR Leak Detection

INITIAL Pond Drain

24 HR Leak Detection INITIAL Pond Drain

24 HR Leak Detection

24 HR Leak Detection

INITIAL Pond Drain

INITIAL Pond Drain 24 HR Leak Detection

INITIAL Pond Drain

INITIAL Pond Drain

24 HR Leak Detection

24 HR Leak Detection

INITIAL Pond Drain

24 HR Leak Detection

INITIAL Pond Drain

24 HR Leak Detection INITIAL Pond Drain

24 HR Leak Detection

INITIAL Pond Drain

24 HR Leak Detection

Mar-24

Apr-24

May-24

Jun-24

03/09/24

03/18/24

04/02/24

04/08/24

04/14/24

04/19/24

05/05/24

05/12/24

05/18/24

05/24/24

06/03/24

06/06/24

06/17/24

06/29/24

07/07/24

ran to empty LG

ran to empty -JD

ran to empty LG

ran to empty -JD

ran to empty LG

ran to empty -JD

ran to empty LG

ran to empty LG

ran to empty -JD

ran to empty LG

started draining west pit to patch liner 5/23/2024 pump ran to empty -JD

5/31/24 Started cleaning S.W corner for patching. 6/4/24 completed cleanout LG

5/5/24 Big D going to inspect and repair Liner. Still draining between liners -JD

ran to empty LG

Lotus still cleaning sump LG

3.419.00

1,931.00

285.00

1,060.00

15.00

485.00

119.00

24.00

34.00

15.00

ond empty

	INITIAL Pond Drain	10/30/24		141		ran to empty LG
	24 HR Leak Detection		24hr	141	141.00	ran to empty 20
	INITIAL Pond Drain	11/01/24			-	
	24 HR Leak Detection		24hr	167	167.00	ran to empty LG
	INITIAL Pond Drain	11/08/24		143	-	
	24 HR Leak Detection		24hr	143	143.00	ran to empty D/A
Nov-24	INITIAL Pond Drain	11/16/24		150	-	
	24 HR Leak Detection		24hr	150	150.00	ran to empty LG
	INITIAL Pond Drain	11/30/24		120		tt-16
	24 HR Leak Detection		24hr	120	120.00	ran to empty LG
	INITIAL Pond Drain	12/08/24				
	24 HR Leak Detection	12,00,21	24hr	116	116.00	ran to empty -JD
	INITIAL Pond Drain	12/14/24	240		-	
	24 HR Leak Detection	12/14/24	24hr	120	120.00	ran to empty LG
Dec-24	INITIAL Pond Drain	12/23/24	2.00		-	
	24 HR Leak Detection	22,20,21	24hr	132	132.00	ran to empty -JD
	INITIAL Pond Drain	12/29/24			-	
	24 HR Leak Detection		24hr	120	120.00	ran to empty LG
				ed Produced Water Volume Recovered from		
Month	Action	Date	Pump Time		Meter Start/Stop	NOTES:
Month				Volume Recovered from	Meter Start/Stop	NOTES:
Month	INITIAL Pond Drain	<b>Date</b>	Pump Time	Volume Recovered from Sump (gal)		
Month	INITIAL Pond Drain 24 HR Leak Detection	01/05/24		Volume Recovered from		NOTES:
Month	INITIAL Pond Drain 24 HR Leak Detection INITIAL Pond Drain		Pump Time	Volume Recovered from Sump (gal)	- 355.00	
Month  Jan-24	INITIAL Pond Drain  24 HR Leak Detection  INITIAL Pond Drain  24 HR Leak Detection	01/05/24	Pump Time	Volume Recovered from Sump (gal)		ran to empty D/A
	INITIAL Pond Drain 24 HR Leak Detection INITIAL Pond Drain 24 HR Leak Detection INITIAL Pond Drain	01/05/24	Pump Time  24hr  24hr	Volume Recovered from Sump (gal)	355.00 - 256.00	ran to empty D/A
	INITIAL Pond Drain 24 HR Leak Detection INITIAL Pond Drain 24 HR Leak Detection INITIAL Pond Orain 24 HR Leak Detection	01/05/24 01/11/24 01/19/24	Pump Time	Volume Recovered from Sump (gal)  355 256	355.00 - 256.00	ran to empty D/A ran to empty -AO
	INITIAL Pond Drain 24 HR Leak Detection INITIAL Pond Drain 24 HR Leak Detection INITIAL Pond Drain 24 HR Leak Detection INITIAL Pond Orain 24 HR Leak Detection	01/05/24	Pump Time  24hr  24hr	Volume Recovered from Sump (gal)  355 256	355.00 256.00 - 388.00	ran to empty D/A ran to empty -AO
	INITIAL Pond Drain 24 HR Leak Detection INITIAL Pond Drain 24 HR Leak Detection INITIAL Pond Orain 24 HR Leak Detection	01/05/24 01/11/24 01/19/24	Pump Time  24hr  24hr	Volume Recovered from Sump (gal)  355 256	355.00 - 256.00	ran to empty D/A ran to empty -AO ran to empty -JD
	INITIAL Pond Drain 24 HR Leak Detection	01/05/24 01/11/24 01/19/24	Pump Time  24hr  24hr  24hr  24hr	Volume Recovered from Sump (gal)  335 256 388	355.00 - 256.00 - 388.00	ran to empty D/A ran to empty -AO ran to empty -JD ran to empty -AO
	INITIAL Pond Drain 24 HR Leak Detection  INITIAL Pond Drain 24 HR Leak Detection	01/05/24 01/11/24 01/19/24 01/30/24 02/09/24	Pump Time  24hr  24hr	Volume Recovered from Sump (gal)  355 256	355.00 	ran to empty D/A ran to empty -AO ran to empty -JD
	INITIAL Pond Drain 24 HR Leak Detection	01/05/24 01/11/24 01/19/24 01/30/24	Pump Time  24hr  24hr  24hr  24hr	Volume Recovered from Sump (gal)	355.00 256.00 - 388.00 - - - 282.00	ran to empty D/A ran to empty -AO ran to empty -ID ran to empty -AO ran to empty -JD
	INITIAL Pond Drain 24 HR Leak Detection  INITIAL Pond Drain 24 HR Leak Detection 24 HR Leak Detection 10 INITIAL Pond Drain 24 HR Leak Detection 24 HR Leak Detection	01/05/24 01/11/24 01/19/24 01/30/24 02/09/24 02/15/24	Pump Time  24hr  24hr  24hr  24hr	Volume Recovered from Sump (gal)  335 256 388	355.00 256.00 - 388.00 - - - 282.00	ran to empty D/A ran to empty -AO ran to empty -JD ran to empty -AO
Jan-24	INITIAL Pond Drain 24 HR Leak Detection INITIAL Pond Drain	01/05/24 01/11/24 01/19/24 01/30/24 02/09/24	24hr 24hr 24hr 24hr 24hr 24hr 24hr	Volume Recovered from Sump (gal)	355.00 	ran to empty D/A ran to empty -AO ran to empty -ID ran to empty -AO ran to empty -ID ran to empty -ID ran to empty -ID
Jan-24	INITIAL Pond Drain 24 HR Leak Detection	01/05/24 01/11/24 01/19/24 01/30/24 02/09/24 02/15/24 02/19/24	Pump Time  24hr  24hr  24hr  24hr	Volume Recovered from Sump (gal)	355.00 	ran to empty D/A ran to empty -AO ran to empty -ID ran to empty -AO ran to empty -JD
Jan-24	INITIAL Pond Drain 24 HR Leak Detection INITIAL Pond Drain 14 HR Leak Detection INITIAL Pond Drain 15 HR Leak Detection INITIAL Pond Drain 16 HR Leak Detection INITIAL Pond Drain 17 HR Leak Detection INITIAL Pond Drain	01/05/24 01/11/24 01/19/24 01/30/24 02/09/24 02/15/24	24hr 24hr 24hr 24hr 24hr 24hr 24hr 24hr	Volume Recovered from Sump (gal)	385.00 	ran to empty D/A  ran to empty -AO  ran to empty -JD  ran to empty -AO  ran to empty -JD  ran to empty -JD  ran to empty -JD  ran to empty -JD
	INITIAL Pond Drain 24 HR Leak Detection	01/05/24 01/11/24 01/19/24 01/30/24 02/09/24 02/15/24 02/19/24	24hr 24hr 24hr 24hr 24hr 24hr 24hr	Volume Recovered from Sump (gal)	355.00 	ran to empty D/A ran to empty -AO ran to empty -ID ran to empty -AO ran to empty -ID ran to empty -ID ran to empty -ID
Jan-24	INITIAL Pond Drain 24 HR Leak Detection INITIAL Pond Drain	01/05/24 01/11/24 01/19/24 01/30/24 02/09/24 02/15/24 02/19/24 02/28/24	24hr 24hr 24hr 24hr 24hr 24hr 24hr 24hr	Volume Recovered from Sump (gal)	385.00 	ran to empty -AO ran to empty -JD ran to empty -AO ran to empty -AO ran to empty -JD
Jan-24	INITIAL Pond Drain 24 HR Leak Detection INITIAL Pond Drain 14 HR Leak Detection INITIAL Pond Drain 15 HR Leak Detection INITIAL Pond Drain 16 HR Leak Detection INITIAL Pond Drain 17 HR Leak Detection INITIAL Pond Drain	01/05/24 01/11/24 01/19/24 01/30/24 02/09/24 02/15/24 02/19/24	24hr 24hr 24hr 24hr 24hr 24hr 24hr 24hr	Volume Recovered from Sump (gal)	385.00 	ran to empty D/A  ran to empty -AO  ran to empty -JD  ran to empty -AO  ran to empty -JD  ran to empty -JD  ran to empty -JD  ran to empty -JD

24hr

24hr

24 Hr

24HR

24hr

24 hr

24hr

24hr

24hr

24hr

24hr

24hr

3,419

1,931

285

1,060

15

485

129

112

119

24

34

0


237

15

pond empty

pond empty

3ep-24						
	INITIAL Pond Drain	09/19/24		49	-	ran to empty -JD
	24 HR Leak Detection		24hr	.5	49.00	Tanto empty 75
	INITIAL Pond Drain	09/28/24		366	-	begin pond drain for liner replacement LG
	24 HR Leak Detection		24hr	300	366.00	begin pond drain for liner replacement to
	INITIAL Pond Drain	10/11/24		25	-	ran to empty -JD
	24 HR Leak Detection		24hr	25	25.00	ran to empty -30
	INITIAL Pond Drain	10/18/24		40	-	ran to empty -LG
Oct-24	24 HR Leak Detection		24hr	40	40.00	ran to empty -LG
Oct-24	INITIAL Pond Drain	10/29/24		200	-	10/25/24 Begin sump drain for liner replacement D/A
	24 HR Leak Detection		24hr	200	200.00	10/25/24 Begin sump drain for liner replacement D/A
	INITIAL Pond Drain	10/30/24			-	LG
	24 HR Leak Detection		24hr	pond empty	pond empty	LG
			•			
	INITIAL Pond Drain	11/01/24			-	1
	24 HR Leak Detection		24hr	pond empty	pond empty	pond empty LG
	INITIAL Pond Drain	11/08/24			-	1
N 24	24 HR Leak Detection		24hr	pond empty	pond empty	pond empty D/A
Nov-24	INITIAL Pond Drain	11/16/24			-	1
	24 HR Leak Detection		24hr	pond empty	pond empty	pond empty LG
	INITIAL Pond Drain	11/30/24			-	
	24 HR Leak Detection		24hr	pond empty	pond empty	pond empty LG
	-		•	•		
	INITIAL Pond Drain	12/08/24			-	
	24 HR Leak Detection		24hr	pond empty	pond empty	pond empty -JD
	INITIAL Pond Drain	12/14/24			-	
	24 HR Leak Detection		24hr	pond empty	pond empty	pond empty LG
Dec-24	INITIAL Pond Drain	12/23/24			-	
	24 HR Leak Detection		24hr	pond empty	pond empty	pond empty -JD
	INITIAL Pond Drain	12/29/24			-	
	24 HR Leak Detection	· '	24hr	pond empty	pond empty	pond empty LG



P21

P20

P19

P17

P16

P15

P14

P13

P12

71

P26

P27

P25

P24

P23

P22

P10

Trial Weld Log

Project Name	XTO PLU NorthWest Clean-Out & Reline
# OM	54364
Material	60 mil HDSST Grey
Layer	Primary
QC Technician	Juan Casas

Minimum (ppi)	(ppi)
Peel Fusion	91
Peel Extrusion	82
Shear	120

										ı					ı	<u> </u>	<u> </u>	<u> </u>	ı			<u> </u>	F
	Pass/Fail	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Pass 3.0.1														
	5	173	175	164	145	145	149	162	176	174	154	148	157	132	143	147	156	139	133	132	164	155	157
ppi)	4	170	180	153	128	130	160	154	174	170	164	138	143	127	150	162	173	140	130	137	172	162	161
Shear (ppi)	æ	168	168	157	136	152	167	164	186	164	164	140	154	144	136	152	154	134	140	120	160	150	153
Sh	2	170	174	191	142	147	157	174	181	158	160	159	157	136	156	172	143	130	146	127	147	144	155
	-	178	178	164	137	149	164	150	176	170	154	157	148	140	148	169	136	122	134	121	173	145	154
	S	121	145	118	118	131	110	116	118	122	118	125	125	120	127	119	118	×	×	$\times$	$\times$	×	×
		117	140	124	119	116	113	111	118	118	116	117	120	127	121	123	124	127	124	134	120	125	126
	4	113	134	119	120	125	129	119	125	122	117	114	121	112	140	124	112	×	×	×	×	×	×
		122	145	127	127	117	127	124	121	109	103	103	106	117	107	110	116	124	120	128	119	120	122
Peel (ppi)	3	119	133	125	120	120	120	127	128	136	109	116	108	119	118	142	182	×	×	×	×	×	×
Peel		123	154	120	129	137	112	128	128	138	110	114	129	127	122	123	182	121	119	123	108	125	92
	2	106	140	115	120	119	119	123	123	124	118	101	122	120	120	1111	137	×	×	$\times$	×	×	×
		123	142	119	127	124	122	113	127	137	115	26	115	124	114	119	112	118	112	115	97	118	103
	_	114	138	118	130	127	137	119	128	133	120	109	109	120	127	119	101	×	×	$\times$	×	×	×
		120	145	117	125	130	130	118	122	124	118	109	104	114	130	115	117	127	124	120	93	130	94
	Speed/Preheat	500	009	500	500	009	500	500	009	009	009	500	550	009	500	550	500	500	500	500	530	500	500
	Temp	850	098	098	850	098	098	850	850	098	850	850	098	850	850	098	098	550	500	550	550	550	500
	Wedge/Gun#	1645	89	3545	1645	89	3545	1645	89	3545	1645	89	3545	4857	1645	3545	4857	1262	368	368	841	841	368
	Tech	N.K	H.T	A.O	N.K	H.T	A.O	N.K	H.T	A.O	N.K	B.K	A.O	B.K	NK	A.O	H.T	RM	SS	RM	H.T	R.M	S.S
	Time	9836	0835	0915	1306	1310	1305	0753	0755	0080	1310	1308	1307	1530	0720	0735	0741	1310	1315	0754	0741	0810	0817
	Date	3/20/25	3/20/25	3/20/25	3/20/25	3/20/25	3/20/25	3/21/25	3/21/25	3/21/25	3/21/25	3/21/25	3/21/25	3/21/25	3/22/25	3/22/25	3/22/25	3/22/25	3/22/25	3/23/25	3/23/25	3/24/25	3/24/25



Trial Weld Log

Project Name	XTO PLU NorthWest Clean-Out & Reline
# OM	54364
Material	60 mil HDSST Grey
Layer	Primary
QC Technician	Juan Casas

	1 2 3 4 5 Pass/Fail	SS	SS	SS	SS
	P	1   Pa	1 Pa	0 <b>P</b> a	) <b>P</b> a
	-41	112	14	, 15	17
(ppi)	4	120	135	137	160
Shear (ppi)	3	117	129	142	167
$\mathbf{S}$	2	129	138	149	159
	1	124	130	140	191
	2	X	119	X	123
		104	127	134	125
	4	X	119	X	125
	,	100	117	129	130
(ppi)		X	120	X	123
Peel (ppi)	77	66	120	120	129
		102 X   111   X   99   X   100   X   104   X   124   129   117   120   121   Pass	128   126   119   125   120   120   117   119   127   119   130   138   129   135   141   Pass	124 X 130 X 120 X 129 X 134 X 140 149 142 137 150 Pass	128   126   124   116   129   123   130   125   125   123   161   159   167   160   170   Pass
	7	111	119	130	124
		X	126	X	126
	1	102	128	124	128
	Speed/Preheat		009	500	500
	Cemp	550 450	850   600	900 200	850 500
	Wedge/Gun # Temp   Speed	841 5	3545	262 6	3545
	Tech	H.T	H.T	K.M	H.T
	Time	0847	1312	0720	0726
	Date	3/25/25 0847	3/25/25   1312	3/26/25	3/26/25 0726

### Destruct Log

Project Name	XTO PLU NorthWest Clean-Out &
# OM	54364
Material	60 mil HDSST Grey
Layer	Primary
QC Technician	Juan Casas



120

78

91

Comple	Coom	Weld 1	Weld Date/Tech/Ma	Machine					Peel (ppi)	(ppi)						She	Shear (ppi)	pi)		Dace/Eail
Sampie	Scalli	Date	Tech	ID		1		2	3		4		5		1	2	3	4	5	I 455/ F 411
DS- 1	2-3	3/20/25	N.K	1645	135	103	<i>L</i> 9	127	112	108	128	118	125	112	173	168	9/1	160	164	Pass
DS- 2	3-4	3/20/25	A.O	3545	66	125	120	125	114	120	129	130	108	116	172	172	180	167	180	Pass
DS- 3	4-5	3/20/25	H.T	89	94	92	28	74	103	72	81	66	102	26	131	140	150	142	137	Pass
DS- 4	9-9	3/20/25	A.O	3545	139	137	117	121	108	103	116	118	131	119	157	166	152	170	162	Pass
DS- 5	2-8	3/20/25	H.T	89	127	143	107	133	122	123	120	130	121	110	691	691	172	158	162	Pass
9 <b>-</b> SQ	15-16	3/20/25	A.O	3545	122	107	105	103	107	66	118	123	105	115	151	169	155	143	168	Pass
DS- 7	21-22	3/20/25	A.O	3545	167	143	102	101	122	117	105	137	118	122	167	148	160	159	165	Pass
DS- 8	29-30	3/20/25	H.T	89	91	93	118	139	122	96	114	123	134	114	164	156	145	169	153	Pass
6 <b>-</b> SQ	96-36	3/21/25	H.T	89	105	106	120	112	109	115	103	110	109	108	165	691	149	155	174	Pass
DS- 10	36-37	3/21/25	A.O	3545	124	115	96	102	120	111	103	103	111	123	165	165	150	143	149	Pass
DS- 111	32-33	3/21/25	H.T	68	116	113	102	66	117	110	111	131	87	106	163	157	164	172	168	Pass
DS- 12	33-34	3/21/25	A.O	3545	131	125	109	121	119	106	130	126	113	123	165	165	170	159	156	Pass
DS- 13	34-35	3/21/25	A.O	3545	109	113	118	124	117	107	120	118	125	118	162	163	168	170	165	Pass
DS- 114	40-46	3/21/25	A.O	3545	107	123	110	120	115	112	101	120	115	109	159	165	160	154	160	Pass
DS- 15	41-42	3/21/25	B.K	68	102	100	103	115	120	116	98	106	128	101	163	163	172	158	167	Pass
DS- 16	47-48	3/21/25	A.O	3545	107	125	102	108	103	112	107	81	115	110	157	151	160	152	168	Pass
DS- 17	48-49	3/21/25	N.K	1645	105	125	108	108	117	139	101	109	114	120	158	149	144	156	160	Pass

120

Shear

78

Peel Extrusion

91

Peel Fusion

Minimum (ppi)

## Mustang Extreme Environmental Services

### Destruct Log

Project Name	XTO PLU NorthWest Clean-Out &
# OM	54364
Material	60 mil HDSST Grey
Layer	Primary
QC Technician	Juan Casas



Commis		Weld	Weld Date/Tech/Machine	Machine					Peel (ppi)	(ppi)						She	Shear (ppi)	pi)		Desc/Eatl
Sampie	Scalli	Date	Tech	ID	1	1	,	2	۳,		4	4	2		1 2 3 4	2	3	4	5	r 455/ f 411
18	45-51	45-51 3/21/25 B.K		4857	109	103	103	66	104	109	86	102	109   103   103   99   104   109   98   1102   98   115   137   144   153   149   158   Pass	115	137	144	153	149	158	Pass
19	51-64	3/22/25 H.T	H.T	4857	102	84	112	121	113	108	83	111	102 84 112 121 113 108 83 111 110 120 154 161 158 165 169 Pass	120	154	161	158	165	169	Pass
20	52-53	3/22/25 H.T	H.T	4857	119	120	110	120	127	111	91	118	119   120   110   120   127   111   91     118   115   119   135   152   155   146   142   Pass	119	135	152	155	146	142	Pass
21	52-61	3/22/25 N.K	N.K	1645	102	107	107	105	107	116	107	113	102   107   107   105   107   116   107   113   112   110   150   159   153   149   161   Pass	110	150	159	153	149	161	Pass
22	51-67	51-67 3/22/25 N.K	N.K	1645	112	117	120	127	1117	110	108	1111	112   117   120   127   117   110   108   111   113   119   160   154   158   163   164   Pass	119	160	154	158	163	164	Pass

DS-DS- DS-DS-

### **Deployment**



Project Name	XTO PLU NorthWest Clean-Out & Reline
WO#	54364
Material	60 mil HDSST Grey
Layer	Primary
QC Technician	Juan Casas

Date	Pa	nel ID	Roll ID	Width	Length	SF
3/20/25	P	1	4954	24.0	432	10,368
3/20/25	P	2	4955	24.0	443	10,632
3/20/25	P	3	4958	24.0	440	10,560
3/20/25	P	4	4952	24.0	430	10,320
3/20/25	P	5	4953	24.0	420	10,080
3/20/25	P	6	4934	24.0	420	10,080
3/20/25	P	7	4943	24.0	75	1,800
3/20/25	P	8	4943	24.0	46	1,104
3/20/25	P	9	4943	24.0	22	528
3/20/25	P	10	4943	24.0	23	552
3/20/25	P	11	4943	24.0	44	1,056
3/20/25	P	12	4943	24.0	73	1,752
3/20/25	P	13	4943	24.0	71	1,704
3/20/25	P	14	4943	24.0	73	1,752
3/20/25	P	15	4943	24.0	72	1,728
3/20/25	P	16	4937	24.0	75	1,800
3/20/25	P	17	4937	24.0	72	1,728
3/20/25	P	18	4937	24.0	74	1,776
3/20/25	P	19	4937	24.0	74	1,776
3/20/25	P	20	4937	24.0	71	1,704
3/20/25	P	21	4937	24.0	72	1,728
3/20/25	P	22	4937	24.0	72	1,728
3/20/25	P	23	4957	24.0	74	1,776
3/20/25	P	24	4957	24.0	68	1,632
3/20/25	P	25	4957	24.0	71	1,704
3/20/25	P	26	4937	24.0	50	1,200
3/20/25	P	27	4957	24.0	24	576
3/20/25	P	28	4957	24.0	23	552
3/20/25	P	29	4957	24.0	54	1,296
3/20/25	P	30	4957	24.0	81	1,944
3/21/25	P	31	4958	24.0	120	2,880
3/21/25	P	32	4954	24.0	128	3,072
3/21/25	P	33	4952	24.0	130	3,120
3/21/25	P	34	4953	24.0	140	3,360
3/21/25	P	35	4934	24.0	140	3,360

Install by Date	
TOTAL	257,472
3/15/25	-
3/16/25	-
3/17/25	-
3/18/25	-
3/19/25	-
3/20/25	96,936
3/21/25	116,952
3/22/25	31,128
3/23/25	-
3/24/25	-
3/25/25	12,456
3/26/25	-
3/27/25	-
3/28/25	-

### Deployment



Project Name	XTO PLU NorthWest Clean-Out & Reline
WO#	54364
Material	60 mil HDSST Grey
Layer	Primary
QC Technician	Juan Casas


Date	   P	anel ID	Roll ID	Width	Length	SF
Butt	^ '	uner 12	Non 1D	, , iden	Length	<b>51</b>
3/21/25	P	36	4938	24.0	369	8,856
3/21/25	P	37	4939	24.0	380	9,120
3/21/25	P	38	4936	24.0	378	9,072
3/21/25	P	39	4921	24.0	368	8,832
3/21/25	P	40	4932	24.0	318	7,632
3/21/25	P	41	4932	24.0	242	5,808
3/21/25	P	42	4921	24.0	192	4,608
3/21/25	P	43	4938	24.0	191	4,584
3/21/25	P	44	4936	24.0	180	4,320
3/21/25	P	45	4957	24.0	165	3,960
3/21/25	P	46	4929	24.0	178	4,272
3/21/25	P	47	4929	24.0	180	4,320
3/21/25	P	48	4949	24.0	221	5,304
3/21/25	P	49	4949	24.0	214	5,136
3/21/25	P	50	4913	24.0	200	4,800
3/21/25	P	51	4925	24.0	439	10,536
3/22/25	P	52	4939	24.0	174	4,176
3/22/25	P	53	4925	24.0	73	1,752
3/22/25	P	54	4913	24.0	63	1,512
3/22/25	P	55	4913	24.0	38	912
3/22/25	P	56	4949	24.0	40	960
3/22/25	P	57	4949	24.0	60	1,440
3/22/25	P	58	4950	24.0	75	1,800
3/22/25	P	59	4950	24.0	73	1,752
3/22/25	P	60	4950	24.0	72	1,728
3/22/25	P	61	4950	24.0	69	1,656
3/22/25	P	62	4950	24.0	69	1,656
3/22/25	P	63	4950	24.0	70	1,680
3/22/25	P	64	4950	24.0	84	2,016
3/22/25	P	65	4951	24.0	84	2,016
3/22/25	P	66	4951	24.0	90	2,160
3/22/25	P	67	4951	24.0	79	1,896
3/22/25	P	68	4951	24.0	84	2,016
3/25/25	P	69	4930	24.0	84	2,016
3/25/25	P	70	4930	24.0	82	1,968





Project Name	XTO PLU NorthWest Clean-Out & Reline
WO#	54364
Material	60 mil HDSST Grey
Layer	Primary
QC Technician	Juan Casas


Date	Pa	nel ID	Roll ID	Width	Length	SF
3/25/25	P	71	4930	24.0	70	1,680
3/25/25	P	72	4955	24.0	50	1,200
3/25/25	P	73	4930	24.0	24	576
3/25/25	P	74	4955	24.0	52	1,248
3/25/25	P	75	4930	24.0	71	1,704
3/25/25	S	76	4930	24.0	86	2,064





Repair Codes				
CR- Crease	BO- Burn out	PB- Pipe Boot	CF- Custom Fit	Test Type
DS- Destruct Sample	LL- Lost Lap	MatD- Material Defect	MD- Mechanical Damage	V-Vacuum
SI- Subgrade Intergrity	WR- Wrinkle	WS- Welder Restart	DO- Damage by Others	S-Spark
SJ- Seam Joint	AV- Airvent	RW- Roller Wrinkle	AT- Air Test	No Test
EC Esiled Comm	AO A 11 O.,	EM Eighan andh		


FS- Fa	ailed Seam		AO- Add On		FM- Fishmouth			
				Re	pair		,	Гest
	ID	Date	Tech	Machine	Panel #(s) Locations	Code	Туре	Pass/Fail
R-	1	3/24/25	R.M	841	P3-P4 NAT	AT	Vacuum	Pass
R-	2	3/24/25	S.S	368	P2-P3 SAT	AT	Vacuum	Pass
R-	3	3/24/25	R.M	841	P2-P3 NAT. DS-1	DS	Vacuum	Pass
R-	4	3/24/25	S.S	368	P3-P4. 60' SAT. DS2	DS	Vacuum	Pass
R-	5	3/24/25	S.S	368	P27 EAT - 5' SOS	MatD	Vacuum	Pass
R-	6	3/23/25	H.T	841	P4-P5. 100' SAT	ВО	Vacuum	Pass
R-	7	3/23/25	R.M	368	P4-P5 341' SAT DS-3	DS	Vacuum	Pass
₹-	8	3/23/25	H.T	841	P5-P6. 347' NAT	WR	Vacuum	Pass
₹-	9	3/23/25	H.T	841	P5-P6. 367' NAT DS-4	DS	Vacuum	Pass
₹-	10	3/24/25	S.S	368	P1-7-12-13	SJ	Vacuum	Pass
₹-	11	3/24/25	S.S	368	P1-7 SAT	AT	Vacuum	Pass
₹-	12	3/24/25	S.S	368	P7-8 10' SAT. DS-5	DS	Vacuum	Pass
₹-	13	3/24/25	S.S	368	P7-8-11-12	SJ	Vacuum	Pass
₹-	14	3/24/25	S.S	368	P8-9-10-11	SJ	Vacuum	Pass
₹-	15	3/24/25	S.S	368	P7-12	ВО	Vacuum	Pass
₹-	16	3/24/25	S.S	368	P1-13-14	SJ	Vacuum	Pass
₹-	17	3/24/25	S.S	368	P1-14-15	SJ	Vacuum	Pass
₹-	18	3/24/25	S.S	368	P1-15-16	SJ	Vacuum	Pass
₹-	19	3/24/25	S.S	368	R15-16 50' EAT. DS-6	DS	Vacuum	Pass
₹-	20	3/24/25	S.S	368	P1-16-17	SJ	Vacuum	Pass
₹-	21	3/24/25	R.M	841	P1-17-18	SJ	Vacuum	Pass
₹-	22	3/24/25	R.M	841	P17-18. EAT	AT	Vacuum	Pass
₹-	23	3/24/25	R.M	841	P1-18-19	SJ	Vacuum	Pass
₹-	24	3/24/25	R.M	841	P1-19-20	SJ	Vacuum	Pass
₹-	25	3/24/25	R.M	841	P1-20-21	SJ	Vacuum	Pass
₹-	26	3/24/25	R.M	841	P1-21-22. DS-7	DS	Vacuum	Pass
₹-	27	3/24/25	R.M	841	P1-22-23	SJ	Vacuum	Pass
₹-	28	3/24/25	R.M	841	P1-23-24	SJ	Vacuum	Pass





Repair Codes				
CR- Crease	BO- Burn out	PB- Pipe Boot	CF- Custom Fit	Test Type
DS- Destruct Sample	LL- Lost Lap	MatD- Material Defect	MD- Mechanical Damage	V-Vacuum
SI- Subgrade Intergrity	WR- Wrinkle	WS- Welder Restart	DO- Damage by Others	S-Spark
SJ- Seam Joint	AV- Airvent	RW- Roller Wrinkle	AT- Air Test	No Test
EC Failed Coam	AO Add On	EM Eighmouth		<b>I</b>


		Repair		,	Test			
	ID	Date	Tech	Machine	Panel #(s) Locations	Code	Type	Pass/Fail
R-	29	3/24/25	R.M	841	P1-24-25-30	SJ	Vacuum	Pass
R-	30	3/24/25	R.M	841	P24-25. 58' EAT	ВО	Vacuum	Pass
R-	31	3/24/25	R.M	841	P25-26-29-30	SJ	Vacuum	Pass
R-	32	3/24/25	R.M	841	P26-27-28-29	SJ	Vacuum	Pass
R-	33	3/24/25	R.M	841	P26-27. 3' EAT	ВО	Vacuum	Pass
R-	34	3/24/25	R.M	841	P27-28. 4' NEAT	ВО	Vacuum	Pass
R-	35	3/24/25	R.M	841	P29-30. 15' NAT. DS-8	DS	Vacuum	Pass
₹-	36	3/23/25	R.M	368	P6-36. 67' NAT. DS-9	DS	Vacuum	Pass
R-	37	3/23/25	Н.Т	841	P6-31-36	SJ	Vacuum	Pass
R-	38	3/23/25	Н.Т	841	P31-32-36-37. DS-10	DS	Vacuum	Pass
R-	39	3/23/25	H.T	841	P32-33-37-38. DS-11	DS	Vacuum	Pass
₹-	40	3/23/25	H.T	841	P33-34-38-39. DS-12	DS	Vacuum	Pass
R-	41	3/23/25	R.M	368	P38-39. 60' NAT	ВО	Vacuum	Pass
R-	42	3/23/25	H.T	841	P34-35-39-40. DS-13	DS	Vacuum	Pass
R-	43	3/23/25	Н.Т	841	P35-40-46	SJ	Vacuum	Pass
R-	44	3/23/25	R.M	368	P40-41-46. DS-14	DS	Vacuum	Pass
R-	45	3/23/25	R.M	368	P41-42-46-47. DS-15	DS	Vacuum	Pass
R-	46	3/23/25	R.M	368	P42-43-47-48. DS-16	DS	Vacuum	Pass
R-	47	3/23/25	HT	841	P47-48. 48' SAT	WR	Vacuum	Pass
R-	48	3/23/25	R.M	368	P43-44-48-49. DS-17	DS	Vacuum	Pass
R-	49	3/23/25	R.M	368	P44-45-49-50	SJ	Vacuum	Pass
R-	50	3/23/25	Н.Т	841	P49-50. 112' SAT	ВО	Vacuum	Pass
R-	51	3/23/25	Н.Т	841	P49-50. 69' SAT	ВО	Vacuum	Pass
R-	52	3/23/25	R.M	368	P41-42. 107' NAT	ВО	Vacuum	Pass
R-	53	3/23/25	R.M	368	P42-43 56' NAT	AT	Vacuum	Pass
R-	54	3/23/25	R.M	368	P42. 59' NAT - 6' WOS	MatD	Vacuum	Pass
R-	55	3/23/25	R.M	368	P43-44. 71' NAT	ВО	Vacuum	Pass
R-	56	3/23/25	R.M	368	P44-45 52 ' NAT	ВО	Vacuum	Pass





Repair Codes				
CR- Crease	BO- Burn out	PB- Pipe Boot	CF- Custom Fit	Test Type
DS- Destruct Sample	LL- Lost Lap	MatD- Material Defect	MD- Mechanical Damage	V-Vacuum
SI- Subgrade Intergrity	WR- Wrinkle	WS- Welder Restart	DO- Damage by Others	S-Spark
SJ- Seam Joint	AV- Airvent	RW- Roller Wrinkle	AT- Air Test	No Test
FS- Failed Seam	AO- Add On	FM- Fishmouth		

FS- F	ailed Sea	m	AO- Add O	n	FM- Fishmouth			
				Re	pair		7	Гest
	ID	Date	Tech	Machine	Panel #(s) Locations	Code	Туре	Pass/Fail
R-	57	3/23/25	R.M	368	P44-45. 74' NAT	ВО	Vacuum	Pass
R-	58	3/23/25	R.M	368	P44-45-50	SJ	Vacuum	Pass
R-	59	3/23/25	R.M	368	P45-51-50	SJ	Vacuum	Pass
R-	60	3/23/25	R.M	368	P45-51. 49' NAT. DS-18	ВО	Vacuum	Pass
R-	61	3/26/25	K.M	262	P51-68-69	SJ	Vacuum	Pass
R-	62	3/22/25	R.M	1262	P68-67-51	SJ	Vacuum	Pass
R-	63	3/22/25	R.M	1262	P67-66-51. DS-22	SJ	Vacuum	Pass
R-	64	3/22/25	R.M	1262	P66-65-51	SJ	Vacuum	Pass
R-	65	3/22/25	R.M	1262	P65-66. 69' WAT	RW	Vacuum	Pass
R-	66	3/22/25	R.M	1262	P65-64-51	SJ	Vacuum	Pass
R-	67	3/22/25	R.M	1262	P65-64. 69' WAT	AT	Vacuum	Pass
R-	68	3/22/25	R.M	1262	P64-51-52. DS-19	SJ	Vacuum	Pass
R-	69	3/22/25	R.M	1262	P63-52-64	SJ	Vacuum	Pass
R-	70	3/22/25	S.S	368	P62-52-63	SJ	Vacuum	Pass
R-	71	3/22/25	S.S	368	P61-62-52. DS-21	SJ	Vacuum	Pass
R-	72	3/22/25	S.S	368	P60-61-52	SJ	Vacuum	Pass
R-	73	3/22/25	S.S	368	P59-60-52	SJ	Vacuum	Pass
R-	74	3/22/25	S.S	368	P58-59-53-52. DS-20	SJ	Vacuum	Pass
R-	75	3/22/25	S.S	368	P53-54-57-58	SJ	Vacuum	Pass
R-	76	3/22/25	S.S	368	P54-55-56-57	SJ	Vacuum	Pass
R-	77	3/22/25	S.S	368	61-62. WAT	AT	Vacuum	Pass
R-	78	3/24/25	S.S	368	P22-23. EAT	AT	Vacuum	Pass
R-	79	3/24/25	R.M	841	P41-42. NAT	AT	Vacuum	Pass
R-	80	3/24/25	R.M	841	P44-45. NAT	AT	Vacuum	Pass
R-	81	3/24/25	R.M	841	P45-51. NAT	ВО	Vacuum	Pass
R-	82	3/24/25	S.S	368	P31 SAT-10' WOS	MatD	Vacuum	Pass
R-	83	3/24/25	R.M	841	P 43-44. NAT	AT	Vacuum	Pass
R-	84	3/26/25	K.M	262	P68-69. 52' WAT	ВО	Vacuum	Pass





Repair Codes				
CR- Crease	BO- Burn out	PB- Pipe Boot	CF- Custom Fit	Test Type
DS- Destruct Sample	LL- Lost Lap	MatD- Material Defect	MD- Mechanical Damage	V-Vacuum
SI- Subgrade Intergrity	WR- Wrinkle	WS- Welder Restart	DO- Damage by Others	S-Spark
SJ- Seam Joint	AV- Airvent	RW- Roller Wrinkle	AT- Air Test	No Test
FS- Failed Seam	AO- Add On	FM- Fishmouth		

	arrea sea		110 1100		1111 1101111104111			
	Repair				pair			Гest
	ID	Date	Tech	Machine	Panel #(s) Locations	Code	Туре	Pass/Fail
R-	85	3/26/25	K.M	262	P68. 50' WAT - 5' NOS	MatD	Vacuum	Pass
R-	86	3/26/25	K.M	262	P69-70. 55' WAT	ВО	Vacuum	Pass
R-	87	3/26/25	K.M	262	P71 - 72 WAT	AT	Vacuum	Pass
R-	88	3/26/25	K.M	262	P74 - 75. NAT	AT	Vacuum	Pass
R-	89	3/26/25	K.M	262	P76-51. 56' NAT	ВО	Vacuum	Pass
R-	90	3/26/25	K.M	262	P51-69-70-76	SJ	Vacuum	Pass
R-	91	3/26/25	K.M	262	P70-76. 60' WAT - 60 NAT	ВО	Vacuum	Pass
R-	92	3/26/25	K.M	262	P76-70. NWOS	ВО	Vacuum	Pass
R-	93	3/26/25	K.M	262	P70-71-75-76	SJ	Vacuum	Pass
R-	94	3/26/25	K.M	262	P71-72-74-75	SJ	Vacuum	Pass
R-	95	3/26/25	K.M	262	P72-73-74	SJ	Vacuum	Pass
R-	96	3/26/25	K.M	262	P73-74. NAT	AT	Vacuum	Pass
R-	97	3/26/25	K.M	262	P72-73. WAT	AT	Vacuum	Pass

### Seaming and Air Test Record

Project Name	XTO PLU NorthWest Clean-Out & Reline
WO#	54364
Material	60 mil HDSST Grey
Layer	Primary
OC Technician	Juan Casas



Test Pressure	30	psi
Max P Loss	<=3	psi

QC Technic	1411	Juan Casas				T			
		1	Seam				Air Test		
	Seam Time	Panels	Location	Tech	Wedge #	Date	Start Time	Pass/Fail	
3/20/25	0911	1-2	ELOS	H.T	68	3/20/25	1000	Pass	
3/20/25	0925	2-3	ELOS	N.K	1645	3/20/25	1010	Pass	
3/20/25	0936	3-4	SAT - 40'	A.O	3545	3/20/25	1022	Pass	
3/20/25	0948	3-4	40 - NAT	A.O	3545	3/20/25	1025	Pass	
3/20/25	1047	4-5	SAT - 100'	Н.Т	68	3/20/25	1328	Pass	
3/20/25	1053	4-5	100' - 341'	H.T	68	3/20/25	1329	Pass	
3/20/25	1103	4-5	341' - NAT	H.T	68	3/20/25	1332	Pass	
3/20/25	1100	5-6	NAT - 347'	A.O	3545	3/20/25	1320	Pass	
3/20/25	1117	5-6	347 - 367	A.O	3545	3/20/25	1311	Pass	
3/20/25	1118	5-6	367' - SAT	A.O	3545	3/20/25	1310	Pass	
3/20/25	1325	1-7	ELOS	A.O	3545	3/20/25	1400	Pass	
3/20/25	1335	7-8	SAT - 10'	Н.Т	68	3/20/25	1411	Pass	
3/20/25	1337	7-8	10' - EOS	H.T	68	3/20/25	1410	Pass	
3/20/25	1330	8-9	ELOS	N.K	1645	3/20/25	1416	Pass	
3/20/25	1349	9-10	ELOS	N.K	1645	3/20/25	1417	Pass	
3/20/25	1314	10-11	ELOS	Н.Т	68	3/20/25	1418	Pass	
3/20/25	1352	8-11	ELOS	N.K	1645	3/20/25	1413	Pass	
3/20/25	1340	11-12	ELOS	N.K	1640	3/20/25	1414	Pass	
3/20/25	1354	7-12	ESOS - 12'	N.K	1640	3/20/25	1404	Pass	
3/20/25	1356	7-12	12 - NWOS	N.K	1640	3/20/25	1403	Pass	
3/20/25	1343	12-13	ELOS	A.O	3545	3/20/25	1401	Pass	
3/20/25	1409	13-1	ELOS	N.K	1645	3/20/25	1425	Pass	
3/20/25	1355	13-14	ELOS	H.T	68	3/20/25	1423	Pass	
3/20/25	1407	14-1	ELOS	N.K	1645	3/20/25	1427	Pass	
3/20/25	1402	14-15	ELOS	A.O	3545	3/20/25	1430	Pass	
3/20/25	1405	15-1	ELOS	N.K	1645	3/20/25	1431	Pass	
3/20/25	1417	15-16	EAT - 50	A.O	3545	3/20/25	1445	Pass	
3/20/25	1419	15-16	50 - EOS	A.O	3545	3/20/25	1446	Pass	
3/20/25	1428	16-1	ELOS	N.K	1645	3/20/25	1447	Pass	
3/20/25	1425	16-17	ELOS	Н.Т	68	3/20/25	1453	Pass	
3/20/25	1442	17-1	ELOS	N.K	1645	3/20/25	1452	Pass	
3/20/25	1437	17-18	ELOS	A.O	3545	3/20/25	1454	Pass	
3/20/25	1450	18-1	ELOS	N.K	1645	3/20/25	1455	Pass	
3/20/25	1437	18-19	ELOS	Н.Т	68	3/20/25	1500	Pass	
3/20/25	1459	19-1	ELOS	N.K	1645	3/20/25	1501	Pass	
3/20/25	1437	19-20	ELOS	A.O	3545	3/20/25	1510	Pass	
3/20/25	1520	20-1	ELOS	N.K	1645	3/20/25	1530	Pass	
3/20/25	1459	20-21	ELOS	H.T	68	3/20/25	1534	Pass	
3/20/25	1525	21-1	ELOS	N.K	1645	3/20/25	1533	Pass	

### **Seaming and Air Test Record**

Project Name XTO PLU NorthWest Clean-Out & Reline	
WO#	54364
Material	60 mil HDSST Grey
Layer	Primary
OC Technician	Juan Casas



Test Pressure	30	psi
Max P Loss	<=3	psi

			Seam				Air Test	
Seam Date	Seam Time	Panels	Location	Tech	Wedge #	Date	Start Time	Pass/Fail
3/20/25	1500	21-22	ELOS	A.O	3545	3/20/25	1537	Pass
3/20/25	1537	22-1	ELOS	N.K	1645	3/20/25	1538	Pass
3/20/25	1543	22-23	ELOS	Н.Т	68	3/20/25	1558	Pass
3/20/25	1600	23-1	ELOS	N.K	1645	3/21/25	0800	Pass
3/20/25	1540	23-24	ELOS	A.O	3545	3/20/25	1600	Pass
3/20/25	1607	24-1	ELOS	N.K	1645	3/21/25	0759	Pass
3/20/25	1545	24-25	EAT - 58'	N.K	1645	3/21/25	0750	Pass
3/20/25	1547	24-25	58 - EOS	N.K	1645	3/21/25	0751	Pass
3/20/25	1555	25-26	ELOS	Н.Т	68	3/21/25	0745	Pass
3/20/25	1626	25-30	ELOS	NK	1645	3/21/25	0747	Pass
3/20/25	1622	26-29	ELOS	NK	1645	3/21/25	0734	Pass
3/20/25	1604	26-27	EAT - 3'	AO	3545	3/21/25	0732	Pass
3/20/25	1605	26-27	3' - EOS	AO	3545	3/21/25	0732	Pass
3/20/25	1620	27-28	NEAT - 4'	Н.Т	68	3/21/25	0731	Pass
3/20/25	1621	27-28	4' - EOS	Н.Т	68	3/21/25	0733	Pass
3/20/25	1610	28-29	ELOS	AO	3545	3/21/25	0730	Pass
3/20/25	1624	29-30	NAT - 15'	Н.Т	68	3/21/25	0740	Pass
3/20/25	1627	29-30	15 - EOS	Н.Т	68	3/21/25	0741	Pass
3/21/25	0820	6 - 31	ELOS	N.K	1645	3/21/25	0850	Pass
3/21/25	0827	31-32	ELOS	A.O	3545	3/21/25	0855	Pass
3/21/25	0840	32-33	ELOS	Н.Т	68	3/21/25	0858	Pass
3/21/25	0850	33-34	ELOS	A.O	3545	3/21/25	0935	Pass
3/21/25	0905	34-35	ELOS	AO	3545	3/21/25	0938	Pass
3/21/25	0958	6-36	NAT -67'	H.T	68	3/21/25	1040	Pass
3/21/25	1008	6-36	67' - EOS	Н.Т	68	3/21/25	1041	Pass
3/21/25	0956	36-31	ELOS	A.O	3545	3/21/25	1025	Pass
3/21/25	0955	32-37	ELOS	NK	1645	3/21/25	1102	Pass
3/21/25	1004	37-31	ELOS	A.O	3545	3/21/25	1027	Pass
3/21/25	1006	36-37	ELOS	A.O	3545	3/21/25	1050	Pass
3/21/25	0945	33-38	ELOS	N.K	1645	3/21/25	1055	Pass
3/21/25	1026	37-38	ELOS	N.K	1645	3/21/25	1058	Pass
3/21/25	1105	34-39	ELOS	N.K	1645	3/21/25	1112	Pass
3/21/25	1052	38-39	NAT - 60'	A.O	3545	3/21/25	1300	Pass
3/21/25	1102	38-39	60' - EOS	A.O	3545	3/21/25	1301	Pass
3/21/25	1112	35-40	ELOS	N.K	1645	3/21/25	1116	Pass
3/21/25	1100	39-40	ELOS	N.K	1645	3/21/25	1305	Pass
3/21/25	1325	40-41	ELOS	AO	3545	3/21/25	1400	Pass
3/21/25	1330	41-42	NAT-110'	B.K	68	3/21/25	1410	Pass
3/21/25	1337	41-42	110- EOS	B.K	68	3/21/25	1411	Pass

### **Seaming and Air Test Record**

Project Name	XTO PLU NorthWest Clean-Out & Reline
WO#	54364
Material	60 mil HDSST Grey
Layer	Primary
OCT 1 · ·	I C



Test Pressure	30	psi
Max P Loss	<=3	psi

		•	Seam	•			Air Test	
Seam Date	Seam Time	Panels	Location	Tech	Wedge #	Date	Start Time	Pass/Fail
3/21/25	1419	42-43	NAT -61'	NK	1645	3/21/25	1423	Pass
3/21/25	1429	42-43	61' EOS	NK	1645	3/21/25	1432	Pass
3/21/25	1410	43-44	NAT - 69'	AO	3545	3/21/25	1430	Pass
3/21/25	1417	43-44	69' - EOS	AO	3545	3/21/25	1436	Pass
3/21/25	1435	44-45	NAT-46'	BK	68	3/21/25	1448	Pass
3/21/25	1442	44-45	46' -66'	BK	68	3/21/25	1500	Pass
3/21/25	1444	44-45	66'-EOS	BK	68	3/21/25	1502	Pass
3/21/25	1519	35-46	ELOS	A.O	3545	3/21/25	1538	Pass
3/21/25	1510	40-46	ELOS	A.O	3545	3/21/25	1536	Pass
3/21/25	1515	46-41	ELOS	N.K	1645	3/21/25	1520	Pass
3/21/25	1525	46-47	ELOS	N.K	1645	3/21/25	1553	Pass
3/21/25	1515	47-48	SAT - 48'	A.O	3545	3/21/25	1550	Pass
3/21/25	1523	47-48	48' - EOS	A.O	3545	3/21/25	1600	Pass
3/21/25	1521	47-42	ELOS	N.K	1645	3/21/25	1559	Pass
3/21/25	1553	48-49	ELOS	N.K	1645	3/21/25	1610	Pass
3/21/25	1600	48-43	ELOS	B.K	68	3/21/25	1606	Pass
3/21/25	1612	49-50	SAT - 69'	A.O	3545	3/21/25	1641	Pass
3/21/25	1615	49-50	69' - 157'	A.O	3545	3/21/25	1640	Pass
3/21/25	1624	49-50	157' - EOS	A.O	3545	3/21/25	1630	Pass
3/21/25	1610	49-44	ELOS	B.K	4857	3/21/25	1612	Pass
3/21/25	1626	50-51	ELOS	N.K	1645	3/21/25	1655	Pass
3/21/25	1618	51-45	ELOS	B.K	4857	3/21/25	1622	Pass
3/22/25	0807	51-52	ELOS	A.O	3545	3/22/25	0840	Pass
3/22/25	0820	52-53	ELOS	H.T	4857	3/22/25	0915	Pass
3/22/25	0910	53-58	ELOS	H.T	4857	3/22/25	0912	Pass
3/22/25	0830	53-54	ELOS	N.K	1645	3/22/25	0910	Pass
3/22/25	0853	54-57	ELOS	H.T	4857	3/22/25	0903	Pass
3/22/25	0834	54-55	ELOS	H.T	4857	3/22/25	0900	Pass
3/22/25	0855	55-56	ELOS	H.T	4857	3/22/25	0907	Pass
3/22/25	0902	56-57	ELOS	A.O	3545	3/22/25	0923	Pass
3/22/25	0847	57-58	ELOS	A.O	3545	3/22/25	0911	Pass
3/22/25	0915	58-59	ELOS	Н.Т	4857	3/22/25	0922	Pass
3/22/25	0925	59-52	ELOS	N.K	1645	3/22/25	0930	Pass
3/22/25	0920	59-60	ELOS	A.O	3545	3/22/25	0931	Pass
3/22/25	0927	60-52	ELOS	N.K	1645	3/22/25	0932	Pass
3/22/25	0928	60-61	ELOS	Н.Т	4857	3/22/25	0940	Pass
3/22/25	0930	61-52	ELOS	N.K	1645	3/22/25	0941	Pass
3/22/25	0930	61-62	ELOS	A.O	3545	3/22/25	0950	Pass
3/22/25	0940	62-52	ELOS	N.K	1645	3/22/25	0951	Pass

Released to Imaging: 10/9/2025 10:39:16 AM

### **Seaming and Air Test Record**

Project Name	XTO PLU NorthWest Clean-Out & Reline	
WO#	54364	
Material	60 mil HDSST Grey	
Layer	Primary	
QC Technician	Juan Casas	



Test Pressure	30	psi
Max P Loss	<=3	psi

			Seam			Air Test		
Seam Date	Seam Time	Panels	Location	Tech	Wedge #	Date	Start Time	Pass/Fail
3/22/25	0947	62-63	ELOS	H.T	4857	3/22/25	0955	Pass
3/22/25	0950	63-52	ELOS	N.K	1645	3/22/25	0956	Pass
3/22/25	0940	63-64	ELOS	A.O	3545	3/22/25	0958	Pass
3/22/25	0949	64-52	ELOS	A.O	3545	3/22/25	1000	Pass
3/22/25	0952	64-51	ELOS	Н.Т	4857	3/22/25	1001	Pass
3/22/25	1004	64-65	WAT - 65'	Н.Т	4857	3/22/25	1019	Pass
3/22/25	1006	64-66	65' - EOS	Н.Т	4857	3/22/25	1020	Pass
3/22/25	1028	65-51	ELOS	N.K	1645	3/22/25	1038	Pass
3/22/25	1006	65-66	WAT - 53'	A.O	3545	3/22/25	1026	Pass
3/22/25	1009	65-66	53' -EOS	A.O	3545	3/22/25	1025	Pass
3/22/25	1031	66-51	ELOS	N.K	1645	3/22/25	1039	Pass
3/22/25	1016	66-67	ELOS	A.O	3345	3/22/25	1040	Pass
3/22/25	1035	67-51	ELOS	N.K	1645	3/22/25	1046	Pass
3/22/25	1042	67-68	ELOS	H.T	4857	3/22/25	1047	Pass
3/22/25	1039	68-51	ELOS	H.T	4857	3/22/25	1050	Pass
3/25/25	1325	68-69	WAT - 52'	H.T	3545	3/26/25	0736	Pass
3/26/25	1327	68-69	52' - EOS	Н.Т	3545	3/26/25	0735	Pass
3/25/25	1335	69-70	WAT - 55'	H.T	3545	3/26/25	0742	Pass
3/25/25	1340	69-70	55' - EOS	H.T	3545	3/26/25	0740	Pass
3/25/25	1352	70-71	ELOS	H.T	3545	3/26/25	0802	Pass
3/26/25	0850	71-72	ELOS	H.T	3545	3/26/25	0905	Pass
3/26/25	0855	72-73	ELOS	H.T	3545	3/26/25	0910	Pass
3/26/25	0748	72-74	ELOS	H.T	3545	3/26/25	0807	Pass
3/25/25	0902	73-74	ELOS	H.T	3545	3/26/25	0907	Pass
3/25/25	1420	74-75	ELOS	H.T	3545	3/26/25	0805	Pass
3/25/25	1431	75-76	ELOS	Н.Т	3545	3/26/25	0800	Pass
3/25/25	1445	76-51	NAT - 56'	Н.Т	3545	3/26/25	0726	Pass
3/25/25	1445	76-51	56' - EOS	Н.Т	3545	3/26/25	0725	Pass
3/26/25	0754	76-70	NWOS - 60'	Н.Т	3545	3/26/25	0757	Pass
3/26/25	0755	76-70	60' - NWEOS	Н.Т	3545	3/26/25	0800	Pass
3/26/25	0752	75-71	ELOS	H.T	3545	3/26/25	0810	Pass

### Venegas, Victoria, EMNRD

From: Venegas, Victoria, EMNRD

**Sent:** Thursday, October 9, 2025 10:35 AM **To:** kristen.houston@exxonmobil.com

**Subject:** 2RF-124 - PLU Central 2 Recycling FACILITY ID [fAB1805931927]

Attachments: C-147 2RF-124 - PLU Central 2 Recycling FACILITY ID [fAB1805931927] 10.09.2025.pdf

### 2RF-124 - PLU Central 2 Recycling FACILITY ID [fAB1805931927]

Good morning Ms. Houston.

NMOCD has reviewed the annual registration/permit extension request for 2RF-124 - PLU Central 2 Recycling FACILITY ID [fAB1805931927] received from [373075] XTO PERMIAN OPERATING LLC on 09/09/2025, Application ID **504583**. The registration/permit extension request is approved with the following conditions of approval:

- 2RF-124 PLU Central 2 Recycling FACILITY ID [fAB1805931927] is approved for one (1) year of operation from the date of the previous registration/permit expiration date of February 27, 2025. The new registration/permit expiration date is February 27, 2026.
- [373075] XTO PERMIAN OPERATING LLC will continue to operate, maintain, and close the for 2RF-124 PLU Central 2 Recycling FACILITY ID [fAB1805931927] in compliance with 19.15.34 NMAC, to include but not limited to the performance of weekly inspections regardless of fluid levels in the containment; recording of detailed inspection reports; removal of debris, foreign objects and oil from the containment; and monthly reporting of recycling and reuse of produced water, drilling fluids, and liquid oil field waste via from C-148.
- [373075] XTO PERMIAN OPERATING LLC will maintain a liquid level in the containment that is at least equal to the weight of the liner plus 20%. [373075] XTO PERMIAN OPERATING LLC may maintain a higher liquid level if they choose.
- If less than 20% of the total fluid capacity is utilized every consecutive six months, operation of the facility is
  considered ceased and a notification of cessation of operations should be sent electronically through OCD
  Permitting. An extension to extend the cessation of operations, not to exceed six months, may be submitted
  using a C-147 form through the OCD Online system.
- If after that 6-month extension period, the containment is not utilized at a minimum of 20% fluid capacity, no additional extensions would be granted, and the operator would be directed to remove all fluids and proceed with the closure requirements.
- The recycling containment is bonded pursuant to 19.15.8 NMAC per 19.15.34.15(A).(2) NMAC. Water reused
  and recycled from for 2RF-124 PLU Central 2 Recycling FACILITY ID [fAB1805931927] is limited to wells
  owned or operated by [373075] XTO PERMIAN OPERATING LLC.
- A minimum of 3-feet freeboard must be maintained in the recycling containment at all times.
- [373075] XTO PERMIAN OPERATING LLC will comply with 19.15.29 NMAC Releases in the event of any
  release of produced water or produced water or other oil field wastes at 2RF-124 PLU Central 2 Recycling
  FACILITY ID [fAB1805931927]. [373075] XTO PERMIAN OPERATING LLC will comply with all other OCD rules.
- [373075] XTO PERMIAN OPERATING LLC must perform weekly inspections of the containment and leak detection system.
- If [373075] XTO PERMIAN OPERATING LLC wishes to extend the registration/permit past February 27, 2026, a registration/permit extension request must be submitted to OCD. Extension requests are reviewed on a case-by-case basis and evaluated on their merit. Extensions are considered for a maximum length of one year. Additional requests must be submitted to OCD through OCD Online on a Form C-147 (long form) as an extension request and should include a formal extension request letter, a summary of the prior registration/permit period inspection reports, and the copies of the detailed inspection records for the prior permit period. The extension request should be submitted no later than January 27, 2026.

- [373075] XTO PERMIAN OPERATING LLC must submit monthly reports of recycling and reuse of produced water, on NMOCD form C-148 through OCD Online even if there is zero activity.
- NOTE: Please make sure to notify the OCD of any update or issues related to the liner system per NMAC 19.15.34.13.B.(4) & (5).

Please let me know if you have any additional questions. Best,

Victoria Venegas • Senior Environmental Scientist EMNRD - Oil Conservation Division 506 W. Texas Ave. Artesia, NM 88210 575.909.0269 | Victoria.Venegas@emnrd.nm.gov Sante Fe Main Office Phone: (505) 476-3441

General Information Phone: (505) 629-6116

Online Phone Directory https://www.emnrd.nm.gov/ocd/contact-us

## State of New Mexico Energy, Minerals and Natural Resources Oil Conservation Division 1220 S. St Francis Dr. Santa Fe, NM 87505

CONDITIONS

Action 504583

### **CONDITIONS**

Operator:	OGRID:
XTO PERMIAN OPERATING LLC.	373075
6401 HOLIDAY HILL ROAD	Action Number:
MIDLAND, TX 79707	504583
	Action Type:
	[C-147] Water Recycle Long (C-147L)

### CONDITIONS

Created By	Condition	Condition Date
vvenegas	• 2RF-124 - PLU Central 2 Recycling FACILITY ID [fAB1805931927] is approved for one (1) year of operation from the date of the previous registration/permit expiration date of February 27, 2025. The new registration/permit expiration date is February 27, 2026. If [373075] XTO PERMIAN OPERATING LLC wishes to extend the registration/permit past February 27, 2026, a registration/permit extension request must be submitted to OCD no later than January 27, 2026.	10/9/2025