Office	State of New Mexico	Form C-103
<u>District I</u> – (575) 393-6161 Energy	, Minerals and Natural Resources	Revised July 18, 2013
1625 N. French Dr., Hobbs, NM 88240 District II – (575) 748-1283		WELL API NO. 30-015-32103
811 S. First St., Artesia, NM 88210 OIL C	CONSERVATION DIVISION	5. Indicate Type of Lease
<u>District III</u> – (505) 334-6178 1000 Rio Brazos Rd., Aztec, NM 87410	220 South St. Francis Dr.	STATE FEE
<u>District IV</u> – (505) 476-3460	Santa Fe, NM 87505	6. State Oil & Gas Lease No.
1220 S. St. Francis Dr., Santa Fe, NM 87505		
SUNDRY NOTICES AND RI	EPORTS ON WELLS	7. Lease Name or Unit Agreement Name
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILI DIFFERENT RESERVOIR. USE "APPLICATION FOR PR		INDIAN HILLS UNIT
PROPOSALS.)  1. Type of Well: Oil Well Gas Well	Other	8. Well Number #039
2. Name of Operator		9. OGRID Number
OXY USA WTP LP		192463
3. Address of Operator		10. Pool name or Wildcat
P.O. BOX 4294 HOUSTON, TX 7721	0	[33685] INDIAN BASIN;UPPER PENN (ASSOC)
4. Well Location	0011711	5407
	et from the SOUTH line and 17	
	ownship 21S Range 24E	NMPM County EDDY
11. Elevation	on (Show whether DR, RKB, RT, GR, etc	.)
12 Check Appropriate	Box to Indicate Nature of Notice,	Report or Other Data
12. Check Appropriate	Don'to indicate i vatare of i votice,	report of other Bata
NOTICE OF INTENTION		SSEQUENT REPORT OF:
	ABANDON REMEDIAL WOF	
TEMPORARILY ABANDON ☐ CHANGE F PULL OR ALTER CASING ☐ MULTIPLE		ILLING OPNS. P AND A
PULL OR ALTER CASING   MULTIPLE DOWNHOLE COMMINGLE	COMPL CASING/CEMEN	п зов 🗆
<u> </u>		
CLOSED-LOOP SYSTEM 1 1		
CLOSED-LOOP SYSTEM  OTHER:	☐ OTHER:	
OTHER:  13. Describe proposed or completed operation	ns. (Clearly state all pertinent details, ar	nd give pertinent dates, including estimated date
OTHER:  13. Describe proposed or completed operatio of starting any proposed work). SEE RU	ns. (Clearly state all pertinent details, ar	
OTHER:  13. Describe proposed or completed operation	ns. (Clearly state all pertinent details, ar	
OTHER:  13. Describe proposed or completed operatio of starting any proposed work). SEE RU proposed completion or recompletion.	ns. (Clearly state all pertinent details, ar LE 19.15.7.14 NMAC. For Multiple Co	ompletions: Attach wellbore diagram of
OTHER:  13. Describe proposed or completed operation of starting any proposed work). SEE RU proposed completion or recompletion.  THE FINAL WELLBORE AND PA June 1988.	ns. (Clearly state all pertinent details, ar LE 19.15.7.14 NMAC. For Multiple Co	
OTHER:  13. Describe proposed or completed operatio of starting any proposed work). SEE RU proposed completion or recompletion.	ns. (Clearly state all pertinent details, ar LE 19.15.7.14 NMAC. For Multiple Co	ompletions: Attach wellbore diagram of
OTHER:  13. Describe proposed or completed operation of starting any proposed work). SEE RU proposed completion or recompletion.  THE FINAL WELLBORE AND PA June 1988.	ns. (Clearly state all pertinent details, ar LE 19.15.7.14 NMAC. For Multiple Co	ompletions: Attach wellbore diagram of
OTHER:  13. Describe proposed or completed operation of starting any proposed work). SEE RU proposed completion or recompletion.  THE FINAL WELLBORE AND PA June 1988.	ns. (Clearly state all pertinent details, ar LE 19.15.7.14 NMAC. For Multiple Co	ompletions: Attach wellbore diagram of
OTHER:  13. Describe proposed or completed operation of starting any proposed work). SEE RU proposed completion or recompletion.  THE FINAL WELLBORE AND PA June 1988.	ns. (Clearly state all pertinent details, ar LE 19.15.7.14 NMAC. For Multiple Co	ompletions: Attach wellbore diagram of
OTHER:  13. Describe proposed or completed operation of starting any proposed work). SEE RU proposed completion or recompletion.  THE FINAL WELLBORE AND PA June 1988.	ns. (Clearly state all pertinent details, ar LE 19.15.7.14 NMAC. For Multiple Co	ompletions: Attach wellbore diagram of
OTHER:  13. Describe proposed or completed operation of starting any proposed work). SEE RU proposed completion or recompletion.  THE FINAL WELLBORE AND PA June 1988.	ns. (Clearly state all pertinent details, ar LE 19.15.7.14 NMAC. For Multiple Co	ompletions: Attach wellbore diagram of
OTHER:  13. Describe proposed or completed operation of starting any proposed work). SEE RU proposed completion or recompletion.  THE FINAL WELLBORE AND PA June 1988.	ns. (Clearly state all pertinent details, ar LE 19.15.7.14 NMAC. For Multiple Co	ompletions: Attach wellbore diagram of
OTHER:  13. Describe proposed or completed operation of starting any proposed work). SEE RU proposed completion or recompletion.  THE FINAL WELLBORE AND PA June 1988.	ns. (Clearly state all pertinent details, ar LE 19.15.7.14 NMAC. For Multiple Co	ompletions: Attach wellbore diagram of
OTHER:  13. Describe proposed or completed operation of starting any proposed work). SEE RU proposed completion or recompletion.  THE FINAL WELLBORE AND PA June 1988.	ons. (Clearly state all pertinent details, ar LE 19.15.7.14 NMAC. For Multiple Co	ompletions: Attach wellbore diagram of
OTHER:  13. Describe proposed or completed operation of starting any proposed work). SEE RU proposed completion or recompletion.  THE FINAL WELLBORE AND PA June 1988.	ns. (Clearly state all pertinent details, ar LE 19.15.7.14 NMAC. For Multiple Co	ompletions: Attach wellbore diagram of
OTHER:  13. Describe proposed or completed operation of starting any proposed work). SEE RU proposed completion or recompletion.  THE FINAL WELLBORE AND PA JULY 18/2025.	ons. (Clearly state all pertinent details, ar LE 19.15.7.14 NMAC. For Multiple Co	ompletions: Attach wellbore diagram of
OTHER:  13. Describe proposed or completed operation of starting any proposed work). SEE RU proposed completion or recompletion.  THE FINAL WELLBORE AND PA J. 9/18/2025.  Spud Date:	ns. (Clearly state all pertinent details, ar LE 19.15.7.14 NMAC. For Multiple Co OB NOTES ARE ATTACHED. (  Rig Release Date:	ompletions: Attach wellbore diagram of CUT AND CAP WAS COMPLETE ON
OTHER:  13. Describe proposed or completed operation of starting any proposed work). SEE RU proposed completion or recompletion.  THE FINAL WELLBORE AND PA JULY 18/2025.	ns. (Clearly state all pertinent details, ar LE 19.15.7.14 NMAC. For Multiple Co OB NOTES ARE ATTACHED. (  Rig Release Date:	ompletions: Attach wellbore diagram of
OTHER:  13. Describe proposed or completed operation of starting any proposed work). SEE RU proposed completion or recompletion.  THE FINAL WELLBORE AND PA J. 9/18/2025.  Spud Date:	ns. (Clearly state all pertinent details, ar LE 19.15.7.14 NMAC. For Multiple Co OB NOTES ARE ATTACHED. (  Rig Release Date:	ompletions: Attach wellbore diagram of
OTHER:  13. Describe proposed or completed operation of starting any proposed work). SEE RU proposed completion or recompletion.  THE FINAL WELLBORE AND PA J. 9/18/2025.  Spud Date:  I hereby certify that the information above is true.	ns. (Clearly state all pertinent details, ar LE 19.15.7.14 NMAC. For Multiple Co OB NOTES ARE ATTACHED. (  Rig Release Date:	cut and cap was completed on the complete on t
OTHER:  13. Describe proposed or completed operation of starting any proposed work). SEE RU proposed completion or recompletion.  THE FINAL WELLBORE AND PA J. 9/18/2025.  Spud Date:  I hereby certify that the information above is true.	Rig Release Date:  TITLE REGULATORY ENGIN	cut and cap was completed on the complete on t
OTHER:  13. Describe proposed or completed operation of starting any proposed work). SEE RU proposed completion or recompletion.  THE FINAL WELLBORE AND PA J. 9/18/2025.  Spud Date:  I hereby certify that the information above is true starting for the formation above is true. SIGNATURE  Type or print name STEPHEN JANACEK	Rig Release Date:  TITLE REGULATORY ENGIN	completions: Attach wellbore diagram of CUT AND CAP WAS COMPLETE ON ge and belief.
OTHER:  13. Describe proposed or completed operation of starting any proposed work). SEE RU proposed completion or recompletion.  THE FINAL WELLBORE AND PA J. 9/18/2025.  Spud Date:  I hereby certify that the information above is true.	Rig Release Date:  TITLE REGULATORY ENGIN	cut and cap was completed on the complete on t
OTHER:  13. Describe proposed or completed operation of starting any proposed work). SEE RU proposed completion or recompletion.  THE FINAL WELLBORE AND PA J. 9/18/2025.  Spud Date:  I hereby certify that the information above is true starting for the formation above is true. SIGNATURE  Type or print name STEPHEN JANACEK	Rig Release Date:  TITLE REGULATORY ENGIN	cut and cap was completed on the complete on t

API#: 30-015-32103 Lease Name: Indian Hills Unit Well No: County: Ed dy Section 28, T-21-S, R-24-E Location: 2,000' FSL & 1,650' FEL Section Lines: **FINAL WELLBORE** 4203 RKB Elevation: DF Elevation: 0 Ground Elevation: 4177 SPOT 25 SX CMT 75' TO SURFACE. Date Drilled: Feb-01 PERF AT 250'. SQZ AND CIRC 150 SX CMT 250'-75' (TAG). PERF AT 500'. SQZ 60 SX CMT 500'-260' (TAG) PERF AT 1240'. NO RATE. SPOT 50 SX CMT 1305'-976' (TAG) Surface Casing 95/8 " 36# J-55 -1795 PERF AT 1840'. NOT RATE. SPOT 60 SX 12 1/4 " Hole TOC @ 0 ci rc CMT 1895'-1569' (TAG) cmt'd w/ 925 sks SPOT 60 SX CMT 3071'-2705' (TAG) SPOT 45 SX CMT 5551' TO 5282' (TAG) **SPOT 115 SX CMT 7380'-6687' (TAG)** SET CICR AT 8070'. SQZ 120 SX CMT. TAG **CICR AT 8070'. SPOT 40 SX CMT 8070' TO** 7812' (TAG) Perforations (ft) **Production Casing** 8118' to " 26# K-55 # @ 8916' 83/4 " Hole TOC @ 0 8,918 TVD cmt'd w/ 1,795 sks circ 8,918 TMD TD @ 8,866 TVD PBTD @ PBTD @ 8,866 TMD

## INDIAN HILLS UNIT #039 30-015-32103 PA JOB NOTES

Start Date	Remarks
8/1/2025	Crew travel to location
8/1/2025	Crew HTGSM. Discuss hand & finger placement
	Road rig to location
8/1/2025	Spot in rig mat. Rig up Pulling Unit
8/1/2025	Spot in CMT equipment. Rig up all plugging equipment
8/1/2025	Crew took lunch break
8/1/2025	100 PSI on TBG, 40 PSI on CSG, 0 PSI on Surface
8/1/2025	TBG Bled down in 30 minutes. Bled down CSG
8/1/2025	Close all valves. Secure Location
8/1/2025	Crew travel to man camp
8/2/2025	Crew travel to location
8/2/2025	Crew HTGSM. Discuss hand & finger plaecment
8/2/2025	Operator set COFO (low & high setting)
8/2/2025	100 PSI on TBG, 40 PSI on CSG, 0 PSI on Surface CSG
8/2/2025	TBG Bled down to 0 PSI
8/2/2025	Pump 200 BBLs of fresh water down CSG & continued to trickle down CSG @ 2 BPM
8/2/2025	Accumlator PSI up to 3000 PSI. Rams & Blinds close in 1.5 seconds
8/2/2025	Nipple down wellhead
8/2/2025	Attempt to pull TBG & Stuck. Work TBG no movment. Hanging donut stuck.
8/2/2025	Crew took lunch break
8/2/2025	Cold call Renegade Wireline to use primary cord to release donut
	Conduct JSA w/ Wireline. Wrapped primary cord aroujnd wellhead. Set off & Pulled TBG & ESP
8/2/2025	free. Rig down wireline
8/2/2025	Nipple up 11.5K BOPE w/ Hydrill. Rig up Working Floor.
8/2/2025	Close TIW Valve. Close BOPE. Close all valves. Secure Location
8/2/2025	Crew travel home
8/4/2025	Crew travel from yard to location
8/4/2025	Crew HTGSM. Discuss hand & finger placement
8/4/2025	Operator set COFO (low & high setting)
8/4/2025	0 PSI on TBG, 0 PSI on CSG, 0 PSI on Surface CSG
8/4/2025	Pump 100 BBLs down CSG. Continue to trickle down CSG
8/4/2025	Rig up ESP Spooler
8/4/2025	Begin to lay down 3.5" production TBG w/ ESP Cable & CT Line
8/4/2025	Crew took lunch break
8/4/2025	Continue to lay down 281 JTs of 3.5" TBG w/ ESP Cable & CT line
8/4/2025	Rig down ESP Spooler. Lay down ESP Equipment & load onto hot shot truck
8/4/2025	Close BOPE & Lock Pins. Close all valves. Secure Location
8/4/2025	Crew travel to man camp

0/5/0005	O	
	Crew travel to location	
	Crew HTGSM. Discuss hand & finger placement	
	Operator set COFO (low & high setting)	
	0 PSI on CSG, 0 PSI on Surface CSG	
	Nipple down Hy-Drill	
	Rig up Wireline. RIH w/ 6.125 gauge ring to 8150'. POOH w/ wireline & Rig down	
	Pick up 7" CMT Retainer & 2-7/8 WS TBG	
	Crew took lunch break	
8/5/2025	Continue to pick up 259 JTs of TBG.	
	Attempt to set CMT Retainer @ 8100'. No Luck. Moved up wellbore to 8060' & CMT Retainer	
8/5/2025	would not set. Attempt to use TBG tonges & CMT Retainer not wanting to set.	
8/5/2025	Install TIW valve. Close BOPE & Lock Pins. Close all valves. Secure Location	
8/5/2025	Crew travel to man camp	
8/6/2025	Crew travel to location	
8/6/2025	Crew HTGSM. Discuss hand & finger placement	
8/6/2025	Operator set COFO (low & high setting)	
8/6/2025	0 PSI on TBG, 0 PSI on CSG, 0 PSI on Surface	
8/6/2025	Went through the motins & able to set CMT Retainer @ 8070'	
8/6/2025	Circulated wellbore w/ 300 BBLs of fresh water.	
8/6/2025	PSI test CSG to 500 PSI & held good	
	Est inejction rate 3 BPM @ 0 PSIrate w/ 30 BBLs of fresh water. Sqz 120 sxs, 25 BBLs of Class	
8/6/2025	H CMT & displaced down to 8070' w/ 46.5 BBLs.	
8/6/2025	POOH w/ 256 JTs of TBG & Stinger tool	
	Rig up Renegade Wireline. RIH w/ CMT Bond Log tools. Tag CMT Retainer @ 8070'. Log to	
8/6/2025	surface. Rig down Wireline	
8/6/2025	RIH w/ 256 JTs of TBG. Tag CMT Retainer @ 8070'	
8/6/2025	Install TIW Valve. Close BOPE & Lock Pins. Close all valves. Secure Location	
8/6/2025	25 Crew travel to man camp	
8/7/2025	Crew travel to location	
8/7/2025	Crew HTGSM. Discuss hand & finger placement	
8/7/2025	Operator set COFO (low & high setting)	
8/7/2025	Circulated wellbore w/ 250 BBLs of fresh water w/ gel	
	Spot 40 sxs, 8 BBLs of Class H CMT from 8070' & displace down to 7866' w/ 45.5 BBLs. Wash	
8/7/2025	up CMT Truck	
8/7/2025	POOH w/ 50 JTs of TBG	
8/7/2025	Lay down 6 JTs of TBG	
8/7/2025	Wait on CMT to set up	
8/7/2025	RIH w/ TBG. Tag CMT Plug @ 7812'	
	Lay down 14 JTs of TBG to 7380'	
	Est Rate. Spot 115 sxs, 27 BBLs of Class C CMT & displace down to 6673' w/ 38.5 BBLs. Wash	
	up CMT Truck	
	POOH w/ 50 JTS of TBG	
	Lay down 21 JTs of TBG	

8/7/2025	Install TIW Valve. Close BOPE & Lock Pins. Close all valves. Secure Location
8/7/2025	Crew travel to mancamp
8/8/2025	Crew travel to location
8/8/2025	Crew HTGSM. Discuss hand & finger placement
8/8/2025	Operator set COFO (high & low setting)
8/8/2025	0 PSI on TBG, 0 PSI on CSG, 0 PSI on Surface CSG
8/8/2025	RIH w/ TBG. Tag CMT Plug @ 6687'
8/8/2025	Lay down 35 JTs of TBG to 5551'
8/8/2025	Est Rate. Spot 45 sxs, 10.5 BBLs of Class C CMT & displace down to 5275' w/ 30.5 BBLs
8/8/2025	POOH w/ 50 JTs of TBG
8/8/2025	Lay down 8 JTs of TBG
8/8/2025	Wait on CMT to set up
8/8/2025	RIH w/ TBG. Tag CMT Plug @ 5282'.
8/8/2025	Lay down 68 JTs of TBG to 3071'.
8/8/2025	Est rate. Spot 60 sxs, 14 BBLs of Class C CMT & Displace down to 2702' w/ 15.5 BBLs
	POOH w/ 44 JTs of TBG
8/8/2025	Lay down 50 JTs of TBG
8/8/2025	Close BOPE & Lock Pins. Close all valves. Secure Location
8/8/2025	Crew travel home
8/11/2025	Crew travel to location
8/11/2025	Crew HTGSM. Discuss hand & finger placement
	Rig up Key Wireline. RIH w/ 3-1/8" Perf Gun. Tag CMT Plug @ 2705'. Perforate CSG @ 1840'.
8/11/2025	POOH w/ WL & RD
8/11/2025	RIH AD 1 PKR & 44 JTs of TBG. Set @ 1443'
8/11/2025	Est Injection Rate & PSI up to 1500 PSI & No Injection Rate.
8/11/2025	POOH w/ TBG & PKR
8/11/2025	RIH w/ 58 JTs of TBG to 1895'
8/11/2025	Est Rate. Spot 60 sxs, 14 BBLs of Class C CMT & Displaced down to 1526' w/ 8.5 BBLs
8/11/2025	POOH w/ 40 JTs of TBG
8/11/2025	Lay down 18 JTs of TBG
8/11/2025	Wait on CMT to set up
	Rig up Key Wireline. RIH w/ 3-1/8" Perf Gun. Tag CMT Plug @ 1569'. Perforate CSG @ 1240'.
8/11/2025	POOH w/ wireline
8/11/2025	Est Injection Rate & PSI up to 1000 PSI. No Injection Rate
	RIH w/ 40 JTs of TBG to 1305'.
8/11/2025	Install TIW Valve. Close BOPE & Lock Pins. Close all valves. Secure Location
8/11/2025	Crew travel to man camp
8/12/2025	Crew travel to location
8/12/2025	Crew HTGSM. Discuss hand & finger placement
	Opeator set COFO (low & high setting)
	0 PSI on TBG, 0 PSI on CSG, 0 PSI on Surface CSG
<u> </u>	

	Est rate. Spot 50 sxs, 11.5 BBLs of Class C CMT from 1305' & displaced down to 978' w/ 5.7
8/12/2025	
	Lay down 40 JTs of TBG
8/12/2025	Wait on CMT to set up
	Rig up Key Wireline. RIH w/ 3-1/8" Perf Gun. Tag CMT Plug @ 976'. Perforate CSG @ 500'.
8/12/2025	POOH w/ wireline
	Est Injection rate @ 1 BPM @ 2000 PSI w/ 30 BBLs. Well did not circulate. Pump 20 BBLs down
	Surface CSG @ 1 BPM @ 500 PSI. Well still. did not circulate. Contact David w/ NM OCD to
8/12/2025	sqz 60 sxs & perforate @ 250'
8/12/2025	RIH w/ AD1 PKR & 4 JTs of TBG to 141'.
8/12/2025	Crew took lunch break
	Est Rate. Sqz 60 sxs, 14 BBLs of Class C CMT & displace down to 300' w/ 6.5 BBLs @ 1 BPM @
8/12/2025	2000 PSI. SITP 1500 PSI. Wash up CMT Truck & Flowback tank
8/12/2025	Close all valves. Secure Location
8/12/2025	Crew travel to man camp
8/13/2025	Crew travel to location
8/13/2025	Crew HTGSM. Discuss hand & finger placement
8/13/2025	Opeator set COFO (low & high setting)
8/13/2025	0 PSI on TBG, 0 PSI on CSG, 0 PSI on Surface
8/13/2025	Release PKR & Lay down 4 JTs of TBG
8/13/2025	Rig up Key Wireline. RIH w/ 3-1/8" Perf Gun. Tag CMT Plug @ 260'. Perforate CSG @ 250'
8/13/2025	Est Injection Rate @ 2 BPM @ 200 PSI. w/ 20 BBLs
8/13/2025	Nipple down BOPE
8/13/2025	Nipple up wellhead
8/13/2025	Est Rate. Circulated 150 sxs, 35 BBLs Class C CMT. Close all valves. Wash up CMT
8/13/2025	Wait on CMT to set up
8/13/2025	Remove wellhead
8/13/2025	Rig up Key Wireline. Tag CMT @ 75' from surface. Rig down wireline
8/13/2025	Top off 7" CSG & Surface CSG w/ 25 sxs, 5.5 BBLs of CMT. Wash up CMT Truck
8/13/2025	Rig down pulling unit
8/13/2025	Rig down CMT Truck & all plugging equipment
	Secure Location. Well is plugged
8/13/2025	Crew travel to man camp
	CUT AND CAP WHD

Sante Fe Main Office Phone: (505) 476-3441

General Information Phone: (505) 629-6116

Online Phone Directory https://www.emnrd.nm.gov/ocd/contact-us

## State of New Mexico Energy, Minerals and Natural Resources Oil Conservation Division 1220 S. St Francis Dr. Santa Fe, NM 87505

CONDITIONS

Action 508866

## **CONDITIONS**

Operator:	OGRID:
OXY USA WTP LIMITED PARTNERSHIP	192463
P.O. Box 4294	Action Number:
Houston, TX 772104294	508866
	Action Type:
	[C-103] Sub. Plugging (C-103P)

## CONDITIONS

Created By		Condition Date
gcordero	Clean Location in accordance with 19.15.25.10 NMAC.	9/26/2025
gcordero	Submit C-103Q within one year of plugging.	9/26/2025