

Exhibit A								
Operator Name:	Empire New Mexico LLC							
Operator OGRID:	330679							
ACOI submittal Date:	9/14/2023							
ACOI Approval Date:	11/2/2023							
Total Number of Non-Compliant Wells:	(96 -24 =) 72							
Number of Wells per month brought into production or plugged:	Deadlines Established in column "D", "Date of Plugging or Production"							
ACOI # : (Assigned by OCD)	201969							
								RTP = Return to Production & RTI = Return to Injection
List of Noncompliant Wells								Grey highlight = Wells OFF of the Inactive Well List
API	Well Name/Number	Plug or Produce?	Date of plugging or production	Date of Last Production	Financial Assurance Single well or Blanket bond?	Amount of Financial Assurance	COMMENTS/STATUS	COMMENTS/STATUS 11/15/2023
30-025-25670	A L CHRISTMAS NCT C #016	TA	12/31/2023	Apr-20	Blanket Bond	\$ 1,000,000	Waiting on Rig to TA	Completed - TA'd until 9/14/2028 - Approved TA. Off the Inactive List
30-025-33391	AMERICAN NATIONAL KEOHANE COM #003	TA	9/30/2023	May-22	Blanket Bond	\$ 1,000,000	Waiting on Rig to TA	TA - Completed and Approved until 9/20/2028. Off Inactive List.
30-025-10096	ARROWHEAD GRAYBURG UNIT #214	RTI	12/31/2023	Aug-23	Blanket Bond	\$ 1,000,000	Returned to Injection Well, Done, Waiting monthly reports to "Clear"	Completed - RTI as of 07/24/2023 - Active Inj - Off the Inactive List
30-025-10351	ARROWHEAD GRAYBURG UNIT #216	PA	12/31/2023	Jun-21	Blanket Bond	\$ 250,000	PA Approved 1/12/2004 - Chevron as operator- switch to XTO 8/1/04 - XTO working on it. Chevron Plugged well, XTO no record. WO Site Reclamation	Completed - P&A'd as of 9/18/2023 - Off the Inactive List WO Site Reclamation - WO Release
30-025-06283	EUNICE MONUMENT SOUTH UNIT #111	RTI	12/31/2023	Aug-23	Blanket Bond	\$ 1,000,000	TA Sundry notice Rejected due to the need to submit BLM paperwork	Completed - RTI as of 06/28/2023 - Active Inj - Off the Inactive List
30-025-29600	EUNICE MONUMENT SOUTH UNIT #311	RTP	12/31/2023	Mar-22	Blanket Bond	\$ 25,000	Failed ESP, Return to Production, WO Rig, est work 9/15/2023	Completed - TA'd until 9/12/2028 - Approved TA, Off the Inactive List
30-025-35167	EUNICE MONUMENT SOUTH UNIT #747	RTP	12/31/2023	Apr-22	Blanket Bond	\$ 25,000	RTP 6/8/2023 WO well to clear with production	Completed - TA'd until 9/15/2028 - Approved TA, Off the Inactive List
30-025-04217	EUNICE MONUMENT SOUTH UNIT B #864	RTI	12/31/2023	Aug-23	Blanket Bond	\$ 1,000,000	Waiting on Rig to RTP	Active Injector - Off the Inactive List
30-025-04216	EUNICE MONUMENT SOUTH UNIT B #865	RTP	12/31/2023	Aug-23	Blanket Bond	\$ 1,000,000	Waiting on Rig to TA	Completed - RTP as of 9/1/2023 - Active, Off the Inactive List
30-025-04296	EUNICE MONUMENT SOUTH UNIT B #921	RTP	12/31/2023	Aug-23	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	Completed - RTP as of 8/25/2023 - Active, Off the Inactive List
30-025-25081	H T MATTERN NCT D #014	RTP	12/31/2023	Nov-22	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	
30-025-32558	NEW MEXICO H STATE NCT-2 #032	RTP	12/31/2023	Jul-23	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	Completed - SI and RTP - Active, Off the Inactive List
30-025-32690	NEW MEXICO H STATE NCT-2 #033	RTP	12/31/2023	May-22	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	Completed - TA'd until 9/19/2028 - Approved TA, Off the Inactive List
30-025-33392	SAUNDERS K GAS COM #003	RTP	12/31/2023	Jul-23	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	Completed - TA'd until 9/15/2028 - Approved TA, Off the Inactive List
30-025-34665	ARROWHEAD GRAYBURG UNIT #344	TA	12/31/2023	Aug-19	Blanket Bond	\$ 1,000,000	Waiting on Rig to TA	
30-025-37285	ARROWHEAD GRAYBURG UNIT #398	RTP	12/31/2023	Jun-22	Blanket Bond	\$ 1,000,000	TA Sundry notice Rejected due to the need to submit BLM paperwork	Completed - RTP as of 10/3/2023.
30-025-06310	EUNICE MONUMENT SOUTH UNIT #159	PA	12/31/2023	Apr-01	Blanket Bond	\$ 25,000	Waiting on Location Release	WO Site Reclamation
30-025-29599	EUNICE MONUMENT SOUTH UNIT #194	RTP	12/31/2023	Jun-22	Blanket Bond	\$ 1,000,000	Waiting on RTP	Completed - RTP as of 10/3/2023
30-025-29866	EUNICE MONUMENT SOUTH UNIT #202	RTP	12/31/2023	Apr-22	Blanket Bond	\$ 25,000	Failed ESP, Return to Production, WO Rig, est work 9/15/2023	Completed - RTP as of 10/5/2023
30-025-04630	EUNICE MONUMENT SOUTH UNIT #353	RTP	12/31/2023	Jun-22	Blanket Bond	\$ 25,000	Failed ESP, Return to Production, WO Rig, est work 9/15/2023	Completed - RTP as of 9/29/2023
30-025-04676	EUNICE MONUMENT SOUTH UNIT #369	RTP	12/31/2023	Apr-22	Blanket Bond	\$ 1,000,000	Approved for TA 2/8/16, never done. TA Sundry Notice Rejected - "Federal well - must submit BLM paperwork" with BLM in XTO name	Completed - RTP as of 10/5/2023
30-025-04701	EUNICE MONUMENT SOUTH UNIT #380	RTI	12/31/2023	Aug-23	Blanket Bond	\$ 1,000,000	Waiting on Rig to RTI	Completed - RTI as of 6/28/2023 - Active Inj, Off the Inactive List
30-025-04656	EUNICE MONUMENT SOUTH UNIT #384	RTI	12/31/2023	Apr-23	Blanket Bond	\$ 25,000	Waiting on Rig to RTI	Completed - RTI as of 10/3/2023 - Active Inj, Off the Inactive List
30-025-04632	EUNICE MONUMENT SOUTH UNIT #392	RTP	12/31/2023	Apr-22	Blanket Bond	\$ 25,000	RTP 6/8/2023 WO well to clear with production	Completed - RTP as of 10/6/2023
30-025-33595	EUNICE MONUMENT SOUTH UNIT #561	RTP	12/31/2023	Nov-21	Blanket Bond	\$ 25,000	RTP 6/1/2023. WO on well to clear from Prod.	Completed - RTP as of 11/6/2023
30-025-35455	EUNICE MONUMENT SOUTH UNIT #623	RTP	12/31/2023	May-22	Blanket Bond	\$ 1,000,000	Waiting on Rig to RTP	Completed - RTP as of 10/3/2023
30-025-12723	EUNICE MONUMENT SOUTH UNIT B #861	RTP	12/31/2023	Dec-21	Blanket Bond	\$ 1,000,000	Waiting on Rig to RTP	Completed - RTP as of 9/11/2023
30-025-04206	EUNICE MONUMENT SOUTH UNIT B #863	TA	12/31/2023	Feb-19	Blanket Bond	\$ 1,000,000	Waiting on Rig to TA	
30-025-04272	EUNICE MONUMENT SOUTH UNIT B #885	RTI	12/31/2023	Apr-23	Blanket Bond	\$ 25,000	Waiting on Rig to RTI	Completed - RTI as of 9/20/2023
30-025-04308	EUNICE MONUMENT SOUTH UNIT B #895	RTP	12/31/2023	Mar-22	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	Rig on well
30-025-04290	EUNICE MONUMENT SOUTH UNIT B #903	RTI	12/31/2023	Mar-23	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	Active Injector - WO Injection data to NMOCD - Off the Inactive List
30-025-04295	EUNICE MONUMENT SOUTH UNIT B #906	RTP	12/31/2023	Apr-19	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	Completed - RTP as of 9/15/2023, Active.
30-025-04314	EUNICE MONUMENT SOUTH UNIT B #909	RTP	12/31/2023	May-18	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	Completed - WO BLM to approve Subsequent Report
30-025-04303	EUNICE MONUMENT SOUTH UNIT B #919	RTP	12/31/2023	Mar-22	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	Completed - WO BLM to approve Subsequent Report
30-025-08782	J F JANDA NCT F #015	RTP	1/31/2024	Dec-21	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	Completed - RTP as of 6/1/2023
30-025-33778	JOHN D KNOX #014	RTP	1/31/2024	Aug-23	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	Active Injector - WO Injection data to NMOCD - Off the Inactive List
30-025-25624	A L CHRISTMAS NCT C #012	TA	1/31/2024	Nov-22	Blanket Bond	\$ 1,000,000	Waiting on Rig to TA	
30-025-04889	ARNOTT RAMSAY NCT D #008	TA	1/31/2024	Jul-22	Blanket Bond	\$ 1,000,000	Waiting on Rig to TA	
30-025-10094	ARROWHEAD GRAYBURG UNIT #184	RTP	1/31/2024	Oct-22	Blanket Bond	\$ 1,000,000	TA filed 1/11/18. On fed leases TA good for 1 year only. When TA done had leaks up hole that were squeezed. Recommend PA if no utility.	Completed - RTP as of 11/14/2023
30-025-10355	ARROWHEAD GRAYBURG UNIT #231	TA	1/31/2024	Aug-22	Blanket Bond	\$ 1,000,000	TA Sundry notice Rejected due to the need to submit BLM paperwork	BLM Transfer Done.
30-025-04321	EUNICE MONUMENT SOUTH UNIT #104	RTI	1/31/2024	Aug-23	Blanket Bond	\$ 1,000,000	RTP - Submitted waiting monthly prod reports to clear well	Completed - RTI as of 7/13/2023 - Off the Inactive List
30-025-04571	EUNICE MONUMENT SOUTH UNIT #299	RTI	1/31/2024	Jul-23	Blanket Bond	\$ 1,000,000	Submitting MIT test to extend TA. Rejected BLM Well, still in XTO Name	RTI, Off the Inactive List
30-025-04545	EUNICE MONUMENT SOUTH UNIT #332	RTI	1/31/2024	Aug-23	Blanket Bond	\$ 1,000,000	TA Sundry notice Rejected due to the need to submit BLM paperwork	Completed - RTI as of 7/13/2023 - Off the Inactive List
30-025-04646	EUNICE MONUMENT SOUTH UNIT #397	TA	1/31/2024	Aug-22	Blanket Bond	\$ 1,000,000	Waiting on Rig to TA	
30-025-35162	EUNICE MONUMENT SOUTH UNIT #695	TA	1/31/2024	Oct-22	Blanket Bond	\$ 1,000,000	Waiting on Rig to TA	
30-025-35459	EUNICE MONUMENT SOUTH UNIT #775	RTI	2/28/2024	Nov-22	Blanket Bond	\$ 1,000,000	Waiting on Rig to RTI	Completed - RTP as of 11/3/2023
30-025-29105	H T MATTERN NCT E #014	RTP	2/28/2024	Apr-21	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	Rig on well
30-025-31032	H T MATTERN NCT E #015	RTP	2/28/2024	Oct-22	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	

30-025-06149	SKELLY F STATE COM #001	TA	2/28/2024	Oct-05	Blanket Bond	\$ 25,000	Waiting on Rig to TA	Completed - TA'd until 9/16/2028 - Off the Inactive List
30-025-04260	STATE K COM #001	TA	2/28/2024	Jul-23	Blanket Bond	\$ 25,000	Waiting on Rig to TA	Completed - TA'd until 9/18/2028 - Off the Inactive List
30-025-04797	W A RAMSAY NCT A #029	RTP	2/28/2024	Mar-94	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	
30-025-04894	W A RAMSAY NCT A COM #002	RTP	2/28/2024	Sep-22	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	
30-025-08763	W A RAMSAY NCT A COM #003	PA	2/28/2024	Jan-91	Blanket Bond	\$ 25,000	Waiting on Rig to PA	
WELLS IN XTO's NAME AND BEING TRANSFERRED TO EMPIRE								
30-025-04890	ARNOTT RAMSAY NCT D #009	RTP	3/31/2024	Oct-94	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-31417	ARROWHEAD GRAYBURG UNIT #155	RTP	3/31/2024	Sep-19	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-31304	ARROWHEAD GRAYBURG UNIT #174	RTP	3/31/2024	Feb-17	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-31559	ARROWHEAD GRAYBURG UNIT #178	RTP	3/31/2024	Jul-17	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-31752	ARROWHEAD GRAYBURG UNIT #200	RTP	3/31/2024	Jul-18	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-31610	ARROWHEAD GRAYBURG UNIT #234	RTP	3/31/2024	Mar-20	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-10359	ARROWHEAD GRAYBURG UNIT #245	RTP	3/31/2024	Jul-16	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-35419	ARROWHEAD GRAYBURG UNIT #324	RTP	3/31/2024	Feb-17	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-34842	ARROWHEAD GRAYBURG UNIT #329	RTP	3/31/2024	Mar-20	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-34823	ARROWHEAD GRAYBURG UNIT #352	RTP	3/31/2024	Mar-19	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-35423	ARROWHEAD GRAYBURG UNIT #359	RTP	3/31/2024	Jan-22	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-37283	ARROWHEAD GRAYBURG UNIT #360	RTP	3/31/2024	Jan-19	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-34298	ARROWHEAD GRAYBURG UNIT #369	RTP	4/30/2024	Jul-22	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-05762	B V CULP NCT B #001	RTP	4/30/2024	Jan-19	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-09894	COOPER LOVE #001	RTP	4/30/2024	Apr-16	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-32957	COOPER LOVE #003	RTP	4/30/2024	Mar-20	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-09511	EUGENE COATES #007	RTP	4/30/2024	Oct-04	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-04335	EUNICE MONUMENT SOUTH UNIT #105	RTP	4/30/2024	Mar-18	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-06284	EUNICE MONUMENT SOUTH UNIT #110	RTP	4/30/2024	Mar-18	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-06282	EUNICE MONUMENT SOUTH UNIT #112	RTP	4/30/2024	Mar-18	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-04424	EUNICE MONUMENT SOUTH UNIT #143	RTP	4/30/2024	Feb-17	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-04427	EUNICE MONUMENT SOUTH UNIT #165	RTP	4/30/2024	Apr-09	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-04516	EUNICE MONUMENT SOUTH UNIT #186	RTP	5/31/2024	Apr-22	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-04470	EUNICE MONUMENT SOUTH UNIT #208	RTP	5/31/2024	Nov-16	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-04452	EUNICE MONUMENT SOUTH UNIT #232	RTP	5/31/2024	Apr-22	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-04495	EUNICE MONUMENT SOUTH UNIT #256	RTP	5/31/2024	Apr-22	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-04457	EUNICE MONUMENT SOUTH UNIT #264	RTP	5/31/2024	Mar-22	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-20133	EUNICE MONUMENT SOUTH UNIT #278	RTP	5/31/2024	Apr-22	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-04558	EUNICE MONUMENT SOUTH UNIT #335	RTP	5/31/2024	Apr-22	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-25320	EUNICE MONUMENT SOUTH UNIT #450	RTP	5/31/2024	May-18	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-37318	EUNICE MONUMENT SOUTH UNIT #577	RTP	5/31/2024	Apr-14	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-35158	EUNICE MONUMENT SOUTH UNIT #597	RTP	5/31/2024	Mar-17	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-34851	EUNICE MONUMENT SOUTH UNIT #734	RTP	6/30/2024	Nov-22	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-08753	HARRY LEONARD NCT D #002	RTP	6/30/2024	Feb-20	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-30950	J F JANDA NCT D #006	RTP	6/30/2024	Aug-23	Blanket Bond	\$ 25,000	Waiting on Rig to RTP, should come off Inactive List	WO Permits West to Submit Change of Operator Forms prior to work
30-025-34560	MONUMENT 36 STATE #001	RTP	6/30/2024	Nov-22	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-10251	N G PENROSE #002	RTP	6/30/2024	Jul-17	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-09961	NEW MEXICO S STATE #012	RTP	6/30/2024	Nov-19	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-25268	NEW MEXICO S STATE #028	RTP	6/30/2024	Mar-19	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-06467	NEW MEXICO V STATE #005	RTP	6/30/2024	Feb-20	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
30-025-08776	SEVEN RIVERS QUEEN WATERFLOOD, NORTH #	RTP	6/30/2024	Mar-18	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	WO Permits West to Submit Change of Operator Forms prior to work
WELLS NOT APPEARING ON INACTIVE LIST YET								
30-025-35455	EUNICE MONUMENT SOUTH UNIT #623	RTP	12/31/2023	May-22	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	Completed - RTP as of 10/3/2023 - Off of Inactive List
30-025-04330	EUNICE MONUMENT SOUTH UNIT #108	RTP	12/31/2023	Aug-23	Blanket Bond	\$ 25,000	Waiting on Rig to RTP	Active Injector - WO Injection data to NMOCD - Off the Inactive List