#### **DAILY REPORT**

## **Dub Rackley**

#### **NM State EX**

#### **Midway Disposal**

### 4/18/17

PU Trailer, drive to location, MIRU Lucky, Spur Set Pipe racks & unloaded pipe from Double R Pipe Yard

Gandy RU& pump 10bbls wtr to load csg, NDWH & NUBOP, RU to pull 2 7/8 tubing string weight 58 pts, spot 500 bbl frac tank N,

10:30- TOH w 2 7/8" tbg, talley in derrick

2:30- RU Renegade w/ junk basket & Gauge to 10185' and trip, load & run 5 ½" CIBP, correlated collars w/ 14' KB on gauge ring Run, set @ 10150', TOH, PU dump bailer and TIH, cap CIBP w/5sx class H, TOH lay down bailer, RD WL, TIH w/ 2 3/8" N80 tbg 158 jts, secure well SDFN.

2 7/8" Double R 109jts

Talley 3486.62'

2 7/8" Tubing in well 364its

Talley 10328.53' 2 bad jts

Lucky (\$230/hr)

Double R

\$350

**Spur Services** 

Gandy's

\$627.73

New-Tex 1hr

\$100

Renegade

\$5,000

Supervision

\$900

Mileage 274 miles

\$342.00

4/19/17

OPEN BOP, CONTINUE IN HOLE W/TBG, 316 JTS

NDBOP AND PU 1 JT TBG, FLANGE, LAND TBG, EOT@10,104.4', NUWH

MU BLOW DOWN LIN, RU GANDY'S & CIRC 240 BBLS 2%KCL/ CORROSION INHIBITOR

# RU CHART FOR CSG TEST, WITNESSED BY KERRY FORTNER/OCD

CSG@600PSI START, 32 MINUTES, 580PSI END, PASSED

RELEASED GANDY KILL TRCK W/LAST LOAD FROM FRAC TANK, RELEASED LUCKY, RDMO, RELEASE FRAC TANK, RELEASE PIPE & RACKS & BOP, POTTY

LUCKY RIG	\$2300

GANDYS \$2115

NEWTEX \$150

**SPUR** 

SUPERVISION \$900

MILEAGE \$306.25

KCL&250 FW \$566

VACTRK \$480

KILLTRK \$740

DISPOSAL \$212

TOTAL \$1998

TAX 116.22

TOTAL \$2114.22