

**Pecos Production Company  
Overland No. 1  
Completion History**

<b>Dates</b>	<b>Activity</b>
6/13-17/03	Perforate Wolfcamp 11,006 – 010'. Displace spot Acid. Swab 11 bbl/hr. 100% water. Set CIBP at 10,995' w/ 20' cmt.
6/18-19/03	Perforate Wolfcamp 10,796 – 799'. Displace spot acid. Swab 18 bbl/hr. 100% water. Set cmt retainer at 10,790' & sqz w/ 100 sx.
6/20-23/03	Perforate Wolfcamp 10,774 – 777'. Displace spot acid. Swab 7 bbl/hr. Water w/ trace of oil. Set cmt retainer at 10,760' & sqz w/ 100 sx.
6/24-25/03	Perforate Wolfcamp 10,717 – 718' and 10,723 – 727'. Displace spot acid. Swab 3 hrs & KO flowing.
6/26-7/03/03	Flow an average of 136 BOPD, 0 BW and 302 MCFD on 8/64" choke. FTP 1425 – 1210 psi.
7/04-25/03	Shut-In for BHP buildup and gas line connection.