

1220 S. St. Francis Dr., Santa Fe, NM
87505

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

10. Pool name or Wildcat
Winchester; Morrow, North Gas Pool

3.449' GR

Pit Liner Thickness:	steel	mil	Below-Grade Tank: Volume	180	bbls:	Construction Material	steel
----------------------	-------	-----	--------------------------	-----	-------	-----------------------	-------

OTHER: ☐

Liability under bond is retained until surface restoration, environmental remediation and final inspection is completed.

Conditions of Approval (if any):

Daily Activity Report



Chi Operating
Atlantic State #1
Eddy County, New Mexico

Job #5368

07/18/06 Tuesday

Notified NMOCD. MI, set steel rig mat, RU Triple N rig #22 & plugging equipment. Set steel pit (TFH). Flowed back tubing 1 hr, ~50 bbls water. SI unable to get transport to empty pit. SI well, SDFN.
RT: 7:00 – 4:00 9.0 hrs CRT: 9.0 hrs

07/19/06 Wednesday

Notified NMOCD, Phil Hawkins. Flowed back tubing, ~3 BPM to pit. RU cementer, SITP 725 psi. Killed tubing w/ 130 bbls b/w. ND wellhead, NU BOP. Released packer and POOH w/ 305 jts (9,571') 2 $\frac{3}{8}$ " production tubing. RIH w/ HM tbg-set CIBP on tubing to 8,723'.
RT: 9:00 – 7:30 10.5 hrs CRT: 19.5 hrs

07/20/06 Thursday

Continued in hole w/ CIBP to 8,817'. RU cementer and set CIBP @ 8,817'. Circulated hole w/ 170 bbls mud and pumped 25 sx C cmt on CIBP 8,817 – 8,571'. POOH w/ tubing (dragging). RIH w/ sandline, tagged @ ~6,150', POOH w/ sandline. RIH w/ tubing, pushing CIBP to 8,817' (did not set initially). Loaded hole and pumped 30 sx C cmt on CIBP 8,817 - 8,514'. POOH w/ tubing to 6,087' and pumped 25 sx C cmt @ 6,087'. POOH w/ tubing (dragging to ~2,900'). SDFN.
RT: 7:30 – 7:30 12.0 hrs CRT: 31.5 hrs

07/21/06 Friday

Flowed down 8 $\frac{5}{8}$ x 13 $\frac{3}{8}$ " annulus. Changed wellhead valves. RIH w/ wireline and tagged cmt @ 5,821', PUH and cut 5 $\frac{1}{2}$ " casing @ 3,026', POOH w/ wireline. ND BOP and wellhead (3 hrs). PU on casing, free. RU casing tongs and POOH w/ 77 jts 5 $\frac{1}{2}$ " casing. RD casing tools, NU BOP, SI well, and SD for weekend.
RT: 7:30 – 5:00 9.5 hrs CRT: 41.0 hrs

07/24/06 Monday

RIH w/ tubing to 3,075'. Loaded hole and pumped 75 sx C cmt w/ 2 $\frac{1}{2}$ % CaCl₂ @ 3,075'. POOH w/ 20 stands and WOC 2 $\frac{1}{2}$ hrs. RIH w/ tubing, tagged cmt @ 3,075'. Pumped 75 sx C cmt w/ 2% CaCl₂ @ 3,075'. POOH w/ 20 stands and WOC 2 $\frac{1}{2}$ hrs. RIH w/ tubing, tagged cmt @ 2,854'. POOH w/ tubing w/ tubing to 847'. Pumped 35 sx C cmt w/ 3% CaCl₂ @ 847'. POOH w/ tubing and WOC. RIH w/ wireline and tagged cmt @ 730', POOH w/ wireline. RIH w/ tubing to 439' and pumped 35 sx C cmt @ 439'. POOH w/ tubing, will tag in a.m.
RT: 10:00 – 8:00 10.0 hrs CRT: 51.0 hrs

07/25/06 Tuesday

RIH w/ wireline and tagged cmt @ 320'. ND BOP, pumped 15 sx C cmt 60' to surface, RDMO.
RT: 7:00 – 9:00 2.0 hrs CRT: 53.0 hrs

Final Report