

Date	T.D.	BURRO CANYON UNIT #1 2030' FSL & 2100' FEL of Section 2, T-21S, R-20-E. Otero County, New Mexico.
/10/78	165'	TD 165', WOC. Ran 4 jts 13-3/8", 48#, H-40, ST&C, New csg. as follows: 1 -13-3/8" Hall. Guide Shoe 1.25' 4 jts-13-3/8" cag. 162.60' <u>163.85'</u> Total pipe se at Cemented with 100 sx. Class C w/½# Flocele, 10# Gilsonite & 2% CaCl per sx. Followed by 50 sx Class C w/2% CaCl per sx. Cement did not circulate. Cemented annulus with 13 yards Redi-Mix and 6 yards pea gravel. (DSS 42).
/11/78	165'	TD 165', WOC. (DSS 43).
/12/78	165'	TD 165', Drilling out cement. (DSS 44).
/13/78	173'	Drilling 173' (8' in 8 hrs.) Lime. (DSS 45).
/14/78	180'	Drlg. 180' (7' in 8 hrs.) Lime (DSS 46).
/15/78	186'	Drlg. 186' (6' in 8 hrs.) Lime (DSS 47).
/16/78	192'	Drlg. 192' (7' in 8 hrs.) Lime (DSS 48).
/17/78	192'.	Drlg. 192' (½' in 1 hr.) Lime. Shut down to Dress Bit. (DSS 49).
/18/78	196'	Drlg. 196' (3½' in 8 hrs.) Lime (DSS 50).
/19/78	200'	Drlg. 200' (4' in 8 hrs.) Lime. (DSS 51).
/20/78	205'	Drlg. 205' (5' in 8 hrs.) Lime (DSS 52).
/21/78	212'	Drlg. 212' (7' in 8 hrs.) Lime (DSS 53).
/22/78	219'	Drlg. 219' (7' in 8 hrs.) Lime (DSS 54).
/23/78	226'	Drlg. 226' (7' in 8 hrs.) Lime (DSS 55).
/24/78	233'	Drlg. 233' (7' in 8 hrs.) Lime (DSS 56).
/25/78	241'	Drlg. 241' (8' in 8 hrs.) Lime (DSS 57).
/26/78	248'	Drlg. 248' (7' in 8 hrs.) Lime (DSS 58).
/27/78	256'	Drlg. 256' (8' in 8 hrs.) Lime (DSS 59).
/28/78	263'	Drlg. 263' (7' in 8 hrs.) Lime (DSS 60).
/1/78	269'	Drlg. 269' (6' in 8 hrs.) Lime (DSS 61).
/2/78	277'	Drlg. 277' (8' in 8 hrs.) Lime (DSS 62).
/3/78	287'	Drlg. 287' (10' in 8 hrs.) Lime. (DSS 63).