

BURRO CANYON UNIT #1

Date	T.D.	2030' FSL & 2100' FEL of Section 2, T-21S, R-20-E, Otero County, New Mexico.
3/4/78	290'	Drlg. 290' (3' in 4 hrs.) Lime. (DSS 64).
3/5/78	297'	Drlg. 297' (7' in 8 hrs.) Lime. (DSS 65).
3/6/78	305'	Drlg. 305' (8' in 8 hrs.) Lime. (DSS 66).
3/7/78	312'	Drlg. 312' (7' in 8 hrs.) Lime. (DSS 67).
3/8/78	320'	Drlg. 320' (8' in 8 hrs.) Lime. (DSS 68).
3/9/78	320'	TD 320', Lime. Shut down to repair water pump. (DSS 69).
3/10/78	330'	Drlg. 330' (10' in 8 hrs.) Lime. (DSS 69).
3/11/78	340'	Drlg. 340' (10' in 8 hrs.) Gravel & Lime. (DSS 70).
3/12/78	335'	Drlg. 335' (15' in 8 hrs.) Gravel. Hole caving in to 320' (DSS 71).
3/13/78	340'	Drlg. 340' (15' in 8 hrs.) Gravel. Hole caved in to 325' (DSS 72).
3/14/78	340'	Drlg. 340' (10' in 8 hrs.) Broken Lime. Hole Caved in to 330'. (DSS 73).
3/15/78	343'	Drlg. 343' (3' in 8 hrs.) Lime. Hole still caving in. (DSS 74).
3/16/78	342'	Drlg. 341' (6' in 8 hrs.) Broken Lime. Hole caved in from 343' to 336'. Plan to set cement plug in bottom to consolidate hole. (DSS 75).
3/17/78	346'	Drlg. 346' (4' in 8 hrs.) Lime. Cemented back to 330' & re-drilled. (DSS 76).
3/18/78	350'	Drlg. 350' (4' in 8 hrs.) Lime. (DSS 77).
3/19/78	355'	Drlg. 355' (5' in 8 hrs.) Lime. (DSS 78).
3/20/78	365'	Drlg. 365' (5' in 8 hrs.) Lime. (DSS 79).
3/21/78	375'	Drlg. 375' (10' in 8 hrs.) Lime. (DSS 80).
3/22/78	385'	Drlg. 385' (10' in 8 hrs.) Lime. (DSS 81).
3/23/78	395'	Drlg. 395' (10' in 8 hrs.) Lime. (DSS 82).
3/24/78	405'	Drlg. 405' (10' in 8 hrs.) Lime. (DSS 83).
3/25/78	413'	TD 413' (8' in 7 hrs.) Lime. Lost Fish in Hole. (DSS 84).
3/26/78	413'	TD 413', Lime. Shut Down.