

**Clay Cooper #4 Closure Report
Duke Energy Field Services
Lea County, New Mexico**

OCTOBER 12, 2001

Prepared For:

**Duke Energy Field Services
P. O. Box 5493
Denver, CO 80217**

Site Name:

CLAY COOPER #4 (CC#4)

Site Location:

T20S, R36 E, SECTION 24, UNIT O

Prepared By:



**PO Box 7624
Midland, Texas 79708**



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

GARY E. JOHNSON
Governor
Jennifer A. Salisbury
Cabinet Secretary

November 16, 2001

Lori Wrotenbery
Director
Oil Conservation Division

Duke Energy Field Services
Attn: Stephen Weathers
POB 5493
Denver, CO 80217

Re: Spill Site Closure Approval for Duke Energy Field Services,LP (DEFS)
Clay Cooper sites #2, #3, #4 and #5.
Site Location(s): UL-O, Sec 24-T20S-R36E (#2, #3 and #4) and UL-J, Sec 24-
T20S-R36E (#5)
Submitted: November 13, 2001

The Spill Sites Closure Reports referenced above and submitted to the New Mexico Oil Conservation Division (OCD) by Trident Environmental for DEFS are **hereby approved**.

Clay Cooper #6, Jimmy Cooper #3 and J-4-2 are on hold pending further examination.

Please be advised that OCD approval of this plan does not relieve DEFS of liability should their operations fail to adequately investigate and remediate contaminants that threaten ground water, surface water, human health or the environment. In addition, OCD approval does not relieve DEFS of responsibility for compliance with any other federal, state, or local laws and/or regulations.

If you have any questions or need assistance please feel free to write or call me at (505) 393-6161, x113 or email psheeley@state.nm.us

Sincerely,

Paul Sheeley-Environmental Engineer


Cc: Roger Anderson - Environmental Bureau Chief
Chris Williams - District I Supervisor
Bill Olson - Hydrologist
Larry Johnson - Environmental Engr.
Mr. Gilbert J. Van Deventer -Trident Environmental



October 12, 2001

Mr. Steve Weathers
Duke Energy Field Services, LP
P. O. Box 5493
Denver, Colorado 80217

IRP-209
10.25.03



Re: Removal of Hydrocarbon-Impacted Soils from the CC #4 site
Township 20 South, Range 36 East, Section 24, Unit O

Dear Mr. Weathers:

Trident Environmental (Trident) was retained by Duke Energy Field Services, LP. (DEFS) to oversee the removal of hydrocarbon-impacted soil from an area along a pipeline right-of-way operated by DEFS near Monument, New Mexico in Lea County. The site (CC #4) is located in Section 24 (Unit O), Township 20 South, Range 36 East on property owned by Dale Cooper and managed by Clay Cooper. The location of the CC #4 site is shown on the topographic map in Attachment A. The work was conducted in accordance with the work plan submitted to the New Mexico Oil Conservation Division (OCD). Trident personnel periodically collected soil samples to characterize the extent of hydrocarbon-impact and to verify when cleanup target levels had been achieved. This letter report describes the methods and results of the excavation, sampling, waste disposition, and backfilling operations for documentation that closure requirements have been satisfied.

Excavation and Sampling Procedures

Walton Construction Company, Inc. (Hobbs, New Mexico) performed excavation. Walton Construction used one trackhoe, one dozer, one loader, and 12 yd³ dump trucks for earthmoving services. An area was excavated where Mr. Cooper identified indications of hydrocarbon-impacted soils. During excavation operations, subsurface soil samples were collected and submitted to an analytical laboratory to characterize the approximate lateral and vertical extent of hydrocarbon-impacted soil in each area. Samples were collected by Trident with stainless steel trowels. Composite samples consisting of a minimum of three aliquots and grab samples were collected from the floor and walls (north, south, east, and west), as specified in the site data form in Attachment A. During the course of excavation activities, samples were also collected for headspace analysis using an organic vapor meter (OVM) which was calibrated to assume a benzene response factor. All soil sampling, headspace analysis, and laboratory analysis were performed in accordance with OCD "Guidelines for Remediation of Leaks, Spills, and Releases" (August 13, 1993). Excavation operations were completed when laboratory analysis of collected samples indicated the extent of hydrocarbon-impacted soils remaining in the excavation were below the following concentrations:

- 100 milligrams per kilogram (mg/kg) of total petroleum hydrocarbons (TPH),
- 10 mg/kg benzene,
- 50 mg/kg total benzene, toluene, ethylbenzene, and xylenes (BTEX)

Soil samples were submitted to Environmental Laboratory of Texas (Odessa, Texas) and analyzed for gas and diesel range organics (GRO and DRO) using EPA Method 8015 to determine TPH concentrations.

BTEX analyses were conducted for soil samples that exceeded OVM readings of 100 ppm or when GRO and/or DRO concentrations were above 100 mg/kg.

Soil Stockpiling, Waste Disposition, and Backfilling

An effort to segregate clean versus impacted soil during excavation was made. Only hydrocarbon-impacted soil that exceeded 100 mg/kg GRO/DRO, 10 mg/kg benzene, and/or 50 mg/kg total BTEX was transported to the South Monument Landfarm. These target cleanup levels are based on the ranking criteria in the OCD "Guidelines for Remediation of Leaks, Spills, and Releases". A total ranking score of greater than 19 points was assumed since groundwater is less than 50 feet below ground surface based on landowner's claims and well records from the Office of the State Engineer.


Approximately 2,328 cubic yards of hydrocarbon-impacted soils were transported by Walton Construction to cell B-5 at the South Monument Landfarm, which is owned and operated by Ms. Kena Kay Cooper (OCD Rule 711 Permit Approval NM-01-0032). Completed *Request for Approval to Accept Solid Waste* form (C-138), *Generator Certificate of Waste Status* form (C-143), and *Release Notification and Corrective Action* forms (C-141) are included in Attachment A.

Excavated soils below the remediation action levels and as agreed upon by Mr. Cooper were returned to the excavation after sampling and analysis verification. Also, native soil from adjacent sand dunes in the area was provided by Mr. Cooper and used as additional backfill in the excavation to restore the excavation to a level grade.

Results

At the completion of excavation activities all areas had petroleum hydrocarbon concentrations below the OCD standards listed above. Soil sample locations and site features are depicted on the site map in Attachment A. A Site Data Form that includes a summary of the analytical results and photo documentation are also provided in Attachment A. Laboratory analytical reports, and chain-of-custody documentation for the samples collected are provided in Attachment B. Copies of the field logbook are in Attachment C.

Sincerely,



Gilbert J. Van Deventer, REM
Project Manager

Attachments

cc: Clay Cooper, landowner – Hobbs, NM

ATTACHMENT A

TOPOGRAPHIC MAP

SITE MAP

SITE DATA FORM

SUMMARY OF ANALYTICAL RESULTS

C-138, C-141, AND C-143 FORMS

PHOTODOCUMENTATION

Ltr	Sample ID (Depth)	Sample Type	Sample Date	OVM (ppm)	GRO (mg/kg)	DRO (mg/kg)	Benzene (mg/kg)	BTEX (mg/kg)
a	SE Wall-1	Grab	5/25/01	30	112	2411	<0.025	0.204
b	SE-Wall-2	Comp	5/25/01	9	30	501	NA	NA
c	SW-Wall-1	Comp	5/25/01	0	< 10	< 10	NA	NA
d	SW-Wall-2	Grab	5/25/01	0	< 10	< 10	NA	NA
e	S-Wall-1	Comp	5/25/01	0	< 10	< 10	NA	NA
f	S-Floor-1 (15')	Grab	5/25/01	6	152	3586	<0.025	<0.025
g	S-Floor-2 (10-15')	Comp	5/25/01	6	< 10	92	NA	NA
h	N-Floor-1 (27')	Grab	5/31/01	83	217	1107	<0.025	1.79
i	S-Floor-3 (20')	Grab	5/31/01	0	< 10	< 10	NA	NA
j	SE-Wall-3	Grab	5/31/01	0	< 10	< 10	NA	NA
k	N-Floor-2 (33')	Grab	5/31/01	0	< 10	< 10	NA	NA
l	NE-Wall-1	Grab	5/31/01	0	< 10	< 10	NA	NA
m	N-Wall-1	Grab	5/31/01	0	< 10	< 10	NA	NA
n	NW-Wall-1	Grab	6/1/01	0	< 10	62	NA	NA
NMOCD Guidelines				100	100	100	10	50

Samples in red type indicate concentrations above NMOCD guidelines.
 NA indicates sample was not analyzed for this constituent.




Site Coordinates

Latitude: 32° 33' 14"

Longitude: 103° 18' 19"

Lease access road



Trident Environmental

P. O. Box 7624
 Midland, Texas 79708

SITE: CLAY COOPER #4

LOCATION: UNIT O, SEC. 24, T2OS, R36E

DATE: 6/12/01 DRN BY: GJV

APPROXIMATE SCALE: 1 INCH = 20 FEET

SITE MAP



Site Data Form

TRW Technician: JMF/GJV Excavation Crew Names: Walton Construction Site ID: Clay Cooper # 4
 Site Location: Latitude 32° 33' 14" N Longitude 103° 18' 19" W County: Lea State: New Mexico
 Township 20 South Range 36 East Section 24 Unit O
 Begin Excavation (Date/Time): 03/25/01 Complete Excavation (Date/Time) 6/12/01

LAND USE: Residential Recreational Farm land
 Industrial School/Daycare Range land
 (Check all that apply) Oil & Gas Rural Other: _____

Depth to Groundwater: > 100 feet 50 - 99 < 50 feet
 Wellhead Protection Area: > 1,000 feet from a water source < 200 feet from private domestic water source
 Distance to Nearest Surface Water Body: > 1,000 feet 200 - 1,000 feet < 200 feet

SURFACE SOILS: Sand Gravel Silt
 Caliche Clay Other Sandy silty clay at depth

EXCAVATION DIMENSIONS Length 114 feet Width 22-60 feet Average Depth Varied 5-33 feet Maximum Depth 33 feet

VOLUME EXCAVATED: 12,000 ~~4,000~~ yd³ **VOLUME HAULED TO LANDFARM:** 2,328 yd³

SUMMARY OF OVM, GRO, DRO, BENZENE & BTEX CONCENTRATIONS

Ltr	Sample ID (Depth)	Sample Type	Sample Date	OVM (ppm)	GRO (mg/kg)	DRO (mg/kg)	Benzene (mg/kg)	BTEX (mg/kg)
a	SE Wall-1	Grab	05-25-01	30	112	2411	<0.025	0.204
b	SE-Wall-2	Comp	05-25-01	9.0	30	501	NA	NA
c	SW-Wall-1	Comp	05-25-01	0.0	< 10	< 10	NA	NA
d	SW-Wall-2	Grab	05-25-01	0.0	< 10	< 10	NA	NA
e	S-Wall-1	Comp	05-25-01	0.0	< 10	< 10	NA	NA
f	S-Floor-1 (15')	Grab	05-25-01	6.0	152	3586	<0.025	<0.025
g	S-Floor-2 (10-15')	Comp	05-25-01	6.0	< 10	92	NA	NA
h	N-Floor-1 (27')	Grab	05-31-01	83	217	1107	<0.025	1.79
i	S-Floor-3 (20')	Grab	05-31-01	0.0	< 10	< 10	NA	NA
j	SE-Wall-3	Grab	05-31-01	0.0	< 10	< 10	NA	NA
k	N-Floor-2 (33')	Grab	05-31-01	0.0	< 10	< 10	NA	NA
l	NE-Wall-1	Grab	05-31-01	0.0	< 10	< 10	NA	NA
m	N-Wall-1	Grab	05-31-01	0.0	< 10	< 10	NA	NA
n	NW-Wall-1	Grab	06-01-01	0.0	< 10	62	NA	NA
B5	Exc. Soil-1	Comp	05-25-01	6.0	176	1633	<0.025	2.125
B5	Exc. Soil-2	Comp	06-01-01	0.0	79	1128	<0.025	0.187
BF	Backfill-1	Comp	06-01-01	0.0	< 10	< 10	NA	NA
BF	Backfill-2	Comp	06-01-01	0.0	< 10	< 10	NA	NA
B5/BF	Backfill-3	Comp	06-01-01	4.0	< 10	121	NA	NA
B5	BF-3a	Comp	06-06-01	14	< 10	549	NA	NA
BF	BF-3b	Comp	06-06-01	31	< 10	< 10	<0.025	<0.025
BF	BF-3c	Comp	06-06-01	13	< 10	< 10	NA	NA
BF	BF-3d	Comp	06-06-01	16	< 10	< 10	<0.025	<0.025
NMOCD Guidelines				100	100	100	10	50

Samples in red type indicate concentrations above NMOCD guidelines. NA indicates sample was not analyzed for this constituent.
 B5 indicates soil that was transported to cell B-5 at South Monument Landfarm.
 BF indicates soil that was returned as backfill into the excavation.

District I
1625 N. French Dr., Hobbs, NM 88240
District II
811 South First, Artesia, NM 88210
District III
1000 Rio Brazos Road, Aztec, NM 87410
District IV
2040 South Pacheco, Santa Fe, NM 87505

State of New Mexico
Energy Minerals and Natural Resources

Oil Conservation Division
2040 South Pacheco
Santa Fe, NM 87505

Form C-141
Revised March 17, 1999

Submit 2 Copies to appropriate
District Office in accordance
with Rule 116 on back
side of form

Release Notification and Corrective Action

OPERATOR

Initial Report Final Report

Name of Company Duke Energy Field Services Inc.	Contact Mr. Steve Weathers
Address P. O. Box 5493, Denver, Colorado 80217	Telephone No. (303) 605-1718
Facility Name Site Name: CC #4	Facility Type Natural Gas Pipeline
Surface Owner Dale Cooper	Mineral Owner Unknown
Lease No. EMSU	

LOCATION OF RELEASE

Unit Letter	Section	Township	Range	Feet from the North/South Line	Feet from the East/West Line	County
O	24	20S	36E	32° 33' 14" N	103° 18' 19" W	Lea

NATURE OF RELEASE

Type of Release Condensate	Volume of Release Unknown	Volume Recovered ~2,328 yd ³ soil removed
Source of Release Pipeline	Date and Hour of Occurrence Unknown	Date and Hour of Discovery Unknown
Was Immediate Notice Given? <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> Not Required	If YES, To Whom? Donna Williams, NMOCD District 1	
By Whom? Steve Weathers	Date and Hour	
Was a Watercourse Reached? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	If YES, Volume Impacting the Watercourse. N/A	

If a Watercourse was Impacted, Describe Fully.*

N/A

Describe Cause of Problem and Remedial Action Taken.*

Historical condensate release caused by subsurface external corrosion. Pipeline replaced with 6" plastic line inserted into original 10" steel pipeline prior to initiation of over-excavation work. Removal of impacted soil requested by landowner (Clay Cooper).

Describe Area Affected and Cleanup Action Taken.*

On 5/25/01 over-excavation was initiated. Excavation continued until 6/1/01 when total petroleum hydrocarbons on floor and walls were below 100 mg/kg. Final excavation dimensions varied from approx. 22 - 60 ft wide x 114 long x 5 - 33 ft deep. Approximately 2,328 cu yds of soil was transported to cell B-5 at the South Monument Land Farm. Backfilling of excavation was completed on 6/12/01. Closure report, analytical results, photographs, and site map are attached. *12000 excavated*

I hereby certify that the information given above is true and complete to the best of my knowledge and understand that pursuant to NMOCD rules and regulations all operators are required to report and/or file certain release notifications and perform corrective actions for releases which may endanger public health or the environment. The acceptance of a C-141 report by the NMOCD marked as "Final Report" does not relieve the operator of liability should their operations have failed to adequately investigate and remediate contamination that pose a threat to ground water, surface water, human health or the environment. In addition, NMOCD acceptance of a C-141 report does not relieve the operator of responsibility for compliance with any other federal, state, or local laws and/or regulations.

Signature:	OIL CONSERVATION DIVISION	
Printed Name: Stephen Weathers	Approved by District Supervisor:	
Title: Environmental Specialist	Approval Date:	Expiration Date:
Date: 11/9/01	Phone: (303) 605-1718	Conditions of Approval:
		Attached <input type="checkbox"/>

* Attach Additional Sheets If Necessary

District I - (505) 393-6101
1625 N. French Dr
Hubbs, NM 88240
District II - (505) 748-1283
811 S. First
Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Road
Artesia, NM 87410
District IV - (505) 827-7131
2040 S. Pacheco
Santa Fe, NM 87505

New Mexico
Energy Minerals and Natural Resources Department
Oil Conservation Division
2040 South Pacheco Street
Santa Fe, New Mexico 87505
(505) 827-7131

Form C-143
3/15/00

Submit to OCD
Permitted Surface
Waste Management
Facility

GENERATOR CERTIFICATE OF WASTE STATUS

1. Waste Generator Name and Address: Duke Energy Field Services Inc. P. O. Box 5493 Denver, Colorado 80217	2. Permit Number (if waste generated at an OCD permitted facility)
3. Description of Waste and Generating Process: Exempt oilfield waste Hydrocarbon-impacted soil from pipeline leak	4. Location of Waste (Street address &/or ULSTR): Sec 24 T20S R36E Unit J Site Name: Clay Cooper #4
5. Destination (Surface Waste Management Facility): South Monument Landfarm (Permit NM-01-0032)	6. Transporter: Walton Construction
7. Estimated Volume <u>1000</u> cy/bbls	

For NON-EXEMPT waste only, the following documentation is attached (check appropriate items):

MSDS Information RCRA Hazardous Waste Analysis (With Chain of Custody).

Other (Description)

Generator certifies that, according to the Resource Conservation and Recovery Act (RCRA) and the Environmental Protection Agency's July 1988 regulatory determination, the above described waste is: (check appropriate classification)

EXEMPT oilfield waste. NON-EXEMPT oilfield waste that is non-hazardous pursuant to 40 CFR Part 261. (Attach appropriate documentation)

In addition, Generator certifies that nothing has been added to this exempt or non-exempt non-hazardous waste and that this waste does not contain Naturally Occurring Radioactive Material (NORM) regulated pursuant to 20 NMAC 3.1 Subpart 1403.

Generator Signature: [Signature] Date: 6/4/01

Print Name: Steve Weathers

Title: Environmental Specialist

District I
 1037 N. Franklin Dr., Hobbs, NM 88240
 District II
 811 South Yra. Arriba, NM 88210
 District III
 1000 Kuykendall Road, Artes, NM 87410
 District IV
 2100 South Pacheco, Santa Fe, NM 87505

State of New Mexico
 Energy Minerals and Natural Resources

Oil Conservation Division
 7040 South Pacheco
 Santa Fe, NM 87505

Form C-138
 Revised March 17, 1994

Submit Original
 Plus 1 Copy
 to Appropriate
 District Office

REQUEST FOR APPROVAL TO ACCEPT SOLID WASTE

1. RCRA Exempt: <input checked="" type="checkbox"/> Non-Exempt: <input type="checkbox"/> Verbal Approval Received: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	4. Generator: Duke Energy Field Svcs 5. Originating Site: T20S R3G6 Sec24 Unit 1
2. Management Facility Destination: South Monument Landfill (NM-01-0002)	6. Transporter: Walton Construction
3. Address of Facility Operator: 834 West Cold, Hobbs, NM 88240	8. State: New Mexico
7. Location of Material (Street Address or ULSTR): T20S R3G6 Sec24 Unit 1	Site Name: CC#4
9. Circle One: <input checked="" type="radio"/> A. All requests for approval to accept oilfield exempt wastes will be accompanied by a certification of waste from the Generator, one certificate per job. <input type="radio"/> B. All requests for approval to accept non-exempt wastes must be accompanied by necessary chemical analysis to PROVE the material is not-hazardous and the Generator's certification of origin. No waste classified hazardous by listing or testing will be approved. All transporters must certify the wastes delivered are only those consigned for transport.	

BRIEF DESCRIPTION OF MATERIAL:

Oilfield exempt waste (hydrocarbon-impacted soil generated from historic leak in natural gas pipeline)

Estimated Volume 1000 cu Known Volume (to be entered by the operator at the end of the haul) _____ cu


SIGNATURE: Kene Kay Cooper TITLE: Operator DATE: 5/20/01
Waste Management Facility (Authorized Agent)
 TYPR OR PRINT NAME: Kene Kay Cooper TELEPHONE NO. 905-391-1174

(This space for State Use)
 APPROVED BY: [Signature] TITLE: Environmental Control DATE: 6-5-01
 APPROVED BY: _____ TITLE: _____ DATE: _____




CC4
-985

View facing southwest showing hydrocarbon-stained soil along west wall of north end of excavation



CC4
-990

View facing south showing excavation of CC#4 site.
Backfilled CC#3 site shown in background.



CC4
-984

View facing east showing east wall of completed excavation.



CC4
-987

View of completed excavation facing north.

ATTACHMENT B

LABORATORY ANALYTICAL REPORTS

AND

CHAIN-OF-CUSTODY DOCUMENTATION

ENVIRONMENTAL LAB OF , INC.

"Don't Treat Your Soil Like Dirt!"

TRIDENT ENVIRONMENTAL
ATTN: MR. GILBERT VAN DEVENTER
P.O. BOX 7624
MIDLAND, TEXAS 79708
FAX: 682-0727


Sample Type: Soil
Sample Condition: Intact/ Iced/ -1.0 deg C
Project #: V-106
Project Name: Duke Energy Field Services
Project Location: CC #4


Sampling Date: 06/01/01
Receiving Date: 06/01/01
Analysis Date: 06/01/01

ELT#	FIELD CODE	BENZENE mg/kg	TOLUENE mg/kg	ETHYLBENZENE mg/kg	m,p-XYLENE mg/kg	o-XYLENE mg/kg
40656	Exc. Soil-2	<0.025	<0.025	<0.025	0.117	0.070

QUALITY CONTROL	0.093	0.096	0.096	0.211	0.100
TRUE VALUE	0.100	0.100	0.100	0.200	0.100
% INSTRUMENT ACCURACY	93	96	96	106	100
SPIKED AMOUNT	0.100	0.100	0.100	0.200	0.100
ORIGINAL SAMPLE	<0.025	<0.025	<0.025	<0.025	<0.025
SPIKE	0.097	0.099	0.098	0.219	0.103
SPIKE DUP	0.090	0.091	0.091	0.200	0.096
% EXTRACTION ACCURACY	97	99	98	110	103
BLANK	<0.025	<0.025	<0.025	<0.025	<0.025
RPD	7	7	7	9	7

METHODS: EPA SW 846-8021B ,5030


Caley D. Keene


Date

ENVIRONMENTAL LAB OF , INC.

"Don't Treat Your Soil Like Dirt!"

TRIDENT ENVIRONMENTAL
ATTN: MR. GILBERT VAN DEVENTER
P.O. BOX 7624
MIDLAND, TEXAS 79708
FAX: 682-0727


Sample Type: Soil
Sample Condition: Intact/Iced/ -1.0 deg C
Project #: V-106
Project Name: Duke Energy Field Services
Project Location: CC #4


Sampling Date: 06/01/01
Receiving Date: 06/01/01
Analysis Date: 06/01/01

ELT#	FIELD CODE	GRO C6-C10 mg/kg	DRO >C10-C28 mg/kg
40652	CC4-M-NW-Wall-1	<10	62
40653	CC4-Backfill-1	<10	<10
40654	CC4-Backfill-2	<10	<10
40655	CC4-Backfill-3	<10	121
40656	Exc. Soil-2	79	1128

QUALITY CONTROL	551	539
TRUE VALUE	500	500
% INSTRUMENT ACCURACY	110	108
SPIKED AMOUNT	476	476
ORIGINAL SAMPLE	<10	62
SPIKE	535	533
SPIKE DUP	544	547
% EXTRACTION ACCURACY	112	99
BLANK	<10	<10
RPD	2	3

Methods: EPA SW 846-8015M GRO/DRO


Celey D. Keene


Date



P.O. Box 7624
 Midland, TX 79708
 (915) 682-0808
 (915) 682-0727 (Fax)

V-106-CC4-04

Chain of Custody

Date 6-1-01 Page 1 of 1

Lab Name: <u>Environmental Lab of Texas</u> Address: <u>12600 W I-20 E</u> <u>Odessa, TX 79763</u> Telephone: <u>(915) 563-1800</u>				Analysis Request																											
Samplers (SIGNATURES) <i>Gil Van Deventer</i>				Sample Type: G - Grab, C - Composite	BTEX (EPA 8021B)	MTBE (EPA 8021B)	SVOC (EPA 8270)	PAH (EPA 8270)	VOC (EPA 8260)	TPH (EPA 418.1)	TPH (TX-1005)	TPH (TX-1006)	GRO (EPA 8015G)	DRO (EPA 8015D)	TDS (EPA 160.1)	Anions/Cations	Total Metals	TCLP Metals						Number of Containers							
Sample Identification	Matrix	Date	Time																												
CC4-m-NW-Wall-1	Soil	6-1-01	1035	G									✓	✓											4	0	6	5	2	1	
CC4-Backfill-1	Soil	6-1-01	1040	C									✓	✓												4	0	6	5	3	1
CC4-Backfill-2	Soil	6-1-01	1050	C									✓	✓												4	0	6	5	4	1
CC4-Backfill-3	Soil	6-1-01	1100	C									✓	✓												4	0	6	5	5	1
Exc. Soil-2	Soil	6-1-01	1115	C	✓								✓	✓												4	0	6	5	6	1
Project Information				Sample Receipt		Relinquished By:				Relinquished By:				Relinquished By:																	
Project Name: <u>Duke Energy Field Svcs</u>				Total Containers:		(1) (Company) Trident Environmental				(2) (Company)				(3) (Company)																	
Project Location: <u>CC#4</u>				COC Seals:		(Printed Name) <u>Gil Van Deventer</u>				(Printed Name)				(Printed Name)																	
Project Manager: <u>Gil Van Deventer</u>				Rec'd Good Cond/Cold: <u>-1.0</u>		(Signature) <i>Gil Van Deventer</i>				(Signature)				(Signature)																	
Cost Center No.: <u>V-106</u>				Conforms to Records:		(Date) <u>6-1-01</u> (Time) <u>3:25 pm</u>				(Date) (Time)				(Date) (Time)																	
Shipping ID No.:				Lab No.:		Received By:				Received By:				Received By:																	
Bill to (see below): <u>Duke Energy Field Services</u>						(1) (Company) <u>Environmental Lab of Tx</u>				(2) (Company)				(3) (Company)																	
Special Instructions: <u>Attn: Steve Weathers</u>						(Printed Name) <u>Jeanne McMurry</u>				(Printed Name)				(Printed Name)																	
<u>POBox 5493</u>						(Signature) <i>Jeanne McMurry</i>				(Signature)				(Signature)																	
<u>Denver, CO 80217</u>						(Date) <u>6-01-01</u> (Time) <u>1525</u>				(Date) (Time)				(Date) (Time)																	

ENVIRONMENTAL LAB OF , INC.

"Don't Treat Your Soil Like Dirt!"


TRIDENT ENVIRONMENTAL
ATTN: MR. GILBERT VAN DEVENTER
P.O. BOX 7624
MIDLAND, TEXAS 79708
FAX: 682-0727

Sample Type: Soil
Sample Condition: Intact/ Iced/ 4.0 deg C
Project #: V-106
Project Name: Duke Energy Field Services
Project Location: CC #4

Sampling Date: 06/06/01
Receiving Date: 06/06/01
Analysis Date: See Below

ELT#	FIELD CODE	BENZENE mg/kg	TOLUENE mg/kg	ETHYLBENZENE mg/kg	m,p-XYLENE mg/kg	o-XYLENE mg/kg
40747	BF-3b	<0.025	<0.025	<0.025	<0.025	<0.025
40749	BF-3d	<0.025	<0.025	<0.025	<0.025	<0.025
	QUALITY CONTROL	0.103	0.101	0.098	0.216	0.100
	TRUE VALUE	0.100	0.100	0.100	0.200	0.100
	% INSTRUMENT ACCURACY	103	101	98	108	100
	SPIKED AMOUNT	0.100	0.100	0.100	0.200	0.100
	ORIGINAL SAMPLE	<0.025	<0.025	<0.025	<0.025	<0.025
	SPIKE	0.101	0.100	0.098	0.218	0.102
	SPIKE DUP	0.100	0.101	0.099	0.224	0.105
	% EXTRACTION ACCURACY	101	100	98	109	102
	BLANK	<0.025	<0.025	<0.025	<0.025	<0.025
	RPD	1	1	1	3	3
	ANALYSIS DATE	6/06/01	6/06/01	6/06/01	6/06/01	6/06/01
40746	BF-3a	<0.025	<0.025	<0.025	<0.025	<0.025
	QUALITY CONTROL	0.101	0.099	0.097	0.214	0.099
	TRUE VALUE	0.100	0.100	0.100	0.200	0.100
	% INSTRUMENT ACCURACY	101	99	97	107	99
	SPIKED AMOUNT	0.100	0.100	0.100	0.200	0.100
	ORIGINAL SAMPLE	<0.025	<0.025	<0.025	<0.025	<0.025
	SPIKE	0.104	0.104	0.103	0.223	0.108
	SPIKE DUP	0.108	0.109	0.107	0.223	0.112
	% EXTRACTION ACCURACY	104	104	103	112	112
	BLANK	<0.025	<0.025	<0.025	<0.025	<0.025
	RPD	4	5	4	0	4
	ANALYSIS DATE	6/07/01	6/07/01	6/07/01	6/07/01	6/07/01

METHODS: EPA SW 846-8021B ,5030


Raland K. Tuttle

6-8-01
Date

ENVIRONMENTAL LAB OF , INC.

"Don't Treat Your Soil Like Dirt!"

TRIDENT ENVIRONMENTAL
ATTN: MR. GILBERT VAN DEVENTER
P.O. BOX 7624
MIDLAND, TEXAS 79708
FAX: 682-0727


Sample Type: Soil
Sample Condition: Intact/Iced/ 4.0 deg C
Project #: V-106
Project Name: Duke Energy Field Services
Project Location: CC #4

Sampling Date: 06/06/01
Receiving Date: 06/06/01
Analysis Date: 06/06/01

ELT#	FIELD CODE	GRO C6-C10 mg/kg	DRO >C10-C28 mg/kg
40746	BF-3a	<10	549
40747	BF-3b	<10	<10
40748	BF-3c	<10	<10
40749	BF-3d	<10	<10

QUALITY CONTROL	443	427
TRUE VALUE	500	500
% INSTRUMENT ACCURACY	111	104
SPIKED AMOUNT	476	476
ORIGINAL SAMPLE	<10	<10
SPIKE	534	506
SPIKE DUP	530	494
% EXTRACTION ACCURACY	111	104
BLANK	<10	<10
RPD	1	2

Methods: EPA SW 846-8015M GRO/DRO


Raland K. Tuttle

6-7-01
Date

RUSH 8015



P.O. Box 7624
 Midland, TX 79708
 (915) 682-0808
 (915) 682-0727

V-106-CC4-05

Chain of Custody

Date 6-6-01 Page 1 of 1

Lab Name: Environmental Lab of TX Address: 12600 W J-20 E Odessa, TX 79762 Telephone: (915) 563-1800				Analysis Request																			
Samplers (SIGNATURES) <i>[Signature]</i>				Sample Type: G - Grab, C - Composite	BTEX (EPA 8021B)	MTBE (EPA 8021B)	SVOC (EPA 8270)	PAH (EPA 8270)	VOC (EPA 8260)	TPH (EPA 418.1)	TPH (TX-1005)	TPH (TX-1006)	GRO (EPA 8015G)	DRO (EPA 8015D)	TDS (EPA 160.1)	Anions/Cations	Total Metals	TCLP Metals					Number of Containers
Sample Identification	Matrix	Date	Time																				
BF-3 a	Soil	6-6-01	1400	C	✓								✓	✓						40	74	6	1
BF-3 b	Soil	6-6-01	1410	C	✓								✓	✓						40	74	7	1
BF-3 c	Soil	6-6-01	1420	C									✓	✓						40	74	8	1
BF-3 d	Soil	6-6-01	1430	C	✓								✓	✓						40	74	9	1

Project Information		Sample Receipt		Relinquished By:		Relinquished By:		Relinquished By:	
Project Name: Duke Energy Field Services	Total Containers:	Trident Environmental		(1) (Company)		(2) (Company)		(3) (Company)	
Project Location: CC#4	COC Seals:	Trident Environmental		(1) (Company)		(2) (Company)		(3) (Company)	
Project Manager: Gil Van Deventer	Rec'd Good Cond/Cold: 40	Trident Environmental		Gil Van Deventer		Gil Van Deventer		Gil Van Deventer	
Cost Center No.: V-106	Conforms to Records:	Trident Environmental		<i>[Signature]</i>		<i>[Signature]</i>		<i>[Signature]</i>	
Shipping ID No.:	Lab No.:	Trident Environmental		6-6-01 4:55pm		6-6-01 4:55pm		6-6-01 4:55pm	
Bill to (see below): Duke Energy Field Services	Lab No.:	Environmental Lab of TX		Received By:		Received By:		Received By:	
Special Instructions: Attn: Steve Weathers	Lab No.:	Environmental Lab of TX		(1) (Company)		(2) (Company)		(3) (Company)	
PO Box 5493	Lab No.:	Environmental Lab of TX							
Denver, CO 80217	Lab No.:	Environmental Lab of TX		<i>[Signature]</i>		<i>[Signature]</i>		<i>[Signature]</i>	
	Lab No.:	Environmental Lab of TX		6-6-01 1655		6-6-01 1655		6-6-01 1655	

ENVIRONMENTAL LAB OF , INC.

"Don't Treat Your Soil Like Dirt!"

TRIDENT ENVIRONMENTAL
ATTN: MR. GILBERT VAN DEVENTER
P.O. BOX 7624
MIDLAND, TEXAS 79708
FAX: 682-0727


Sample Type: Soil
Sample Condition: Intact/Iced/ -0.5 deg C
Project #: V-106
Project Name: Duke Energy Field Services
Project Location: CC #4


Sampling Date: 05/31/01
Receiving Date: 05/31/01
Analysis Date: 05/31/01

ELT#	FIELD CODE	GRO C6-C10 mg/kg	DRO >C10-C28 mg/kg
40604	N-Floor-1 (27')	217	1107
40605	S-Floor-3 (20')	<10	<10
40606	SE-Wall-3	<10	<10
40607	N-Floor-2 (33')	<10	<10
40608	NE-Wall-1	<10	<10
40609	N-Wall-1	<10	<10

QUALITY CONTROL	532	552
TRUE VALUE	500	500
% INSTRUMENT ACCURACY	106	110
SPIKED AMOUNT	476	476
ORIGINAL SAMPLE	<10	<10
SPIKE	549	539
SPIKE DUP	561	574
% EXTRACTION ACCURACY	115	113
BLANK	<10	<10
RPD	2	6

Methods: EPA SW 846-8015M GRO/DRO


Caley D. Keene


Date

ENVIRONMENTAL LAB OF , INC.

"Don't Treat Your Soil Like Dirt!"

TRIDENT ENVIRONMENTAL
ATTN: MR. GILBERT VAN DEVENTER
P.O. BOX 7624
MIDLAND, TEXAS 79708
FAX: 682-0727


Sample Type: Soil
Sample Condition: Intact/ Iced/ -0.5 deg C
Project #: V-106
Project Name: Duke Energy Field Services
Project Location: CC #4

Sampling Date: 05/31/01
Receiving Date: 05/31/01
Analysis Date: 05/31/01

ELT#	FIELD CODE	BENZENE mg/kg	TOLUENE mg/kg	ETHYLBENZENE mg/kg	m,p-XYLENE mg/kg	o-XYLENE mg/kg
40604	N-Floor-1 (27')	<0.025	0.430	0.278	0.745	0.337

QUALITY CONTROL	0.094	0.095	0.094	0.204	0.096
TRUE VALUE	0.100	0.100	0.100	0.200	0.100
% INSTRUMENT ACCURACY	94	95	94	102	96
SPIKED AMOUNT	0.100	0.100	0.100	0.200	0.100
ORIGINAL SAMPLE	<0.025	<0.025	<0.025	<0.025	<0.025
SPIKE	0.100	0.101	0.101	0.226	0.105
SPIKE DUP	0.097	0.099	0.098	0.219	0.102
% EXTRACTION ACCURACY	100	101	101	113	105
BLANK	<0.025	<0.025	<0.025	<0.025	<0.025
RPD	3	2	3	3	3

METHODS: EPA SW 846-8021B ,5030


Celey D. Keene


Date

ENVIRONMENTAL LAB OF , INC.

"Don't Treat Your Soil Like Dirt!"

TRIDENT ENVIRONMENTAL
ATTN: MR. GILBERT VAN DEVENTER
P.O. BOX 7624
MIDLAND, TEXAS 79708
FAX: 682-0727

Sample Type: Soil
Sample Condition: Intact/ Iced/ 0.5 deg C
Project #: V-106
Project Name: Duke Energy Field Services
Project Location: CC#4

Sampling Date: 05/25/01
Receiving Date: 05/25/01
Analysis Date: 05/29/01

ELT#	FIELD CODE	GRO C6-C10 mg/kg	DRO >C10-C28 mg/kg
40526	SE-Wall-1	112	2411
40527	SE-Wall-2	30	501
40528	SW-Wall-1	<10	<10
40529	SW-Wall-2	<10	<10
40530	S-Wall-1	<10	<10
40531	S-Floor-1	152	3586
40532	S-Floor-2	<10	92
QUALITY CONTROL		518	509
TRUE VALUE		500	500
% INSTRUMENT ACCURACY		107	98
SPIKED AMOUNT		500	500
ORIGINAL SAMPLE		<10	<10
SPIKE		543	481
SPIKE DUP		552	476
% EXTRACTION ACCURACY		114	101
BLANK		<10	<10
RDP		2	1

Methods: EPA SW 846-8015M GRO/DRO


Raland K. Tuttle

5-29-01
Date

ENVIRONMENTAL LAB OF , INC.

"Don't Treat Your Soil Like Dirt!"

TRIDENT ENVIRONMENTAL
ATTN: MR. GILBERT VAN DEVENTER
P.O. BOX 7624
MIDLAND, TEXAS 79708
FAX: 682-0727


Sample Type: Soil
Sample Condition: Intact/ Iced/ 0.5 deg C
Project #: V-106
Project Name: Duke Energy Field Services
Project Location: CC#4

Sampling Date: 05/25/01
Receiving Date: 05/25/01
Analysis Date: 05/25/01

ELT#	FIELD CODE	BENZENE mg/kg	TOLUENE mg/kg	ETHYLBENZENE mg/kg	m,p-XYLENE mg/kg	o-XYLENE mg/kg
40526	SE-Wall-1	<0.025	<0.025	0.065	0.139	<0.025
40531	S-Floor-1	<0.025	<0.025	<0.025	<0.025	<0.025

QUALITY CONTROL	0.091	0.088	0.088	0.191	0.092
TRUE VALUE	0.100	0.100	0.100	0.200	0.100
% INSTRUMENT ACCURACY	91	88	88	96	92
SPIKED AMOUNT	0.100	0.100	0.100	0.200	0.100
ORIGINAL SAMPLE	<0.025	<0.025	<0.025	<0.025	<0.025
SPIKE	0.107	0.109	0.107	0.241	0.113
SPIKE DUP	0.097	0.099	0.096	0.214	0.101
% EXTRACTION ACCURACY	97	99	96	107	101
BLANK	<0.025	<0.025	<0.025	<0.025	<0.025
RPD	10	10	11	12	12

METHODS: EPA SW 846-8021B ,5030


Raland K. Tuttle

5-29-01
Date






P.O. Box 7624
 Midland, Tx 79708
 (915) 682-0808 - office
 (915) 682-0727 - Fax

V-106-CC4-01

Chain of Custody

Date 5-25-01 Page 1 of 1

Lab Name: <u>Environmental Lab of Texas</u> Address: <u>17600 W I-20E</u> <u>Odessa, TX</u> Telephone: <u>915-563-1800</u>				Analysis Request															
Samplers (SIGNATURES) 				Sample Type: G - Grab, C - Composite	BTEX (EPA 8021B)	MTBE (EPA 8021B)	SVOC (EPA 8270)	PAH (EPA 8270)	VOC (EPA 8260)	TPH (EPA 418.1)	TPH (TX-1005)	TPH (TX-1006)	GRO (EPA 8015G)	DRO (EPA 8015D)	TDS (EPA 160.1)	Anions/Cations	Total Metals	TCLP Metals	Number of Containers
Sample Identification	Matrix	Date	Time																
a SE-Wall-1	soil	5-25-01		G	✓						✓	✓						40526	1
b SE-Wall-2	soil	5-25-01		C							✓	✓						40527	1
c SW-Wall-1	soil	5-25-01		C							✓	✓						40528	1
d SW-Wall-2	soil	5-25-01		G							✓	✓						40529	1
e S-Wall-1	soil	5-25-01		C							✓	✓						40530	1
f S-Floor-1	soil	5-25-01		G	✓						✓	✓						40531	1
g S-Floor-2	soil	5-25-01		C							✓	✓						40532	1
Project Information				Sample Receipt		Relinquished By:				Relinquished By:				Relinquished By:					
Project Name: <u>Duke Energy Field Services</u>				Total Containers:		(1) (Company) <u>Trident Environmental</u>				(2) (Company)				(3) (Company)					
Project Location: <u>CC#4</u>				COC Seals:		(Printed Name) <u>Gil Van Deventer</u>				(Printed Name)				(Printed Name)					
Project Manager: <u>Gil Van Deventer</u>				Rec'd Good Cond/Cold: <u>0.5</u>		(Signature) 				(Signature)				(Signature)					
Cost Center No.: <u>V-106</u>				Conforms to Records:		(Date) <u>5-25-01</u> (Time) <u>1645</u>				(Date) (Time)				(Date) (Time)					
Shipping ID No.:				Lab No.:		Received By:				Received By:				Received By:					
Bill to (see below): <u>Duke Energy Field Services</u>						(1) (Company) <u>Environmental Lab of Texas</u>				(2) (Company)				(3) (Company)					
Special Instructions: <u>Attn: Steve Weathers</u>				<u>* Need results by Tues a.m.</u>		(Printed Name) <u>Jeanne McMurray</u>				(Printed Name)				(Printed Name)					
<u>POBox 5493</u>						(Signature) 				(Signature)				(Signature)					
<u>Denver, CO 80217</u>						(Date) <u>5-25-01</u> (Time) <u>1645</u>				(Date) (Time)				(Date) (Time)					

ENVIRONMENTAL LAB OF , INC.

"Don't Treat Your Soil Like Dirt!"

TRIDENT ENVIRONMENTAL
ATTN: MR. GILBERT VAN DEVENTER
P.O. BOX 7624
MIDLAND, TEXAS 79708
FAX: 682-0727


Sample Type: Soil
Sample Condition: Intact/ Iced/ 0.5 deg C
Project #: V-106
Project Name: Duke Energy Field Services
Project Location: CC#4

Sampling Date: 05/25/01
Receiving Date: 05/25/01
Analysis Date: 05/29/01

ELT#	FIELD CODE	GRO C6-C10 mg/kg	DRO >C10-C28 mg/kg
40533	Exc. Soil-1	176	1633

QUALITY CONTROL	518	509
TRUE VALUE	500	500
% INSTRUMENT ACCURACY	107	98
SPIKED AMOUNT	500	500
ORIGINAL SAMPLE	<10	<10
SPIKE	543	481
SPIKE DUP	552	476
% EXTRACTION ACCURACY	114	101
BLANK	<10	<10
RDP	2	1

Methods: EPA SW 846-8015M GRO/DRO


Raland K. Tuttle

5-29-01
Date

ENVIRONMENTAL LAB OF , INC.

"Don't Treat Your Soil Like Dirt!"

TRIDENT ENVIRONMENTAL
ATTN: MR. GILBERT VAN DEVENTER
P.O. BOX 7624
MIDLAND, TEXAS 79708
FAX: 682-0727


Sample Type: Soil
Sample Condition: Intact/ Iced/ 0.5 deg C
Project #: V-106
Project Name: Duke Energy Field Services
Project Location: CC#4

Sampling Date: 05/25/01
Receiving Date: 05/25/01
Analysis Date: 05/25/01

ELT#	FIELD CODE	BENZENE mg/kg	TOLUENE mg/kg	ETHYLBENZENE mg/kg	m,p-XYLENE mg/kg	o-XYLENE mg/kg
40533	Exc. Soil-1	<0.025	0.528	0.293	0.837	0.467

QUALITY CONTROL	0.091	0.088	0.088	0.191	0.092
TRUE VALUE	0.100	0.100	0.100	0.200	0.100
% INSTRUMENT ACCURACY	91	88	88	96	92
SPIKED AMOUNT	0.100	0.100	0.100	0.200	0.100
ORIGINAL SAMPLE	<0.025	<0.025	<0.025	<0.025	<0.025
SPIKE	0.107	0.109	0.107	0.241	0.113
SPIKE DUP	0.097	0.099	0.096	0.214	0.101
% EXTRACTION ACCURACY	97	99	96	107	101
BLANK	<0.025	<0.025	<0.025	<0.025	<0.025
RPD	10	10	11	12	12

METHODS: EPA SW 846-8021B ,5030


Raland K. Tuttle

5-29-01
Date

ATTACHMENT C

FIELD BOOK NOTES

5-24-01 CC4

On site at CC#4 to begin excavation. On site:

Mike Neagle Walter Const (trackhoe)
 Martin Robledo " " (loader)

Equip on site Trackhoe Samsung SE210 cc-3
 Loader JD 640

Paul Sheeley w/ NMUCD called to say he's on the way.


Clay Cooper said he's running late will arrive later

Stam Shaver plans to come out ~9:30am to discuss re-connecting line.

5-25-01		Time	OVM
a	SE-Wall-1 grab	1215	30
b	SE-Wall-2 comp	1220	9
c	SW-Wall-1 comp	1225	0
d	SW-Wall-2 grab	1240	0
e	S-Wall-1 comp	1245	0
f	S-Floor-1 grab	1320	6
g	S-Floor-2 comp	1330	6
Exc Soil-1	comp	1345	51

5-25-01 CC4

Collected samples from initial dig along 30' ROW
 Trackhoe being getting maintenance work done so not digging today
 Paul Sheeley w/ OCD on site to oversee sampling & collect duplicate



5-31-01

9:30 MST Drive Midland to CC#4

10:30

Collected floor sample at depth of 27'
(grab sample directly below leak at
north end of excavation) OVM = 83 ppm

Equipment on site:

Trackhoe (Mike Neagle)

~~Backhoe Loader~~

CAT (Walt Linsen)

Collected the following grab samples Time

		OVM	Time
h	N-Floor-1 (27')	83	10:30
i	S-Floor-3 (20')	0.0	11:15
j	SE-Wall-3	0.0	11:20
k	N-Floor-2 (33')	0.0	11:40
l	NE-Wall-1	0.0	11:55
m	N-Wall-1	0.0	12:05


DTL

6/28/01

①

~~0700 Leave Midland for
Jimmy Cooper No. 5
Excavation.~~

~~0900 Arrived at JC-5~~
5/31/01



6-1-01 CC#4

Sampled remaining wall (west wall of north end of excavation)
n end
~~at~~ NW-Wall-1 grab 1035 OVM 0

Collected 3 samples from backfill soil piles (all 2pt composites)

	Time	OVM	
south end Backfill-1	8040	0	Surface soil
north end Backfill-2	1050	0	before excavating
Backfill-3	1100	4	During excavating


→ Ramped soil from north end

Collected 2 pt composite of (ramped) excavated soil pile.

Exc Soil-2 Time=1215 OVM=26

OVM reading = 33.5 ppm using 100 ppm isobutylene calib gas LOT 56636 C₄H₈

Excav Soil Pile




$$\begin{array}{r}
 2.5 \quad 3.5 \\
 5.5 \quad 7 \\
 \hline
 12.5 \quad 39.5 \\
 +2.5 \\
 \hline
 137.5
 \end{array}$$

$$\begin{array}{r}
 140 \\
 1 \times 40 \\
 \hline
 5600 \text{ ft}^3 \\
 \times 20 \\
 \hline
 112,000 \text{ ft}^3 \\
 \div 2 \\
 \hline
 56,000 \text{ ft}^3
 \end{array}$$

~ 2,000 yd³ contaminated soil

$$\begin{array}{r}
 13 \\
 55 \\
 \hline
 55 \\
 \hline
 11
 \end{array}$$



6-4-01

CC#4

Began hauling contaminated soil to S. Monument landfarm today
37 loads (444 cu yds)
per Mike Neagle

NW-wall-1 6ROK10 DRO 362

Backfill-1 <10 <10

Backfill-2 <10 <10

Backfill-3 <10 121

Exc. Soil-2

6-5-01

CC#4

Confirmed w/ Steve Weather that all samples were clean Steve said it would be alright to begin backfilling with clean soil.

Steve said to resample Backfill-3 pile into 4 sections

Also removed some suspect soil from this stockpile of soil going to landfarm prior to resampling.

Notified Paul Sheeber of Hubbs NMAD that we were ready to initiate backfilling since all floor and wall samples were < 100 mg/kg (< 10 mg/kg in most cases).


6-6-01

CC#4

Back on site to oversee
hauling & backfilling & resample
Backfill-3 pile into 4 sections

Backfill-1 & Backfill-2 stockpiles
were C10 G80 & C80 so they are
back in the excavation.

Segregated approx. 30-40 yd³ of
soil from Backfill-3 as it
~~is from~~ was taken
from a location close to
the tank area.



6-6-01

	Time	o/v/m
BF-3a	1400	14
BF-3b	1410	37
BF-3c	1420	13
BF-3d	1430	16

All Gpt composted of
Backfill-3 stockpile

110 loads (1320 yd³)
hauled to Cell 5B yesterday 65¢/d
per mile (van 5 trucks)

Today just a dozer &
backhoe (loader broke down)

1 dump truck showed up @ 2pm
to resume hauling remaining
soil from Exc Soil-2 stockpile
(~300 yd³ left
to 400

Left site at 2pm MST to rush
samples to Lab (Env. Lab of TX)

5-24-01 CC4

On site at CC#4 to begin excavation. On site:

Mike Neagle Walter Const (Trackhoe)
Martin Robledo " " (Loader)

Equip on site Trackhoe Samsung SE210 ^{cc-3}
Loader JD 644C

Paul Sheeley w/ NMUCD called to say he's on the way.


Clay Cooper said he's running late will arrive later

Stam Shaver plans to come out ~9:30am to discuss re-connecting line.

5-25-01		Time	OVM
a	SE-Wall-1 grab	1215	30
b	SE-Wall-2 comp	1220	9
c	SW-Wall-1 comp	1225	0
d	SW-Wall-2 grab	1240	0
e	S-Wall-1 comp	1245	0
f	S-Floor-1 grab	1320	6
g	S-Floor-2 comp	1330	6
Exc Soil-1	comp	1345	51

5-25-01 CC4

Collected Samples from initial dig along 30' ROW
Trackhoe being getting maintenance work done so not digging today
Paul Sheeley w/ OCD on site to oversee sampling & collect duplicate



5-31-01

9:30 MST Drive Midland to CCH4

10:30

collected floor sample at depth of 27'
(grab sample directly below leak at
north end of excavation) OVM = 83 ppm

Equipment on site:

Tractor (Mike Neagle)

~~Back-Loader~~

CAT (Walt Linsen)

collected the following grab samples Time

		OVM =	Time
h	N-Floor-1 (27')	83	10:30
i	S-Floor-3 (20')	0.0	11:15
j	SE-Wall-3	0.0	11:20
k	N-Floor-2 (33')	0.0	11:40
l	NE-Wall-1	0.0	11:55
m	N-Wall-1	0.0	12:05


DTL

6/28/01

①

~~0700 Leave Midland for
Jenny Cooper No. 5
Excavation.~~

~~0900 Arrived at JC-5~~
5/31/01



6-1-01

CC#4

Sampled remaining wall (west wall
of north end of excavation
in 290

Type	Time	OVM
BT NW-Wall-1 grab	1035	0

Collected 3 samples from backfill
soil piles (all 2 pt composites)

	Time	OVM	
South end Backfill-1	1040	0	→ Surface soil
North end Backfill-2	1050	0	→ before excavating
← Backfill-3	1100	4	→ During excavating


→ Ramped soil from north end

Collected 2 pt composite of (ramped)
excavated soil pile:

Exc Soil-2 - Time=1215 OVM=26

OVM reading = 33.5 ppm using
100 ppm isobutylene calib gas LOT 56636
C₄H₈

Excav Soil Pile




$$\begin{array}{r}
 28 \quad 3.5 \\
 \underline{5.5} \quad 7 \\
 125 \quad 39.5 \\
 +25 \\
 \hline
 137.5
 \end{array}$$

$$\begin{array}{r}
 140 \\
 \times 40 \\
 \hline
 5600 \text{ ft}^3 \\
 \times 20 \\
 \hline
 112,000 \text{ ft}^3 \\
 \hline
 27 \\
 \hline
 56,100 \text{ ft}^3
 \end{array}$$

~ 2,000 yd³ contaminated soil

$$\begin{array}{r}
 13 \\
 55 \\
 \hline
 68 \\
 \hline
 21
 \end{array}$$



6-4-01

CC#4

Began hauling contaminated soil to S. Monument landfarm today

37 loads (444 cu yds)
per Mike Neagle

NW-wall-1 GRO <10 DRO <62

Backfill-1 <10 <10

Backfill-2 <10 <10

Backfill-3 <10 121

Exc. Soil-2

6-5-01

CC#4

Confirmed w/ Steve Weather that all samples were clean Steve said it would be alright to begin backfilling with clean soil.

Steve said to resample Backfill-3 pile into 4 sections Also removed some suspect soil from this stockpile of soil going to landfarm prior to resampling.

Notified Paul Sheeber of Hobbs NMACD that we were ready to initiate backfilling since all floor and wall samples were < 100 mg/kg (< 10 mg/kg in most cases).


6-6-01

CC#4

Back on site to oversee
hauling & backfilling & re-sample
Backfill-3 pile into 4 sections

Backfill-1 & Backfill-2 stockpiles
were C10 G80 & G80 so they are
back in the excavation.

Segregated approx. 30-40 yd³ of
soil from Backfill-3 as it
~~is from~~ was taken
from a location close to
the tank area.



6-6-01

	Time	OV/M
BF-3a	1400	14
BF-3b	1410	37
BF-3c	1420	13
BF-3d	1430	16

All Gpt compostes of
Backfill-3 stockpile

110 loads (1320 yd³)
hauled to Cell 5B yesterday 6:50
per Mile (van 5 trucks)

Today just a dozer &
backhoe (loader broke down)

1 dump truck showed up @ 2pm
to resume hauling remaining
soil from Exc Soil-2 stockpile
(~300 yd³ left
to 400)

Left site at 2pm MST to rush
samples to Lab (Env. Lab of TX)