Submit 3 Copies To Appropriate District	State of New Mexico	Form C-103
Office Energy	, Minerals and Natural Resources	May 27, 2004
1625 N. French Dr., Hobbs, NM 88240 District II		WELL API NO. 30-025-22797
1301 W. Grand Ave., Artesia, NM 88210 OIL C	CONSERVATION DIVISION	5. Indicate Type of Lease
District III 1000 Rio Brazos Rd., Aztec, NM 87410	220 South St. Francis Dr.	STATE FEE
District IV	Santa Fe, NM 87505	6. State Oil & Gas Lease No.
1220 S. St. Francis Dr., Santa Fe, NM 87505		
SUNDRY NOTICES AND R		7. Lease Name or Unit Agreement Name
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILI DIFFERENT RESERVOIR. USE "APPLICATION FOR PR		Blinebry-Drinkard
PROPOSALS.)		8. Well Number H-35
1. Type of Well: Oil Well Gas Well 2. Name of Operator	Other SWD	9. OGRID Number
Rice Operating Company		9. OOKID Nullider
3. Address of Operator		10. Pool name or Wildcat
122 W. Taylor , Hobbs NM		San Andres
4. Well Location		
	eet from theNorth line and	
	Township 22S Range 37E	
3293'	on (Show whether DR, RKB, RT, GR, etc.,	
Pit or Below-grade Tank Application or Closure		
Pit typeDepth to GroundwaterDist	tance from nearest fresh water well Dist	tance from nearest surface water
Pit Liner Thickness: mil Below-Gra	ade Tank: Volumebbls; Co	onstruction Material
12 Check Appropriate	Box to Indicate Nature of Notice,	Report or Other Data
NOTICE OF INTENTION PERFORM REMEDIAL WORK D PLUG AND TEMPORARILY ABANDON CHANGE F PULL OR ALTER CASING MULTIPLE	ABANDON REMEDIAL WOR PLANS COMMENCE DRI	ILLING OPNS. P AND A
PERFORM REMEDIAL WORK PLUG AND TEMPORARILY ABANDON CHANGE F PULL OR ALTER CASING MULTIPLE OTHER: 13. Describe proposed or completed operation	ABANDON REMEDIAL WOR PLANS COMMENCE DRI COMPL CASING/CEMENT Image: Distribution of the state of the	K X ALTERING CASING ILLING OPNS. P AND A I
PERFORM REMEDIAL WORK PLUG AND TEMPORARILY ABANDON CHANGE F PULL OR ALTER CASING MULTIPLE OTHER: 13. Describe proposed or completed operation of starting any proposed work). SEE RU or recompletion.	ABANDON REMEDIAL WOR PLANS COMMENCE DRI COMPL CASING/CEMENT Image: Complex of the second s	K ALTERING CASING ILLING OPNS. P AND A T JOB d give pertinent dates, including estimated data tach wellbore diagram of proposed completion
PERFORM REMEDIAL WORK PLUG AND TEMPORARILY ABANDON CHANGE F PULL OR ALTER CASING MULTIPLE OTHER: 13. Describe proposed or completed operation of starting any proposed work). SEE RU	ABANDON REMEDIAL WOR PLANS COMMENCE DRI COMPL CASING/CEMENT Image: Complex of the second s	K X ALTERING CASING [] ILLING OPNS.] P AND A] T JOB]] d give pertinent dates, including estimated data tach wellbore diagram of proposed completion ackside to 500psi and return to injection on
PERFORM REMEDIAL WORK PLUG AND TEMPORARILY ABANDON CHANGE F PULL OR ALTER CASING MULTIPLE OTHER: 13. Describe proposed or completed operation of starting any proposed work). SEE RU or recompletion.	ABANDON REMEDIAL WOR PLANS COMMENCE DRI COMPL CASING/CEMENT Image: Complex of the second s	K \boxtimes ALTERING CASING [] ILLING OPNS. [] P AND A [] T JOB [] [] d give pertinent dates, including estimated date [] tach wellbore diagram of proposed completion ackside to 500psi and return to injection on \bigotimes_{R}^{N} $R_{GCG, VCO}$ $Hobbs$ OCD
PERFORM REMEDIAL WORK PLUG AND TEMPORARILY ABANDON CHANGE F PULL OR ALTER CASING MULTIPLE OTHER: 13. Describe proposed or completed operation of starting any proposed work). SEE RU or recompletion.	ABANDON REMEDIAL WOR PLANS COMMENCE DRI COMPL CASING/CEMENT Image: Im	K \boxtimes ALTERING CASING [] ILLING OPNS. [] P AND A [] T JOB [] [] d give pertinent dates, including estimated data tach wellbore diagram of proposed completion [] ackside to 500psi and return to injection on [] \bigotimes $Received$ [] $Hobbs$ 0CD [] $iuel givel iuel givel [] $
PERFORM REMEDIAL WORK PLUG AND TEMPORARILY ABANDON CHANGE F PULL OR ALTER CASING MULTIPLE OTHER: Image: Complete and the second of starting any proposed work). SEE RU or recompletion. Perforate production casing and circulate cement of the second report for details. Perforate production casing and circulate cement of the second report for details. Perforate production casing and circulate cement of the second report for details.	ABANDON REMEDIAL WOR PLANS COMMENCE DRI COMPL CASING/CEMENT Image: Im	ALTERING CASING ILLING OPNS. PANDA T JOB d give pertinent dates, including estimated data tach wellbore diagram of proposed completion ackside to 500psi and return to injection on Received Hobbs OCD Hobbs OCD Hobbs OCD Hobbs OCD
PERFORM REMEDIAL WORK PLUG AND TEMPORARILY ABANDON CHANGE F PULL OR ALTER CASING MULTIPLE OTHER: MULTIPLE 13. Describe proposed or completed operation of starting any proposed work). SEE RU or recompletion. Perforate production casing and circulate cement for the set of the set	ABANDON REMEDIAL WOR PLANS COMMENCE DRI COMPL CASING/CEMENT Image: Distribution of the second sec	ALTERING CASING ALTERING CASING PAND A ALTERING CASING PAND A A ALTERING CASING PAND A A A A ALTERING CASING PAND A A A A A A A A A A
PERFORM REMEDIAL WORK PLUG AND TEMPORARILY ABANDON CHANGE F PULL OR ALTER CASING MULTIPLE OTHER: MULTIPLE 13. Describe proposed or completed operation of starting any proposed work). SEE RU or recompletion. Perforate production casing and circulate cement of S-16-06 See attached report for details. Phereby certify that the proposed or closed accordin	ABANDON REMEDIAL WOR PLANS COMMENCE DRI COMPL CASING/CEMENT Image: Im	ALTERING CASING ALTERING CASING PAND A ALTERING CASING PAND A A ALTERING CASING PAND A A A A ALTERING CASING PAND A A A A A A A A A A
PERFORM REMEDIAL WORK PLUG AND TEMPORARILY ABANDON CHANGE F PULL OR ALTER CASING MULTIPLE OTHER: 13. Describe proposed or completed operation of starting any proposed work). SEE RU or recompletion. Perforate production casing and circulate cement f 3-16-06 See attached report for details.	ABANDON REMEDIAL WOR PLANS COMMENCE DRI COMPL CASING/CEMENT Image: Distribution of the second sec	ALTERING CASING ALTERING CASING PAND A ALTERING CASING PAND A A ALTERING CASING PAND A A A A ALTERING CASING PAND A A A A A A A A A A
PERFORM REMEDIAL WORK PLUG AND TEMPORARILY ABANDON CHANGE F PULL OR ALTER CASING MULTIPLE OTHER: 13. Describe proposed or completed operation of starting any proposed work). SEE RU or recompletion. Perforate production casing and circulate cement f 3-16-06 See attached report for details. Perforate production casing and circulate cement f 3-16-06 See attached report for details.	ABANDON REMEDIAL WOR PLANS COMMENCE DRI COMPL CASING/CEMENT Image: Complexity of the second secon	K X ALTERING CASING [] ILLING OPNS.] P AND A] T JOB]] d give pertinent dates, including estimated data tach wellbore diagram of proposed completion] ackside to 500psi and return to injection on] X Received Hobbs OCD Y Hobbs OCD Y Hobbs OCD Y Influence Y Influence Y Influence X Received Hobbs OCD Y Influence
PERFORM REMEDIAL WORK PLUG AND TEMPORARILY ABANDON CHANGE F PULL OR ALTER CASING MULTIPLE OTHER: 13. Describe proposed or completed operation of starting any proposed work). SEE RU or recompletion. Perforate production casing and circulate cement f 3-16-06 See attached report for details. I hereby certify that the information above is true grade tank has been/will be constructed or closed accordin SIGNATURE Type or print name Scott Curtis For State Use Only	ABANDON REMEDIAL WOR PLANS COMMENCE DRI COMPL CASING/CEMENT OTHER: OTHER: ons. (Clearly state all pertinent details, and JLE 1103. For Multiple Completions: At to surface. Run packer and tubing. Test bases and complete to the best of my knowledg g to NMOCD guidelines , a general permit	K ALTERING CASING ILLING OPNS. PANDA T JOB PANDA d give pertinent dates, including estimated data tach wellbore diagram of proposed completion ackside to 500psi and return to injection on Ackside to 500psi and retur
PERFORM REMEDIAL WORK PLUG AND TEMPORARILY ABANDON CHANGE F PULL OR ALTER CASING MULTIPLE OTHER: 13. Describe proposed or completed operation of starting any proposed work). SEE RU or recompletion. Perforate production casing and circulate cement f 3-16-06 See attached report for details. I hereby certify that the information above is true grade tank has been/will by protructed or closed accordin SIGNATURE Type or print name Scott Curtis	ABANDON REMEDIAL WOR PLANS COMMENCE DRI COMPL CASING/CEMENT Image: Complexity of the second secon	K ALTERING CASING ILLING OPNS. PANDA T JOB PANDA d give pertinent dates, including estimated data tach wellbore diagram of proposed completion ackside to 500psi and return to injection on Ackside to 500psi and retur

- Feb22 Test anchors. MIRU. Set pipe racks and cat walk. Rack & tally workstring.
- Feb 23 Flowback 520 bbl water @ 3.5 bpm. Monitors indicated high H2s content. Shut down & wait on fresh air equipment. Could not control tubing Flowback. Rig up wire line & set CIBP in LokSet packer @ 3905' & stopped backflow. ND wellhead, NU BOP. Released LokSet & started getting backflow from backside with 10 to 20 ppm H2s. Packer did not fully release due to the pressure below packer & reset several times while pulling out of hole. Packer fully released w/64 stands out & backflow increased to +-3.5 bpm. Flowback into vacuum trucks & cellar while coming out of hole. Fresh air operator monitored H2s from rig floor at all times. POOH w/LokSet & shut in blind rams. SION
- Feb 24 Rig up Black Warrior Wireline. GIH w/7" WRBP set @ 3865'. Ran CBL from 3820' to 1900'. Estimated top of cement @ 2862'. From 2250' to 2862' indicated some obstruction. Shot 4 holes @ 2250'. Pressure on casing went to 950 psi. Did not get communication with surface casing.
- Feb 27 Rig up vacuum truck & flowback 180 bbls produced water. Starting pressure, 950 psi.
 Flowback 130 bbl and pressure dropped to 50 psi. During unloading of vacuum truck, pressure increased to 200 psi in 1.5 hours. Flowback 50 bbl PW, pressure dropped to 0.
 Opened blind rams & fluid ran over BOP w/little pressure. Rig up kill truck & pump 15 bbl to establish injection rate of 3 bpm @ 300 psi. PU WS & GIH to +-2500'. Drop sand & pump down tbg. POOH w/WS.
- Feb 28 TIH w/retainer on 2 7/8" WS to +- 2050', left hanging. Wait on cementers.
- Mar 1 Wait on cementing company.

- Mar 2 Set retainer @ 2044'. Rig up Rising Star, Bleed 200 psi off. Load backside w/500 psi. Establish injection rate of 2 bpm @ 425 psi. Displace tbg w/12 bbl FW. Pump 21 bbl (100 sxs) "H" Exp. 2% C-37, 3% salt, 5/10# C-41P @ 2 bpm @ 600 psi. Pump 47 bbl (200 sxs) "C" 2% CACL2, 5/10# C-41P @ 2.5 bpm @ 550-900 psi. Displace w/11 bbl FW. Hesitate sqz the last 2 bbl. Maximum pressure 1000 psi. Sting out of retainer & reverse out. Rig down.
- Mar 3 Rig up Smith reverse equipment. TIH w/6 ¼" bit, 6 4 ¾" DC, tag cement @ 2038'. Drill out 6' of cement, drill on retainer the remainder of day.
- Mar 4 Continue to drill on retainer (+- 9 hours to DO retainer). DO retainer & hard cmt to 2075'
- Mar 5 Continue to drill out hard cmt to 2199'. DO soft cmt from 2199' to 2231'. DO hard cmt from 2232' to 2257' (shot holes @ 2250'), continue to DO possible stringers to 2293'. No pressure or flowback on well. Pressure up to 550 psi w/reverse unit & it held for 30 minutes. POOH w/bit standing back DC's.
- Mar 6 Chart test shot holes @ 2250' for over 30 minutes, held 500 psi w/no drop in pressure. Set RBP @ 1904'. Rig up Black Warrior WL. Ran CBL from 1900' to surface. Found restriction from 1540' to 1700'. Shoot holes @ 1500'. Surface went on vacuum. Circulate fluid out surface @ 2.5 bpm @ 220 psi.
- Mar 7 Wait on cementing company.

- Mar 8Rig up Rising Star cementers. Break circulation & pump 10 bbl FW @ 3 bpm @ 200 psi.
Pump 400 sxs/95 bbls (100% excess) Class C, 2% CACL2, 5/10# C41P @ 14.8 ppg. @
3bpm @ 300 psi. Displace cmt w/49 bbl FW @ 3 bpm @ 600 psi. Did not get cmt returns
to pit. Wait 6 hours & run temperature survey. Top of cement @ 1214' (shot holes @
1500', 286' behind 7"). Tag cmt @ 1272'.
- Mar 9 TIH w/6 ¼ bit, DC's, 2 7/8" workstring. Tag cmt @ 1261'. DO 254' hard cmt to 1515' (shot holes @ 1500'). Wait on wireline equipment. Rig up Black Warrior. Shoot holes @ 1212' (top of cmt @ 1214', from temperature survey). Establish circulation rate out surface @ 2.5 bpm @ 200 psi.
- Mar 10 Shut down waiting on cementing company.
- Mar 11 Rig up Rising Star cementers. Break circulation w/2.5 bbl FW. Mix & pump 400 sxs Class C, 2% CACL2 @ 3 bpm @ 200 psi. Pump 390 sxs/90 bbls & started getting cement returns to pit. Displace w/41 bbls FW @ 3 bpm @ 350-650 psi. Circulate 185 sxs/41 bbls to pit. Rig down cementers.
- Mar 13 TIH w/6 ¼" bit, 6 4 ¾" DC's. Tag cmt @ 1049'. DO 187' cmt to 1236'. DO possible stingers to 1277'. Run chart test to 500 psi, lost 20 psi in 30 minutes. Circulate sand off RBP. POOH laying down DC's.
- Mar 14 GIH & latch RBP set @ 1904', POOH. GIH & tag RBP set @ 3865'. Chart test to 500 psi, lost 20 psi in 30 minutes. Circulate out sand, latch RBP, open by-pass, & equalize pressure from below pkr. Flowback +-250 bbls PW @ +- 3 bpm @ +- 250 ppm H2s. Callaway fresh air trailer with operator on location. Release pkr.

- Mar 15 Flowback +-700 bbl PW to reverse pit & haul to disposal. Disconnect from reverse pit and backflow into cellar with 2 vacuum trucks hauling off PW. H2s content monitored by Callaway Safety operator on rig floor at all times. POOH w/RBP. Was able to control flow from tubing & ran LokSet pkr/on-off tool w/plug in place on IPC 2 7/8" tbg instead of running on workstring. Used stabbing cup to run 2 7/8" IPC. Set pkr @ 3905',
- Mar 16 Un-J from on/off tool & circulate 170 bbl Rice packer fluid to vacuum trucks. ND BOP. J-onto on/off tool, LokSet packer set in 20 pts compression. NU wellhead. Pressure annulus to 500 psi, lost 10 psi in 30 minutes, tbg 0 psi, surface 0 psi. Rig up Pro Wireline, equalize pressure & fish 2.25 F plug. Release all equipment.

