

11-22-83 Swabbing. Swabbed 106 BF in 10 hrs. Cutting \pm 15% oil cut
FL @ 3900' while swabbing. 87 BLWTR.

11-23-83 Swabbing. TP 175# FL 2800'. Swabbed 53 BF in 5½ hrs.
cutting \pm 15% oil. Final FL 3900'. 40 BLWTR.

11-24-83 Prep to comingle intervals. TP 75#, FL 2400'. Swabbed
65 BF in 10 hrs. 45% oil. Final FL 3900'.

11-25-83 SD for Holidays.

11-26-83 Prep to swab. Unset pkr. POOH. WIH & caught plug.
POOH. GIH with tubing, SN & anchor. Set tbg. @ 4528'.
SN @ 4523'. Flange up wellhead.

11-27-83 Swabbing. FL 1500'. Swabbed 101 BF in 8 hrs. cutting
40% oil. Final FL 3400'.

11-28-83 SD for Sunday.

11-29-83 Prep to rig down and set PU. SITP 40 psi FL @ 2700'
on 1st run. Swab 3 hrs. rec 52 BF 40% oil cut. Final
FL @ 2800'. PU pump & rods and GIH.

11-30-83 Working on water line - waiting on power line. Completed
running rods. Spaced out pump. RD pulling unit. Set
pumping unit.

12-01-83 Waiting on electricity.

12-02-83 Tying in electricity. Installed power line. Set motor
& panel.

12-03-83 Pumped 60 BO & 63 BW in 16 hrs.

12-04-83 Potential at 70 BO & 29 BW in 24 hrs. FL @ 3850'.