

- 01-20 SITP 0, SICP vac. MIRU Rotary WL trk, PU 1-7/16" CCL w/collar shot bar & TIH on WL. Tag up @ 5066' would not go thru. POOH. PU 1-1/2" spud bars & TIH on WL – worked thru 5066' & several other spots down to 11,192' – tight spots are changing. Start POOH w/spud bars – hit tight spot @ 7364' got above, but can't get past. POOH, PU 1-5/8" chisel w/spud bars & TIH on WL. Cannot spud past 7364' – POOH. PU collar shot bar w/CCL & TIH on WL – tag up @ 7364' – PU to collar @ 7359' & shoot – POOH. Worked tbg – would not come free. PU 1-7/16" free point tool & TIH on WL – 5000' 100% free, 6000' – 100% free, tag @ 6825' – tool stopped working – scale in slots. PU spud bars w/chisel & TIH on WL – worked to 7364' – POOH. PU collar shot bar loaded w/1500 grams & TIH on WL. Pull 100,000 into tbg & shoot collar @ 6503' – POOH. Worked tbg – did not come free. TIH w/shot bar again & shot collar @ 6503' – again – still would not come free. Pulled 85 pts into tbg & left ON.
DC: \$9,500 CC: \$221,930
- 01-21 SITP vac. Tbg still had 80 pts tension. PU 1-3/8" split shot & TIH on WL – tag up @ 4525' – would not go thru. POOH. PU 1-1/2" spud bar & TIH on WL – worked down to 6465' – solid spot again. POOH. PU 1-3/8" split shot & TIH on WL – shoot collar @ 6441' w/split shot – POOH. Did not come free. TIH w/free point tool to 6410' – could not get thru collar @ 6441' – try & free point – tool not working properly – scale getting inside slots. POOH w/free point tool. TIH w/spud bar – worked down to 6454' – got below collar @ 6441' POOH w/spud bar. PU shot bar loaded w/2500 grams & TIH on WL, straddle collar @ 6441' & shoot, came free – came free. RD WL, POOH & stand back 2-7/8" tbg – LD jars & bumper sub & 97 jts 3-1/2" tbg – still had some scale on outside & very few holes. Btm jt had split pin. Had to hammer on every collar to get loose – completed @ 7:00 PM Saturday night. SI till Monday AM.
DC: \$12,850 CC: \$234,780
- 01-23 SITP vac. PU 6-1/8" bit & TIH on 2-7/8" tbg – tag up @ 3500'. RU swivel, wait on reverse unit pump delivery. Clean out down to 3620' – returns show scale & iron. SDON (will clean out to top of fish @ 6441' & POOH, LD tbg Tuesday AM)
DC: \$4,100 CC: \$238,880
- 01-24 SITP vac. Continue PU tbg & TIH w/6-1/8" bit, cleaned out to 5730' – still getting returns of scale & iron. Circulate clean & SDON. (will clean out to top of fish @ 6441' & POOH, LD tbg this morning)
DC: \$1,700 CC: \$240,580
- 01-25 Continue PU tbg off ground & clean out scale & iron w/6-1/8" bit. Clean out to top of fish @ 6435'. RD swivel & reverse unit. POOH, LD tbg. Remove BOP & flange up. Clean up location & release all equipment. SDON.
DC: \$7,650 CC: \$248,230
- 01-26 RD PU & move to yard
DC: \$345 CC: \$248,575

#288,273 Corrected total thru 3/31/2001 JLB