

12/19/94 12,469' (0')(Day 42) TIH w/DP open ended. 16 3/4 hrs finished TOH for DST #1. TIH w/DST tools & TOH w/DST to' & TIH w/DP open ended, 3 hrs PU & LD DST tool, 4 1/4 hrs worked DST #5, failed to get to btm, btm of DST tools @ 12,435'. Btm of pkr @ 12,400'. MW 9, Visc 42, WL 11, FC 2/32, PV 9, YP 11, pH 7, solids 2.8%, chl 33,000 ppm.

12/20/94 12,469' (0')(Day 43) Circ WO 5 1/2" csg. 12 hrs WOO & circ w/DP open ended @ 12,200', 11 hrs finished TIH w/open end DP & TOH w/DP, PU BHA & TIH, 1 hr washed & reamed 60' to btm, working tight spots. MW 9, Visc 42, WL 11, FC 2/32, PV 9, YP 11, pH 7, solids 2.8%, chl 33,000 ppm.

LOG TOPS:

San Andres	4560' (-723')
San Andres Porosity	5493' (-1656')
Glorieta	6095' (-2258')
Upper Clearfork	6572' (-2735')
Tubb	7342' (-3505')
L. Clearfork	7460' (-3623')
Abo	8017' (-4180')
Wolfcamp XX	9747' (-5637')
Atoka Clastics	11,103' (-7266')
Miss LS	11,630' (-7793')
Woodford	12,292' (-8454')
Devonian	12,426' (-8589')

12/21/94 12,469' (0')(Day 44) LD DP. 18 3/4 hrs circ & WO 5 1/2" csg, 5 3/4 hrs LD DP. MW 9, Visc 44, WL 6, FC 2/32, PV 9, YP 11, pH 7, solids 2.8%, chl 33,000 ppm.

12/22/94 12,469' (0')(Day 45) Prep to release rig today. 2 1/4 hrs LD DP & DC's, 10 1/2 hrs RU 5 1/2" csg tools & ran 295 jts 5 1/2" 17# S95 & L80 csg. Set @ 12,436'. 1 hr circ 5 1/2" csg, 2 1/2 hrs drop ball & set csg pkr @ 12,436' & open cement port, 1 1/2 hrs cement 5 1/2" csg w/250 sx 50/50 poz mix cement w/.2% Halad 3 + .2% CFR5. Plug down @ 12:45 a.m. 12/22/94, 5 1/2 hrs ND BOP & set 5 1/2" csg slips, 3/4 hr jet pits.

12/23/94 12,469' (0') (Day 46) Now WO Completion. Released Ziadril rig. 2 hrs finished jet pit & released rig.

12/28/94 WOC.

12/29/94 WOC.

12/30/94 WOC.

RECEIVED

NOV 14 1953

U. S. AIR FORCE
OFFICE