

GRIMES NO. 3 OBJECTIVE: DEEPEN & INSTALL LINER AFE: 40-61-1352
BEFORE: AFTER:

TD: 4225'
PERFS: OH 4114'-4225'

DF ELEV: 3641'
CSG: 5 1/2" SET AT 4015'
FORM: SAN ANDRES

TESTED: ON 3-6-77 8 BO,
190 BW

DAILY ALLOW: 32 BO

WORK STARTED: 9-23-77

WORK DONE: RMPD 300 BELS TFW TO CIRC HOLE TO DRILL. UNABLE
TO CIRC. WITH W/GLOBE BASKET, WASHOVER PIPE DC'S & TEG.
CLEANED OUT JUNK FROM 4230'-4233'. DRLD 4233'-4275'. WITH
W/UNDER REAMER TOOL REAMED OH 4015'-4216'. TOOL STUCK AT
4015'. JARRED REAMER DOWN INTO OH. CONTINUE REAMING TO 4230'.
RAN 4" LINER SET ON BOTTOM AT 4230'. CMT W/100 SX CLASS "C"
CMT W/ADDITIVES. TSTD LINER TO 1000 PSI. OK. PERF 4256',
4260', 4264', 4263' W/2 JSPP. ACIDIZE PERFS W/750 GALS 15%
HCL-NE ACID AT 1/2 BRM, 300 PSI. RAN PRODUCING EQUIPMENT.
PLACED WELL ON PRODUCTION.

TD: 4280'
PERFS: 4256', 4260', 4264', 4263',
W/2 JSPP.

DF ELEV: NC
CSG: 4" LINER SET AT 4230'
FORM: NC

TESTED: ON 10-26-77 RMPD 3 BO,
26 BW IN 24 HOURS.

DAILY ALLOW: 32 BO

WORK COMPLETED: 10-15-77

ILLEGIBLE