

Cont from Page 1

9/17/90 Acdz w/4000 gals 20% NEFE
9/25/90 Set cmt retainer @ 11,484' & sqz perfs
11,487-11,565' w/50 sks Cl 'H' Neat to 4000#, Rev out 28
sks to pit
9/26/90 Set cmt retainer @ 11,050' & sqz perfs 11,110-20' w/35
sks Cl "H" & 5 sks Cl "H" Neat, Sqz to 5000#
9/29/90 Perf 11,446-11,469' (oa) 9 holes
10/1/90 Acdz w/3500 gals 20% NEFE & 36 BS; test well
10/6/90 Set cmt retainer @ 11,436'; Retainer leaked, opened &
set another cmt retainer @ 11,426' & sqzd perfs
11,446-69' (oa) w/50 sks Cl "H" & 40 sks Cl "H" Neat
10/8/90 Perf 11,315 to 11,385, 2 spf, 18 holes (oa). Acdz
w/3500 gals 20% NEFE & 33 BS; test well.
10/12/90 Acdz perfs 11,315-385' w/5000 gals 20% NEFE & 5000
gals O.F.; test well
10/24/90 Set SN @ 11,342', Anchor @ 7822'; Hang well on
production; Test well
11/12/90 Set cmt retainer @ 11,245' & sqz perfs 11,315-85'
to 4000# w/150 sks Cl "H" & 50 sks Cl "H" Neat; Rev out
75 sks to pit.
11/13/90 Perf 10,854' to 11,004' (oa), 2 spf-18 holes
11/14/90 Acdz w/5000 gals 20% NEFE & 36 BS & 5000 gals o.f.;
Test well
11/21/90 Set anchor @ 10,731', SN @ 11,045', GIH w/2" X 1 1/4" X
24' pmp & rods; Hang on production