

12-19-90: Pressure csg-tbg annulus to 500 psi - rig up Charger. Acidize well w/6000 gal 15% NEFe HCl w/clay stabilizer & LST agent. Max Pressure 2900 - ISIP 900 psi.

12-20-90 to 12-21-90: Swab.

12-26-90: Swab.

12-27-90: Swab 4 hrs.

12-30-90: ND BOP. Charge out wellhead. RDMO DDU. Waiting on pumping unit installation.

12-30-90: Set pumping unit.

12-31-90: Wait on electrical power.

1-5-91: Pump 24 hr., 3 BOPD, 607 BWP, 4 MCF.

Job complete.

RECEIVED

JAN 10 1991