

RYX ENERGY COMPANY
WELLBORE WOR HISTORY
ALL ACTIVITY REPORTED FOR THE JOBS
ONSHORE REGION
JOBS FOR AREA: 7

COOPER ALASKA #312/21/94

*** FIRST REPORT ***

12-7-94 MIRU X-PERT WS 12-7-94/ KILL WELL W/ 5 BBLS 2% KCL WTR/ ND WH/ NU BOP/ POH W/ 2-3/8" TBG AND PKR/ TIH W/ 5" BAKER LOK-SET PKR AND 2-3/8" DH SHUT-OFF VALVE, ON-OFF TOOL AND 2-3/8" BLAST JT ON 2-7/8" N-80 WS TO 1800'/ SDFN/ DI \$8550, DT \$0

12-8-94 FIN TIH W/ PKR/ SET PKR AT 3212'/ CLOSE DH VALVE/ TEST TBG TO 6000 PSI/ OPEN VALVE/ RU HOWCO/ TEST LINES TO 6700 PSI/ FRAC QUEEN-PENROSE PERFS 3236-3422' DOWN 2-7/8" TBG W/ 35,000 GAL 2% KCL WTR, 140 TONS CO2 AND 200,000# 12/20 BROWN SD/ FLUSH W/ CO2/ MP 5800/ MIN TP 4600/ AP 5340/ AIR 32-1/2 BPM/ ISIP 1160/ 5 MIN WIP 1120/ 10 MIN SIP 1030/ JC 1:00 PM/ RD HOWCO/ OPEN WELL TO TANK FOR CLEAN UP/ LEFT FLOWING TO TANK/ SDFN/ DI \$39,600, DT \$0

12-9-94 FLOW 16 HRS/ VAR CHKS/ REC 0 BO, 65 BLW, CO2 GAS AND SOME SD/ EST RATE 500 MCF ON 36/64" CHK/ FTP 60 PSI/ RU PRO WL/ RIH AND TAG PBTD AT 3434' PERFS CLEAR/ RD PRO WL/ CLOSE DH VALVE/ REL ON-OFF TOOL/ POH/ TIH W/ 5" RBP AND PKR ON 2-7/8" WS/ SET RBP AT 3210'/ TEST RBP TO 3000 PSI/ SET PKR AT 2900'/ TEST ANNULUS TO 3200 PSI/ REL PKR/ POH/ INSTALL CSG SAVER/ RU HOWCO/ FRAC 7-RIVERS PERFS 2950-3170' DOWN 5" CSG W/ 30,000 GAL 2% KCL WTR, 118 TONS CO2 AND 177,700# 12/20 BRADY SD/ FLUSH W/ CO2/ MP 3407/ AP 2750/ AIR 31 BPM/ ISIP 2100/ JC 5:30 PM/ OPEN WELL TO TANK TO CLEAN UP/ DI \$64,680, DT \$0

12-10-94 FLOW 13 HRS/ REC 0 BC, 82 BLW, 450 MCFD/ FTP 50/ TIH W/ RET HEAD ON 2-3/8" TBG TO 2900'/ SDFN/ DI \$6650, DT \$0

12-11-94 FIN TIH TO 3085'/ RU FOAM UNIT/ CLEAN OUT SD FILL FROM 3085' TO 3210'/ CIRC CLEAN W/ FOAM/ POH TO 2900'/ SDFN/ DI \$5650, DT \$0

12-12-94 CREWS OFF/

12-13-94 LWR TBG/ TAG FILL AT 3200'/ CLEAN OUT TO 3210'/ LATCH RBP/ POH/ TIH W/ RET HEAD ON 2-3/8" TBG/ CLEAN OUT SD TO 3212' AND LATCH LOK-SET PKR/ WORK PKR 3 HRS/ UNABLE TO RELEASE/ POH/ LD CHECK VALVE/ TIH/ SDFN/ DI \$3950, DT \$0

12-14-94 LWR TBG TO 3211'/ CIRC HOLE W/ FOAM 2 HRS/ LATCH PKR/ WORK 1 HR AND REL PKR/ POH/ RIH W/ 2-3/8" NOTCHED COLLAR ON 2-3/8" TBG/ TAG FILL AT 3409'/ CLEAN OUT W/ FOAM FROM 3409' TO 3580'/ CIRC CLEAN/ POH TO 2900'/ SDFN DI \$4050, DT \$0

12-15-94 LWR TBG TO PBTD @ 3580'/ PU TO 3428'/ ND BOP/ NU WH/ RD MO @ 1 PM ON 12-14-94/ TURN TO SALES @ 3 PM/ DI \$4900, DT \$0

12-16-94 F 16 HRS/ 32/64" CHK/ FTP 15 PSI/ 406 MCF, 0 BC, 0 BW/

12-17-94 F 24 HRS/ 1/2" CHK/ FTP 65#/ 1177 MCF, 0 BO, 0 BW/

12-18-94 F 24 HRS/ 1/2" CHK/ FTP 65#/ 1364 MCF, 0 BO, 0 BW/

12-19-94 F 24 HRS/ 1/2" CHK/ FTP 65#/ 1559 MCF, 0 BO, 0 BW/

12-20-94 F 24 HRS/ 1/2" CHK/ FTP 65#/ 2110 MCF, 0 BO, 0 BW/

12-21-94 F 18 HRS/ 1/2" CHK/ FTP 65#/ 1705 MCF, 0 BO, 0 BW/ 24 HR RATE 2273 MCFD/

AFE	TANGIBLE	INTANGIBLE	TOTAL
12570 ESTIMATE \$	0	140000	140000
12570 12/21/94	0	0	0
12570 TODATE \$	0	0	0

RECEIVED

JAN 06 1985

U.S. HOUSE
OFFICE