

Daily Activity Report

Conoco Inc.
SEMU #2
Lea County, New Mexico

Job #3398

9/21/01 Friday

Notified OCD and BLM. MIRU Triple N rig #25. Bled off well to pit. ND wellhead, NU BOP. RIH w/ sandline and tagged PBTD @ 3,376', POOH w/ sandline. Called BLM, David Glass, ok'd spotting plug on top of PBTD. RIH w/ tbg to 3,179' and SD for weekend.

RT: 11:00 – 7:00 8.0 hrs CRT: 8.0 hrs Cost today: \$2,130 Cost to Date: \$2,130

9/24/01 Monday

Finished RIH w/ tbg, tagged PBTD @ 3,340'. RU cementer and circulated hole w/ mud, pumped 30 sx C cmt 3,340 – 3,165'. POOH w/ tbg. Started digging out cellar, cellar sluffing in. RIH w/ tbg and RD pulling unit. Called out backhoe to finish digging cellar to surface casing head, found 10 3/4" cemented to surface. Filled in cellar and RU pulling unit. POOH w/ tbg. RU wireline and perforated casing @ 1,500', POOH. RIH w/ packer to 1,271'. Loaded hole and set packer, established rate of 1 BPM @ 1,000 psi and squeezed 100 sx C cmt, displacing to 1,400', ISIP 450 psi. SDFN.

RT: 8:00 – 6:30 10.5 hrs CRT: 18.5 hrs Cost today: \$5,170 Cost to Date: \$7,300

9/25/01 Tuesday

TP 0 psi, 30 psi on 10 3/4" csg. POOH w/ packer and RIH w/ tbg, tagged cmt @ 1,372'. POOH w/ tbg. RIH w/ wireline and perforated casing @ 446', POOH w/ wireline. RIH w/ packer to 190'. Loaded hole and set packer, established circulation to surface via perforations, 1 BPM @ 300 psi, and squeezed 115 sx C cmt w/ 3% CaCl₂, pumped 5 bbls displacement and SI csg, continued displacement at 1 BPM @ 800 psi, ISIP 350 psi. WOC 4 hrs and pressure-tested casing to 1,400 psi, held. POOH w/ packer. RIH w/ tbg, tagged cmt @ 396'. Loaded hole, SDFN.

RT: 8:00 – 4:30 8.5 hrs CRT: 27.0 hrs Cost today: \$3,661 Cost to Date: \$10,960

9/26/01 Wednesday

Opened BOP, 7" dead, 10 3/4" has constant small gas flow. Pressured up to 2,000 psi on 7", no leak off. RIH w/ wireline and perforated 7" casing @ 396' w/ eight 3 1/2' link-jet charges, 4 jspf, 45° phasing. RD wireline and RIH w/ packer to 190', no rate at 1,800 psi. POOH w/ packer and called out reverse unit, SDFN.

RT: 8:30 – 1:00 4.5 hrs CRT: 31.5 hrs Cost today: \$2,560 Cost to Date: \$13,520

9/27/01 Thursday

RIH w/ bit and drill collars. RIH w/ tbg, tagged cement @ 396'. RU power swivel and started drilling, drilled out cement 396 – 446'. Continued in hole to 1,445', PU swivel and SDFN.

RT: 8:00 – 7:00 11.0 hrs CRT: 42.5 hrs Cost today: \$2,027 Cost to Date: \$16,047
(not inc. reverse unit)

9/28/01 Friday

Drilled out cement to 3,415' and circulated hole clean. POOH w/ drill collars, laid down BHA. SD for weekend.

RT: 8:00 – 7:30 11.5 hrs CRT: 54.0 hrs Cost today: \$2,709 Cost to Date: \$18,855
(not inc. reverse unit)

10/01/01 Monday

Opened BOP, 7" dead, 10 3/4" has constant small gas flow. RIH w/ wireline and perforated 7" casing @ 3,410' w/ eight 3 1/2' link-jet charges, 4 jspf, 45° phasing. RD wireline and RIH w/ packer to 3,052', no rate at 1,800 psi, leaks off to 1,500 psi in one minute. Called out acid. POOH w/ packer and RIH w/ tbg open-ended to 3,410'. RU Pool for acid and spotted 500 gal 15% HCl @ 3,410'. POOH w/ tbg and RIH w/ packer to 2,543'. Loaded hole and set packer @ 2,543', established initial rate of 1/4 BPM @ 1,500 psi, average rate 1 BPM @ 1,600 psi. Displaced acid w/ 25 bbls brine and SDFN, had slight communication to 7" casing.

RT: 8:30 – 6:00 9.5 hrs CRT: 63.5 hrs Cost today: \$4,078 Cost to Date: \$22,932
(not inc. acid/reverse unit)

ROSEWELL, NM

SEP 12 1971

RECEIVED