

- 12/19 E. O. CARSON #14, 8220 TD
Bled off press, attempted to fish standing valve out of 2-1/16 tbg w/ no success, kill well w/ 200 BSW, POH w/ 2-1/16 tbg, SD for nite, prep to squeeze Tubbs perfs.
- 12/20 E. O. CARSON #14, 8220 TD
Kill well w/ 140 BSW, ran Howco 5 1/2" ret on 2-1/16" tbg set @ 5920, Howco squeezed Tubbs perfs 5958-6205 w/ 200 sx Class C cmt containing .05% CFR-2/sx, TP 2200#, job compl 2:30 p.m. 12-19-72, POH w/ tbg, LD 67 jts 2-1/16 tbg, SD for nite.
- 12/21 E.O. CARSON #14, 8220 TD
Tag top of cement at 5700' w/ 2 joints of tbg on sand line. Finished laying down 2-1/16" tbg, LD 1 1/2" tbg, changed EOP rams MI 2-3/8" tbg. SD for nite.
- 12/22 E. O. CARSON #14, 8220 TD
Ran 4-3/4 bit on 5 1/2 csg scraper on 4 3 1/2 DC's & 2-3/8 tbg to 5670, drill cmt to 5910 in 6 hrs, circ hole clean, test csg to 2000#, leaked off to 1000#, 20 min zero in 1 hr, SD for nite.
- 12/23 E. O. CARSON #14, 8220 TD
Runco spotted 500 gals 15% NE acid, POH, McCullough reperforated Blinberry zone 5738-5878' w/ 1 JSPF, 77 holes overall, ran Baker Model R pkr on 2-3/8" tbg set @ 5698', SN @ 5697', removed BOP, inst. tree, SD for nite.
- 12/26 E. O. CARSON #14, 8220 TD
Swab 8 BLW in 1/2 hr, then F 39 BLW in 5 hrs, last hr. F 8 BLW on 48/64" ck, TP 60-80#, SI past 67 hrs for Xmas. - 553 BLW
- 12/27 E. O. CARSON #14, 8220 TD
SI 68 hrs, TP 1600#, F 35 BLW in 6 hrs on 48/64" ck, TP 40-80#. Last hr F 5 BLW, rig down, rel unit & rel well to prod @ 2:00 pm 12-26-72 -518 BLW
- 12/28 E. O. CARSON #14, 8220 TD
TP 1500# (16 hrs. SI), connecting flow lines to test. - 518 BLW
- 12/29 E. O. CARSON #14, 8220 TD
TP 400#, F 0 BNO + 30 BLW + 470 MCF in 18 hrs, 20/64" ck. -488 BLW
- 1/2/73 E. O. CARSON #14, 8220 TD
F 67 BNO + 0 BLW, 870 MCFG/D in 2 days, 20/64" ck, TP 520#. SI 12/31/72. Prep to run 4 point potential, SI 24 hrs, TP 1525#. -488 BLW
- 1/3 E. O. CARSON #14, 8220 TD
SI 72 hrs, 1507# DWTP, started running 4 point potential test. -488 BLW
- 1/4 E. O. CARSON #14, 8220 TD
Ran 4 point potential. -488 BLW