

PKR. SHUT DWN. FOR RIG RPRS. TOH W/229 JTS. OF 2-7/8" TBG., SN. & 5-1/2" PKR. TIH W/5-1/2" BAKER LOC-SET PKR. W/1.81" "F" PROFILE NIPPLE, 4-1/2" X 2-7/8" ON-OFF SKIRT, 2-7/8" SN. & 227 JTS. OF 2-7/8" TBG. PKR. FREE @ 7,028'. DISPLACED ANNULUS W/135 BBLS. OF PKR. FLUID. SET PKR. @ 7,027'. RMV'D. BOP. INSTALLED WRAP-AROUND IN 11" 2M X 7-1/16" 2M OCT. TBG. SPOOL & INSTALLED 7-1/16" 2M X 2-7/8" SRD B-1 TBG. HANGER. LANDED TBG. W/12,000# COMPRESSION. PRESS. TST'D. CSG. TO 1,000#. CSG. HELD. NU FLOWTREE. RU SWAB EQUIP. SWABBED WELL. FLOWING. STOPPED FLOWING & CLOSED IN. SWABBED WELL AGAIN. RDPU & CLEANED LOCATION. WELL FLOWING.

NOTE: A TESTER IS BEING MOVED IN TODAY (10-22-97) TO TEST WELL .