

Submit 3 Copies To Appropriate District Office
District I
1625 N French Dr , Hobbs, NM 88240
District II
1301 W Grand Ave , Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Jun 19, 2008

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-039-30895
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. E-347-44
7. Lease Name or Unit Agreement Name San Juan 30-5 Unit
8. Well Number 9b
9. OGRID Number 217817
10. Pool name or Wildcat Blanco MV/Basin DK

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS) 1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input checked="" type="checkbox"/> Other	
2. Name of Operator ConocoPhillips Company	
3. Address of Operator P.O. Box 4289, Farmington, NM 87499-4289	
4. Well Location Unit Letter E : 1735 feet from the North line and 1220 feet from the West line Section 32 Township 30N Range 5W NMPM Rio Arriba County	
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 6590' GR	

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

OTHER: ☒

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☒

OTHER: ☒ CASING REPORT

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

6/3/11 AWS 920. TIH w/ 8 3/4" bit. Tag cmt @ 175' & DO. Drilled ahead to 4018' - Inter TD reached 6/6/11. Circ hole.
6/7/11 TIH w/ 93 jts., 7", 23#, J-55, LT&C set @ 3979' w/ stage tool @ 3290' & ACP @ 3293'. 6/8/11 RU to cmt. 1st Stage - Pre-flush w/ 10 bbl GM & 2 bbl FW Pumped scavenger 19 sx (57cf-10bbl=3.02 yld) Premium Lite w/ 0.3% CACL, .25 pps celloflake, 5 pps LCM-1, 0.4% FL-52, 8% bentonite, & 0.4% SMS. Lead w/ 17 sx (36cf-6bbl=2.13yld) Premium Lite w/ 0.3% CACL, .25 pps celloflake, 5 pps LCM-1, 0.4% FL-52, 8% bentonite, & 0.4% SMS. Tail w/ 81 sx (112cf-20bbl=1.38 yld) Type III cmt. w/ 1% CACL, .05 pps celloflake, & 0.2% FL-52. Drop plug and displaced w/ 30 bbl FW. Bump plug. Open stage tool & circ. 11 bbls cmt to surface. Plug down @ 17.02 hrs on 6/8/11. WOC. 2nd Stage - Pre-flush w/ 10 bbl FW, 10 bbl mud clean, & 10 bbl FW. Pumped scavenger 19 sx (57cf-10bbl=3.02 yld) Premium Lite w/ 0.3% CACL, .25 pps celloflake, 5 pps LCM-1, 0.4% FL-52, 8% bentonite, & 0.4% SMS. Lead w/ 377 sx (803cf-143bbl=2.13 yld) Premium Lite w/ 0.3% CACL, .25 pps celloflake, 5 pps LCM-1, 0.4% FL-52, 8% bentonite, & 0.4% SMS. Drop plug and displaced w/ 130 bbl FW. Bump plug & close stage tool. Circ. 40 bbls cmt to surface. Plug down @ 19.05 hrs on 6/8/11. RD cmt. WOC. 6/9/11 TIH w/ 6 1/4" bit. DO cmt @ 3286', stage tool @ 3290' and ACP @ 3293'. PT 7" csg to 1500#/30 min. @ 6:00 hrs on 6/10/11 - Tesk OK. Drilled ahead to 8219' (TD) TD reached 6/12/11. Circ hole @ TIH w/ 193 jts., (165 jts. LT&C and 28 jts., BT&C) 4 1/2" 11.6# L-80 csg set @ 8216'. RU to cmt. Pre-flush w/ 10 bbl CW & 2 bbl FW. Pumped scavenger 9 sx (27cf-5 bbl=1.98 yld) Premium Lite w/ .25 pps celloflake, 0.3% CD-32, 6.25 pps LCM-1, & 1% FL-52. Tail w/ 289 sx (572cf-102 bbl=1.98 yld) Premium Lite w/ .25 pps celloflake, 0.3% CD-32, 6.25 pps LCM-1, & 1% FL-52. Drop plug and displaced w/ 127 bbl FW (1st 10 bbl w/ sugar). Bump plug w/ 1150#. Plug down @ 13:22 hrs on 6/13/11. RD cmt. WOC. ND BOPE. NU WH. RD RR @ 19:00 hrs on 6/13/11. AV

PT will be conducted by Completion Rig. Results & TOC will appear on next report.

Spud Date: 5/26/11

Rig Released Date: 6/13/11

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Denise Journey TITLE Staff Regulatory Technician DATE 6-20-11

Type or print name Denise Journey E-mail address: Denise.Journey@conocophillips.com PHONE: 505-326-9556

For State Use Only

APPROVED BY: Brandt Roll TITLE Deputy Oil & Gas Inspector, District #3 DATE 6-28-11

Conditions of Approval (if any):

AV

PC