

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL
	GAS
PRORATION OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

HUBBS OFFICE O. C. C.
JUL 23 2 58 PM '64

(Submit to appropriate District Office as per Commission Rule 2198)

Name of Company L. R. French, Jr.				Address 1204 ABC Bldg., Odessa, Texas			
Lease Pure State		Well No. 1	Unit Letter L	Section 3	Township 18-South	Range 34-East	
Date Work Performed July 10-15, 1964		Pool Vacuum			County Lea		

THIS IS A REPORT OF: (Check appropriate block)

<input checked="" type="checkbox"/> Beginning Drilling Operations	<input checked="" type="checkbox"/> Casing Test and Cement Job	<input type="checkbox"/> Other (Explain):
<input type="checkbox"/> Plugging	<input type="checkbox"/> Remedial Work	

Detailed account of work done, nature and quantity of materials used, and results obtained.

Spudded well May 10, 1964. Drilled 17-1/2" hole ^{to} ~~60~~ 373' and ran 370' of 13-3/8" 48#/ft. H-40 casing and cemented with 300 sacks incore plus 4% gel cement circulated. W.O.C. 24 hrs. and tested pipe with 1500 psi for 30 min. Test o.k. Drilled 11" hole to 3,490'. Ran 8-5/8" 32#/ft. J-55 casing and cemented at 3490' with 200 sacks incore plus 4% gel. Plug down 2:30 P.M. 5/16/64. Waited 8 hours and ran temperature survey, nipped up and tested pipe with 2,000 psi for 30 min. Test o.k. Drilled 7-7/8" hole to 9,200'.

Witnessed by D. H. Donaldson	Position Prod. Supt.	Company L. R. French, Jr.
--	--------------------------------	-------------------------------------

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

D F Elev. 4,035	T D 9,200	P B T D --	Producing Interval --	Completion Date --
Tubing Diameter --	Tubing Depth --	Oil String Diameter --	Oil String Depth --	
Perforated Interval(s) --				
Open Hole Interval 3490-9200		Producing Formation(s) --		

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by <i>Joe R. Ramsey</i>	Name <i>David S. Donaldson</i>
Title <i>Production Superintendent</i>	Position Production Superintendent
Date <i>Jul 24 1964</i>	Company L. R. French, Jr.