

Submit 1 Copy To Appropriate District Office,
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised July 18, 2013

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-025-40998
1. Type of Well: Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/>		5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
2. Name of Operator CHEVRON U.S.A. INC.		6. State Oil & Gas Lease No.
3. Address of Operator 15 SMITH ROAD, MIDLAND, TEXAS 79705		7. Lease Name or Unit Agreement Name CENTRAL VACUUM UNIT
4. Well Location Unit Letter: M 575 feet from SOUTH line and 1170 feet from the WEST line Section 25 Township 17S Range 34E NMPM County LEA		8. Well Number 438
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 4007' GL		9. OGRID Number 4323
		10. Pool name or Wildcat VACUUM; GRAYBURG SAN ANDRES

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER:

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: DRILL NEW WELL

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

07/26/2013: SPUD WELL. DRILL 90-295,650, 942,1565. SURFACE TD.
07/28/2013: RAN 11.75,42# H-40 SURF CSG - SET @ 1565. CMT W/1035 SX CMT. RTRN 50 BBLS CMT TO SURF.
07/29/2013: DRILL 1575-1590,2440,2740,2990,3125,3225,3233,
08/01/2013: RAN 8 5/8" 32#, J-55 INTERMEDIATE CSG - SET @ 3233'. CMT W/750 SX CMT. RTRN 4 BBLS CMT TO SURF.
08/02/2013: DRILL 3243,3319,3858,4033,4445,4591,5120 - PROD HOLE TD.
08/06/2013: RAN 5 1/2", 17# L-80 CSG - SET @ 5120. CMT W/865 SX CMT. RTRN 50 BBLS CMT TO SURF.
08/07/2013: RELEASE RIG.

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Denise Pinkerton

TITLE REGULATORY SPECIALIST

DATE 12/13/2013

Type or print name DENISE PINKERTON

E-mail address: leakejd@chevron.com

PHONE: 432-687-7375

For State Use Only

APPROVED BY:

[Signature]

TITLE

Petroleum Engineer

DATE

DEC 30 2013

Conditions of Approval (if any):

DEC 30 2013



Summary Report

Drill
Drill and Suspend
Job Start Date: 7/22/2013
Job End Date: 8/7/2013

Well Name CENTRAL VACUUM UNIT 438		Lease Central Vacuum Unit	Field Name Vacuum	Business Unit Mid-Continent	
Ground Elevation (ft) 4,007.00	Original RKB (ft) 4,025.50	Current RKB Elevation 4,025.50, 7/22/2013		Mud Line Elevation (ft) 0.00	Water Depth (ft)

Report Start Date: 7/22/2013

Com

R/D Front & backyard Components, Lower Drillers cabin, Unplug all wires & mics equipment Load out Drill pipe

Rig idle, WOD

Report Start Date: 7/23/2013

Com

Wait on Daylight

PJSM with H&P, H&P Rig Movers and Trend Services. Review rig move check list.Discussed hazards assoc with rig move.

Load & Move Back yard of H&P 356 from DHU 33-10-CT to the CVU 438, spot mud tanks, mud pumps, shakers, MOV VFD, gen package, diesel tank, parts house, spot subs

Wait on Daylight

Report Start Date: 7/24/2013

Com

Wait on Daylight

PJSM with H&P, H&P Rig Movers and Trend Services. Review rig move check list.Discussed hazards assoc with rig move.

R/U Misc while waiting on Derrick to arrive on location (Due to King Pin damages, replacement of topdrive control wires and replacement of kelly hoes).

Load & Move H&P 356 from DHU 34-10-CT to the DHU 33-10-CT, spot parts house, spot subs, pin derrick, raise derrick, Installed center steel. R/U H&P 356.

Wait on Daylight

Report Start Date: 7/25/2013

Com

Continue rigging up misc equipmen (Spool up draw works, undock top drive and run out all electrical equipment, install trash and protector chutes, R/U pipe wrangler, pressure washer connex, pick up tools to rig floor, install conductor pip, turn buckles, kill line, modify flow line and gas buster, clean rig floor and prepare for spud. Perform rig inspections, organize all tools and equipment. Address action items from pre-spud inspection. Strap and caliper BHA.

Notified OCD District #1 10:00 7/25/13 of spud date and cement job. Patricia Operator.

Report Start Date: 7/26/2013

Com

Wait on X-O (7 5/8" Reg box X 6 5/8" Pin)

P/U Baker .22 rpg Motor, X-O, M/U 14 3/4 Halliburton bit.

Install trip nipple

Finish M/U surface BHA and TIH and tagged @90'

Trouble shoot Top drive (Found cut power cable)

Drill 14 3/4" Surface hole section from 90' to 295'. Pumping high visc sweeps every 90'

AROP = 68.33 FPH

WOB = 5-10 Klbs

TD RPM = 120

Motor RPM = 132 GPM = 600

SPP = 1400 psi

Torque 2-2.5 Kft*lbs

Differential = 200-300 psi

Circulate while working on mud pump.

Drill 14 3/4" Surface hole section from 295' to 650'. Pumping high visc sweeps every 90'

AROP = 78.88 FPH

WOB = 5-10 Klbs

TD RPM = 120

Motor RPM = 132 GPM = 600

SPP = 1400 psi

Torque 2-2.5 Kft*lbs

Differential = 200-300 psi

Pull trip nipple and install roating head rubber

Drill 14 3/4" Surface hole section from 650' to 942'. Pumping high visc sweeps every 90'

AROP = 97.33 FPH

WOB = 5-10 Klbs

TD RPM = 120

Motor RPM = 132 GPM = 600

SPP = 1400 psi

Torque 2-2.5 Kft*lbs

Differential = 200-300 psi

Report Start Date: 7/27/2013



Summary Report

Drill and Suspend
Job Start Date: 7/22/2013
Job End Date: 8/7/2013

Well Name CENTRAL VACUUM UNIT 438	Lease Central Vacuum Unit	Field Name Vacuum	Business Unit Mid-Continent
Ground Elevation (ft) 4,007.00	Original RKB (ft) 4,025.50	Current RKB Elevation 4,025.50, 7/22/2013	Mud Line Elevation (ft) 0.00
			Water Depth (ft)

Com

Drill 14 3/4" Surface hole section from 942' to 1565'. Pumping high visc sweeps every 90'

AROP = 73.29 FPH
WOB = 10-12 Klbs
TD RPM = 120
Motor RPM = 143 GPM = 650
SPP = 1800 psi
Torque 4-5 Kft*lbs
Differential = 200-300 psi

Pump (2) 40 bbl Hi-Vis sweeps. Circulate hole clean.

Flow check well - no flow. TOH with 14.75" Surface BHA from 1565' to 577' (Back reamed from 1565' to 577'. Pulled rotating head at 577'. TOH with 14.75" Surface BHA from 577' to surface Hole pulled slick Hole took proper fill.

Break 14 3/4" bit and L/D motor.

Clean Rig Floor

Rig Service

PJSM with H&P crew. R/U H&P 11 3/4" CRT and handling tools. PJSM with Franks and H&P crew. R/U Casing Tongs.

Ran 11.75" 42# H-40 STC surface casing from surface to 350'.

Report Start Date: 7/28/2013

Com
Ran 11.75" 42# H-40 surface casing and tag bottom at 1565'. (Wash down casing from 1150' to 1565')

Circulate 1.5 times casing volume.

PJSM with Halliburton 8" rig up cement equipment.

Test lines to 3300 psi. Cement per Halliburton pump schedule. Displace 177 bbls of FW. Bumped plug and held 1048 psi for 5 minutes (FCP=540 psi), test good. Checked floats, bled back 1 bbl. Full returns throughout the job. Returned 50 bbls of cement to surface.

	bbls	sacks	bpm	wt. (ppg)
Spacer	20	n/a	5	8.4
Lead	201	610	6	12.9
Tail	101	425	5	14.8
Disp.	177	n/a	6	8.7

Flush surface lines and rig down Halliburton.

Waiting on cement to reach 100 psi compressive strength.

String into 11 3/4" surface casing with H&P CRT. Set casing string on bottom. R/D turnbuckles and flowline from conductor pipe. Rough cut conductor and surface casing. L/O same. Make final cut and dress conductor and surface casing for wellhead.

PJSM with Cotton Welding H&P 356 and CVX. Install and weld 11 3/4" SOW x 11" 5M multibowl wellhead. Test void to 850 psi - test good.

PJSM with Man N/U crew and H&P. Install spacer spool. N/U 11" 5M BOPE.

Report Start Date: 7/29/2013

Com
Install and torque 11" 5M spacer spool and BOP stack. N/U flow line, accumulator lines, and center stack.

PJSM with Man Welding. Pressure test BOPE to 250/3000 psi per drilling procedure and MCBU SOP. Perform accumulator function test. Test 11 3/4" casing to 1500 psi. All tests good. R/D pressure tester.

Perform BOP Drill.

Lay out BHA strap and caliper.

Rig Service

TIH with 10 5/8" Bit & Intermediate BHA #1 to 900' as follows: 10 5/8" PDC bit (Halliburton MM65DM) 8" Motor (0.22 rev/gal) Note: Set Wear bushing.

Wash down & displace 9.6 ppg brine water from 900' to top of FC @1475'.

Test casing to 1500 psi (Good Test)

Pull trip nipple and install rotating head

Perform Choke drill with CVX and H&P.

Drill FE & cement to 1565'. Drill 10' of new hole.

Preform FIT to 17 ppg EMWV. Good Test.

Drill 10 5/8" Intermediate hole section from 1575' to 1590'. Note: Allow 10 1/2" stabilizers to clear casing shoe (1565')

AROP = 15 FPH
WOB = 5-10 Klbs
TD RPM = 10
Motor RPM = 110 GPM = 500
SPP = 1200 psi
Torque 2-3 Kft*lbs
Differential = 100-200 psi

Report Start Date: 7/30/2013



Summary Report

Drill
Drill and Suspend
Job Start Date: 7/22/2013
Job End Date: 8/7/2013

Well Name CENTRAL VACUUM UNIT 438		Lease Central Vacuum Unit	Field Name Vacuum	Business Unit Mid-Continent	
Ground Elevation (ft) 4,007.00	Original RKB (ft) 4,025.50	Current RKB Elevation 4,025.50, 7/22/2013		Mud Line Elevation (ft) 0.00	Water Depth (ft)

Com

Drill 10 5/8" Intermediate hole section from 1590' to 2440'

AROP = 50 FPH
WOB = 5-10 Klbs
TD RPM = 10
Motor RPM = 110 GPM = 500
SPP = 1200 psi
Torque 2-3 Kft*lbs
Differential = 100-200 psi

Service rig.

Drill 10 5/8" Intermediate hole section from 2440' to 2740'

AROP = 60 FPH
WOB = 5-10 Klbs
TD RPM = 10
Motor RPM = 110 GPM = 500
SPP = 1200 psi
Torque 2-3 Kft*lbs
Differential = 100-200 psi

Report Start Date: 7/31/2013

Com

Drill 10 5/8" Intermediate hole section from 1590' to 2990'

AROP = 50 FPH
WOB = 5-10 Klbs
TD RPM = 10
Motor RPM = 110 GPM = 500
SPP = 1200 psi
Torque 2-3 Kft*lbs
Differential = 100-200 psi

Chang out rotating head rubber.

Drill 10 5/8" Intermediate hole section from 2990' to 3125'

AROP = 50 FPH
WOB = 1-4 Klbs
TD RPM = 10
Motor RPM = 110 GPM = 500
SPP = 1200 psi
Torque 2-3 Kft*lbs
Differential = 100-200 psi

Service rig

Trouble shoot TD by changing out the PGX2 card in the VFD house.

Drill 10 5/8" Intermediate hole section from 3125' to 3225'

AROP = 50 FPH
WOB = 1-4 Klbs
TD RPM = 10
Motor RPM = 110 GPM = 500
SPP = 1200 psi
Torque 2-3 Kft*lbs
Differential = 100-200 psi

Report Start Date: 8/1/2013

Com

Drill 10 5/8" Intermediate hole section from 3225' to 3233'

AROP = 50 FPH
WOB = 1-4 Klbs
TD RPM = 10
Motor RPM = 110 GPM = 500
SPP = 1200 psi
Torque 2-3 Kft*lbs
Differential = 100-200 psi

Circulate 2 hi-vis sweeps around. Sweep brought back no change in cutting on the shakers.

Check for Flow. No Flow

TOH from 3260' to 1,547' Note: Hole taking correct fill. Flow Check at the shoe. No flow.



Summary Report

Drill and Suspend
Job Start Date: 7/22/2013
Job End Date: 8/7/2013

Well Name CENTRAL VACUUM UNIT 438	Lease Central Vacuum Unit	Field Name Vacuum	Business Unit Mid-Continent
Ground Elevation (ft) 4,007.00	Original RKB (ft) 4,025.50	Current RKB Elevation 4,025.50, 7/22/2013	Mud Line Elevation (ft) 0.00
Water Depth (ft)			

Pull rotating head rubber and install trip nipple.
Continue TOH from 1547' to stab.
Attempt to pull wear bushing (Pulled 29k over)
L/D motor and bit
Clean rig floor.
PJSM with H&P crew for R/U 8 5/8" CRT and casing handling equipment. Calibrate TD and drawworks.
R/U 8 5/8" CRT and casing handling equipment.
PJSM with H&P CRT rep and crew. TIH with 8 5/8" 32# J-55 Intermediate casing to 3233'. (tagged bottom) Wash down last 2 joints. *Darker*
Circulate 1 1/2 casing volume. L/D tag joint. P/U hanger and land in wellhead @3234'. Set External Casing Packer @ 1392'.
PJSM R/U Halliburton cementing equipment Test lines to 3000 psi. Cement per Chevron cement program pump schedule. Displace 191 bbls of BW. Bumped plug and held 1300 psi for 5 minutes (FCP=803 psi), test good. Checked floats, bled back 1 bbl. Full returns throughout the job. Returned 4 bbls of cement to surface. Pressure up and set Weatherford external pack off with 1800 psi.
PJMS R/D Halliburton cementing equipment
Report Start Date: 8/2/2013
PJMS R/D Halliburton cementing equipment
PJSM R/D H&P CRT
PJSM for running L/D joint and running pack-off. Run G.E. pack off and land in wellhead. Pressure test void to 2000 psi as per drilling procedure. Test good.
Instal wear bushing.
L/O & strap 7 7/8" production BHA.
P/U & M/U 7 7/8" Production BHA. TIH with 7 7/8" Production BHA from surface to 3172' (tagged TOC)
JSA Level Derrick. Level Derrick
Pull trip nipple and install rotating head rubber.
Perform safety drills. (Well control drill, Fire, spill, man down and evacuation drill)
Test casing to 1500 psi and held pressure for 30 mins (Test Good)
Perform Choke Drill and function test BOP.
Rig Service
Drill out cement and float equipment from 3128' to 3224' (float collar @3172')
Drill 10' new hole to 3243', CC Mud wt in = Mud wt out: w/ 9.9 ppg, Perform FIT 13.0 ppg EMW.
Drilling 7 7/8" Production Hole Section From 3243' to 3319'.
AROP 30 FPH. TD 60 RPM. Motor 67 RPM 130 SPM. 475 GPM. WOB 8-10 Klbs. Torque 2-3 Kft*lbs. SPP 1500 psi. Differential 150 psi,
Report Start Date: 8/3/2013
Drilling 7 7/8" Production Hole Section From 3319' to 3858'. AROP 30 FPH. TD 40 RPM. Motor 68 RPM 180 SPM. 425 GPM. WOB 10-13 Klbs. Torque 2-3 Kft*lbs. SPP 1600 psi. Differential 150 psi,
Rig Service
Trouble shoot Top Drive. Reprogram and change parameters on the PGX2 Card in the VFD. Change the signal cable from being double grounded.
Drilling 7 7/8" Production Hole Section From 3858' to 4033'. AROP 89 FPH. TD 60 RPM. Motor 76 RPM 180 SPM. 475 GPM. WOB 10-15 Klbs. Torque 2-3 Kft*lbs. SPP 1600 psi. Differential 150 psi,
Report Start Date: 8/4/2013
C/O packing on MP#2.
Drilling 7 7/8" Production Hole Section From 4033' to 4445'. AROP 23 FPH. TD 60 RPM. Motor 68 RPM 180 SPM. 400 GPM. WOB 10-13 Klbs. Torque 2-3 Kft*lbs. SPP 1600 psi. Differential 150 psi,
Rig Service
Drilling 7 7/8" Production Hole Section From 4445' to 4591'. AROP 24 FPH. TD 60 RPM. Motor 76 RPM 180 SPM. 475 GPM. WOB 10-15 Klbs. Torque 2-3 Kft*lbs. SPP 1600 psi. Differential 150 psi,
Report Start Date: 8/5/2013
Drilling 7 7/8" Production Hole Section From 4591' to 5120'. AROP 24 FPH. TD 60 RPM. Motor 76 RPM 180 SPM. 475 GPM. WOB 10-15 Klbs. Torque 2-3 Kft*lbs. SPP 1600 psi. Differential 150 psi,
Circulate 2 hi-vis sweeps around. Sweep brought back no change in cutting on the shakers.
Check for Flow. No Flow
TOH from 5120' to 3182" Note: Hole taking correct fill. Flow Check at the shoe. No flow.
Pull rotating head rubber and install trip nipple.
Continue TOH from 3,182' to 2,770'.
Clean rig floor. Prep to pull wear bushing.
Report Start Date: 8/6/2013



Summary Report

Drill
Drill and Suspend
Job Start Date: 7/22/2013
Job End Date: 8/7/2013

Well Name CENTRAL VACUUM UNIT 438		Lease Central Vacuum Unit	Field Name Vacuum	Business Unit Mid-Continent	
Ground Elevation (ft) 4,007.00	Original RKB (ft) 4,025.50	Current RKB Elevation 4,025.50, 7/22/2013		Mud Line Elevation (ft) 0.00	Water Depth (ft)

Com

Pull wear bushing, clean rig floor, c/o TD grabber dies

Safety meeting and revise JSA for R/U H&P CRT

R/U H&P CRT and casing equipment, prep 5 1/2 17# L80 casing

Safety meeting for running casing

RIH w/900' 5 1/2" 17# L80 csg

Pre Tour Safety Meeting @6:00 am Discussing The Tenet For The Day # 6 (We Always maintain integrity of dedicated systems) The Crew Discussed The Hazard ID Tool (Temperature) The DSM Explained The Daily Operations. The Tool Pusher Discussed Operations: R/U H&P CRT and Run and cement production casing per Halliburton schedule, Install BPV, N/D BOP. Install tubing head, Clean pits

Run 5 1/2" 17# L80 csg as follows:

float shoe
2 shoe Jt
float collar
16 Bond Coat
1 20' marker jt.
13 jts.
1 ECP
95 Joints

5 1/2" csg

Casing shoe landed at 5120'
Top of FC at 5020'

L/D tag jt, P/U hanger and land

Circulate 2' bottoms up

Held PJSM w/Halliburton cmt crew

R/U cement equipment and test certified iron to 5000psi.

Cement per Halliburton pump schedule, Displace 115 bbls of FW. Bumped plug and held 2800 psi for 5 minutes (FCP=540 psi), test good. Checked floats, bled back 1 bbl. Full returns throughout the job. Returned 50 bbls of cement to surface.

	bbls	sacks	bpm	wt. (ppg)
Spacer	20	n/a	6	8.4
Lead	125	420	6	13.2
Tail	84	445	6	14.8
Disp.	115	n/a	6	8.3

Flush fresh water trough BOP, kill line, flow line choke manifold, gas buster, TD, and shaker manifold

PJSM for RD cementers

RD cementers and set BPV

PJSM for RD CRT

RD CRT and casing equipment

PJSM for nipple down w/manns torque crew

Nipple down flow line, rotating head, and BOP

Report Start Date: 8/7/2013

Com

Finish Nippling Down BOPE & Rack Stack Back & Lay over

Install Pack Off & Test To 5000 PSI, Installed Tubing Head & Tested To 5000 PSI

Clean mud pits, dock top drive, unspool draw works, cut