

Phone: (505) 476-3441
General Information
Phone: (505) 629-6116

Online Phone Directory Visit:
<https://www.emnrd.nm.gov/ocd/contact-us/>

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form *Page 1 of 5*
Revised July 18, 2013

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-015-44600
1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other: SWD		5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
2. Name of Operator DKL Energy – Cottonwood, LLC		6. State Oil & Gas Lease No.
3. Address of Operator 5850 Granite Parkway, Suite 450 Plano, Texas 75024		7. Lease Name or Unit Agreement Name Cottonwood Fee SWD
4. Well Location Unit Letter <u>O</u> : <u>330'</u> feet from the <u>South</u> line and <u>1662'</u> feet from the <u>East</u> line Section <u>19</u> Township <u>26 South</u> Range <u>26 East</u> NMPM Eddy County		8. Well Number <u>001</u>
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3,483' GR		9. OGRID Number 330291
		10. Pool name or Wildcat SWD; Devonian-Silurian 97869

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input checked="" type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	P AND A <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	MULTIPLE COMPL <input type="checkbox"/>	CASING/CEMENT JOB <input type="checkbox"/>	
DOWNHOLE COMMINGLE <input type="checkbox"/>			
CLOSED-LOOP SYSTEM <input type="checkbox"/>			
OTHER: <input type="checkbox"/>		OTHER: <input type="checkbox"/>	

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

The Cottonwood Fee SWD No. 1 failed an MIT test on 8/20/2024. Corrective action was required by 11/18/2024. This deadline was subsequently extended by OCD until 5/1/2025.

DKL filed a C-103G on 3/10/25 requesting authorization to conduct remedial operations on the Cottonwood Fee SWD No. 1. Attached is a **revised** workover procedure.

Work on this well will commence during the week of March 31-April 4, 2025.

OCD will be given 24 hours notice prior to commencing workover operations.

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE David Catanach TITLE Agent for DKL Energy – Cottonwood LLC DATE: 3/26/25


Type or print name David Catanach E-mail address: catanach_david@comcast.net PHONE: (505) 690-9453
For State Use Only

APPROVED BY: _____ TITLE _____ DATE _____
Conditions of Approval (if any): _____

Cottonwood Fee SWD 1 Workover Procedure

1. Pull-test anchors
2. Visit location and lay out plan for equipment, etc.
3. Line up the following equipment for job:
4. Move in rig, equipment & rig up the same.
5. Kill well, nipple up BOP's, sting out of packer and TOH laying down 4-1/2" tubing.
6. Use thread protectors to protect the ends of the tubing while laying it down.
7. Send tubing to Petrosmith for inspection and repair.
8. Rig up wireline and run CBL and 60 arm CIL.
9. Pick up plug, packer & 2 7/8" work string off the racks (TALLY WORK STRING) and search for casing leak.
10. After finding leak, set RBP above packer and drop sand on top.
11. Perform squeeze job.
12. Wait 24 hrs for cement to set.
13. Drill out cement plug and circulate the well clean.
14. Test casing to 750 psi for 30 min.
15. TOH, laydown plug-packer, and prep to run 4 1/2" injection string back in the hole.
16. Schedule MIT with NMOCD.
17. Load pipe racks with 4 1/2" tubing string and tally the same.
18. Run 4 1/2" injection string.
19. Space out tubing, release from on/off tool, circulate 10# double inhibited packer fluid all the way around and latch back up to the packer.
20. Get a test on the backside against the BOPs to 750 psi.
21. Have wellhead company install the 4 1/2" tubing hanger, remove BOP's and install tree. Test adapter flange to a min of 4,500 psi and hold for 15 min.
22. Run MIT and record the same. Make sure to fill out chart completely and document if the TRRC rep was present or not. Pressure up on tubing to 750 psi and chart the same for 30 min.
23. Return well to injection.
24. Rig down and release equipment.

Current Wellbore Schematic
Cottonwood Fee SWD No. 1
API No. 30-015-44600
330' FSL & 1662' FEL (O) Section 19-26S-26E
Attachment to C-103G




Proposed Wellbore Schematic*

Cottonwood Fee SWD No. 1

API No. 30-015-44600

330' FSL & 1662' FEL (O) Section 19-26S-26E

Attachment to C-103G



***No change in wellbore schematic is anticipated.
Proposed workover will likely be limited to
replacement of 4 1/2" tubing, or if casing is found to
have a leak, cement squeeze operations will be
conducted.**

Sante Fe Main Office
Phone: (505) 476-3441

General Information
Phone: (505) 629-6116

Online Phone Directory
<https://www.emnrd.nm.gov/oed/contact-us>

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

CONDITIONS

Action 445761

CONDITIONS

Operator: DKL Energy - Cottonwood, LLC 5850 Granite Parkway #450 Plano, TX 75024	OGRID: 330291
	Action Number: 445761
	Action Type: [C-103] NOI Workover (C-103G)

CONDITIONS

Created By	Condition	Condition Date
anthony.harris	1. Submit C-103 Subsequent report documenting results of post-workover MIT and include pressure test chart. 2. Submit C-103 Subsequent report with updated wellbore diagram at the completion of workover operations	3/27/2025