

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised August 1, 2011

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-015-22627
1. Type of Well: Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/>		5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
2. Name of Operator CHEVRON MIDCONTINENT, L.P.		6. State Oil & Gas Lease No.
3. Address of Operator 15 SMITH ROAD, MIDLAND, TEXAS 79705		7. Lease Name or Unit Agreement Name PARDUE FARMS 26
4. Well Location Unit Letter E: 1980 feet from the NORTH line and 660 feet from the WEST line Section 26 Township 23-S Range 28-E NMPM County EDDY		8. Well Number 1
11. Elevation (Show whether DR, RKB, RT, GR, etc.)		9. OGRID 241333
		10. Pool name or Wildcat CULEBRA BLUFF; BONE SPRING, S

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐


OTHER:

OTHER: BONE SPRING COMPLETION

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

PLEASE FIND ATTACHED REPORTS FOR WORK DONE FROM 06/01/2012 THROUGH 02/01/2013.

3-27-13: ON 24 HR OPT. PRODUCING 21 OIL, 2483 GAS, & 193 WATER. GOR-118238.
GAS LIFT



I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Denise Pinkerton TITLE: REGULATORY SPECIALIST DATE: 04/18/2013

Type or print name: DENISE PINKERTON E-mail address: leakejd@cvhevron.com PHONE: 432-687-7375

APPROVED BY: DRD TITLE: Dist # Supervisor DATE: 4/24/2013
Conditions of Approval (if any):

No logs on file for this well
Provide current wellbore schematic



Summary Report

Drill

Horizontal Lateral

Job Start Date: 8/12/2012

Job End Date: 8/31/2012

Well Name PARDUE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Report Start Date: 8/12/2012

RECEIVED

APR 24 2013

NMOCD ARTESIA

WOD.

Held safety meeting with Chevron personnel and rig crew.

Held safety meeting with Chevron personnel, rig crew and HP truck drivers discussing rig move.

R/D and move the following to new location: mud pumps, VFD house, generators, mud system, junk box, dog house, shaker skid, rig tanks and Q-Max system. Washed all rig components and HP trucks left on location the prior night during well control incident w/pressure washers before moving to new location. Remove gas flare lines. Cylinder used to lay down derrick found to be damaged when stroking prior to laying down derrick. Replace same from HP rig in area. Having abnormal cylinder pressures. Call out mechanic, found trash in cylinder - problem resolved.

WOD.

Report Start Date: 8/13/2012

Com

WOD.

Hold pre-tour safety meeting followed by safety meeting with HP trucking. L/D derrick, sub and doghouse. Unpin and move same to new location along with HPU, BOP stack, and junk box. Spot same on new location and raise sub. Begin changing out drive motor in top drive prior to pinning derrick. Hang flowline, hook up gas buster.

WOD.

Report Start Date: 8/14/2012

Com

WOD.

Complete installation of drive motor in TDU. Stroke and bleed MRC, raise and pin derrick at 14:00 on 8/14/2012. Raise D-Fub arm and plug in TDU house. Power up rig. R/U rig floor. Rotary table not lining up w/wellhead - troubleshoot.

WOD.

Report Start Date: 8/15/2012

Com

WOD.

Held safety meeting with crew. Prepare rig floor to lower derrick. Unhook D-Fub and rig floor air.

Prepare to lower derrick.

Lower derrick to level rotary table over wellbore.

Upon lowering derrick to first stage, rotary table +/- 5" from center of wellhead (previously +/- 2.5" off). Troubleshoot w/H&P office on leveling sub and lining up rotary table w/center of wellhead.

Shim up sub w/boards in attempt to level sub.

Lower derrick to second stage. Rotary table 1" from wellhead once derrick was laid down and pinned. Decision made to raise derrick to check alignment once shims had been inserted. Upon stroking cylinders, pressures in cylinders were abnormal. Trouble shoot same.

Continue rigging up in preparation for drilling operations while H&P mechanics work on cylinders to raise derrick.

Report Start Date: 8/16/2012

Com

H&P mechanics continued to troubleshoot cylinder pressures, replace counter balance valve. Unable to resolve problem with cylinders. Rig crew R/U panic / flare lines and MUD transfer system.

Unable to resolve abnormal pressure in cylinders. Trouble shoot same. Decision made to R/U hydraulic fluid filtering system due to apparent debris in hydraulic system. Earliest possible ETA early evening. Mobilized unit. Remove and check fittings on each hydraulic lines for debris in the meantime.

Hydraulic filtration unit arrived at 18:00 hrs. Filter hydraulic fluids while waiting for replacement ODS cylinder.

Report Start Date: 8/17/2012

Com

N/U 13-5/8" 10M x 11" 5M DSA and spacer spool. Install BOP stack. R/U kill line, choke line and hydraulic lines. Install turnbuckles. Install and stroke new drillers side MRC.

R/U panic and flare line. Stroke MRC cylinders in preparation to raise derrick. Raise derrick at 12:00 hrs. Install de-fub arm. R/U rig floor. N/U flowline.

Unpin and install shims on TDU drive motor. Wire up TDU. Offload and install newly inspected stand pipe.

Report Start Date: 8/18/2012

Com

Have safety meeting with Greenes testers and rig up test equipment.

Test choke manifold 250/5000 psi, test hydril to 250 /3500 psi. Test blind rams, top and bottom pipe rams, HCR, and manual valves to 250/5000 psi. Test standpipe to 250/4000 psi. Test automatic and manual IBOP to 250/5000 psi. Test all floor valves to 250/5000 psi.

Change out swivel packing.

Install trip nipple.

R/ U bells and elevators, calibrate blocks.

Held safety stand down and discussed incidents on other CVX rigs.

Lay out and strap 200 joints of drill pipe.

Continue strapping drill pipe. R/U rig floor. Replace check valve in kill line.

Service rig and TDU.

P/U new Hughes 8.5" GX-38 CH, casing scraper, and bit sub. RIH on DP.



Summary Report

Drill
Horizontal Lateral
Job Start Date: 8/12/2012
Job End Date: 8/31/2012

Well Name PARDUE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Report Start Date: 8/19/2012

Com

RIH W/SCRAPER WHILE P/U DP.

WAIT ON WEATHER.

RIH W/SCRAPER WHILE P/U DP. TAG CIBP AT 5996' DPM.

CIRCULATE HOLE CLEAN W/2 BOTTOMS UP.

TOOH TO BHA.

L/D SCRAPER BHA.

SERVICE RIG.

P/U SMITH TRACKMASTER PLUS WHIPSTOCK ASSEMBLY CONSISTING OF WHIPSTOCK, MILLING ASSEMBLY, SETTING TOOL, HIGH FLOW TOOL AND UBHO.

INSTALL WEAR BUSHING.

SCRIBE WHIPSTOCK.

TIH W/WHIPSTOCK TO 2689'.

PULL TRIP NIPPLE, INSTALL ROTATING HEAD.

TIH W/WHIPSTOCK TO 5943'.

HELD SAFETY MEETING W/WIRELINE, FISHING TOOL HAND, RIG CREW AND CVX.

R/U WIRELINE UNIT TO ORIENTATE WHIPSTOCK W/GYRO.

Report Start Date: 8/20/2012

Com

R/U Scientific wireline and orientate whipstock at 178° per wireline gyro. Pressure to 3500 psi down DP to set whipstock w/top @ 5,921'. Work pipe up and down beginning at 20K above/below string weight increasing in 5K increments until mill sheared f/whipstock at 50K down.

Mill window per Smith whipstock hand F/5921' - T/5926'. ROP slowed drastically, drilled <1' in last 2 hours of milling. Decision made to pull mill.

Pull rotating head, check flow prior to TOOH - flowcheck negative.

TOOH w/milling assembly.

L/D mill and pick up new assembly consisting of window mill w/watermelon mill piggy backed. Previous assembly showed 1/2" gauge loss in secondary mill, primary mill full gauge.

TIH w/new milling assembly.

Had sudden 6 bbl gain. S/D and performed flow check - negative.

Mill window F/5926' - T5929'. Held Spill/BOP/Evacuation drill.

Report Start Date: 8/21/2012

Com

Attempt mill window in casing, no success; down to 5929'.

Pull rotating head & install trip nipple

POOH F/5760' to mill

Lay down old mill p/u new mill & BHA; Lower mill had flat wear on crown; Watermelon mill was worn on everyother blade by .5 inches the full length of blade;

TIH w/mill T/5840'

Install rotating head

Mill on 9 5/8 Casg f/ 5929' t/5933'. Gpm - 385, Wob 2k - 15k, Rpm 60 - 120

Pull rotating head & install trip nipple

POOH F/5770' T/mill & lay down mill; Bottom mill was full gauge but had several missing cutters; Secondary mill was full gauge but worn flat on all blades;

Rig Service

P/U New mill & TIH

Report Start Date: 8/22/2012

Com

Trip in hole due to no ROP;

Pull trip nipple and Install Rotating head;

Trip in hole to 5927' & Fill Pipe

Mill Window From 5933' to 5934' Rpm 60 - 120; Wob 2 - 16k; Gpm 385

POOH T/4250'

Pull roating head

POOH F/4250' T/Mill

Break and lay down mill & subs

p/u mills and rack back hwdp

Make up new mill assembly with 8 1/2" bit

TIH T/4300'

Install roating head



Summary Report

Drill
Horizontal Lateral
Job Start Date: 8/12/2012
Job End Date: 8/31/2012

Well Name PARDUE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Com					
TIH T/5935'					
Milling F/5934' T/5948'					
Pump sweeps & Circ.Bottoms up					
POOH					
Lay down Mill & Bit					
Pick up Curve Assb. and Test same					
Report Start Date: 8/23/2012					
Com					
P/U Curve Assembly & Directional BHA					
TIH T/5916'					
Rig up Wireline F/Directional Tools					
Run wireline thru Top Drive and DP And make up double T/start the slide					
Trouble shoot orientation					
SLD/F5934'T/5948' wob/15k/rot/25/torq4000/pump press/1500psi/460 gpm/rop.9ft per hour					
SLD/F5948'T/5982' wob/15k/rot/25/torq4000/pump press/1500psi/460 gpm/rop.2ft per hour					
POOH w/wireline					
ROT/F5982T/6000' wob/15k/rot/25/torq4000/pump press/1500psi/460 gpm/rop.2ft per hour					
Rig down wire line sheave from derrick					
SLD/F6000'T/6008' wob/15k/rot/25/torq4000/pump press/1500psi/460 gpm/rop.2ft per hour					
ROT/F6008'T/6015' wob/15k/rot/25/torq4000/pump press/1500psi/460 gpm/rop.2ft per hour					
SLD/F6015'T/6035' wob/15k/rot/25/torq4000/pump press/1500psi/460 gpm/rop.3ft per hour					
ROT/F6035'T/6046'wob/25k/rot/25/torq4000/pump press/1500psi/460 gpm/rop.5.5ft per hour					
SLD/F6046'T/6066'wob/25k/rot/25/torq4000/pump press/1500psi/460 gpm/rop.5.ft per hour					
ROT/F6066'T/6078wob/20k/rot/25/torq4000/pump press/1550psi/460 gpm/rop.5.ft per hour					
SLD/F6078'T/6093'wob/25k/rot/25/torq4300/pump press/1550psi/460 gpm/rop.5.ft per hour					
ROT/F6093'T/6109'wob/20k/rot/25/torq4000/pump press/1500psi/460 gpm/rop.5.ft per hour					
SLD/F6109'T6125'wob/25k/rot/25/torq4000/pump press/1500psi/460 gpm/rop.5.ft per hour					
ROT/F6125'T6141'wob/20k/rot/25/torq4000/pump press/1500psi/460 gpm/rop.5.ft per hour					
SLD/F6141'T6152'wob/25k/rot/25/torq4000/pump press/1500psi/460 gpm/rop.5.ft per hour					
Report Start Date: 8/24/2012					
Com					
DRLSLD/6152'T6161' WOB 25,PP=1800PSI,PUMPSTKS-134,GPM=385,TORQ-0,ROP25FT/HR					
/F6161'T6172;WOB25,PP-1850PSI,ROT=25PUMPSTKS134,GPM-385,ROP30'/PER HR					
DRLSLD/6172 /6188' WOB 25,PP=1800PSI,PUMPSTKS-134,GPM=385,TORQ -00,ROP25FT/HR					
/F6188'T6204';WOB25,PP-1850PSI,ROT=25PUMPSTKS134,GPM-385,ROP30'/PER HR					
DRLSLD/6204'T6220" WOB 25,PP=1800PSI,PUMPSTKS-134,GPM=385,TORQ -00,ROP25FT/HR					
DRLROT/6220T6235 WOB20					
/F6235T6256'TWOB25,PP-1850PSI,ROT=25PUMPSTKS134,GPM-385,ROP30'/PER HR					
DRLROT/F6267'T6287"WOB25K,PP-1800,GPM-385/TQ-40					
DRLSLD/F6287'T6299'WOB30,PP1850Psi,					
DRLSLD/F6299'T6318'wob25PP1900Psi.387gpm,ROP-30ft/ph					
DRLROT/F6318'T6330'wob30,pp-1850psi,gpm387,rop-30					
RIG SERVICE					
DRLSLD/F6330'T6348'WOB30KRT-30,PP-1900PSI,STKS=134TQ-40,ROP32					
DRLROT/F6348'T6361'WOB30,PP.1800,GPM-385,ROP20'hr,Torq.200,rot.20rpm					
DRLSLD/6361'T6375'WOB25PP1850,GPM385,ROP25,TORQ.250					
DRLROT/F6375'T6394'WOB25,PP1900,GPM395,ROP25'hr.,torq250,rt-25					
DRLSLD/F6394't6411'WOB20,PP-1850,385,ROP-30'hrTORQ-0					
DRLSLD/F6394't6411'WOB20,PP-1850,385,ROP-30'hrTORQ-0					
DRLROT/F6411'T6425'WOB25PP1850,GPM-385,ROP30					
DRLROT/F6411'T6425'WOB25PP1850,GPM-385,ROP30					
DRLROT/F6446'T6456'WOB25,PP1850,PP-1900,GPM385,ROP30',Rot-25,					
DRLROT/F6446'T6456'WOB25,PP1850,PP-1900,GPM385,ROP30',Rot-25,					
DRLROT/F6474'T6488"WOB25,PP1850,PP-1900,GPM385,ROP30',Rot-25,					
DRLSLD/F6488'T6506'WOB20,PP1850,GPM385,ROP-30,TORQ350,ROT-O					
DRLROT/F6506'T6519"WOB25,PP1850,PP-1900,GPM385,ROP30',Rot-25,					



Summary Report

Drill
Horizontal Lateral
Job Start Date: 8/12/2012
Job End Date: 8/31/2012

Well Name PARDUE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Com					
DRLSLD/F6519'T6537'WOB20,PP1850,GPM385,ROP-30,TORQ350,ROT-O					
DRLROT/F6537'T6550'WOB25,PP1850,PP-1900,GPM385,ROP30',Rot-25,					
DRLSLD/F6550'T6566'WOB20,PP1850,GPM385,ROP-30,TORQ350,ROT-O					
DRLROT/F6566'T6582'WOB25,PP1850,PP-1900,GPM385,ROP30',Rot-25,					
DRLSLD/F6582'T6604'WOB20,PP1850,GPM385,ROP-30,TORQ350,ROT-O					
DRLROT/F6604'T6613'WOB25,PP1850,PP-1900,GPM385,ROP30',Rot-25,					
DRLSLD/F6613'T6633'WOB20,PP1850,GPM385,ROP-30,TORQ350,ROT-O					

Report Start Date: 8/25/2012

Com					
ROT./F6633'T/6645'Rot.-20rpm,wob-30k,Pump Press.1800psi.,Stks-136pm.,GPM.=390,Rop-19'hr.Torq.-2300					
SLD./F6645'T6665'wob-.25k,Pump press.1850psi.,stks-136,torg.-0					
ROT./F6665'T6676'Rot.-20rpm,wob-30k,Pump Press.1800psi.,Stks-136pm.,GPM.=390,Rop-19'hr.Torq.-2300					
SLD./F6676'T6696'wob-.25k,Pump press.1850psi.,stks-136,torg.-0					
ROT./F6696'T6708'Rot.-20rpm,wob-30k,Pump Press.1800psi.,Stks-136pm.,GPM.=390,Rop-19'hr.Torq.-2300					
SLD./F6708'T/6729'wob-.25k,Pump press.1850psi.,stks-136,torg.-0					
ROT./F6729'T/6740'Rot.-20rpm,wob-30k,Pump Press.1800psi.,Stks-136pm.,GPM.=390,Rop-19'hr.Torq.-2300					
SLD/F6740T/6750'-.25k,Pump press.1850psi.,stks-136,torg.-0					
SLD/F6750'T6765'-.25k,Pump press.1850psi.,stks-136,torg.-0					
ROT./F6765'T6771'Rot.-20rpm,wob-30k,Pump Press.1800psi.,Stks-136pm.,GPM.=390,Rop-19'hr.Torq.-2300					
SLD/F6771'T6793'-.25k,Pump press.1850psi.,stks-136,torg.-0					
ROT./F6793'T6803'Rot.-20rpm,wob-30k,Pump Press.1800psi.,Stks-136pm.,GPM.=390,Rop-19'hr.Torq.-2300					
SLD/F6803T/6825'-.25k,Pump press.1850psi.,stks-136,torg.-0					
ROT./F6825'T6834'Rot.-20rpm,wob-30k,Pump Press.1800psi.,Stks-136pm.,GPM.=390,Rop-19'hr.Torq.-2300					
SLD/F6834'T6854'.25k,Pump press.1850psi.,stks-136,torg.-0					
ROT./F6854T/6866'Rot.-20rpm,wob-30k,Pump Press.1800psi.,Stks-136pm.,GPM.=390,Rop-19'hr.Torq.-2300					
SLD/F6866T6882'.25k,Pump press.1850psi.,stks-136,torg.-0					
ROT./F6882T/6898'Rot.-20rpm,wob-30k,Pump Press.1800psi.,Stks-136pm.,GPM.=390,Rop-19'hr.Torq.-2300					
SLD/F6898T/6913'.25k,Pump press.1850psi.,stks-136,torg.-0					
ROT./F6913T/6930'Rot.-20rpm,wob-30k,Pump Press.1800psi.,Stks-136pm.,GPM.=390,Rop-19'hr.Torq.-2300					
SLD/F6930T/6947'.25k,Pump press.1850psi.,stks-136,torg.-0					
ROT./F6947'T/6961'Rot.-20rpm,wob-30k,Pump Press.1800psi.,Stks-136pm.,GPM.=390,Rop-19'hr.Torq.-2300					
SLD/F6961T/6976'.25k,Pump press.1850psi.,stks-136,torg.-0					
Drill/rotate f/6976 t/6991, AROP 15 fph, WOB 29-30 klb., TDRPM 25, TDTRQ 5300-6200, flowrate 385 gpm, MMRPM 54, pump pressure 1800-1900 psi, Diff pres. 70 psi.					
Drill/slide f/6991 t/6996, AROP 5 fph, WOB 5-15 klb., flowrate 385 gpm, MMRPM 54, pump pressure 1800-1900 psi, Diff pres. 70 psi.					
Drill/rotate f/6991 t/7022, AROP 26 fph, WOB 29-30 klb., TDRPM 25, TDTRQ 5100-6200, flowrate 385 gpm, MMRPM 54, pump pressure 1870-1920 psi, Diff pres. 80 psi.					
Drill/slide f/7022 t/7035, AROP 13 fph, WOB 40-42 klb., flowrate 385 gpm, MMRPM 54, pump pressure 1800-1900 psi, Diff pres. 50 psi.					
Drill/rotate f/7035 t/7060, AROP 25 fph, WOB 15-19 klb., TDRPM 25, TDTRQ 7500-8200, flowrate 385 gpm, MMRPM 54, pump pressure 1900-2000 psi, Diff pres. 100 psi.					

Report Start Date: 8/26/2012

Com					
Drill/rotate f/7060 t/7179, AROP 22 fph, WOB 29-30 klb., TDRPM 25, TDTRQ 5700-7000, flowrate 385 gpm, MMRPM 54, pump pressure 1700-1900 psi, Diff pres. 35 psi.					
CCM, pump hi-vis sweeps.					
TOH f/7,179' t/surface.					
L/D curve BHA.					
P/U lateral BHA.					
TIH f/surface t/6,415'.					
Ream f/6,415' t/7,141'.					
Repeat log f/7,141' t/7,181'.					
Directional Drill f/7,181' t/7,248', AROP 67 fph, WOB 17-20 klb., TDRPM 80, TDTRQ 5000-8000, flowrate 393 gpm, MMRPM 94, pump pressure 2100-2300 psi, Diff pres. 200 psi.					

Report Start Date: 8/27/2012

Com					
DIR.DRILL/7248'T/8213',AROP-118fph,WOB-18-26klb.,TDRPM-80,TOTRQ-7000-10000,flowrate-393gpm,MMRPM-94,PUMP PRESS.-2000-2200,Diff.Press.-180-400					



Summary Report

Drill
Horizontal Lateral
Job Start Date: 8/12/2012
Job End Date: 8/31/2012

Well Name PARDUE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Com					
Circ. Clean Hole					
DIR.Drill/F8213'T/8495' AROP-117fph,WOB-30,TDRPM-80,TD Torq.1100-1200,Flow rate-393gpm.,MMRPM-94,Pump press.-2000-2200psi.,Diff.Press.170-340psi					
Circ. Clean Hole					
DIR.DRILL/F8495'T/8905' AROP-120fph,WOB-30.TDRPM-80,TD Torq.-100-1250,Flow rate-394gpm.MMRPM-94.Pump press.-2100-2200psi,Diff. Press.175-345psi.					
Report Start Date: 8/28/2012					
Com					
Dir drill f/8,905'/v9,273' AROP-120fph,WOB-18-26,TDRPM-80,TQTRO-7000-10,000' flowrate-393gpm. MMRPM-94,PUMP PRESS-2000-2200,DIFF.PRESS.180-400.					
CIRC.BTMS UP, clean hole, Pump 2-high vis sweeps.					
Continue to Pump sweeps to clean hole, Spot beads in latt. section for casing run.					
POOH f/9273' t/5900'.					
Laying down drill pipe, and BHA.					
Lay down BHA Directional Tools					
TIH,With 35 std 5" DP T/Lay Down					
TOH./Laying down drill pipe.					
Pull Wear bushing					
Report Start Date: 8/29/2012					
Com					
RIG SERVICE					
Rig up Tesco CRT, torque turn, and power tongs. Held Safety Meeting,w/Csg. Crew.					
Run 51/2", 23#, L-80 CDC Casg T/9244' - 11,200 ft/lbs. torque.					
Report Start Date: 8/30/2012					
Com					
Complete running casing t/9273' torque turn to 11,200 ft/lbs. Tagged bottom and spaced out 2' from bottom.					
47 jts. w/ centralizers bucked-on. 4 jts. w/floating centralizers.					
Circulate two btms-up.					
Max gas= 1,872 units.					
Rig down Tesco CRT, tongs, and torque turn. Rig up pony bails and csg elevators (calipered).					
Hold S/M and complete R/U Halliburton cement.					
Test lines t/5,000 psi, and pump: 96 BBL Lead @ 13PPG 290 sks (13:05 to 500lb CS), tail 231 BBL @ 15.6 PPG 1090 sks (09:30 to 500lb CS), washed lines, displacement 194 BBL H2O w/clayfix 3 additive. Bumped plug @ 2,295psi., 500 psi above circulation. Bled pressure off, check floats- floats held. Flowed back 1.5 BBL.					
R/D Halliburton cement.					
WOC, clean, and service rig. Load out third-party equipment, send in tubulars, clean pits, and haul off brine.					
Held safety meeting with Vetco and Greene's to N/D BOPE and install wellhead.					
N/D BOPE, set slips w/150k, rough-cut casing, pull rough-cut joint, final cut casing.					
N/U Vetco 11" 5M x 7 1/16" 10M wellhead.					
Pressure test wellhead flange t/5,000 psi. Install BPV valve.					
Finish cleaning pits, perform housekeeping, R/D floor.					
Release rig @ midnight.					



Summary Report

Sidetrack
Sidetrack and Complete
Job Start Date: 6/1/2012
Job End Date: 2/1/2013

Well Name PARDUE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051:00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Report Start Date: 6/1/2012

Crew travel and move rig from Eunice to Pardue Farms 26 #1. Spot rig on location.

JSA and Safety meeting with crew and Nabors on rigging up. Discussed PTW and LOTO, rig checklist, and potential hazards. Mitigations, SWA, Tenet #1, Ecolors and hazard ID wheel.

R/U rig over well and spot tanks, lined up tbg head valves to blow down tank.

Crew travel to yard.

Report Start Date: 6/4/2012

Crew travel to location.

JSA and safety meeting with crew and Prowell wireline. Discussed R/U lubricator and retrieve plunger/set plug. Discussed potential hazards, mitigations, SWA, Tenet.

SICP = 800 psi, SITP = 350 psi. Bleed down backside to 0psi. Pumper arrive and shut in flowline valve.

R/D flowline and plunger catcher.

R/U Prowell lubricator and slickline unit. RIH w/ 2-3/4" plunger lift retrieving tool. Set down 20# at Recompletion spool. Attempt to jar down, P/U, no plunger, Set down again, pulled line, jarred down. Attempted 4 times to latch on to plunger lift or free from tbg hanger, unsuccessful. L/O Retriever tool, RIH w/ 1-1/4" steel rod, tag at same place. Worked wire, unable to break through. R/D Slickline.

Called Engineer for forward operations.

Install Plunger catcher, line up off T to reverse pit, opened tbg to attempt to blow out wedged plunger. Unsuccessful. SITP = 350 psi, bleed down to 0 psi after 30 min.

Pump 100 bbls 7% KCl down tbg to kill well @ 3 bpm w/ 800 psi, pressure spike after tbg capacity, back off to 2.5 bpm w. 600 psi. Shut down pumps, tbg on vacuum.

Monitor well with personel at tbg gate valve and tbg open. Tbg on slow vacuum, well static after 1 hr. Secure well.

Crew travel to yard.

Report Start Date: 6/5/2012

Crew travel to location.

JSA and Safety Meeting with crew on killing well, N/D tree, N/U BOP. Discussed pressure, removing obstruction, well control, breaking bolts, communication and additional potential hazards and Mitigations. SWA, Tenet #5, Hazard ID wheel.

Break bolts on recompletion spool, while replacing 4 old nuts and bolts with 4 new nuts and bolts to keep well secure. Land 7-1/16" 10M BOP on 7-1/16" 5M DSA. Place next to well to stab on wellhead quickly.

SICP = 10 psi, SITP = 280 psi. Bleed down tbg. Pump 100 bbls 7% KCl down tbg to kill well. Tbg on vacuum, csg static.

Break bolts on recompletion spool, P/U production tree w/ rig & 10K pull. Inspect tbg hanger. Plunger Lift spring wedged 3' inside tbg below hanger at slips. Caliper tbg in hanger with 2-7/8" sub.

P/U BOP & spool, land on top of recompletion spool. N/U BOP.

Spot pipe racks in front of rig to L/D pipe.

R/U floor and 2-7/8" handling tools. Caliper elevators.

Unhang tbg hanger w/ 10K pull. Release 4-1/2" Pkr w/ 100K total pull, 20K overpull. Had to work pipe a few times to completely release. POOH & L/O tbg hanger. L/D 10 jts 2-7/8" tbg to get pkr out of 4-1/2" liner.

Secure well for lunch.

TOH w/ 178 jts 2-7/8" L-70 Tbg L/O same. Secure Well.

Crew travel to yard.

Report Start Date: 6/6/2012

Crew travel to location.

JSA and Safety Meeting with crew on TOH. Discussed potential hazards, mitigations, SWA, tenet, and hazard ID wheel.

SITP = 5 psi. SICP = 0 psi. Bleed down well. TOH & L/D 127 jts 2-7/8" L-80 jts, & 9 jts 2-7/8" w/ turn down collars, 4-1/2" pkr & (1) 8' 2-3/8" sub. Total joints out of hole = 390.

Move 2-7/8" prod tbg off racks. Offload 6,500' WS on to racks. tally same.

Crew shut down for lunch.

P/U 9-5/8" (5-1/2" OD) X 2-7/8" inflatable packer & 2-7/8" SN. TIH w/ 137 jts 2-7/8" WS, P/U off of racks. Secure Well.

Crew travel to yard.

Report Start Date: 6/7/2012

Crew travel to location.

JSA and safety meeting with crew on TIH and setting inflatable pkr. Discussed potential hazards and mitigations. SWA, Tenet, and Hazard ID Wheel.

SITP = 0 psi. SICP = 5 psi. P/U and TIH w/ 50 jts 2-7/8" L-80 WS w/ 187 jts total in hole 9-5/8" Inflatable pkr @ 6,113'

Load tbg with 34 bbls 7% KCl; P/U not taking weight. Pressured up to 500 psi 3 times, bled off to 0. P/U pipe, took 5K weight, set down 5K. Pressured up to 550 psi, blew pump out plug.



Summary Report

Sidetrack
Sidetrack and Complete
Job Start Date: 6/1/2012
Job End Date: 2/1/2013

Well Name PARDUE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Com					
Load 9-5/8" X 2-7/8" annulus, pumped 511 bbls (406 bbls ann capacity), 0 psi on csg. Tbg increased from 0 - 220 psi. Opened reverse line, fluid at surface on csg. P/U tbg, Pkr not set.					
TOH w/ 187 jts 2-7/8" WS. L/O inflatable pkr. Note: Rubber was bulged as if inflated & had a 1/2" sever towards the top.					
TIH w/ 23 jts WS for kill string. Secure Well.					
Crew travel to yard.					
Report Start Date: 6/8/2012					
Com					
Crew travel to location.					
JSA and Safety meeting with crew on TIH w/ 9-5/8" inflatable pkr. Discussed TIH slowly, hazards and mitigations. SWA, weather, Hazard ID wheel.					
Tie in reverse unit, open back side and tbg, SITP = 0psi, SICP = 0 psi on gauges. Bled off gas and ~5 bbls fluid.					
P/U re-dressed 9-5/8" Peak Inflatable pkr. Loaded first 5 joints with 7% KCL to prevent trapped air in tool when setting pkr (75 psi hydrostatic). Note: small pieces of white trash found in spring loaded valve preventing it from being able to shut and keep pkr inflated, Cleaned out when redressed. TIH w/ 71 stds, pkr inflated & set down @ 4,517. P/U, no drag, set down 5K. Unable to go down. P/U with no drag. Pkr ballooning. Begin to TOH. Pulled 6 stds, took weight. set 5K down, pulled 5K. Pkr set w/ 50' of pipe sticking in derrick. Attempted to release pkr, able to rotate to right enough to slightly deflate, P/U to break std. Load tbg and blow pump out plug w/ 1300 psi. Rotate to right and deflate pkr. TOH w/ tbg and L/O pkr. Rubber element had slight wear.					
Crew shut down for lunch.					
Waiting on new pump out plug to be delivered from Peak Completions. Discussed forward operations with engineers. Pump out plug arrived on location at 13:45, advised to run Weatherford inflatable pkr.					
TIH w/ 24 jts kill string. Secure Well.					
Crew travel to location.					
Report Start Date: 6/9/2012					
Com					
Crew at Safe Land Training.					
Report Start Date: 6/11/2012					
Com					
Crew travel to location.					
JSA and Safety Meeting with crew on TIH w/ plug and pkr. Discussed associated hazards and mitigations. Tripping slow through TOL, SWA, Tenet and Hazard ID Wheel.					
Offload 3,500' 2-7/8" L-80 WS onto racks.					
SITP = 15 PSI, SICP = 50 psi. Bleed down well.					
TOH w/ 23 stds Kill String.					
P/U 7" RBP, Retrieving head, and 7" Pkr, TIH w/93 stds racked back in derrick, P/U 128 jts 2-7/8" L-80 WS off racks, reduce tripping speed, tag TOL at 10,091' (22' high). Set down, took weight, P/U, rotate pipe 1/4 turn, work pipe, Set down, attempt to trip through TOL 3 times, unsuccessful, tag 4' high, set down 3K, P/U 25K, unable to move pipe. Trap 3 rounds in tbg, unsuccessful. Release from RBP @ 10,087'					
TOH w/ WS, racking back same. Left 23 stds kill string with 7" pkr and retrieving head in hole. Secure Well.					
Crew travel to yard.					
Report Start Date: 6/12/2012					
Com					
CREW TRAVEL					
TGSM, JSA REVIEW					
CHECK ELEVATORS W/ 2 7/8" TBG SUB. POOH W/ WS AND PKR. LD PKR					
RIH W/ RETRIEVING HEAD, DC, JARS AND ACC. ROTATE ON TO RBP. ATTEMPT TO RELEASE. HIT IT 3 TIMES WITH JARS PULLING 20 PTS OVER. PLUG CAME FREE.					
START OUT W/ WS AND BHA.					
CREW TRAVEL					
Report Start Date: 6/13/2012					
Com					
CREW TRAVEL					
TGSM, LOTO, JSA REVIEW					
CONTINUE POOH W/ WS, BHA AND RBP. RBP HAD NO MARKS ON IT THAT WOULD INDICATE THAT IT HAD BEEN SET OR STUCK.					
ROTARY WL HELD PRE JOB TGSM AND JSA REVIEW. MIRU. RIH W/ 3.6 GR AND JB. RAN PAST 7" LINER TOP VERY SLOW, DID NOT SEE ANYTHING. SLOWED WAY DOWN 300' ABOVE 4 1/2" LINER. STACKED OUT AT 12,034' TRIED TO WORK TOOL DEEPER WITH NO SUCCESS. POOH W/ TOOLS. GR WAS MARKED ON THE BOTTOM. JB HAD BENT					
SET IN 38 JTS 2 7/8" L80 WS W/ TURN DOWN COLLARS AND STRAP SAME. RU 2 3/8" SLIP TYPE ELEVATORS.					
BOP HAND WAS ABOUT TO DO A RAM CHANGE WHEN HE NOTICED A SEAL LEAK ON THE BOP. RD TONGS & FLOOR WAIT FOR ANOTHER BOP TO ARRIVE ON LOCATION FROM LOVINGTON. SWAP OUT BOPs.					
CHECK ELEVATORS W/ 2 3/8" TBG SUB. RIH W/ 3 3/4" MT BIT, X-OVER, 3 3/4" X 4.83' STRING MILL, X-OVER AND 20 JTS 2 3/8" L80 WS W/ TURN DOWN COLLARS. SI WELL SDON.					
CREW TRAVEL					
Report Start Date: 6/14/2012					



Summary Report

Sidetrack
Sidetrack and Complete
Job Start Date: 6/1/2012
Job End Date: 2/1/2013

Well Name PARDUE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Com					
CREW TRAVEL					
TGSM, LOTO, JSA REVIEW.					
CREW PREP TO CONTINUE RIH W/ BHA TO POLISH OUT TIGHT SPOTS IN 4 1/2" LINER. WHILE DOING THEIR MORNING RIG INSPECTION THEY FOUND BROKEN WIRE STRANDS IN THE TBG LINE. DOWN 6 HRS WAITING ON NEW LINE TO BE DELIVERED AND INSTALLED. ALSO CHANGE OUT BLOCKS SINCE BOTH WERE DO TO BE CHANGED 7/10/12. CHECK ELEVATORS W/ 2 7/8" TBG SUB. CONTINUE IN W/ 3 3/4" MT BIT, X-OVER, 3 3/4" X 4.83' STRING MILL, X-OVER, 20 JTS (622.8') 2 3/8" L80 WS W/ TURN DOWN COLLARS, X-OVER, JARs, 6 - 4 3/4 DC, ACCELERATOR AND X-OVER ON 200 JTS 2 7/8" L80 WS. BIT SWINGING @ 8022' SI WELL SDON.					
CREW TRAVEL					
Report Start Date: 6/15/2012					
Com					
CREW TRAVEL					
TGSM, LOTO, JSA REVIEW					
CHECK ELEVATORS W/ 2 7/8" TBG SUB. CONTINUE IN W/ WS AND BHA TO TAG @ 12,000' W/ 20' IN ON JT 343 (2 7/8") WS. RU POWER SWIVEL.					
POLISH 4 1/2" LINER FROM 12,000' TO 12,488' W/ 358-JTS 2 7/8", 20 JTS 2 3/8" & TOOLS IN THE HOLE. PUMP KCL @ 1/2 BPM WHILE TURNING MILL. HAD A TIGHT SPOT @ 12,000' (TOP OF 4 1/2" LINER) AND 12,250'. BOTH POLISHED OUT VERY QUICKLY WITH NOT A LOT OF EXTRA TORQUE. RD SWIVEL.					
CREW LUNCH					
START OUT LAYING DN 48 JTS AND STANDING 140 JTS 2 7/8" WS. SD 1 HR DUE TO THUNDER STORM TO THE WEST. STILL SEEING LIGHTNING AND STORM IS SLOWLY MOVING CLOSER. SI WELL SDON.					
CREW TRAVEL					
Report Start Date: 6/18/2012					
Com					
CREW TRAVEL					
TGSM, LOTO, JSA REVIEW.					
WELL ON A SLIGHT VACUUM. CHECK ELEVATORS W/ 2 7/8" TBG SUB. CONTINUE OUT W/ WS TO 2 3/8" TBG.					
CHANGE OUT TBG RAMS, 2 7/8" TO 2 3/8"					
CHECK 2 3/8 SLIP TYPE ELEVATORS W/ 2 3/8" TBG SUB. POOH LAYING DN 2 3/8" L80 WS.					
ROTARY WL HELD PRE JOB TGSM AND JSA REVIEW W/ CREW. RIH W/ CCL, SETTING TOOL AND 4 1/2" CIBP TO SET @ 12,350'. DUMP BAIL 40' OF CMT ON PLUG. SET 2nd 4 1/2" CIBP @ 12,090'. DUMP BAIL 40' OF CMT ON PLUG. HAD NO PROBLEMS GETTING IN TO LINER W/ PLUGS OR DUMP BAILER. ROTARY RDMO					
CHECK ELEVATORS W/ 2 7/8" TBG SUB. START IN W/ 6 1/8" MT BIT, X-OVER, 6 1/8" STRING MILL, X-OVER, JARs, 6 - 4 3/4 DC, ACCELERATOR AND X-OVER. SI WELL SDON.					
CREW TRAVEL					
Report Start Date: 6/19/2012					
Com					
CREW TRAVEL					
TGSM, LOTO, JSA REVIEW.					
CHECK ELEVATORS W/ 2 7/8" TBG SUB. CONTINUE IN W/ BHA ON 2 7/8" WS. DID NOT SEE WT LOSS WHEN ENTERING THE 7" LINER TOP. PU SWIVEL RIH POLISHING 7" LINER TO 10,958' WHILE PUMPING KCL @ 1/4 BPM. HAD 330 JTS IN THE HOLE.					
POOH W/ 28 JTS. BIT SWINGING @ 10,044' SI WELL SDON.					
CREW TRAVEL					
Report Start Date: 6/20/2012					
Com					
CREW TRAVEL					
TGSM, LOTO, JSA					
CHECK ELEVATORS W/ 2 7/8" TBG SUB. RIH W/ 28 JTS. RU SWIVEL. CONTINUE POLISHING OUT ID OF 7" LINER TO 11,480' W/ 346 JTS 2 7/8" WS IN THE HOLE. RD SWIVEL.					
POOH W/ WS AND BHA. LD JARS, STRING MILL AND BIT. PREP FOR WIRELINE IN THE AM.					
CREW TRAVEL					
Report Start Date: 6/21/2012					
Com					
CREW TRAVEL					
TGSM, LOTO, JSA REVIEW.					
ROTARY WIRELINE HELD PRE JOB TGSM AND JSA REVIEW. MIRU. RIH W/ 3 CIBPs TO SET @ 11,410', 11,195' AND 11,015'. DUMP BAIL 35' CMT ON EACH. ROTARY RDMO.					
RD TONGS & FLOOR PREP TO ND 7 1/6" BOP AND WH IN THE AM. SI WELL SDON.					
CREW TRAVEL					
Report Start Date: 6/22/2012					



Summary Report

Sidetrack
Sidetrack and Complete
Job Start Date: 6/1/2012
Job End Date: 2/1/2013

Well Name PARDEE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Com
CREW TRAVEL
TGSM, LOTO, JSA REVIEW, PTW, CSE, HWP DISCUSS THE JOB AND HAZARDS W/ ALL ON LOCATION
WELL WAS ON A SLIGHT VACUUM. ND 7 1/6" BOP. DXP SNIFF AREA, WELDER CUT ACCESS DOOR IN CELLER GRADING.
WELDER HAD TO CUT A DOOR IN THE GRADING BEFORE WE COULD START. MONAHANAS NIPPLE UP REMOVE OLD WELLHEAD, FLANGE BOLTS WERE VERY RUSTED UP. AND HAD TO BE DRIVEN OUT AFTER THE NUTS WERE REMOVED, WELDER HAD TO CUT SOME OF THE FLANGE BOLTS.
MONAHANAS NIPPLE UP INSTALLED NEW WELLHEAD, G.E. TEST SEAL TO 1000 PSI. PRESSURE HELD. INSTALL BLIND FLANGE ON TOP. SI WELL SDON.
CREW TRAVEL
Report Start Date: 6/23/2012
Com
CREW TRAVEL
TGSM, LOTO, JSA REVIEW
NO PRESSURE OR VACUUM ON WELL. ND WH CAP FLANGE.
NU BOP AND FUNCTION TEST.
CHECK ELEVATORS W/ 2 7/8" TBG SUB. RIH W/ 9 5/8" COMPRESSION PKR ON 188 JTS 2 7/8" L80 WS. SET PKR @ 6147' W/ 26 PTS COMPRESSION.
LOAD BACKSIDE W/ 45 BBLS 8.6# CUT BRINE. SI RBG RAMS. CONTINUE PUMPING DN THE BACK SIDE. STARTED GETTING FLOW FROM TBG. TIE TBG INTO RETURN TO RU AND CONTINUE PUMPING DOWN THE BACK SIDE. PRESSURE UP TO 500 PSI BOTH SIDES. TBG WAS STILL IN COMPRESSION PKR STILL SET. CONSULT W/ RE. PRESSURE UP TO 1600 PSI. PRESSURE HELD SOLID FOR 20 MINUTES. BLEED PRESSURE TO TANK
RELEASE PKR. POOH LAYING DN 46 JTS AND STANDING 142 JTS. LD PKR. PKR LOOKED OK EXTERNALLY. SI WELL PREP FOR LOGGING MONDAY MORNING.
CREW TRAVEL
Report Start Date: 6/25/2012
Com
CREW TRAVEL
TGSM, LOTO, JSA REVIEW.
BAKER HELD PRE JOB TGSM AND JSA REVIEW W/ CREW. MIRU. RIH W/ CCL 8.28 GR AND JUNK BASKET TO 9600'. NO PROBLEMS. POOH, LAY DOWN GR & JB. RIH W/ 9 5/8" CIBP SETTING TOOL AND CCL. SET PLUG @ 9555'. POOH, LD SETTING TOOL. RIH W/ CCL AND 56 ARM CALIPER FOR 9 5/8 CSG. LOG FROM 7000' UP TO 5000'. POOH W/ CALIPER LD SAME. RIH W/ GR/CBL/CCL TO 7000'. PRESSURE UP TO 500 PSI. LOG FROM 7000' TO SURFACE. SEND LOGS TO RE. SI WELL SDON.
CREW TRAVEL
Report Start Date: 6/26/2012
Com
CREW TRAVEL TO LOC.
PJSM & TGSM W/ WIRELINE CREW
MADE 4 RUNS W/BAILER TO DUMP 35' CEMENT ON CIBP @ 9555'. TOC @ 9,520.00'
RIH W/ 9 5/8" CIBP. SET @ 5,956'. POOH LAY DOWN TOOLS, RDMO WIRELINE TRUCK
PREP TO RIH W/ DC'S. SWFN
CREW TRAVEL
Report Start Date: 6/27/2012
Com
CREW TRAVEL TO LOC.
PJSM & TGSM TO LAY DOWN DC'S & WS
CALIBRATE TBG ELEVATORS. RIH & RACK DC'S ON TRAILER.
RIH W/ ONE HALF OF THE WS.
LAY DOWN WS ON RACKS.
LUNCH
FINISH LAYING DOWN WS ON RACKS
RIH W/ THE REST OF WS. SHUT DOWN DUE TO HEAT.
CREW TRAVEL
Report Start Date: 6/28/2012
Com
CREW TRAVEL TO LOC.
PJSM & TGSM TO LAY DOWN WS
CALIBRATE ELEVATORS, LAY DOWN WS
OFFLOAD WS & RACKS TO TRUCKS.
LUNCH



Summary Report

Sidetrack
Sidetrack and Complete
Job Start Date: 6/1/2012
Job End Date: 2/1/2013

Well Name PARDUE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Com					
N/D 9 5/8" BOP w/ FORKLIFT & LOAD ON TRUCK. ALSO HAD CONFINED SPACE CREW ON LOC.					
R/D WORKOVER PACKAGE CLEAN LOC. WILL ROAD RIG TO FALBY 'B' #6 IN THE AM.					
CREW TRAVEL					
Report Start Date: 9/6/2012					
Com					
PJSM w/ Basic to discuss TIF, SWA and JSA associated w/ cleaning out cellar.					
Cleanout cellar w/ vacuum truck.					
CVX Construction Rep coordinated and supervised cellar prep. Filled cellar w/ fill material to bottom of intermediate casing valve. Riser (pre-fabricated and hydrotested off site) was flanged up on intermediate casing valve. Remainder of cellar was filled and topped with gravel material.					
PJSM w/ CVX, Petro, Basic, Guardian, Greene's and Vetco Gray to discuss TIF, SWA JSAs associated w/ N/U and test frac stack and production casing. Discussed OE Tenet #6.					
Move in and spot frac tank. N/D abandonment cap. N/U and torque frac stack (2 ea. 7-1/16" 10M manual frac valves. Guardian brought 7-1/16" flow cross that was setup w/ plug valves instead of the required 4-1/16" manual valves. Guardian will bring out correct flow cross and install on 07 Sep 2012. N/U night cap on upper manual frac valve to test against.					
Pull BPV and hanger from wellhead.					
Pressure up on intermediate casing to 700 psi and hold. Tie test pump into top of 7-1/16" frac valve. Close bottom manual frac valve and P/T test pump line to 8100 psi. Test successful. Bleed pressure off and open bottom manual frac valve. Pump 4.7 bbl into 5-1/2" casing and pressure up to 8000 psi. Hold 8000 psi for 15 minutes and chart. Test Successful.					
R/D test pump and SWFN.					
Report Start Date: 9/7/2012					
Com					
PJSM w/ Petro and Hobbs Anchor to discuss TIF, SWA and JSAs associated w/ setting anchors.					
MIRU anchor truck. Set two anchors for CT unit. Pull test anchors to 22,500 lbs.					
Report Start Date: 9/8/2012					
Com					
PJSM w/ Greene's, Guardian, Petro, Basic and CVX to discuss TIF, SWA and JSAs associated w/ N/U flow cross on frac stack.					
N/D the night cap. Began to N/U flow cross and discovered the flange bolts were of inadequate length and did not meet API specifications. Made decision to have Guardian take flow cross back to shop and redress the flow cross with proper length bolts. N/U the night cap and SWFN.					
Report Start Date: 9/9/2012					
Com					
PJSM w/ CVX, Petro, Guardian, Basic and Greene's to discuss TIF, SWA and JSAs associated w/ N/U flow cross and manifold and pressure testing.					
MIRU Guardian crane truck and flowback equipment and Greene's test pump/torque equipment.					
Checked for trapped pressure and N/D night cap. N/U and torque flange connection on flow cross. R/U flowback manifold. Pressured up on flow cross and manifold to ~1800 psi and developed leak on plug valve manifold. Bled pressure and tightened union. Pressured up to ~5000 psi and developed leaks in FB line to flow cross. Bled pressure and fixed leaks. Pressured up to 8000 psi and held on chart for five minutes. Test successful.					
R/D Greene's test pump/torque equipment.					
Move in and spot gas buster and three FB tanks. R/U flowback iron downstream of manifold to GB.					
Report Start Date: 9/10/2012					
Com					
PJSM w/ HAL, Vetco and CVX to discuss TIF, SWA and JSAs associated w/ wireline operations and N/U casing valve (Vetco).					
PJSM w/ Greene's and Vetco Gray to discuss TIF, SWA and JSAs associated w/ N/U casing valve.					
Installed/torque second valve on production casing (original configuration had only one valve on each side of WH).					
R/U HAL wireline unit. M/U 4.48" OD GR, JB and weight bar.					
N/D night cap. N/U 10M x 5M DSA. Install 5M lubricator. Pressure up to ~1500 psi and developed leak at 10M DSA flange. R/D lubricator and DSA flange. Replaced ring seal. N/U DSA flange/Lubricator. Pressured up to 2000 psi and held. Test successful.					
RIH to 6868' w/ 4.48" OD GR/JB/CCL tool string. Shut in well. Break lubricator connection and L/D tool string.					
M/U 2.75" OD Radial Bond GR-CCL tool string (total length = 14.82').					
Install 5M lubricator. Pressure test to 2000 psi and hold. Test successful.					
Open well and RIH w/ RB/GR/CCL logging tool. Calibrate on free pipe @ 873' and 1547'. Log from 6921' to 4600' w/ 0 psi. RIH and log from 6867' to 200' w/ 1500 psi on csg. Correlated to SLB-Slim Pulse Gamma Ray log dated 28 Aug 2012. TOC @ 2492'.					
N/D lubricator and L/D logging tool string. N/D 10M x 5M DSA and N/U night cap. RDMOL HAL wireline equipment.					
Report Start Date: 9/11/2012					
Com					
PJSM w/ Greene's to discuss TIF, SWA and JSA associated w/ pressure testing casing.					
R/U Greene's test pump and tie into intermediate casing valve.					
Pressure up on intermediate casing to 1500 psi. Hold on chart for 15 minutes. Test successful. Bleed pressure off.					
R/D Greene's test pump.					
R/U three additional frac tanks for CT and pump down FW. Load w/ ~900 bbl FW. R/U FB line to Acid Tank.					
Report Start Date: 9/12/2012					



Summary Report

Sidetrack
Sidetrack and Complete
Job Start Date: 6/1/2012
Job End Date: 2/1/2013

Well Name PARDUE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Com

Move HAL CTU from Softail AV 26-2H to Pardue Farms 26-1H. HAL equipment damage incident delayed move.

PJSM with Baker, HAL, Petro, Guardian and PWR to discuss TIF, SWA and JSAs associated w/ r/u CT.

R/U HAL CTU.

Load CT and M/U cleanout BHA. Pull test CT connector to 25K. Function test motor.

Length	OD	ID	Desc.
1.22	2.880	1.500	CT Connector
1.94	2.880	1.000	Dual BPV
2.02	2.880	0.562	Hyd. Disconnect
1.37	2.880	0.440	Dual Circ. Sub
4.88	2.880	0.440	Tempress Hydro Pull Tool
12.50	2.880	NA	X Treme Navi Motor
1.30	4.426	0.750	JZ Bit

N/U BOP and Lubricator. SWFN.

Report Start Date: 9/13/2012

Com

PJSM w/ HAL, PWR, Petro, Guardian and Baker to discuss TIF, SWA and JSAs associated w/ pressure testing and

Pressure test lubricator, BOP, CT and surface lines to 5000 psi. Test successful.

RIH w/ cleanout BHA. Pumping 0.5gal/Mgal FW @ 2.5 bpm.

Length	OD	ID	Desc.
1.22	2.880	1.500	CT Connector
1.94	2.880	1.000	Dual BPV
2.02	2.880	0.562	Hyd. Disconnect
1.37	2.880	0.440	Dual Circ. Sub
4.88	2.880	0.440	Tempress Hydro Pull Tool
12.50	2.880	NA	X Treme Navi Motor
1.30	4.426	0.750	JZ Bit

Tagged FC @ 9193' (CT Flecs Measurement). P/U off bottom and pumped 10 bbl gel-sweep. RIH to PBTD, pulled CT to neutral and marked CT w/ paint. P/U 10' and marked CT w/ paint. Dropped circ. sub ball in CT. Seat ball and Pump 1000 gal 7.5% HCl. Pumped 20 bbl treated FW and 10 bbl gel sweep. POOH.

L/D cleanout BHA. SWFN.

Report Start Date: 9/14/2012

Com

Safety Stand Down - Enhance Risk Recognition and Stop-Work Authority presentation covered w/ crew.

PJSM, w/ CVX, Petro, HAL, Baker, PWR and Guardian to discuss TIF, SWA and JSAs associated w/ m/u TCP guns and RIH to perforate.

M/U TCP BHA

TCP BHA Description

CT Connector

Dual BPV

Hyd. Disconnect

2-3/8" EUE Collar w/ weep holes

2-3/8" Fill Disk Assembly

2-3/4" KV Pressure Act. Firing Head

2-3/8" Dual Sub

3-3/8" Tandem

3-3/8" 3' Gun (Maxforce, 6spf, 60 deg, 10 shots)

3-3/8" X-Over

3-3/8" 6 Min Delay

3-3/8" Dual Sub

3-3/8" 3' Gun (Maxforce, 6spf, 60 deg, 10 shots)

3-3/8" X-Over

3-3/8" 6 Min Delay

3-3/8" Dual Sub

3-3/8" Tandem

3-3/8" 3' Gun (Maxforce, 6spf, 60 deg, 10 shots)

3-3/8" X-Over

3-3/8" 6 Min Delay

3-3/8" Dual Sub

3-3/8" Tandem

3-3/8" 3' Gun (Maxforce, 6spf, 60 deg, 10 shots)

Bull Plug

N/U Lubricator and BOP assembly.



Summary Report

Sidetrack
Sidetrack and Complete
Job Start Date: 6/1/2012
Job End Date: 2/1/2013

Well Name PARDUE FARMS '26' 001H	Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012	Mud Line Elevation (ft) Water Depth (ft)

Com
RIH to PBTD and correlate depth. P/U on depth, shut in annulus and pressure up on CT to ~3500 psi to actuate KV firing head and fire first gun at 9,172'. Pick up and fired second gun at 9,122'. Pick up and fired third gun at 9072'. Pick up and fire fourth gun at 9022'. 9172'
Shut in annulus and Lay 7.5% HCl across perforation zone. Displace total of 3000 gal 7.5% HCl into perforations. At 3 bpm formation broke at 1,920 psi back to 1,265 psi. POOH w/ CT and BHA.
PJSM w/ HAL, Baker, Guardian, Petro; PWR and Greene's to discuss TIF, SWA and JSAs associated w/ L/D BHA and R/D CTU.
L/D TCP BHA and verified all guns fired.
R/D HAL CTU. Blow down coil to FB tanks with Nitrogen. Prep CTU for reel change out in a.m.
Report Start Date: 9/15/2012
Com
PTW and Critical Lift Plan completed for lifting CT reel off of unit.
PJSM w/ HAL, Petro and PWR to discuss TIF, SWA and JSAs associated w/ changing out reel on CTU. Reviewed PTW and Critical Lift Plan.
Spotted PWR crane and removed CT reel from the CTU. Placed reel on transport. Wait on replacement reel out of Kilgore, TX. Received communication that the reel would not be on location until the afternoon of 16 Sep 2012.
Report Start Date: 9/16/2012
Com
PJSM w/ HAL and Petro to discuss TIF, SWA and JSAs associated w/ prep to move unit to Heritage 2 15-1H.
C/O kill line valves on CT BOPE. Perform pre-trip inspections and general maintenance activities. Wait on replacement CT reel. Received communication that reel was not in transit. Discussed issue w/ HAL management and determined another reel would be shipped from Houston on 17 Sep 2012.
Report Start Date: 9/24/2012
Com
Have Safety Meeting with Greens, STS, Guardian. Talked about TIF, SWA, JSA, Pinch Points, Heavy Lifting, Pressure, Heat Stress and Crain Operations. Inspect Guardian Crain and STS Crain.
Rig down Guardian Flow Cross and Manifold and lines going back to flow back tanks. Leave 2 Guardian 10K Frac valves on the well.
R/U STS 10K Frac valve and flow cross. Test to 250/8000 psi good test.
Check STS Flow back iron and some is out of date. Have enough to get form well head to manifold. Run lines from manifold to well head and test to 5K good test. Once New Iron arrived run lines from manifold to gas buster.
Report Start Date: 9/28/2012
Com
TIF / JSA safety meeting. Discussed Tenet #8 (We always address abnormal conditions), incident reporting, sign in / sign out requirements, rainy conditions, slick surfaces, hoisting equipment, tag lines, overhead work, location traffic, truck backing, spotters, communication, 4 Pts, emergency response.
Begin moving in and spotting water transfer equipment. Move in mountain movers. Begin filling water tanks for acid mixing.
Report Start Date: 9/29/2012
Com
Tenets; Always follow written procedures for high-risk or unusual situations. Discuss rainy conditions.
TIF / JSA safety meeting. Incident reporting, sign in / sign out requirements, slick surfaces, hoisting equipment, tag lines, overhead work, location traffic, truck backing, spotters, communication, 4 Pts, emergency response.
R/U Stinger Tool Co., check wellhead at 600 psi
siwhp. N/U and install Stinger 'Stage Tool Assembly'
& perform negative test on seals. Negative test was good. R/U Halliburton & mix approximately 950 bbls. 7.5% HCL Acid w/ nefe chemicals. Spot Halliburton Mountain movers and begin off-loading required Frac Sand. Continue running Water Transfer Lines.
Report Start Date: 9/30/2012
Com
Tenets; Always involve the right people in decisions that affect procedures and equipment. TIF, JSA safety meeting, incident reporting, sign in / sign out requirements, tag lines, overhead work, location traffic, truck backing, spotters, communications, 4 pts, emergency response
R/U Target Oilfield Services and lay out required Containment, Begin MI & spot & R/U Halliburton Frac Equipment, Complete R/U of Water Transfer and fill Work tanks and Pump Down Tanks
Report Start Date: 10/1/2012
Com
PJSM on frac RU. Discussed location traffic, muddy location, slick & rough walking surfaces, striking hazards, crane ops, hoisting & rigging equipment, lighting, shadows, communication, emergency response, 4 pts.
Begin RU Halliburton Frac equipment
TIF / PJSM. Discussed Tenet 1 (Always operate within design and environmental limits), sign in / out requirements, parking guidelines, location traffic, truck backing, spotters and signal persons, crane ops, hoisting & rigging equipment, wireline ops, rotating equipment, explosives handling, radio silence, slick surfaces, spill control, multi-company ops, hazard ID wheel, communication, 4 pts, emergency response.
Finish RU frac equipment. RU PWR 200T crane & Halliburton wireline unit. Set backside pop off a@ 1500 psi. Prime up and test lines to 9000 psi. Set N2 pop off @ 8500 psi. Set 1/2 kickouts @ 7800 psi. Set remaining 1/2 kickouts @ 8000 psi.
PJSM on frac & job assignments. Discussed job focus, communication, pressure & spill control, emergency response.
Waiting on Baker Petrolite chemicals. Re-routed blow down line



Summary Report

Sidetrack
Sidetrack and Complete
Job Start Date: 6/1/2012
Job End Date: 2/1/2013

Well Name PARDUE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Com
Pressure up on 5-1/2" x 9-5/8" annulus to 1000 psi. SICP= 465 psi. Bring pumps on at 5 bpm. Pressure broke @ 1545 psi. Pumped 3000 gal 7-1/2% NEFE acid. Pumped stage 1 frac per Halliburton design. Flushed w/ 50 bbls linear gel. Over displaced to top perf w/ 50 bbls treated water.

Max rate 81.0 bpm
Avg rate 78.0 bpm
Max pressure 4385 psi
Avg pressure 3921 psi
Max prop conc 2.0 ppg
Aquastim 330367 gal
7-1/2% NeFe 3000 gal
Treated Water 0 gal
WaterFrac R15 2168 gal
PreWh 40/70 207160 lbm
Com. Wh. 100 111130 lbm
FLTR 7989 bbls
Breakdown 1545 psi
First ISIP 2520 psi
First FG 0.81 psi/ft
Acid Break down 2989 psi
5 min 1972 psi

Lost hopper during bin change on 1.5 ppg 100 mesh. Pump 3772 died on same stage. Pumped 2 stages @ 72-75 bpm. Pump 3233 had leak on suction during pad on 1.0 ppg 40/70 stage. Dropped rate to 72 bpm while repair made. Lost prime and dropped ~20 bpm rate near end of flush.

RU Halliburton wireline unit. Had to repair CBP setting tool before making up plug. Test equipment to 6,000 psi. Halliburton found problem with air blower motor on acid body load blender. Pulled hoses to blind off hydraulics. Opted to delay wireline ops until morning. Picked up lubricator and layed out guns and setting tool. Disarmed explosives. Layed down lubricator and crane for night.

Secured well for night

Report Start Date: 10/2/2012

Com
PJSM w/ HES, PWR, Petro, Tetra and STS to discuss TIF, SWA and JSAs associated w/ RIH w/ plug and gun assembly and frac stage 2.

R/U HES wireline unit. Install lubricator and pressure up to 1500 psi. RIH w/ 4.37" HES Obsidian Frac plug and 5 ea. 3-1/8" Max Force Guns loaded w/ 6 spf, 60 deg phase, 8 shots per gun. RIH to ~5378' and CCL failed. POOH and replace CCL tool. Installed lubricator and pressured up to 1500 psi. RIH ~ 300' and CCL failed. POOH and L/D tool string. Rehead wireline.

R/U HES wireline unit. Install lubricator and pressure up to 1500 psi. RIH w/ 4.37" HES Obsidian Frac plug and 5 ea. 3-1/8" Max Force Guns loaded 6 spf, 60 deg phase, 8 shots per gun. Correlate to Halliburton GR/CCL dated 10 Sep 2012. Work pump rate up to 12 BPM. Begin pumping 7.5% HCl. Pump tools on depth and set plug at 8997'. Pressure test plug to 4000 psi. P/U and shoot perforations at 8972' - 8973'. Pressure broke back. Brought pumps up to 3 BPM. P.U on depth and shot 8972' - 8973'; 8922' - 8923'; 8872' - 8873'; 8822'-8823'; 8772' - 8773'. Displaced 3000 gal 7.5% HCl into formation. POOH w/ tools and continue to pump at 3 BPM a 20 bbl FW spacer and 2000 gal 7.5% HCl until the 20 bbl FW spacer is at top of perforations.

Prime and pressure test lines to 9000 psi. Set pop off at 8500 psi. Set half of the kick outs at 7800 psi and half at 8000 psi. Pressure up on 5-1/2" x 9-5/8" annulus to 1000 psi. Bring pumps up to 5 BPM and achieve breakdown at 1734 psi. Pumped 2000 gal 7.5% HCl. Pump Stage 2 frac schedule and cut sand early on 2.0 ppg 40/70 - proppant due to increase in treating pressure (~5758 psi). Pumped 50 bbl linear gel. Flushed w/ 50 bbl treated FW over displacement.

Max rate 81.0 bpm
Avg rate 80 bpm
Max pressure 5762 psi
Avg pressure 4233 psi
Max prop conc 2.0 ppg
Aquastim 313257 gal
7-1/2% NeFe 5000 gal
Treated Water 0 gal
WaterFrac R15 2100 gal
PreWh 40/70 160090 lbm ✓
Com. Wh. 100 114010 lbm
FLTR 7628 bbls
Breakdown 1734 psi
First ISIP 2400 psi
First FG 0.79 psi/ft
Acid Break down 2888 psi
5 min 2106 psi

R/U HES wireline unit. Install lubricator and pressure up to 2100 psi. RIH w/ 4.37" HES Obsidian Frac plug and 5 ea. 3-1/8" Max Force Guns loaded 6 spf, 60 deg phase, 8 shots per gun. Correlate to Halliburton GR/CCL dated 10 Sep 2012. Work pump rate up to 12 BPM. Begin pumping 7.5% HCl. Pump tools on depth. Attempt to set plug. No positive indication plug set. Attempt to pressure test plug and could only achieve ~ 2000 psi. Made decision to POOH w/ tool string. Troubleshoot detonators and connections and found no deficiencies. Made decision to c/o RED detonators for Standard detonators. Reassembled and p.u tool string for repeat run.



Summary Report

Sidetrack
Sidetrack and Complete
Job Start Date: 6/1/2012
Job End Date: 2/1/2013

Well Name PARDUE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Com			
Install lubricator and pressure up to 2100 psi. Open well and RIH w/ 4.37" HES Obsidian Frac plug and 5 ea. 3-1/8" Max Force Guns loaded 6 spf, 60 deg phase, 8 shots per gun. Correlate to Halliburton GR/CCL dated 10 Sep 2012. Work pump rate up to 12 BPM. Attempt was made by wireline operator to conduct a hard shut-down of pump to place frac plug on depth ahead of acid. Wireline was stopped prior to pumps being shut down resulting in the tool string being pumped off the wireline. The tools were released at ~8730'. POOH w/ the wireline. The remaining acid in the wellbore was overdisplaced into the formation by 30 bbl.			
R/D frac lines from frac head. R/D frac head and N/D Stinger isolation tool in preparation to fish tool string w/ CTU. SWFN.			
Report Start Date: 10/3/2012			
Com			
PJSM w/ Halliburton, PWR, Petro and Greene's to discuss TIF, SWA and JSAs associated w/ r/u CTU.			
MIRU HAL CTU and riser.			
P/U Fishing BHA			
Length	OD	ID	Description
1.21	2.880	1.500	2.88" x 2.0" CT Connector
1.94	2.880	1.000	Dual Back Pressure Valve
9.30	2.880	1.000	Bowen Hyd. Accelerator
6.00	2.880	1.375	Weight Bar
7.85	2.880	1.000	Bowen Hyd. Jar
2.02	2.880	0.562	Fau HT Hyd. Disconnect
1.39	2.880	0.440	Dual Circulating Sub
1.00	1.000	0.830	2-3/8" PAC Box x 8RD Pin
5.35	3.875	1.995	3-7/8" Bowen 150 Ovrstht
M/U Injector head, BOPE and Lubricator on wellhead and test to 5000 psi. Test successful. Bled down to 2000 psi.			
PJSM w/ HES, Oil States, Petro and Baker to discuss TIF, SWA and JSAs associated w/ pressure testing and RIH w/ fishing BHA.			
Open well and RIH w/ Fishing BHA. Tagged up w/ overshot in wellhead. Bled pressure off and P/U lubricator off wellhead. Inspected overshot and made measurements and determined overshot was tagging up on hanger in wellhead. M/U lubricator. Pressured up on lubricator to 1000 psi. Opened well RIH and tagged on hanger. Brought pump up and was able to pass overshot through hanger. RIH and tagged top of fish at 8861'.			
Pushed fish to 8922' and latched with overshot. Began POOH and fish stuck at 8384'. Was able to move fish down so made decision to push fish back down hole. Fish stuck at 8424' (CT measurement). Worked jars on fishing BHA in an attempt to shear off plug. Jarred fish free and began POOH.			
Report Start Date: 10/4/2012			
Com			
Finish POOH w/ Fish. Bumped up and shut in well.			
PJSM w/ Halliburton (WL/CT), PWR, Petro, Oil States to discuss TIF, SWA and JSAs associated w/ n/d lubricator and lowering fish to verify which components were recovered.			
N/D Lubricator and lower fish to verify components. Recovered entire plug/gun assembly. Approximately 1/2 of the bottom slip on the plug broke off and remains in the wellbore. Verified guns did not fire. Removed frac plug from string. Pulled fish back into lubricator and N/U on wellhead. Wait on proper tools and equipment to arrive from Halliburton to properly disarm and breakdown gun assembly.			
PJSM w/ HES (CT/WL), PWR, Oil States, Greene's and Petro to discuss TIF, SWA and JSAs associated w/ L/D and disarming loaded guns.			
N/D Lubricator off wellhead. Lower gun assy out of lbrcr and measure temperature of gun to be 91 deg F. Check for pressure and disarm bottom gun. L/D gun assy, check for trapped pressure (none) and proceed to disarm remaining four guns. Break guns down.			
PJSM w/ HES (CT/WL), PWR, Petro and Oil States to discuss TIF, SWA and JSAs associated w/ L/D Fish BHA, P/U clnout BHA and RIH.			
L/D Fish BHA.			
M/U Cleanout BHA			
Length	OD	ID	Description
1.22	2.800	1.500	2.88" x 2.0" CT Connector
1.94	2.800	1.000	2.88" Dual BPV
2.02	2.800	0.562	2.88" Fau Hyd. Disconnect
1.37	2.800	0.440	2.88" Dual Circ Sub
4.88	2.800	0.440	2.88 Hydro Pull Tool
10.65	2.800	NA	2.88 X Treme Navi Motor
1.14	4.500	0.750	Opti Cutt Butterfly Mill
N/U Lubricator and CT BOPE. Pressure test to 5000 psi. Test successful. Bleed down to 1000 psi.			
Open well and RIH w/ cleanout BHA to 8922'. No apparent debris/obstructions. Pumped 10 bbl gel sweeps every 15 minutes in lateral. Circulated bottoms up volume (~160 bbl) and POOH.			
PJSM w/ HES, Baker, PWR and Petro to discuss TIF, SWA and JSAs associated w/ L/D BHA and R/D CTU.			
N/D lubricator off wellhead. L/D cleanout BHA.			
R/D CTU and associated equipment. Move off location for standby.			
PJSM w/ Stinger and Greene's to discuss TIF, SWA and JSAs associated w/ R/U Stinger Isolation Tool.			
Install Stinger isolation tool and frac head. SWFN.			
Report Start Date: 10/5/2012			



Summary Report

Sidetrack
Sidetrack and Complete
Job Start Date: 6/1/2012
Job End Date: 2/1/2013

Well Name PARDUE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Com

TIF / PJSM. Discussed Tenet 5 (Always meet or exceed customers' requirements), iron rigging, striking hazards, swing radius, heavy lifts, twisting, hand & body positioning, shadows, walking surfaces, crane ops, hoisting & rigging equipment, overhead lifts, dropped objects, fall paths, escape routes, wireline ops, rotating equipment, explosives handling, radio silence, slick surfaces, pressure & spill control, multi-company ops, hazard ID wheel, communication, 4 pts, emergency response,

RU frac iron to wellhead. Begin RU wireline unit & pressure equipment.

PJSM. Discussed pressure testing, safe areas, job assignments. Additional ops meeting w/ Halliburton supervisors. Discussed pump down ops and communication process.

Pressure test Halliburton lines to 9000 psi. Finish RU wireline equipment. Test lubricator to 6000 psi.

RIH w/ 4.37" HES Obsidian Frac plug and 5 ea. 3-1/8" Max Force Guns loaded w/ 6 spf, 60 deg phase, 8 shots per gun.

Correlate depth w/ Halliburton CBL dated Sep 10, 2012. Pumped tools to depth w/ 2000 gal, 7.5% HEFE acid, 20 bbl water spacer and 2000 gal, 7.5% HEFE acid. Displaced w/ water. Shut down pumps w/ acid 5 bbl below plug setting depth. Set plug @ 8747'. Tested plug to 4,000 psi. Pulled up hole and perf'd stage 3 bottom gun @ 8722' - 8723' (8 shots). Pressure broke immediately. Begin pumping 3 bpm. Pulled up hole. Perf'd 2nd gun @ 8672' - 8673' (8 shots). Pulled up hole. Perf'd 3rd gun @ 8622' - 8623' (8 shots). Pulled up hole. Perf'd 4th gun @ 8572' - 8573' (8 shots). Pulled up hole. Perf'd 5th gun @ 8522' - 8523' (8 shots). POOH w/ wireline pumping 3 bpm until 20 bbl water spacer reached top perf. Shut down pump. Finish POOH w/ wireline.

Stage 3

Set pop off at 8500 psi. Set half of the kick outs at 7800 psi and half at 8000 psi. Pressure up on 5-1/2" x 9-5/8" annulus to 1000 psi. Bring pumps up to 5 BPM and achieve breakdown at 2292 psi. Pump Stage 3 frac schedule. Pumped 50 bbl linear gel. Flushed w/ 50 bbl treated FW over displacement.

Max rate	82.0	bpm
Avg rate	80	bpm
Max pressure	4464	psi
Avg pressure	4129	psi
Max prop conc	2.0	ppg
Aquastim	347669	gal
7-1/2% NeFe	11000	gal
Treated Water	0	gal
WaterFrac R15	2129	gal
PreWh 40/70	202800	lbm
Com. Wh. 100	114210	lbm
FLTR	8200	bbls
Breakdown	3597	psi
First ISIP	2535	psi
First FG	0.81	psi/ft
Acid Break down	3666	psi
5 min	2203	psi

P/U and RIH w/ 4.37" HES Obsidian Frac plug and 5 ea. 3-1/8" Max Force Guns loaded w/ 6 spf, 60 deg phase, 8 shots per gun.

Correlate depth w/ Halliburton CBL dated Sep 10, 2012. Pumped tools to depth w/ 2000 gal, 7.5% HEFE acid, 20 bbl water spacer and 2000 gal, 7.5% HEFE acid. Displaced w/ water. Shut down pumps w/ acid 5 bbl below plug setting depth. Set plug @ 8497'. Tested plug to 4,000 psi. Pulled up hole and perf'd stage 4 bottom gun @ 8472' - 8473' (8 shots). Pressured up to ~4200 psi and broke back. Begin pumping 3 bpm. Pulled up hole. Perf'd 2nd gun @ 8416' - 8417' (8 shots). Pulled up hole. Perf'd 3rd gun @ 8372' - 8373' (8 shots). Pulled up hole. Perf'd 4th gun @ 8322' - 8323' (8 shots). Pulled up hole. Perf'd 5th gun @ 8272' - 8273' (8 shots). POOH w/ wireline pumping 3 bpm until 20 bbl water spacer reached top perf. Shut down pump. Finish POOH w/ wireline. L/D Lubricator and BOPE.

Stage 4

Set pop off at 8500 psi. Set half of the kick outs at 7800 psi and half at 8000 psi. Pressure up on 5-1/2" x 9-5/8" annulus to 1000 psi. Bring pumps up to 5 BPM and achieve breakdown at 4102 psi. Pump Stage 4 frac schedule. Pumped 50 bbl linear gel. Flushed w/ 50 bbl treated FW over displacement.

Max rate	81.4	bpm
Avg rate	81	bpm
Max pressure	4574	psi
Avg pressure	4352	psi
Max prop conc	2.0	ppg
Aquastim	344870	gal
7-1/2% NeFe	4000	gal
Treated Water	0	gal
WaterFrac R15	2122	gal
PreWh 40/70	208030	lbm
Com. Wh. 100	114250	lbm
FLTR	7977	bbls
Breakdown	4102	psi
First ISIP	3025	psi
First FG	0.89	psi/ft
Acid Break down	3765	psi
5 min	N/A	psi

SWFN



Summary Report

Sidetrack
Sidetrack and Complete
Job Start Date: 6/1/2012
Job End Date: 2/1/2013

Well Name PARDUE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Report Start Date: 10/6/2012

Com

PJSM w/ Halliburton, Baker, Tetra, PWR, Greene's and Petro to discuss TIF, SWA and JSAs associated w/ wireline and frac ops. Discussed OE Tenet #6 (We Always maintain integrity of dedicated systems), crane safety, wireline safety, cell/radio silence when arming guns, weather hazard, slips/trips/falls, personal accountability for maintaining IFO.

M/U perforation BHA. 1 ea. 4.37" Hal Obsidian Caged Ball Frac Plug, 5 ea. 3-1/8" Max Force Guns loaded w/ 6 spf, 60 deg phase, 8 shots per gun.

N/U lubricator on wellhead and equalize to WHP.

RIH w/ perforation BHA. Pump BHA on depth by displacing 2000 gal 7.5% HCl, 20 bbl FW Spacer and 2000 gal 7.5% HCl.

P/U on depth and attempt to set plug at 8247'. Indications that cap broke but charge did not fire. Attempt to pressure test plug to 4000 psi not successful. Wait approximately 10 minutes and POOH with BHA.

Shut in well N/D Lubricator.

Troubleshoot plug/perf gun BHA. Upon investigation, determined the port in the sub between gun 1 and gun 2 leaked causing gun 1 and the setting tool to flood. Evidence of broken o-ring was discovered when port plug was removed on sub. When attempt was made to fire negative on the wet setting tool, gun 2 fired and perforated 8235'-8236'. Discussed w/ Halliburton wireline engineer methods to ensure sub port o-rings are not compromised in future runs. Wireline engineer will personally install and verify sub port plugs in future.

Decision made to rehead wireline rope socket

Re-dress and M/U plug/ gun assembly. Wireline engineer to verify proper installation of sub port plugs.

N/U lubricator on wellhead and equalize to WHP.

RIH w/ perforation BHA. Work pumps up to 12 bpm. Pump BHA on depth by displacing 3000 gal 7.5% HCl, 20 bbl FW Spacer and 2000 gal 7.5% HCl.

P/U on depth and set plug at 8230'. Pressure test to 4000 psi successful. P/U and shoot perforations at 8219' - 8220'. Pressure broke immediately. P/U and perforate 8172' - 8173'. P/U and perforate 8122' - 8123'. P/U and perforate 8076' - 8077'. P/U and perforate 8022' - 8023'. POOH.

Shut in well N/D Lubricator

Stage 5

Prime and test surface lines to 9000 psi. Set pop off at 8500 psi. Set half of the kick outs at 7800 psi and half at 8000 psi. Pressure up on 5-1/2" x 9-5/8" annulus to 1000 psi. Bring pumps up to 5 BPM and achieve breakdown at 3436 psi. Pump Stage 5 frac per Halliburton schedule. Pumped 50 bbl linear gel. Flushed w/ 50 bbl treated FW over displacement.

Max rate	81.0	bpm	
Avg rate	81	bpm	
Max pressure	4564	psi	
Avg pressure	4310	psi	
Max prop conc	2.0	ppg	
Aquastim	333744	gal	
7-1/2% NeFe	9000	gal	
Treated Water	0	gal	
WaterFrac R15	2154	gal	
PreWh 40/70	192591	lbm	✓
Com. Wh. 100	109543	lbm	
FLTR	8212	bbls	
Breakdown	3436	psi	
First ISIP	2717	psi	
First FG	0.84	psi/ft	
Acid Break down	3321	psi	
5 min	2311	psi	

M/U perforation BHA. 1 ea. 4.37" Hal Obsidian Caged Ball Frac Plug, 5 ea. 3-1/8" Max Force Guns loaded w/ 6 spf, 60 deg phase, 8 shots per gun.

N/U lubricator on wellhead and equalize to WHP.

RIH w/ perforation BHA. Work pumps up to 12 bpm. Pump BHA on depth by displacing 3000 gal 7.5% HCl, 20 bbl FW Spacer and 2000 gal 7.5% HCl.

P/U on depth and set plug at 7997'. Pressure test to 4000 psi successful. P/U and shoot perforations at 7972' - 7973'. Pressure broke immediately. P/U and perforate 7922' - 7923'. P/U and perforate 7872' - 7873'. P/U and perforate 7822' - 7823'. P/U and perforate 7772' - 7773'. POOH.

Shut well in N/D Lubricator.



Summary Report

Sidetrack
Sidetrack and Complete
Job Start Date: 6/1/2012
Job End Date: 2/1/2013

Well Name PARDUE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Com

Stage 6

Prime and test surface lines to 9000 psi. Set pop off at 8500 psi. Set half of the kick outs at 7800 psi and half at 8000 psi. Pressure up on 5-1/2" x 9-5/8" annulus to 1000 psi. Pump Stage 6 frac per Halliburton schedule. Pumped 50 bbl linear gel. Flushed w/ 50 bbl treated FW over displacement.

Max rate 80.0 bpm
 Avg rate 80 bpm
 Max pressure 4745 psi
 Avg pressure 4463 psi
 Max prop conc 2.0 ppg
 Aquastim 333919 gal
 7-1/2% NeFe 5000 gal
 Treated Water 0 gal
 WaterFrac R15 2131 gal
 PreWh 40/70 203135 lbm ✓
 Com. Wh. 100 112246 lbm
 FLTR 8120 bbls
 Breakdown ----- psi
 First ISIP 2808 psi
 First FG 0.86 psi/ft
 Acid Break down ----- psi
 5 min 2278 psi

M/U perforation BHA. 1 ea. 4.37" Hal Obsidian Caged Ball Frac Plug, 5 ea. 3-1/8" Max Force Guns loaded w/ 6 spf, 60 deg phase, 8 shots per gun.

N/U Lubricator and equalize to WHP.

RIH w/ perforation BHA. Work pumps up to 12 bpm. Pump BHA on depth by displacing 3000 gal 7.5% HCl, 20 bbl FW Spacer and 2000 gal 7.5% HCl.

P/U on depth and attempt to set plug at 7747' failed. No positive indication that plug set. Attempt to pressure up on plug failed. POOH w/ BHA. Displace the 5000 gal 7.5% HCl into formation.

Shut well in and N/D lubricator.

L/D BHA and troubleshoot BHA and wireline.

Report Start Date: 10/7/2012

Com

PJSM w/ Halliburton, Baker, Tetra, PWR, Greene's and Petro to discuss TIF, SWA and JSAs associated w/ wireline and frac ops. Discussed OE Tenet #6 (We Always maintain integrity of dedicated systems), crane safety, wireline safety, cell/radio silence when arming guns, weather hazard, slips/trips/falls, personal accountability for maintaining IFO.

M/U perforation BHA. 1 ea. 4.37" Hal Obsidian Caged Ball Frac Plug, 5 ea. 3-1/8" Max Force Guns loaded w/ 6 spf, 60 deg phase, 8 shots per gun.

N/U lubricator on wellhead and equalize to WHP.

RIH w/ perforation BHA. Pump BHA on depth by displacing 3000 gal 7.5% HCl, 20 bbl FW Spacer and 2000 gal 7.5% HCl.

P/U on depth and attempt to set plug at 7747'. Indications that cap broke and plug set. Pressure test plug to 4000 psi - Good. P/U and shoot perforations at 7722' - 7723'. Pressure broke immediately. P/U and perforate 7672' - 7673'. P/U and perforate 7622' - 7623'. P/U and perforate 7572' - 7573'. P/U and perforate 7518' - 7519'. POOH.

Note: Correlated depth with Halliburton CCL gamma log from 9/10/12

Shut in well N/D Lubricator

Stage 7

Prime and test surface lines to 9000 psi. Set pop off at 8500 psi. Set half of the kick outs at 7800 psi and half at 8000 psi. Pressure up on 5-1/2" x 9-5/8" annulus to 1000 psi. Pump Stage 7 frac per Halliburton schedule. Pumped 50 bbl linear gel. Flushed w/ 50 bbl treated FW over displacement.

Max rate 81.0 bpm
 Avg rate 80 bpm
 Max pressure 4758 psi
 Avg pressure 4517 psi
 Max prop conc 2.0 ppg
 Aquastim 269813 gal
 7-1/2% NeFe 10000 gal
 Treated Water 0 gal
 WaterFrac R15 2129 gal
 PreWh 40/70 210670 lbm ✓
 Com. Wh. 100 116263 lbm
 FLTR 8408 bbls
 Breakdown 3789 psi
 First ISIP 2863 psi
 First FG 0.80 psi/ft
 Acid Break down ----- psi
 5 min 2426 psi

N/U lubricator on wellhead and equalize to WHP.

RIH w/ perforation BHA. Pump BHA on depth by displacing 3000 gal 7.5% HCl, 20 bbl FW Spacer and 2000 gal 7.5% HCl.



Summary Report

Sidetrack
Sidetrack and Complete
Job Start Date: 6/1/2012
Job End Date: 2/1/2013

Well Name PARDUE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Com

P/U on depth and attempt to set plug at 7497'. Indications that cap broke and plug set. Pressure test plug to 4000 psi - Good. P/U and shoot perforations at 7472' - 7473'. Pressure broke immediately. P/U and perforate 7422' - 7423'. P/U and perforate 7375' - 7376'. P/U and perforate 7322' - 7323'. P/U and perforate 7272' - 7273'. POOH.

Note: Correlated depth with Halliburton CCL gamma log from 9/10/12

Shut in well N/D Lubricator

Stage 8

Prime and test surface lines to 9000 psi. Set pop off at 8500 psi. Set half of the kick outs at 7800 psi and half at 8000 psi. Pressure up on 5-1/2" x 9-5/8" annulus to 1000 psi. Pump Stage 8 frac per Halliburton schedule. Pumped 50 bbl linear gel. Flushed w/ 50 bbl treated FW over displacement. Deleted 9000 gal sweep from the middle of the 1.0 ppg 40/70 proppant stage.

Max rate	81.0	bpm
Avg rate	80	bpm
Max pressure	4682	psi
Avg pressure	4552	psi
Max prop conc	2.0	ppg
Aquastim	319514	gal
7-1/2% NeFe	5000	gal
Treated Water	0	gal
WaterFrac R15	2130	gal
PreWh 40/70	208874	lbm
Com. Wh. 100	117523	lbm
FLTR	7777	bbls
Breakdown	3544	psi
First ISIP	2899	psi
First FG	0.87	psi/ft
Acid Break down	-----	psi
5 min	2353	psi

N/U lubricator on wellhead and equalize to WHP.

RIH w/ perforation BHA. Pump BHA on depth by displacing 3000 gal 7.5% HCl, 20 bbl FW Spacer and 2000 gal 7.5% HCl.

P/U on depth and attempt to set plug at 7240'. Indications that cap broke and plug set. Pressure test plug to 4000 psi - Good. P/U and shoot perforations at 7222' - 7223'. Pressure broke immediately. P/U and perforate 7169' - 7170'. P/U and perforate 7122' - 7123'. P/U and perforate 7072' - 7073'. P/U and perforate 7022' - 7023'. POOH.

Note: Correlated depth with Halliburton CCL gamma log from 9/10/12

* 7022'

Shut in well N/D Lubricator

Stage 9

Prime and test surface lines to 9000 psi. Set pop off at 8500 psi. Set half of the kick outs at 7800 psi and half at 8000 psi. Pressure up on 5-1/2" x 9-5/8" annulus to 1000 psi. Pump Stage 9 frac per Halliburton schedule. Pumped 50 bbl linear gel. Flushed w/ 50 bbl treated FW over displacement. Reduced FR-66 & Opticlean - WF to 0.5 gal/1000. Eliminated 9000 gal gel sweep in 1.5 ppg 40/70 sand stage.

Max rate	81.0	bpm
Avg rate	80	bpm
Max pressure	4699	psi
Avg pressure	4516	psi
Max prop conc	2.0	ppg
Aquastim	316107	gal
7-1/2% NeFe	5000	gal
Treated Water	0	gal
WaterFrac R15	2134	gal
PreWh 40/70	198079	lbm
Com. Wh. 100	119676	lbm
FLTR	7696	bbls
Breakdown	3615	psi
First ISIP	2800	psi
First FG	0.85	psi/ft

PJSM w/ Halliburton Frac to discuss TIF, SWA and JSAs associated w/ RD Frac equipment.

RDMO Halliburton frac iron, PWR lubricator and pressure control equipment. R/D goat head and tree saver.

R/U crown valve. Shut in well for night.

Report Start Date: 10/8/2012

Com

PJSM on R/U of plug catcher and flow equipment for drill out.

R/U plug catcher and flow lines for drill out.

R/D and clean containment mats. RDMO Halliburton sand castles and mountain movers. R/D Tetra water transfer equipment. Pulled 450 bbls of flow back fluid from flow tanks to disposal well. Cleaned up and removed excess frac sand from location. Spotted crane.



Summary Report

Sidetrack
Sidetrack and Complete
Job Start Date: 6/1/2012
Job End Date: 2/1/2013

Well Name	Lease	Field Name	Business Unit
PARDUE FARMS '26' 001H	Pardue Farms	Culebra Bluff South	Mid-Continent/Alaska
Ground Elevation (ft)	Original RKB (ft)	Current RKB Elevation	Mud Line Elevation (ft)
3,026.00	3,051.00	3,051.00, 8/20/2012	Water Depth (ft)

Report Start Date: 10/9/2012

Com

PJSM on R/U of CTU.

R/U CTU and pump.

PJSM

Install 2" coil connector and pull test it to 20K. P/U drill out BHA and function test @ 2.6 BPM @ 2500 psi.

Length	OD	ID	Description
1.22	2.88	1.50	2.88 x 2.0" Coil tubing Connector
1.94	2.88	1.00	2.88 Dual back pressure valve
2.02	2.88	.562	2.88 Fau Hydraulic Disconnect
1.37	2.88	.440	2.88 Dual circulating sub
4.88	2.88	.440	2.88 Tempress hydro pull tool
12.6	2.88	xxx	2.88 X-treme air navi motor.
1.14	4.50	.750	4.500 JZ rock bit

N/U lubricator, BOP and injector head. Test BOP and lubricator to 5000 psi. First attempt had leak on plug catcher. Fixed leak retested to 5000 psi test good. Shut in well wait on new pump operator.

Report Start Date: 10/10/2012

Com

PJSM w/Petro, Boots n Coots, Baker, Greens, Oil States, and Three Rivers. Discussed pressure testing and drilling out the plugs.

Break circulation. Test lubricator and BOP back to manifold to 5000 psi. Test Good. 750 psi on wellhead.

Open well. Begin running in the hole tag up @7231 Coil tubing measurement.

Drill plug @ 7,240' in 7 min. Drill plug @ 7497' in 12 min. Drill plug @ 7747' in 4 min. Tagged 4th plug @ 7997'. Short trip to vertical section. RIH drill plug @ 7,997' in 8 min. Drill plug @ 8230' in 10 min. Drill plug @ 8497' in 7 min. Tagged 4th plug @ 8747'. Short trip to vertical section. RIH drill plug @ 8747' in 6 min. Drill plug @ 8997' in 9 min. RIH to PBTD @ 9192'. P/U off btm circ 10 bbl gel sweep. Once sweep cleared the bit started out of the hole circulating. (309 bbls circulated)

Note: Pumped 10 bbl gel sweep every coil volume while drilling out plugs.

PBTD-9192'

POOH f/PBTD circulating.

Bleed pressure. N/D lubricator.

Break down drill out BHA and L/D.

Unload coil tubing using N2. N/U lubricator and shut in for night.

Report Start Date: 10/11/2012

Com

PJSM w/Oil States Energy, and Petro. Went over R/D of plug catcher and flow lines.

R/D plug and catcher and flow lines. R/U 1502 flow back iron.

PJSM w/Boots n Coots, PWR, Oil States, Petro. R/D CTU and pump.

R/D CTU and pumps.

Flow back well:

Time	Choke Size	Csg. Psig	H2o/Hr.
12:00 PM	14	510	
1:00 PM	14	500	22
2:00 PM	14	450	23
3:00 PM	14	450	22
4:00 PM	14	450	24
5:00 PM	14	450	20
6:00 PM	16	425	26

FLTR: 72627 bbls

Report Start Date: 10/12/2012



Summary Report

Sidetrack
Sidetrack and Complete
Job Start Date: 6/1/2012
Job End Date: 2/1/2013

Well Name PARDUE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Com

11 Oct 2012

Time	Choke	FWHP	H2O/Hr
19:00	16	425	30
20:00	16	425	34
21:00	16	425	36
22:00	16	425	32
23:00	16	425	35

12 Oct 2012

Time	Choke	FWHP	H2O/Hr
0:00	18	415	33
1:00	18	415	30
2:00	18	400	32
3:00	18	400	32
4:00	18	400	30
5:00	18	400	31
6:00	20	400	25
7:00	20	330	40
8:00	20	320	44
9:00	20	310	42
10:00	20	305	40
11:00	20	300	35
12:00	22	295	35
13:00	22	295	35
14:00	22	290	35
15:00	22	280	35
16:00	22	275	35
17:00	22	265	35
18:00	24	265	35

FLRT @ 18:00 = 71,801 bbl
No Oil/Gas to surface

Report Start Date: 10/13/2012

Com

12 Oct 2012

Time	Choke	FWHP	H2O/Hr
19:00	24	250	50
20:00	24	240	50
21:00	24	240	40
22:00	24	230	45
23:00	24	230	50

13 Oct 2012

Time	Choke	FWHP	H2O/Hr
0:00	26	220	44
1:00	26	205	60
2:00	26	200	50
3:00	26	190	60
4:00	26	185	55
5:00	26	180	45
6:00	28	180	45
7:00	28	175	45
8:00	28	165	40
9:00	28	165	40
10:00	28	160	42
11:00	28	150	50
12:00	30	150	50
13:00	30	130	65
14:00	30	135	65
15:00	30	130	65
16:00	30	125	65
17:00	30	110	65
18:00	32	110	65

Trace Sand
No Oil/Gas to surface
FLRT = 70,550 bbl

Report Start Date: 10/14/2012



Summary Report

Sidetrack
Sidetrack and Complete
Job Start Date: 6/1/2012
Job End Date: 2/1/2013

Well Name PARDUE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Com

13 Oct 2012

Time	Choke	WHP	H2O/Hr
19:00	32	110	36
20:00	32	110	60
21:00	32	110	45
22:00	32	120	44
23:00	32	110	40

14 Oct 2012

Time	Choke	WHP	H2O/Hr
0:00	34	120	35
1:00	34	110	45
2:00	34	110	40
3:00	34	120	45
4:00	34	130	44
5:00	34	150	50
6:00	36	220	55
7:00	36	320	60
8:00	36	450	81
9:00	36	530	100
10:00	36	610	90
11:00	36	660	100
12:00	36	660	100
13:00	shut in	800	45
14:00	shut in	920	0
15:00	shut in	1000	0
16:00	shut in	1045	0
17:00	shut in	1100	0
18:00	shut in	1140	0

Oil/Gas to surface at ~04:00

Shut well in at 12:30 due to inability to safely handle gas volume in gas buster. Total oil recovered prior to shut in is 30 bbl. Engineering communicated forward plan to MIRU sand trap, test separator and flare. Once r/u complete, will open well and continue flow testing well.

Report Start Date: 10/15/2012

Com

Well Shut in.

PJSM w/ Oil States to discuss TIF, SWA and JSA associated w/ r/u well test equipment.

MIRU sand separator, test separator and flare.

PJSM w/ Oil States to discuss TIF, SWA and JSAs associated w/ opening well to testing equipment.

Open well on variable choke and turn into test separator sending gas to flare. Experienced failure of back pressure valve on test separator. Shut well in and wait on replacement parts to repair separator.

Wait on replacement parts for separator and repair.



Summary Report

Sidetrack
Sidetrack and Complete
Job Start Date: 6/1/2012
Job End Date: 2/1/2013

Well Name PARDUE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Com

Re-opened well to test equipment.

14 Oct 2012

Time	Choke	WHP	H2O/Hr	Mcf/Day
19:00	shut in	n/d	0	0
20:00	shut in	n/d	0	0
21:00	shut in	n/d	0	0
22:00	shut in	n/d	0	0
23:00	shut in	n/d	0	0

15 Oct 2012

Time	Choke	WHP	H2O/Hr	Mcf/Day
0:00	shut in	n/d	0	0
1:00	shut in	n/d	0	0
2:00	shut in	n/d	0	0
3:00	shut in	n/d	0	0
4:00	shut in	n/d	0	0
5:00	shut in	n/d	0	0
6:00	shut in	n/d	0	0
7:00	shut in	1200	0	0
8:00	shut in	1200	0	0
9:00	shut in	1200	0	0
10:00	shut in	1200	0	0
11:00	shut in	1200	0	0
12:00	18	1200	0	1462
13:00	shut in	750	0	0
14:00	shut in	750	0	0
15:00	shut in	750	0	0
16:00	28	750	0	0
17:00	w/o	40	22	0
18:00	w/o	25	90	866

Flared gas head off and pressure dropped to 25 psi. No additional gas/oil to surface. Well unloading fluid through gut line.

Report Start Date: 10/16/2012

Com

Flow Test Well

15 Oct 2012

time	Choke	Whp	H2O/ hr	Mcf/Day
19:00	w/o	45	80	0
20:00	w/o	150	90	0
21:00	36	420	65	0
22:00	36	310	50	0
23:00	36	410	80	0
00:00	36	570	90	0
1:00	36	745	90	0
2:00	36	785	80	0
3:00	36	800	80	0
4:00	36	800	80	0
5:00	26	850	70	993
6:00	34	590	65	1101

Pre Tower Safety Meeting



Summary Report

Sidetrack
Sidetrack and Complete
Job Start Date: 6/1/2012
Job End Date: 2/1/2013

Well Name PARDUE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Com

Flow Test Well

16 Oct 2012

Flow Testing well with 24Hr supervision. Sending Gas to flair,Oil and water to tank.

Reading as of 6PM:

Choke: 30/64

Casing: 960 PSI

Tubing: NA

Water bbls Per Hr: 30 Bbls

Fluid To Recover: 100,356 Bbls

Fluid Left to Recover: 67,658 Bbls

Water Cum. Bbls Recoverd: 5,106 Bbls

12 HRS Water Recovered: 745 Bbls

12 HRS Oil Recovered: 88 Bbls

Oil Cum. Bbls Recovered: 151 Bbls

Oil BBlS Per Hr: 10 Bbls

12HR MCF: 1095

Sand: no sand

Report Start Date: 10/17/2012

Com

Flow Test Well

16 Oct 2012,12:00 hrs to

17 Oct 2012

06:00 Hrs.

Continue Flow Testing well with 24Hr supervision. Sending Gas to flair,Oil and water to tank.

Choke: 26/64

Casing: 1020 PSI

Tubing: NA

Water bbls Per Hr: 32 Bbls

Fluid To Recover: 72,764 Bbls

Fluid Left to Recover: 67,246 Bbls

Water Cum. Bbls Recoverd: 5,518 Bbls

24 HRS Water Recovered: 1,157 Bbls

24 HRS Oil Recovered: 149 Bbls

Oil Cum. Bbls Recovered: 212 Bbls

Oil BBlS Per Hr: 4 Bbls

24HR MCF: 1912

Sand: no sand

Pre Tower Safety Meeting

17 Oct 2012

06:00 Hrs. to 18:00 hrs

Continue Flow Testing well with 24Hr supervision. Sending Gas to flair,Oil and water to tank.

Choke: 36/64

Casing: 1000 PSI

Tubing: NA

Water bbls Per Hr: 35 Bbls

Fluid To Recover: 72,764 Bbls

Fluid Left to Recover: 66,747 Bbls

Water Cum. Bbls Recoverd: 6,017 Bbls

24 HRS Water Recovered: 499 Bbls

24 HRS Oil Recovered: 67 Bbls

Oil Cum. Bbls Recovered: 279 Bbls

Oil BBlS Per Hr: 5 Bbls

24HR MCF: 1,652

Sand: no sand

Report Start Date: 10/18/2012

Com

Well shut in at midnight

Pre Job Safety Meeting w/ Baker Hughes



Summary Report

Sidetrack
Sidetrack and Complete
Job Start Date: 6/1/2012
Job End Date: 2/1/2013

Well Name PARDUE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Com	
RIH w/ 4.52 gage ring to 6200' tie into shortest csg jt. @ 5248' roh to 6200' .poh L/D gage ring. P/U Baker ' W/L set Hornet packer w/ on/off tool connector , 2 7/8 8' pup jt , 2 7/8 'XN' nipple w/ Pump out Plug (pinned w/ 6 pins for 2,700 psi shear .Set packer 'COE ' @ 6,000' & poh.	
Bleed Well to 'o' PSI	
R/D Baker E-LINE & Oil States Flow Bacck equip	
N/D Upper Stinger 10k Frac valces , Leaving Lower 10k 7 1/16 Guardian Valve for Dbl Barrier	
R/U Three Rivers water truck to casing valve and Gravity Fill Casing w/ 100 bbls 2 % KCL Water	
R/U Vetco Grey Wellhead co. & Install 2" Dbl/Check Valve & Install in Tubing Head , secure Hold Down Pins & Test to 3,000 psi .	
Report Start Date: 10/19/2012	
Com	
Complete hauling off Flow Back Water to empty & release flow back tanks Wait on W/O rig	
Report Start Date: 10/29/2012	
Com	
Have safety meeting with Nabors, Greens, Knight, Baker, Weatherford, Vetco, Guardian, 3river, and Fork lift enterprise. Talked about TIF, SWA, JSA, Pressure, Pinch points, Over head lifts, Heavy lifts, Communication, Emergency Plans and running tubing.	
R/U Nabors 367 W/O rig, Knight Rev unit and all associated equipment. Check well pressure 100 psi. Blow down to rig tank. Pressure blow down to 0psi.	
Greens N/D Guardian 10K frac valve.	
N/U adapter Flange from 7 1/16 10K to 7 1/16 5k. 5k BOP's Blinds, 2 7/8" rams and 5K annular.	
R/U rig floor and tongs.	
Test Blinds, 2 7/8" Pipe Rams 250/2500 psi and Annular 500 psi. Good Test	
P/U Baker overshot and GIH with 2 7/8" tubing. Run total 89 Jts and 6 GLM's EOT at ~ 2870' Get 89 jts in hole and well wanted to start utubing when GIH. Secure well for night.	
Report Start Date: 10/30/2012	
Com	
PJSM. Chevron TIF. Reviewed JSA's with Nabors Rig crew, Baker, Weatherford and Three Rivers Trucking. Discussed Job plan.	
SICP 0 psi. SITP 0 psi.	
Reverse circulate oil out of tbq with 30 bbls 2% KCl water.	
Accumulator for BOP would not start. Wait on mechanic to make repairs.	
Finish RIH with On/Off tool, 185 jts 2-7/8", 6.5# L-80 tbq, 1 - 2-7/8" x 10' tbq sub, 1 - 2-7/8" X 6' tbq sub, 1 - 2-7/8" x 4' tbq sub and 1 jt 2-7/8", 6.5#, L-80 tbq. Engage packer. Land tbq with tbq hanger with 2K compression. EOT @ 6,012' Packer @ 6,004' On/Off tool @ 6,003'.	
RD power tongs and Rig floor. ND BOP's.	
NU Wellhead.	
Test wellhead seal to 5K. Good Test. Test WH to 5K. Good Test. Pump out pump out plug. Plug left @ 2,500 psi. SICP 0 psi. Secure well.	
RDMO Nabors Rig #673	
Report Start Date: 1/24/2013	
Com	
TGSM, JSA REVIEWS WITH ALL ON LOCATION.	
HAD 1495 PSI ON TBG AND CSG. PRO SLICKLINE MI RU. TEST LUBRICATOR TO 2K. RIH W/ 2.34 GAUGE RING TO TAG BOTTOM @ 6034' W/ 25' KB. POOH W/ GR. RIH W/ 2.31 PLUG TO 6034'. GOT PLUG IN BUT DID NOT GET IT SET. POOH, REDRESSED TOOL. RIH AND GOT PLUG SET. BLEED CSG PRESSURE TO ZERO WHILE MONITORING THE TBG PRESSURE. TBG PRESSURE FELL TO 515 PSI AND STOPPED. CONSULT RE.	
ROAD RIG TO LOCATION. HELD PRE RU TGSM AND JSA REVIEW. MI RU. SI WELL SDON.	
CREW TRAVEL	
Report Start Date: 1/25/2013	
Com	
CREW TRAVEL	
TGSM, JSA REVIEW.	
TBG HAD 100 PSI ON IT. CSG WAS @ ZERO. BLEED TBG PRESSURE TO ZERO. INSTALL BP VALVE IN WELLHEAD. CHECK ELEVATORS W/ 2 7/8" TBG SUB. ND TREE.	
NU 7 1/6" 10K X 7 1/16 5K CHANGE OVER AND 7 1/16 5K BOP AND TEST TO 1000 PSI. REMOVE BP VALVE.	
LOAD CSG WITH 10# BRINE. STARTED U-TUBING UP THE TBG. CIRCULATE ALL THE GAS AND OIL TO THE SWAB TANK WITH 200 BBLS PUMPED.	
WORK ON/OFF TOOL OFF. POOH WITH PROD TBG LAYING DOWN 11 GAS LIFT VALVES AND THE ON OFF TOOL. SEALS IN ON OFF TOOL WERE ALL STILL THERE COULD NOT VISUALLY SEE ANYTHING WRONG WITH THEM. WEATHERFORD TO CHECK GAS LIFT VALVES OVER THE WEEKEND.	



Summary Report

Sidetrack
Sidetrack and Complete
Job Start Date: 6/1/2012
Job End Date: 2/1/2013

Well Name PARDUE FARMS '26' 001H		Lease Pardue Farms	Field Name Culebra Bluff South	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 3,026.00	Original RKB (ft) 3,051.00	Current RKB Elevation 3,051.00, 8/20/2012		Mud Line Elevation (ft)	Water Depth (ft)

Com	
RIH W/ 40 JT KILL STRING. EOT @ 1280' +/- SI WELL SDOW.	
CREW TRAVEL	
Report Start Date: 1/28/2013	
Com	
CREW TRAVEL	
TGSM AND JSA REVIEWS WITH ALL ON LOCATION.	
HAD 30 PSI ON TBG AND CSG. BLEED PRESSURE TO TANK.	
CHECK ELEVATORS W/ 2 7/8" TBG SUB. POOH W/ 40 JT KILL STRING.	
TBG TESTERS HELD PRE JOB SAFETY MEETING AND JSA REVIEW. RIH TESTING TBG TO 6K AS NOTED IN TBG SUMMARY. DERRICK HAND USED SWA DUE TO HIGH WINDS. GOT IN WITH ALL THE GAS LIFT VALVES. 16 STANDS REMAINING IN THE DERRICK. SCHEDULED EVERYBODY BACK FOR 7:00 AM: IN THE MORNING. SI WELL SDON.	
CREW TRAVEL	
Report Start Date: 1/29/2013	
Com	
CREW TRAVEL	
TGSM AND JSA REVIEW. WIND WAS TO HIGH TO START WORK. SENT EVERYONE HOME.	
Report Start Date: 1/30/2013	
Com	
CRER TRAVEL	
TGSM, JSA REVIEW	
NO PRESSURE ON WELL. CHECK ELEVATORS W/ 2 7/8" TBG SUB. RU TBG TESTERS. CONTINUE TESTING IN TO 6K. RD TBG TESTERS. COULD NOT ENGAGE ON/OFF TOOL. LOSING WT 4' HIGH. WASH DN 2' THEN CIRCULATED BOTTOMS UP + 10 BBLS PUMPING @ 2 BPM. ENGAGE ON/OFF TOOL. PULL 5 PTS INTO STRING THEN LOWER TO ZERO. PULL UP TO 10 PTS ON STRING TO ENSURE ON/OFF TOOL WAS ENGAUGED. PUMPED DOWN TBG ATTEMPTING TO TEST ON/OFF TOOL. WE WERE COMMUNICATED TO CSG. CONSULT RE. PREP TO RIH W/ TBG PUNCH.	
ROTARY WIRELINE HELD PRE JOB TGSM AND JSA REVIEW. MIRU. RIH W/ CCL AND TBG PUNCH. TAGGED PLUG @ 5975'. PULL UP TO LOCATE GAS LIFT VALVE @ 5944'. GO DOWN TO SHOOT 4 DRAIN HOLES @ 5969'. POOH W/ TOOLS RDMO.	
RELEASE PKR. TBG WENT ON A VACUUM. STARTED OUT WITH TBG. PKR HUNG UP 15' ABOVE WHERE IT HAD BEEN SET. PULLED 42 PTS OVER HANGING WT AND IT CAME FREE. POOH STANDING TBG. LD AND SHOP PKR AND ON/OFF TOOL.	
RIH W/ 40 JT KILL STRING. EOT 1260' +/- SI WELL SDON.	
CREW TRAVEL	
Report Start Date: 1/31/2013	
Com	
CREW TRAVEL	
TGSM, JSA REVIEW.	
NO PRESSURE ON WELL. CHECK ELEVATORS W/ 2 7/8" TBG SUB. POOH W/ 40 JT KILL STRING.	
BAKER HAD FOUND NOTHING WRONG W/ PKR OR ON/OFF TOOL. PU BHA RIH WITH TBG AND FIRST 2 GAS LIFT VALVES. LOAD AND TEST TO 300 PSI. PRESSURE HELD. CONTINUE IN W/ TBG AND 3RD GAS LIFT VALVE. PRESSURE UP TO 300 PSI. AGAIN PRESSURE HELD. CONTINUE IN TESTING TO 300 PSI AFTER EACH GAS LIFT VALVE. ALL VALVES HELD. FINISH RIH W/ TBG. SPACE OUT AND SET PKR @ 5969'. DISENGAGE ON/OFF TOOL. NU TBG HANGER. ENGAGE ON/OFF TOOL AND SEAT TBG HANGER IN WELLHEAD WITH TBG IN 10 PTS COMPRESSION. LOAD AND TEST TO 300 PSI. PRESSURE HELD.	
CREW LUNCH.	
SET BP VALVE IN WELLHEAD. ND BOP AND X-OVER SPOOL.	
NU TREE AND ATTEMPT TO TEST WELLHEAD. IT WOULD NOT TEST. VETCO GRAY TO BE HERE IN THE AM: WITH NEW SEALS. SI WELL SDON.	
CREW TRAVEL	
Report Start Date: 2/1/2013	
Com	
CREW TRAVEL	
TGSM, JSA REVIEW, LOTO	
NO PRESSURE ON WELL. CHECK ELEVATORS W/ 2 7/8" TBG SUB. ND TREE. PULL TBG HANGER ABOVE ABOVE SLIPS. VETCO GRAY CLEANED AND REPLACED HANGER SEALS. NOTICED THE HANGER HAD A LOT OF CORSE GRITTY MATERIAL ON IT WHEN HE CLEANED IT SO HE CHECKED THE BOWEL BEFORE LOWERING HANGER INTO WELLHEAD. IT ALSO HAD A LOT OF WHAT LOOKED TO BE FRAC SAND AND PIPE DOPE IN IT.	
LOWERED HANGER INTO WELLHEAD. TOP SEAL NECK APPEARED VISUALLY TO BE TOO SHORT FOR SEAL TO ENGAGE THE SEAL SURFACE IN THE ADAPTOR FLANGE. MEASURED TOP SEAL NECK AND ADAPTOR FLANGE. IT WAS TOO SHORT. VETCO GRAY STARTED TALKING TO HIS OFFICE. VETCO GRAY FOUND THAT WE HAD THE WRONG TBG HANGER FOR THE WELLHEAD AND THE WRONG ADAPTOR FLANGE FOR THE HANGER. THIS PROCESS TOOK 4 HRS BEFORE THEY SENT A HOT SHOT WITH THE CORRECT PARTS TO MEET THEIR FELD TECH IN KERMIT TX. FIELD TECH ARRIVED BACK ON LOCATION @ 2:00 PM: CHANGED OUT PARTS. NU TREE AND TEST TO 3K. GOOD TEST. PRESSURE UP ON TBG PUMP OUT LET GO @ 2200 PSI. SI WELL.	
RD CLEAN LOCATION. PREP TO ROAD RIG TO EUNICE AREA AND RU ON THE LOCKHART #11 **** FINAL REPORT ****	

Sidetrack
Sidetrack and Complete
Job Start Date: 6/1/2012
Job End Date: 2/1/2013