

District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30 - 045 - 13142
5. Indicate Type of Lease STATE ☐ FEE ☒
6. State Oil & Gas Lease No. Fee
7. Lease Name or Unit Agreement Name COMPASS
8. Well Number #1
9. OGRID Number 173252
10. Pool name or Wildcat Basin Dakota / Blanco-Mesa Verde

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☐	
2. Name of Operator Noble Energy, Inc. / <i>PATINA</i>	
3. Address of Operator 5802 US Highway 64, Farmington, NM 87401	
4. Well Location Unit Letter J : 1690 feet from the South line and 1986 feet from the East line Section 22 Township 31N Range 13W NMPM County San Juan	
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 5621'	
Pit or Below-grade Tank Application ☐ or Closure ☐	
Pit type _____ Depth to Groundwater _____ Distance from nearest fresh water well _____ Distance from nearest surface water _____	
Pit Liner Thickness: _____ mil Below-Grade Tank: Volume _____ bbls; Construction Material _____	

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	P AND A ☒
PULL OR ALTER CASING ☐	MULTIPLE COMPL ☐	CASING/CEMENT JOB ☐	
OTHER: ☐		OTHER: ☐	

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Noble Energy, Inc. has plugged and abandoned the subject well.

RCVD JAN 17 '08

OIL CONS. DIV.

See Attached job summary and plug settings.

DIST. 3

I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOC guidelines ☐, a general permit ☐ or an (attached) alternative OCD-approved plan ☐.

SIGNATURE *Billie Maez* TITLE District Manager DATE 1/16/2008

Type or print name
For State Use Only

E-mail address: _____ Telephone No. 505.632.8056
Deputy Oil & Gas Inspector,
District #3

APPROVED BY: *Kathy G. Roberts* TITLE _____ DATE 1/29/08
Conditions of Approval (if any): _____

B

Noble Energy, Inc.

Compass #1

"P", Sec. 22, T31N – R13W

San Juan County

Plug & Abandonment Report

	<u>Formation</u>	<u>Plug Set</u>	<u>Sacks Cement</u>
Plug #1	Dakota	6356' – 5909'	50 sx
Plug #2	Mancos – Lookout Point	4620' – 4062'	65 sx
Plug #3	Menefee – Cliffhouse	3879' – 3251'	75 sx
Plug #4	Lewis – Picture Cliffs	2008' – 1660'	41 sx
Plug #5	Fruitland	1550' – 1145'	47 sx
Plug #6	Surface	440' – Surface	39 sx
Plug #7	Braidenhead	Cemented to surface	

10/26/2007:

Safety meeting. Service rig.. RU a wireline truck and attempt to run a free point. Could not get past 2400 ft. POOH with the freepoint tool. PU sinker bars and drive the obstruction down to the SN at 6410 ft. RIH with a free point tool and determined that the tubing is stuck at 6375 ft. RIH with a chemical cutter and cut the tubing off at 6372 ft. RD the wireline truck.. POOH - strapping pipe. SWIFN.

10/29/2007:

Safety meeting. Service rig.. PU an overshot jars, 4 drill collars, etc. RIH to a tight spot at 3869 ft. Attempt to work thru it, with out success. POOH-LD fishing tools. PU a 4 3/4" tapered mill and RIH to the tight spot for 2 1/2 hours. Made 5 inches. POOH with the mill. PU a sub with a 3/18" OD and RIH thru the tight spot and on down to the top of the fish. POOH with the sub. SWIFN.

10/30/2007:

Safety meeting. Service rig.. PU a 3 1/8" overshot, jars, etc. RIH to top of fish. Attempt to latch onto the fish, without success. POOH. (The guide of the overshot was marked up pretty bad, indicating that we were on top of the fish and not over it). RIH with a 3 5/8" overshot and attempted to latch onto the fish, without success. POOH. LD tools. SWIFN.

10/31/2007:

Safety meeting. Service rig.. PU a 3 5/8" impression block and RIH with the tubing to the top of the fish. Set down on the fish with the impression block. POOH and inspect the impression block. LD fishing tools and the drill collars. RIH with the tubing. Land the tubing. RD floor, tongs, etc. ND BOP. NU wellhead.. RD rig and equipment. Release rig at 17:30 hours on 07/31/07.

11/26/2007:

<u>Formation</u>	<u>Plug Set</u>	<u>Sacks Cement</u>
Plug #1 Dakota	6356' – 5909'	50 sx
Plug #2 Mancos – Lookout Point	4620' – 4062'	65 sx
Plug #3 Menefee – Cliffhouse	3879' – 3251'	75 sx

11/27/2007:

<u>Formation</u>	<u>Plug Set</u>	<u>Sacks Cement</u>
Plug #4 Lewis – Picture Cliffs	2008' – 1660'	41 sx
Plug #5 Fruitland	1550' – 1145'	47 sx
Plug #6 Surface	440' – Surface	39 sx
Plug #7 Braidenhead	Cemented to surface	

RELEASE RIG AT 16:30 HOURS ON 11/27/07.



Cementing Service Report

Customer NOBLE ENERGY PRODUCTION INC						Job Number 2206949198											
Well Compass 1		Location (legal)		Schlumberger Location Farmington, NM			Job Start 2007-Nov-26										
Field Basin		Formation Name/Type		Deviation		Bit Size in		Well MD 6,500 ft		Well TVD 6,500 ft							
County San Juan		State/Province NM		BHP psi		BHST 174 °F		BHCT 130 °F		Pore Press. Gradient psi/ft							
Well Master: 0630972565		API / UWI:		Casing/Liner													
Rig Name KE WELL SERVICE		Drilled For Gas		Service Via Land		Depth, ft 6500		Size, in 5.5		Weight, lb/ft 15.5		Grade K55		Thread 8RD			
Offshore Zone		Well Class Old		Well Type Workover		Tubing/Drill Pipe											
Drilling Fluid Type		Max. Density lb/gal		Plastic Viscosity cp		Depth, ft 6300		Size, in 2.375		Weight, lb/ft 4.6		Grade J55		Thread N/A			
Service Line Cementing		Job Type Plug & Abandon		Perforations/Open Hole													
Max. Allowed Tubing Pressure 1500 psi		Max. Allowed Ann. Pressure psi		Wellhead Connection 2 3/8" 4.7# T/S		Top, ft		Bottom, ft		spf		No. of Shots		Total Interval ft			
Service Instructions P&A well per customer requirements: 1st plug depth - +/- 6300' Take 400 sxs of Class G, and 400 lbs of S-1 on side. Client asked to bring 100 lbs of sugar for washing up into rig tank. Said job called for 285 sxs but bring 400 sxs						Treat Down Tubing		Displacement 22 bbl		Packer Type None		Packer Depth ft					
						Tubing Vol. 24.4 bbl		Casing Vol. 155 bbl		Annular Vol. 130 bbl		Open Hole Vol. bbl					
						Casing/Tubing Secured ☐		1 Hole Volume Circulated prior to Cementing ☐		Casing Tools				Squeeze Job			
						Lift Pressure: psi		Pipe Rotated ☐		Pipe Reciprocated ☐		Shoe Type:				Squeeze Type	
No. Centralizers: Top Plugs:		Bottom Plugs:		Stage Tool Type				Tool Depth: ft									
Cement Head Type:		Stage Tool Depth: ft				Tail Pipe Size: in											
Job Scheduled For: 11/26/2007 7:00		Arrived on Location: 2007-Nov-26 7:30		Leave Location: 2007-Nov-27 14:30		Collar Type:				Tail Pipe Depth: ft							
						Collar Depth: ft				Sqz Total Vol: bbl							
Date	Time	Treating Pressure psi	Density lb/gal	Flow Rate bbl/min	CMT NRD RATE bbl/min	CMT NRD STG TOTAL2 bbl	CMT NRD TOTAL2 bbl	Volume bbl	Message								
2007-Nov-26	9:23	5	7.42	0.0	0.0	0.0	0.0	0.0									
2007-Nov-26	9:23								Load Hole								
2007-Nov-26	9:23	0	7.42	0.0	0.0	0.0	0.0	0.0									
2007-Nov-26	9:24	0	7.42	0.0	0.0	0.0	0.0	0.0									
2007-Nov-26	9:25	0	8.21	0.0	1.1	0.0	0.0	0.0									
2007-Nov-26	9:26	69	8.38	1.0	1.2	1.2	1.2	0.8									
2007-Nov-26	9:27	87	8.38	1.0	1.1	2.2	2.2	1.8									
2007-Nov-26	9:28	119	8.38	1.0	1.1	3.3	3.3	2.8									
2007-Nov-26	9:29	142	8.38	1.0	1.0	4.3	4.3	3.8									
2007-Nov-26	9:30	37	8.38	0.0	0.0	4.9	4.9	4.3									
2007-Nov-26	9:30	27	8.38	0.0	0.0	4.9	4.9	4.3									
2007-Nov-26	9:30								Pressure Test Lines								
2007-Nov-26	9:31	1918	8.38	0.0	0.0	4.9	4.9	4.3									
2007-Nov-26	9:32	18	8.37	0.0	0.0	5.0	5.0	4.3									
2007-Nov-26	9:33	32	8.38	0.0	0.0	5.0	5.0	4.3									
2007-Nov-26	9:34	27	8.38	0.0	0.0	5.0	5.0	4.3									
2007-Nov-26	9:35	32	8.39	0.0	0.0	5.0	5.0	4.3									
2007-Nov-26	9:36	32	8.19	0.0	0.0	5.0	5.0	4.3									
2007-Nov-26	9:37	27	8.38	0.0	0.0	5.0	5.0	4.3									
2007-Nov-26	9:38	27	8.36	0.0	0.0	5.0	5.0	4.3									
2007-Nov-26	9:39	9	8.43	0.0	0.0	5.0	5.0	4.3									
2007-Nov-26	9:40	27	8.75	0.0	0.0	5.0	5.0	4.3									

Well			Field		Service Date		Customer		Job Number
Compass #1			Basin		07330-Nov-26		NOBLE ENERGY PRODUCTION INC		2206949198
Date	Time	Treating Pressure	Density	Flow Rate	CMT NRD RATE	CMT NRD STG TOTAL2	CMT NRD TOTAL2	Volume	Message
	24 hr clock	psi	lb/gal	bbl/min	bbl/min	bbl	bbl	bbl	
2007-Nov-26	9:41	27	8.78	0.0	2.9	5.7	5.7	4.3	
2007-Nov-26	9:42	23	8.45	0.0	2.4	8.5	8.5	4.3	
2007-Nov-26	9:43	27	8.38	0.0	2.3	11.0	11.0	4.3	
2007-Nov-26	9:44	27	8.38	0.0	2.2	13.3	13.3	4.3	
2007-Nov-26	9:45	27	8.36	0.0	2.4	15.5	15.5	4.3	
2007-Nov-26	9:46	27	7.80	0.0	0.0	16.5	16.5	4.3	
2007-Nov-26	9:47	27	8.35	0.0	0.0	0.0	16.5	4.3	
2007-Nov-26	9:48	23	12.24	0.0	0.0	0.0	16.5	4.3	
2007-Nov-26	9:48								Start Cement Slurry
2007-Nov-26	9:48	96	16.34	0.0	0.7	0.0	16.5	4.3	
2007-Nov-26	9:49	96	16.52	0.8	0.6	0.1	16.6	4.5	
2007-Nov-26	9:50	114	15.99	1.3	0.8	0.8	17.3	5.5	
2007-Nov-26	9:51	105	15.91	1.4	1.3	2.1	18.6	6.9	
2007-Nov-26	9:52	96	16.10	1.7	1.8	3.6	20.1	8.3	
2007-Nov-26	9:53	87	15.97	1.7	2.1	5.5	22.0	10.0	
2007-Nov-26	9:54	82	16.02	1.7	2.3	7.7	24.2	11.7	
2007-Nov-26	9:55	114	16.44	1.7	2.6	10.2	26.7	13.4	
2007-Nov-26	9:55	5	16.45	0.0	0.0	10.6	27.1	13.6	
2007-Nov-26	9:55								End Cement Slurry
2007-Nov-26	9:55								Start Displacement
2007-Nov-26	9:55	9	16.45	0.5	1.3	10.6	27.1	13.6	
2007-Nov-26	9:56	32	8.43	1.5	2.0	0.8	28.0	14.3	
2007-Nov-26	9:57	37	8.41	1.7	2.8	4.4	31.6	16.0	
2007-Nov-26	9:58	37	8.40	1.7	2.8	7.2	34.4	17.7	
2007-Nov-26	9:59	41	8.40	1.7	2.8	9.9	37.2	19.4	
2007-Nov-26	10:00	46	8.45	1.7	2.8	12.8	40.0	21.1	
2007-Nov-26	10:01	46	8.45	1.7	2.7	15.6	42.8	22.8	
2007-Nov-26	10:02	46	8.45	1.7	2.2	18.1	45.3	24.5	
2007-Nov-26	10:03	46	8.45	1.7	1.7	20.1	47.3	26.2	
2007-Nov-26	10:04	55	8.41	1.7	1.1	21.4	48.6	27.9	
2007-Nov-26	10:04	5	8.40	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:04								End Displacement
2007-Nov-26	10:05	9	8.40	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:06	9	8.38	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:07	9	8.25	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:08	9	8.25	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:09	9	8.28	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:10	9	8.28	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:11	9	8.28	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:12	9	8.28	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:13	9	8.28	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:14	9	8.29	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:15	9	8.30	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:16	14	8.30	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:17	14	8.30	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:18	9	8.30	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:19	14	8.30	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:20	14	8.30	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:21	9	8.30	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:22	9	8.30	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:23	14	8.30	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:24	9	8.30	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:25	14	8.31	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:26	14	8.31	0.0	0.0	21.8	49.0	28.3	

Well			Field		Service Date		Customer		Job Number
Compass #1			Basin		07330-Nov-26		NOBLE ENERGY PRODUCTION INC		2206949198
Date	Time	Treating Pressure	Density	Flow Rate	CMT NRD RATE	CMT NRD STG TOTAL2	CMT NRD TOTAL2	Volume	Message
	24 hr clock	psi	lb/gal	bbl/min	bbl/min	bbl	bbl	bbl	
2007-Nov-26	10:27	9	8.31	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:28	9	8.31	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:29	14	8.31	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:30	14	8.31	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:31	5	8.31	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:32	9	8.31	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:32								Reverse out Tubing
2007-Nov-26	10:32	5	8.31	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:33	9	8.31	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:34	9	8.32	0.0	0.0	21.8	49.0	28.3	
2007-Nov-26	10:35	224	8.40	1.7	1.4	1.4	50.5	29.1	
2007-Nov-26	10:36	9	8.41	0.0	0.0	1.7	50.7	29.3	
2007-Nov-26	10:37	9	8.41	0.0	0.1	1.7	50.7	29.3	
2007-Nov-26	10:38	174	8.41	1.7	1.3	2.7	51.7	30.4	
2007-Nov-26	10:39	183	8.40	1.7	1.3	3.9	52.9	32.1	
2007-Nov-26	10:40	169	8.40	1.7	1.4	5.2	54.2	33.8	
2007-Nov-26	10:41	169	8.40	1.7	1.3	6.5	55.5	35.5	
2007-Nov-26	10:42	174	8.39	1.7	1.5	7.8	56.9	37.2	
2007-Nov-26	10:43	174	8.39	1.7	1.5	9.2	58.2	38.9	
2007-Nov-26	10:44	179	8.39	1.7	1.3	10.5	59.6	40.6	
2007-Nov-26	10:45	169	8.39	1.7	1.3	11.9	60.9	42.4	
2007-Nov-26	10:46	174	8.39	1.7	1.3	13.2	62.3	44.1	
2007-Nov-26	10:47	192	8.39	1.7	1.2	14.5	63.5	45.8	
2007-Nov-26	10:48	169	8.39	1.7	1.0	15.8	64.8	47.5	
2007-Nov-26	10:49	188	8.39	1.7	1.1	17.0	66.0	49.2	
2007-Nov-26	10:50	201	8.39	1.7	1.3	18.3	67.3	50.9	
2007-Nov-26	10:51	298	8.39	1.7	1.8	19.7	68.7	52.6	
2007-Nov-26	10:52	55	8.39	0.0	0.0	20.6	69.7	53.5	
2007-Nov-26	10:53	339	8.39	1.7	1.7	21.8	70.8	54.6	
2007-Nov-26	10:54	330	8.39	1.7	1.8	23.5	72.6	56.3	
2007-Nov-26	10:55	275	8.39	1.7	1.8	25.3	74.3	58.0	
2007-Nov-26	10:56	9	8.39	0.0	0.0	26.2	75.2	58.8	
2007-Nov-26	10:57	9	8.39	0.0	0.0	26.2	75.2	58.8	
2007-Nov-26	10:58	9	8.39	0.0	0.0	26.2	75.2	58.8	
2007-Nov-26	10:58								Wash Pump, WOC
2007-Nov-26	10:58	9	8.39	0.0	0.0	26.2	75.2	58.8	
2007-Nov-26	12:42	23	8.45	0.0	0.0	0.0	75.2	58.8	
2007-Nov-26	12:42								Start 2nd Plug
2007-Nov-26	12:43	23	8.45	0.0	0.0	0.0	75.2	58.8	
2007-Nov-26	12:44	18	8.45	0.0	0.0	0.0	75.2	58.8	
2007-Nov-26	12:45	50	8.38	1.1	1.3	0.7	75.9	59.0	
2007-Nov-26	12:45								Reset Total, Vol = 0.52 bbl
2007-Nov-26	12:45	-18	8.38	0.0	0.0	1.2	76.4	59.3	
2007-Nov-26	12:46	0	8.44	0.0	0.0	0.0	76.4	59.3	
2007-Nov-26	12:47	9	14.33	0.0	0.0	0.0	76.4	59.3	
2007-Nov-26	12:47	110	15.90	0.3	3.0	0.0	76.4	59.3	
2007-Nov-26	12:47								Start Cement Slurry
2007-Nov-26	12:48	197	16.04	1.7	1.7	0.8	77.2	60.0	
2007-Nov-26	12:49	101	15.88	1.7	1.7	2.5	78.9	61.7	
2007-Nov-26	12:50	96	16.07	1.7	2.2	4.4	80.8	63.4	
2007-Nov-26	12:51	92	15.92	1.7	2.5	6.8	83.2	65.1	
2007-Nov-26	12:52	87	15.93	1.7	2.8	9.4	85.8	66.8	
2007-Nov-26	12:53	82	16.09	1.7	3.0	12.3	88.7	68.5	
2007-Nov-26	12:54	55	8.42	1.7	3.1	15.3	91.7	70.2	

Well		Field		Service Date		Customer		Job Number	
Compass #1		Basin		07330-Nov-26		NOBLE ENERGY PRODUCTION INC		2206949198	
Date	Time	Treating Pressure	Density	Flow Rate	CMT NRD RATE	CMT NRD STG TOTAL2	CMT NRD TOTAL2	Volume	Message
	24 hr clock	psi	lb/gal	bbl/min	bbl/min	bbl	bbl	bbl	
2007-Nov-26	12:54								End Cement Slurry
2007-Nov-26	12:54	32	8.39	1.7	3.2	16.8	93.2	71.0	
2007-Nov-26	12:54								Start Displacement
2007-Nov-26	12:54	37	8.39	1.7	3.2	17.0	93.3	71.1	
2007-Nov-26	12:55	37	8.38	1.7	3.1	18.5	94.9	71.9	
2007-Nov-26	12:56	46	8.38	1.7	3.0	21.6	98.0	73.6	
2007-Nov-26	12:57	55	8.38	1.7	2.6	24.4	100.8	75.3	
2007-Nov-26	12:58	55	8.42	1.7	2.2	26.8	103.2	77.0	
2007-Nov-26	12:58								End Displacement
2007-Nov-26	12:58	5	8.42	0.0	1.3	28.6	105.0	78.6	
2007-Nov-26	12:59	-5	8.42	0.0	0.6	28.6	105.0	78.6	
2007-Nov-26	13:00	0	8.43	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:01	5	8.43	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:02	9	8.43	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:03	9	8.43	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:04	9	8.43	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:05	9	8.43	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:06	14	8.43	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:07	14	8.42	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:08	14	8.42	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:09	14	8.42	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:10	14	8.42	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:11	14	8.42	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:12	14	8.42	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:13	14	8.42	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:14	14	8.42	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:15	14	8.42	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:16	14	8.42	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:17	14	8.42	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:18	14	8.42	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:19	14	8.42	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:20	14	8.42	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:21	14	8.42	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:21								Reverse Out Tubing
2007-Nov-26	13:21	14	8.25	0.0	0.0	28.7	105.0	78.6	
2007-Nov-26	13:22	14	8.41	0.0	0.0	0.0	105.0	78.6	
2007-Nov-26	13:23	124	8.40	1.9	1.3	1.9	107.0	79.8	
2007-Nov-26	13:24	165	8.40	1.7	1.5	3.3	108.4	81.6	
2007-Nov-26	13:25	174	8.39	1.7	1.2	4.7	109.8	83.3	
2007-Nov-26	13:26	101	8.39	1.7	1.0	6.1	111.2	85.0	
2007-Nov-26	13:27	151	8.39	1.7	1.2	7.5	112.6	86.7	
2007-Nov-26	13:28	229	8.39	1.7	1.4	8.9	114.0	88.4	
2007-Nov-26	13:29	174	8.39	1.7	1.5	10.2	115.3	90.1	
2007-Nov-26	13:30	78	8.38	1.7	1.4	11.6	116.7	91.8	
2007-Nov-26	13:31	32	8.35	0.0	0.1	13.0	118.1	93.3	
2007-Nov-26	13:32	206	8.38	1.7	1.7	13.8	118.8	93.9	
2007-Nov-26	13:33	233	8.38	1.7	1.8	15.6	120.6	95.6	
2007-Nov-26	13:34	206	8.38	1.7	1.8	17.5	122.5	97.3	
2007-Nov-26	13:35	27	8.38	0.0	0.0	18.4	123.5	98.1	
2007-Nov-26	13:36	9	8.38	0.0	0.0	18.4	123.5	98.1	
2007-Nov-26	13:36								Wash Up and WOC
2007-Nov-26	13:36	9	8.38	0.0	0.0	18.4	123.5	98.1	
2007-Nov-26	15:12	14	7.85	0.0	0.0	0.0	123.5	98.1	
2007-Nov-26	15:12								Start 3rd Plug

Well		Field		Service Date		Customer		Job Number	
Compass #1		Basin		07330-Nov-26		NOBLE ENERGY PRODUCTION INC		2206949198	
Date	Time	Treating Pressure	Density	Flow Rate	CMT NRD RATE	CMT NRD STG TOTAL2	CMT NRD TOTAL2	Volume	Message
	24 hr clock	psi	lb/gal	bbl/min	bbl/min	bbl	bbl	bbl	
2007-Nov-26	15:12	18	8.02	0.0	0.0	0.0	123.5	98.1	
2007-Nov-26	15:13	37	7.41	1.4	0.0	0.0	123.5	98.5	
2007-Nov-26	15:14	14	8.38	0.0	0.0	0.2	123.7	99.0	
2007-Nov-26	15:15	18	14.29	0.0	0.0	0.2	123.7	99.0	
2007-Nov-26	15:16	165	15.93	1.7	1.6	0.7	124.4	99.6	
2007-Nov-26	15:17	220	15.68	2.4	2.2	2.5	126.2	101.4	
2007-Nov-26	15:18	156	16.08	2.5	2.5	4.8	128.6	103.8	
2007-Nov-26	15:19	92	16.05	2.5	2.8	7.4	131.1	106.3	
2007-Nov-26	15:20	82	16.31	2.5	2.9	2.1	133.9	108.8	
2007-Nov-26	15:21	82	16.31	2.5	3.1	5.1	136.9	111.3	
2007-Nov-26	15:22	64	9.79	2.5	2.7	8.3	140.0	113.8	
2007-Nov-26	15:22								End Cement, 15.6 bbl pumped
2007-Nov-26	15:22	69	9.02	2.5	3.0	0.1	140.2	114.0	
2007-Nov-26	15:22								Start Displacement
2007-Nov-26	15:22	69	8.81	2.5	3.5	0.2	140.3	114.1	
2007-Nov-26	15:23	32	8.39	2.5	3.2	3.1	143.2	116.3	
2007-Nov-26	15:24	46	8.38	2.5	2.9	6.1	146.2	118.8	
2007-Nov-26	15:25	142	8.38	2.5	2.6	8.7	148.8	121.3	
2007-Nov-26	15:26	-5	8.42	0.0	0.0	11.0	151.1	123.5	
2007-Nov-26	15:26	-9	8.43	0.0	0.0	11.0	151.1	123.5	
2007-Nov-26	15:26								End Displacement
2007-Nov-26	15:27	0	8.43	0.0	0.0	0.0	151.1	123.5	
2007-Nov-26	15:28	14	8.43	0.0	0.0	0.0	151.1	123.5	
2007-Nov-26	15:29	18	8.43	0.0	0.0	0.0	151.1	123.5	
2007-Nov-26	15:30	18	8.43	0.0	0.0	0.0	151.1	123.5	
2007-Nov-26	15:31	18	8.43	0.0	0.0	0.0	151.1	123.5	
2007-Nov-26	15:32	18	8.43	0.0	0.0	0.0	151.1	123.5	
2007-Nov-26	15:33	18	8.43	0.0	0.0	0.0	151.1	123.5	
2007-Nov-26	15:34	9	8.43	0.0	0.0	0.0	151.1	123.5	
2007-Nov-26	15:35	0	1.33	0.0	0.0	0.0	151.1	123.5	
2007-Nov-26	15:36	5	8.09	0.0	0.0	0.0	151.1	123.5	
2007-Nov-26	15:37	0	9.29	0.0	0.0	0.0	151.1	123.5	
2007-Nov-26	15:38	0	9.22	0.0	0.0	0.0	151.1	123.5	
2007-Nov-26	15:39	14	9.02	0.0	0.0	0.0	151.1	123.5	
2007-Nov-26	15:40	9	8.99	0.0	0.0	0.0	151.1	123.5	
2007-Nov-26	15:41	14	8.96	0.0	0.0	0.0	151.1	123.5	
2007-Nov-26	15:42	14	8.94	0.0	0.0	0.0	151.1	123.5	
2007-Nov-26	15:43	9	8.93	0.0	0.0	0.0	151.1	123.5	
2007-Nov-26	15:44	14	8.92	0.0	0.0	0.0	151.1	123.5	
2007-Nov-26	15:45	14	8.91	0.0	0.0	0.0	151.1	123.5	
2007-Nov-26	15:46	18	8.91	0.0	0.0	0.0	151.1	123.5	
2007-Nov-26	15:46								Crew released for day
2007-Nov-26	15:46	9	8.90	0.0	0.0	0.0	151.1	123.5	
2007-Nov-27	10:30								Resume 2nd Day
2007-Nov-27	10:30	9	8.38	0.0	0.0	0.0	151.1	123.5	
2007-Nov-27	10:31	9	8.38	0.0	0.0	0.0	151.1	123.5	
2007-Nov-27	10:32	9	8.38	0.0	0.0	0.0	151.1	123.5	
2007-Nov-27	10:33	403	8.38	0.0	0.0	0.6	151.7	123.8	
2007-Nov-27	10:34	494	8.38	0.0	0.0	0.7	151.8	123.8	
2007-Nov-27	10:35	9	8.38	0.0	0.0	0.7	151.8	123.8	
2007-Nov-27	10:36	14	8.38	0.0	0.0	0.7	151.8	123.8	
2007-Nov-27	10:37	9	8.38	0.0	0.0	0.7	151.8	123.8	
2007-Nov-27	10:38	9	8.38	0.2	0.9	1.5	152.6	124.2	
2007-Nov-27	10:39	2527	8.38	0.0	0.0	1.7	152.8	124.3	

Well			Field		Service Date		Customer		Job Number
Compass #1			Basin		07330-Nov-26		NOBLE ENERGY PRODUCTION INC		2206949198
Date	Time	Treating Pressure	Density	Flow Rate	CMT NRD RATE	CMT NRD STG TOTAL2	CMT NRD TOTAL2	Volume	Message
	24 hr clock	psi	lb/gal	bbl/min	bbl/min	bbl	bbl	bbl	
2007-Nov-27	10:40	9	8.38	0.0	0.0	1.7	152.8	124.3	
2007-Nov-27	10:41	27	8.38	0.3	0.3	1.8	152.8	124.3	
2007-Nov-27	10:42	430	8.38	0.0	0.0	1.9	153.0	124.6	
2007-Nov-27	10:43	467	8.38	0.4	0.0	1.9	153.0	124.6	
2007-Nov-27	10:44	568	8.38	0.0	0.0	2.0	153.0	124.6	
2007-Nov-27	10:45	563	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	10:46	563	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	10:47	563	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	10:48	558	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	10:49	554	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	10:50	549	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	10:51	545	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	10:52	545	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	10:53	540	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	10:54	536	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	10:55	536	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	10:56	531	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	10:57	526	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	10:58	526	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	10:59	522	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:00	517	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:01	517	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:02	5	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:03	9	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:04	9	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:04								Pressure Test Casing
2007-Nov-27	11:05	9	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:06	9	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:07	5	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:08	9	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:09	9	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:10	9	8.38	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:11	9	0.08	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:12	5	0.07	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:13	9	0.05	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:14	9	0.05	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:15	9	0.04	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:16	9	0.04	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:17	5	0.04	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:18	9	0.04	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:19	9	0.04	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:20	5	0.04	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:21	9	0.04	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:22	9	0.04	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:23	9	0.04	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:24	9	0.04	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:25	9	0.04	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:26	9	0.04	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:27	9	0.04	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:28	9	0.04	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:29	9	0.04	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:30	9	0.04	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:31	14	0.04	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:32	9	0.04	0.0	0.0	2.0	153.1	124.6	

Well			Field	Service Date		Customer		Job Number	
Compass #1			Basin		07330-Nov-26		NOBLE ENERGY PRODUCTION INC		2206949198
Date	Time	Treating Pressure	Density	Flow Rate	CMT NRD RATE	CMT NRD STG TOTAL2	CMT NRD TOTAL2	Volume	Message
	24 hr clock	psi	lb/gal	bbl/min	bbl/min	bbl	bbl	bbl	
2007-Nov-27	11:32								Start 4th Plug
2007-Nov-27	11:32	14	0.04	0.0	0.0	2.0	153.1	124.6	
2007-Nov-27	11:33	60	7.10	0.0	5.6	1.9	155.0	124.6	
2007-Nov-27	11:34	-18	8.32	0.0	0.0	0.0	156.4	124.9	
2007-Nov-27	11:35	5	8.34	0.0	0.0	0.0	156.4	124.9	
2007-Nov-27	11:36	9	14.77	0.0	0.0	0.0	156.4	124.9	
2007-Nov-27	11:36								Start Cement Slurry
2007-Nov-27	11:36	9	15.59	0.0	0.1	0.0	156.4	124.9	
2007-Nov-27	11:37	124	15.88	2.4	1.9	1.2	157.7	126.1	
2007-Nov-27	11:38	82	15.91	2.4	2.7	3.5	159.9	128.5	
2007-Nov-27	11:39	78	15.81	2.4	3.0	6.3	162.7	130.9	
2007-Nov-27	11:40								End Cement Slurry
2007-Nov-27	11:40	60	9.51	2.4	2.9	9.1	165.6	133.0	
2007-Nov-27	11:40	64	8.81	2.4	3.3	0.1	165.8	133.2	
2007-Nov-27	11:40								Start Displacement
2007-Nov-27	11:40	69	8.75	2.4	3.5	0.1	165.8	133.2	
2007-Nov-27	11:41	46	8.38	2.4	2.8	3.2	168.9	135.6	
2007-Nov-27	11:41								End Displacement
2007-Nov-27	11:41	-18	8.38	0.0	0.0	4.8	170.5	136.8	
2007-Nov-27	11:42	-9	8.38	0.0	0.0	0.0	170.5	136.8	
2007-Nov-27	11:43	5	8.38	0.0	0.0	0.0	170.5	136.8	
2007-Nov-27	11:44	9	8.34	0.0	0.0	0.0	170.5	136.8	
2007-Nov-27	11:45	9	8.23	0.0	0.0	0.0	170.5	136.8	
2007-Nov-27	11:46	14	8.22	0.0	0.0	0.0	170.5	136.8	
2007-Nov-27	11:47	14	8.25	0.0	0.0	0.0	170.5	136.8	
2007-Nov-27	11:48	9	8.27	0.0	0.0	0.0	170.5	136.8	
2007-Nov-27	11:49	14	8.27	0.0	0.0	0.0	170.5	136.8	
2007-Nov-27	11:50	9	8.27	0.0	0.0	0.0	170.5	136.8	
2007-Nov-27	11:51	9	8.27	0.0	0.0	0.0	170.5	136.8	
2007-Nov-27	11:52	14	8.27	0.0	0.0	0.0	170.5	136.8	
2007-Nov-27	11:53	9	8.27	0.0	0.0	0.0	170.5	136.8	
2007-Nov-27	11:54	14	8.27	0.0	0.0	0.0	170.5	136.8	
2007-Nov-27	11:55	14	8.27	0.0	0.0	0.0	170.5	136.8	
2007-Nov-27	11:55	14	8.27	0.0	0.0	0.0	170.5	136.8	
2007-Nov-27	11:55								Start 5th Plug
2007-Nov-27	11:56	46	8.30	0.1	4.3	0.1	170.6	136.8	
2007-Nov-27	11:57	0	8.47	0.0	0.0	1.2	171.7	137.1	
2007-Nov-27	11:58								Start Cement Slurry
2007-Nov-27	11:58	5	12.80	0.0	0.0	0.0	171.7	137.1	
2007-Nov-27	11:58	5	13.29	0.0	0.0	0.0	171.7	137.1	
2007-Nov-27	11:59	82	15.62	1.4	1.5	0.1	171.8	137.1	
2007-Nov-27	12:00	92	15.77	2.4	2.3	2.0	173.6	139.2	
2007-Nov-27	12:01	82	15.89	2.4	2.9	4.6	176.3	141.8	
2007-Nov-27	12:02	78	15.62	2.4	3.1	7.6	179.3	144.2	
2007-Nov-27	12:03	73	8.97	2.4	2.8	10.2	181.9	146.3	
2007-Nov-27	12:03								End Cement Slurry
2007-Nov-27	12:03								Start Displacement
2007-Nov-27	12:03	69	8.58	2.4	2.9	10.5	182.2	146.5	
2007-Nov-27	12:03	69	8.51	2.4	2.9	10.6	182.3	146.6	
2007-Nov-27	12:04	-18	8.38	0.0	2.1	13.0	184.7	148.6	
2007-Nov-27	12:04								End Displacement
2007-Nov-27	12:04	-27	8.38	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:05	-14	8.38	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:06	0	8.17	0.0	0.0	0.0	184.8	148.6	

Well		Field		Service Date		Customer		Job Number	
Compass #1		Basin		07330-Nov-26		NOBLE ENERGY PRODUCTION INC		2206949198	
Date	Time	Treating Pressure	Density	Flow Rate	CMT NRD RATE	CMT NRD STG TOTAL2	CMT NRD TOTAL2	Volume	Message
	24 hr clock	psi	lb/gal	bbl/min	bbl/min	bbl	bbl	bbl	
2007-Nov-27	12:07	5	8.27	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:08	9	8.27	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:09	9	8.27	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:10	9	8.26	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:11	9	8.27	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:12	9	8.27	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:13	14	8.27	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:14	14	8.27	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:15	14	8.27	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:16	14	8.27	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:17	14	8.27	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:18	14	8.27	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:19	14	8.28	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:20	14	8.28	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:21	18	8.28	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:22	14	8.28	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:23	14	8.28	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:24	14	8.28	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:25	14	8.28	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:26	14	8.28	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:27	18	8.28	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:28	14	8.28	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:29	14	8.28	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:30	18	8.28	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:31	18	8.28	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:32	18	8.28	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:32								Start 6th Plug
2007-Nov-27	12:32	14	8.28	0.0	0.0	0.0	184.8	148.6	
2007-Nov-27	12:33	-27	8.37	0.0	0.0	1.6	186.4	148.6	
2007-Nov-27	12:34	0	8.86	0.0	0.0	1.6	186.4	148.6	
2007-Nov-27	12:34	5	15.66	0.0	0.0	0.0	186.4	148.6	
2007-Nov-27	12:34								Start Cement Slurry
2007-Nov-27	12:35	60	15.87	1.8	3.1	0.7	187.2	148.9	
2007-Nov-27	12:36	105	15.86	2.7	2.6	3.7	190.1	151.4	
2007-Nov-27	12:37	96	15.81	0.5	2.0	6.1	192.5	153.3	
2007-Nov-27	12:38	27	15.36	0.0	0.5	8.0	194.5	153.7	
2007-Nov-27	12:39	18	15.37	0.0	0.0	8.0	194.5	153.7	
2007-Nov-27	12:40	18	15.39	0.0	0.0	8.0	194.5	153.7	
2007-Nov-27	12:41	9	15.40	0.0	0.0	8.0	194.5	153.7	
2007-Nov-27	12:42	14	15.42	0.0	0.0	8.0	194.5	153.7	
2007-Nov-27	12:42								End Cement Slurry
2007-Nov-27	12:42	14	15.42	0.0	0.0	8.0	194.5	153.7	
2007-Nov-27	12:43	14	15.43	0.0	0.0	8.0	194.5	153.7	
2007-Nov-27	12:44	9	15.43	0.0	0.0	8.0	194.5	153.7	
2007-Nov-27	12:45	9	15.44	0.0	0.0	8.0	194.5	153.7	
2007-Nov-27	12:46	14	15.46	0.0	0.0	8.0	194.5	153.7	
2007-Nov-27	12:47	14	15.46	0.0	0.0	8.0	194.5	153.7	
2007-Nov-27	12:48	9	15.47	0.0	0.0	8.0	194.5	153.7	
2007-Nov-27	12:49	14	15.49	0.0	0.0	8.0	194.5	153.7	
2007-Nov-27	12:50	14	15.49	0.0	0.0	8.0	194.5	153.7	
2007-Nov-27	12:51	14	15.51	0.0	0.0	8.0	194.5	153.7	
2007-Nov-27	12:52	14	15.52	0.0	0.0	8.0	194.5	153.7	
2007-Nov-27	12:53	14	15.52	0.0	0.0	8.0	194.5	153.7	
2007-Nov-27	12:54	14	15.53	0.0	0.0	8.0	194.5	153.7	

Well		Field		Service Date		Customer		Job Number	
Compass #1		Basin		07330-Nov-26		NOBLE ENERGY PRODUCTION INC		2206949198	
Date	Time	Treating Pressure	Density	Flow Rate	CMT NRD RATE	CMT NRD STG TOTAL2	CMT NRD TOTAL2	Volume	Message
	24 hr clock	psi	lb/gal	bbl/min	bbl/min	bbl	bbl	bbl	
2007-Nov-27	12:55	14	15.54	0.0	0.0	8.0	194.5	153.7	
2007-Nov-27	12:56	14	15.55	0.0	0.0	8.0	194.5	153.7	
2007-Nov-27	12:57	18	15.55	0.0	0.0	8.0	194.5	153.7	
2007-Nov-27	12:58	18	15.55	0.0	0.0	8.0	194.5	153.7	
2007-Nov-27	12:59	14	15.55	0.0	0.0	8.0	194.5	153.7	
2007-Nov-27	13:00	23	15.56	0.0	0.0	8.0	194.5	153.7	
2007-Nov-27	13:01	27	15.47	0.2	0.0	8.1	194.5	153.7	
2007-Nov-27	13:02	55	15.54	0.4	0.0	8.2	194.6	154.0	
2007-Nov-27	13:03	101	15.41	0.2	0.1	8.3	194.7	154.2	
2007-Nov-27	13:04	96	15.27	0.4	0.0	8.3	194.8	154.5	
2007-Nov-27	13:05	110	15.09	0.4	0.3	8.4	194.9	154.9	
2007-Nov-27	13:06	23	15.09	0.0	0.0	8.5	194.9	155.0	
2007-Nov-27	13:07	14	15.09	0.0	0.0	8.5	194.9	155.0	
2007-Nov-27	13:08	18	15.11	0.0	0.0	8.5	194.9	155.0	
2007-Nov-27	13:09	14	15.12	0.0	0.0	8.5	194.9	155.0	
2007-Nov-27	13:09								Pump Down Bradenhead
2007-Nov-27	13:09	18	15.13	0.0	0.0	8.5	194.9	155.0	
2007-Nov-27	13:09								End Job
2007-Nov-27	13:09	14	15.13	0.0	0.0	8.5	194.9	155.0	
Post Job Summary									
Average Pump Rates, bpm					Volume of Fluid Injected, bbl				
Slurry	N2	Mud	Maximum Rate	Total Slurry	Mud	Spacer	N2		
2			3	67					
Treating Pressure Summary, psi					Breakdown Fluid				
Maximum	Final	Average	Bump Plug to	Breakdown	Volume	Density			
500		150			bbl	lb/gal			
Avg. N2 Percent	Designed Slurry Volume	Displacement	Mix Water Temp	☒ Cement Circulated to Surface?	Volume	3	bbl		
%	78 bbl	bbl	°F	☐ Washed Thru Perfs	To	ft			
Customer or Authorized Representative			Schlumberger Supervisor			☐ CirculationLost ☒ Job Completed			
Stills, Keith			Hankins, Benjamin						

Well	Compass 1	Client	Noble
Field		SIR No.	2206949198
Engineer	Ben Hankins	Job Type	PA
Country	United States	Job Date	11-26-2007

Time	Pressure	Rate	Density	Messages
11/26/2007 09:23:12				
09:23:12				Load Hole Pressure Test Lines
09:58:00				Start Cement Slurry End Cement Slurry Start Displacement End Displacement
10:33:00				Reverse out Tubing
11:00:00				Wash Pump, WOC
12:30:00				
13:45:00				Start 2nd Plug Reset Total, Vol = 0.52 bbl Start Cement Slurry End Cement Slurry Start Displacement End Displacement Reverse Out Tubing Wash Up and WOC
15:00:00				
15:50:00				Start 3rd Plug End Cement, 15.6 bbl pumped Start Displacement End Displacement Crew released for day
10:30:00				Resume 2nd Day
11:00:00				Pressure Test Casing
11:30:00				Start 4th Plug Start Cement Slurry End Cement Slurry Start Displacement End Displacement Start 5th Plug Start Cement Slurry End Cement Slurry Start Displacement End Displacement
12:00:00				
12:30:00				Start 6th Plug Start Cement Slurry End Cement Slurry
13:00:00				
13:09:59				Pump Down Bradenhead End Job
hh:mm:ss	0 00 333 667 1000	0 00 1 0 2 0 3 0 4 0 5 0	8 0 10 0 12 0 14 0 16 0 18 0	
11/27/2007 13:29:21	PSI	B/M	LB/G	



Service Order

2007-Nov-26

Customer NOBLE ENERGY PRODUCTION INC		Person Taking Call Redman, William		Dowell Location Farmington, NM		OrderDate 2007-Nov-24		Job Number 2206949198	
Well Name and Number Compass 1		Legal Location		Field Basin		County San Juan		State/Province NM	
Well Master: 0630972565		API / UWI:							
Rig Name DRAKE WELL SERVICE 19		Well Age Old		Sales Engineer William, Redman,		Job Type Plug & Abandon			
Time Well Ready: 11/26/2007 7:00 AM		Deviation °		Bit Size in		Well MD 6,500 ft		Well TVD 6,500 ft	
						BHP psi		BHST 174 °F	
								BHCT 130 °F	
Treat Down Tubing		Packer Type None		Packer Depth ft		WellHead Connection 2 3/8" 4.7# T/S		HHP on Location	
								Max Allowed Pressure 1500	
								Max Allowed AnnPressure	
Casing					Services Instructions:				
Depth, ft	Size, in	Weight, lb/ft	Grade	Thread	P&A well per customer requirements:				
6500	5.5	15.5	K55	8RD	1st plug depth - +/- 6300'				
					Take 400 sxs of Class G, and 400 lbs of S-1 on side.				
					Client asked to bring 100 lbs of sugar for washing up into rig tank.				
					Said job called for 285 sxs but bring 400 sxs				
Tubing					Extra Equipment:				
Depth,	Size, in	Weight, lb/ft	Grade	Thread	Pump, ABT, Spill Containment, 2 3/8" swedge. 2" regular Xtra suction hose				
6300	2.375	4.6	J55	N/A					
Perforated Intervals									
Top, ft	Bottom, ft	spf	No. of Shots	Total Interval					
				ft					
				Diameter					
				in					
Expected On Location: 11/26/2007 7:00 AM Ready To Pump:									

Contact	Voice	Mobile	FAX	Notes
Keith Stills		486-4070		

Notes:

Perform JHA with all personel on location
Use landguides during all equipment moves.
Will have 400 bbls of water in frac tank

Directions:

Go north on LaPlata Hwy to +/- 11 MM, TR at Drake 19 sign and follow downhill to location.
Client said rig sign should be at top of hill at end of Passing lane, Will be trailer houses on left and old truck for sale (Archies Stucco)

Other Notes:

Keith said has 7 plugs to set, said procedure calls for 285 sxs, but State and BLM will probably want more per plug so bring 400 sxs.
And S001 on side for upper plugs
He said he thinks 1st plug is +/- 6300-6400 feet

Comments:

Bring excess cement back to district

SAID VERY SMALL LOCATION, MAY BE HARD TO GET ABT TURNED AROUND ON.

Fluid Systems:**ADDS**400 lbs of CaCl₂ on side

Density:	lb/gal	Thickening Time:	
Yield:	ft ³ /sk		
H ₂ O Mix:	0 gal/sk		
H ₂ O:	0 gal	Eq. Sack Weight:	0 lb
		Total Blend:	0 sacks

Dowell Code	Conc/ Amount	Total Quantity
S001	400 lbs	400

Cement

400 sxs Class G Neat

Density	15.8 lb/gal	Thickening Time.	2:00
Yield:	1.15 ft ³ /sk		
H ₂ O Mix:	4.97 gal/sk		
H ₂ O:	1988 gal	Eq. Sack Weight:	94 lb
		Total Blend	400 sacks

Dowell Code	Conc/ Amount	Total Quantity
D907	94 lbs/sk	37600

SUGAR

100 lbs for washing up into flowback tank

Density.	lb/gal	Thickening Time.	
Yield.	ft ³ /sk		
H ₂ O Mix.	0 gal/sk		
H ₂ O.	0 gal	Eq. Sack Weight:	0 lb
		Total Blend:	0 sacks

Dowell Code	Conc/ Amount	Total Quantity
Sugar	100 lbs	100