

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

N.M. Oil Cons. DIV-Dist. 2  
1301 W. Grand Avenue  
Artesia, NM 88210

FORM APPROVED  
OMB No. 1004-0135  
Expires July 31, 1996

**SUNDRY NOTICES AND REPORTS ON WELLS**

*Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.*

**SUBMIT IN TRIPLICATE - Other Instructions on reverse side**

1. Type of Well

☐ Oil Well ☒ Gas Well ☐ Other

2. Name of Operator

Gruy Petroleum Management Co.

3a. Address

P.O. Box 140907 Irving, TX 75014-0907

3b. Phone No. (include area code)

972.401.3111

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

SHL: 2270' FNL & 380' FEL Sec 19-T24S-R26E

BHL: 1350' FNL & 1200' FEL Sec 19-T24S-R26E

RECEIVED

JUL 28 2004

APD ARTESIA

5. Lease Serial No.

NMLC 065347

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or No.

8. Well Name and No.

Estill AD Federal No. 2

9. API Well No.

30-015-33336

10. Field and Pool, or Exploratory Area

White City Penn; (Gas)

11. County or Parish, State

Eddy County, NM

**12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA**

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other Set production casing
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleate horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleation in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

06-06-04 Ran 7" HCP-110 casing to 8002.' Cemented 1st stage with lead 250 sx Interfill "H" + 0.1% HR-7 + 5# Gilsonite + 1/4# Flocele. Cemented tail 150 sx Super "H" + 2.5# Salt + 0.4% CFR-3 + 0.5% LAP-1 + 0.25# D-AIR 3000 + 5# Gilsonite + 1/4# Flocele + 0.1% HR-7. Plugged down and bumped with 1500#. Circulated 80 sx to pit from 1st stage. Cemented 2nd stage lead with 425 sx Interfill "C" + 1/4# Flocele. Cemented tail with 150 sx Premium Plus Neat. Plugged down and bumped with 3000#. Circulated 63 sx to pit. WOC 28.5 hours.

07-02-04 Ran 4-1/2" liner and 5" Baker Liner Hanger to 12300.' Bottom of liner at 12300' and top of PBR at 7247.' Cemented with 475 sx Super "H" cement + 1# Salt + 0.5% LAP-1 + 0.4% CFR-3 + 0.25# D-AIR 3000 + 0.35% HR-7 + 5# Gilsonite + 1/4# Flocele per sx. Mixed at 13.2 #/gal with a 1.61 ft.3/sx yield. Plugged down and bumped with 3000#. TOC 6800' KB.

07-03-04 Released Patterson-UTI Rig #75 at 2pm to go to the JM Gates Federal NCT-1 #2.

Please see attached drilling report.

14. I hereby certify that the foregoing is true and correct  
Name (Printed/Typed)

Title  
Production Assistant

Date  
July 19, 2004

Signature

ACCEPTED FOR RECORD

JUL 22 2004

LES BABYAK  
PETROLEUM ENGINEER

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

Title

Date

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

Title 18 U.S.C. Section 1001, makes it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Instructions on reverse)

**Gruy Petroleum Management Co.**  
**Well History**  
**May 24, 2004 Thru July 3, 2004**

**OPERATED**

**CARLSBAD SOUTH**

GRUY PETROLEUM MANAGEMENT CO  
**77297 ESTILL AD FEDERAL #2 30-015-33336**

EDDY, NM

19-T24S-R26E, NE/4

W.I. Pct BCP 100.00 %

W.I. Pct ACP 50.00 %

Morrow / 12,000'

05/24/2004                      Depth                      1,880  
    Progress                      313  
 AFE:                      24107                      Present Operation: Drlg

PU Kelly to circulate at 936' - swivel leaking - service rig & rig repair to repack swivel Drill cement from 936' to 977' - test 9 5/8" casing to 2,200# - OK Drill cement from 977' to 999' & DV Packer from 999' to 1,017' - test 9 5/8" casing to 2,200# - 175# drop in pressure in 12 mins. - fix leak on vibrating hose - test 9 5/8" casing again with same results TIH & tagged up on cement at 1,523' Drill cement, float collar, cement & shoe from 1,523' to 1,567' Drop Gyro Data Survey Tool & trip out running Gyro Survey - (See Attached Survey Report) PU & TIH with Bit # 4, motor, BHR, 7o Teledrift Sub, IBS, DC's & DP to 1,536' Wash 31' to bottom from 1,536' to 1,567' - no fill Drill from 1,567' to 1,586' (149 RPM motor - 40 RPM rotary - 20K to 22K bit wt.) Test formation from 1,567' to 1,586' to EMW of 13.0 #/gal. with 390# with 8.4 #/gal. fluid - OK Drill from 1,586' to 1,680' (149 RPM motor - 40 RPM rotary - 20K to 22K bit wt.) - Teledrift @ 1,633' = 3o Drill from 1,680' to 1,880' (149 RPM motor - 40 RPM rotary - 20K to 22K bit wt.) - taking Teledrifts every 2 kellys - 1,664' = 3o - 1,760' & 1,823' = 2o

05/25/2004                      Depth                      2,435  
    Progress                      555  
 AFE:                      24107                      Present Operation: Drlg

Drill from 1,880' to 1,933' (149 RPM motor - 40 RPM rotary - 20K to 22K bit wt.) - Teledrift @ 1,886' = 2o Drill from 1,933' to 1,995' (149 RPM motor - 40 RPM rotary - 10K to 22K bit wt.) - Teledrift @ 1,948' = 1o Drill from 1,995' to 2,058' (149 RPM motor - 40 RPM rotary - 10K to 22K bit wt.) - Teledrift @ 2,011' = 1o Service rig Drill from 2,058' to 2,152' (149 RPM motor - 40 RPM rotary - 10K to 22K bit wt.) - Teledrift @ 2,105' = 1o Drill from 2,152' to 2,247' (149 RPM motor - 40 RPM rotary - 20K to 22K bit wt.) - Teledrift @ 2,200' = 1o Drill from 2,247' to 2,341' (149 RPM motor - 40 RPM rotary - 22K to 25K bit wt.) - Teledrift @ 2,294' = 1o Drill from 2,341' to 2,435' (149 RPM motor - 40 RPM rotary - 25K bit wt.)

05/26/2004                      Depth                      3,093  
    Progress                      658  
 AFE:                      24107                      Present Operation: Drlg

Drill from 2,435' to 2,468' (149 RPM motor - 40 RPM rotary - 28K bit wt.) Teledrift @ 2,421' = 1o Drill from 2,468' to 2,594' (149 RPM motor - 40 RPM rotary - 28K bit wt.) Teledrift @ 2,547' = 1o Drill from 2,594' to 2,658' (149 RPM motor - 40 RPM rotary - 28K bit wt.) Service rig Drill from 2,658' to 2,722' (149 RPM motor - 40 RPM rotary - 28K bit wt.) Teledrift @ 2,675' = 1o Drill from 2,722' to 2,849' (149 RPM motor - 40 RPM rotary - 28K bit wt.) Teledrift @ 2,802' = 1o Drill from 2,849' to 2,975' (149 RPM motor - 40 RPM rotary - 28K bit wt.) Teledrift @ 2,928' = 1o Drill from 2,975' to 3,093' (149 RPM motor - 40 RPM rotary - 28K bit wt.) BGG = 21 units - conn. gas = 0 units - max. gas = 74 units - Lag = 28 mins. - no shows

05/27/2004                      Depth                      3,715  
    Progress                      622  
 AFE:                      24107                      Present Operation: Drlg

ESTILL AD FEDERAL #2  
 30-015-33336

Drill from 3,093' to 3,102' (149 RPM motor - 40 RPM rotary - 28K bit wt.) Teledrift @ 3,055' = 1o  
 Drill from 3,102' to 3,228' (149 RPM motor - 40 RPM rotary - 30K to 32K bit wt.) Teledrift @ 3,181' =  
 1o Service rig Drill from 3,228' to 3,355' (149 RPM motor - 40 RPM rotary - 30K to 32K bit wt.)  
 Teledrift @ 3,308' = 1o Drill from 3,355' to 3,482' (149 RPM motor - 40 RPM rotary - 30K to 32K bit  
 wt.) Teledrift @ 3,435' = 1o Drill from 3,482' to 3,671' (149 RPM motor - 40 RPM rotary - 30K to 32K  
 bit wt.) Teledrift @ 3,624' = 1o Drill from 3,671' to 3,715' (149 RPM motor - 40 RPM rotary - 30K to 32K  
 bit wt.) BGG = 35 units - conn. gas = 0 units - max. gas = 211 units - Lag = 28 mins. - no shows

05/28/2004 Depth 4,072  
 Progress 357  
 AFE: 24107 Present Operation: Drlg

Drill from 3,715' to 3,798' (149 RPM motor - 40 RPM rotary - 30K to 32K bit wt.) Teledrift @ 3,751' =  
 1o Service rig Drill from 3,798' to 3,924' (149 RPM motor - 40 RPM rotary - 30K to 32K bit wt.) Teledrift @  
 3,877' = 1o Drill from 3,924' to 3,973' (149 RPM motor - 40 RPM rotary - 30K to 32K bit wt.) - rotary torqueing up  
 Drop Totco @ 3,901' = no picture & trip out for bit - checked IBS & BHR for gauge - OK - checked motor OK -  
 LD Bit # 4 8 3/4" Security XS39S serial # 10629533 3-14's in @ 1,567' out @ 3,973' cut 2406' in 85 3/4 hrs.  
 condition = T4 B8 3/16" out of gauge Function test BOP's - TIH with Bit # 5, BHA, DC's & DP to 3,874' Wash &  
 ream out of gauge hole 99' from 3,874' to 3,973' Drill from 3,973' to 3,988' (149 RPM motor - 40 RPM rotary - 32K  
 bit wt.) WLS @ 3,901' = 3/4o Drill from 3,988' to 4,072' (149 RPM motor - 40 RPM rotary - 32K bit wt.) BGG =  
 25 units - trip gas = 246 units - max. gas = 182 units - Lag = 31 mins. - no shows

05/29/2004 Depth 4,730  
 Progress 658  
 AFE: 24107 Present Operation: Drlg

Drill from 4,072' to 4,178' (149 RPM motor - 40 RPM rotary - 32K bit wt.) Teledrift @ 4,131' = 1o  
 Service rig Drill from 4,178' to 4,431' (149 RPM motor - 40 RPM rotary - 34K to 36K bit wt.)  
 Teledrift @ 4,384' = 1o Drill from 4,431' to 4,621' (149 RPM motor - 40 RPM rotary - 34K to 36K bit  
 wt.) Teledrift @ 4,574' = 1o Drill from 4,621' to 4,730' (149 RPM motor - 40 RPM rotary - 34K to 36K  
 bit wt.)

05/30/2004 Depth 5,368  
 Progress 638  
 AFE: 24107 Present Operation: Tripping for Bit & Motor

Drill from 4,730' to 4,810' (149 RPM motor - 40 RPM rotary - 34K to 36K bit wt.) Teledrift @ 4,763' =  
 1o Service rig Drill from 4,810' to 5,095' (149 RPM motor - 40 RPM rotary - 34K to 36K bit wt.)  
 Teledrift @ 5,048' = 1o Drill from 5,095' to 5,284' (149 RPM motor - 40 RPM rotary - 34K to 36K bit  
 wt.) Teledrift @ 5,237' = 1o Drill from 5,284' to 5,368' (149 RPM motor - 40 RPM rotary - 34K to 36K  
 bit wt.) - bit stopped drilling Drop Totco @ 5,293' & tripping out for bit & motor

05/31/2004 Depth 5,810  
 Progress 442  
 AFE: 24107 Present Operation: Drlg

Trip out for bit - checked IBS & BHR for gauge - OK - LD bad motor - wouldn't drain - LD Bit # 5 8  
 3/4" Rerun Smith F47HYPS serial # MT4271 3-15's in @ 3,973' out @ 5,368' cut 1,395' in  
 49 1/2 hrs. condition = T3 B4 1/8" out of gauge Function test BOP's - TIH with Bit # 6, new  
 motor, BHA & DC's - test motor - OK Continue TIH with 4 1/2" DP to 5,298' Service rig Wash & ream  
 70' from 5,298' to 5,368' Drill from 5,368' to 5,602' (149 RPM motor - 40 RPM rotary - 25K to 29K bit  
 wt.) Teledrift @ 5,555' = 1o Drill from 5,602' to 5,810' (149 RPM motor - 40 RPM rotary - 34K to 36K  
 bit wt.)

06/01/2004 Depth 6,423  
 Progress 613  
 AFE: 24107 Present Operation: Drlg

Drill from 5,810' to 5,856' (149 RPM motor - 40 RPM rotary - 34K to 36K bit wt.) Teledrift @ 5,809' = 1o Service rig Drill from 5,856' to 6,108' (149 RPM motor - 40 RPM rotary - 34K to 36K bit wt.) Teledrift @ 6,061' = 1o Drill from 6,108' to 6,362' (149 RPM motor - 40 RPM rotary - 34K to 36K bit wt.) Teledrift @ 6,315' = 1o Drill from 6,362' to 6,423' (149 RPM motor - 40 RPM rotary - 34K to 36K bit wt.) BGG = 365 units - conn. gas = 0 units - max. gas = 509 units - Lag = 54 mins. - no shows

06/02/2004 Depth 7,007  
Progress 584

AFE: 24107 Present Operation: Drlg

Drill from 6,423' to 6,614' (149 RPM motor - 40 RPM rotary - 38K to 40K bit wt.) Teledrift @ 6,567' = 1o Service rig Drill from 6,614' to 6,867' (149 RPM motor - 40 RPM rotary - 38K to 40K bit wt.) Teledrift @ 6,820' = 1o Drill from 6,867' to 7,007' (149 RPM motor - 40 RPM rotary - 38K to 40K bit wt.)

06/03/2004 Depth 7,583  
Progress 576

AFE: 24107 Present Operation: Drlg

Drill from 7,007' to 7,119' (149 RPM motor - 40 RPM rotary - 40K to 42K bit wt.) Teledrift @ 7,072' = 1o Service rig Drill from 7,119' to 7,373' (149 RPM motor - 40 RPM rotary - 40K to 42K bit wt.) Teledrift @ 7,326' = 2o Drill from 7,373' to 7,583' (149 RPM motor - 40 RPM rotary - 38K to 40K bit wt.)

06/04/2004 Depth 8,012  
Progress 429

AFE: 24107 Present Operation: RU to Run OH Logs

Drill from 7,583' to 7,626' (149 RPM motor - 40 RPM rotary - 38K to 40K bit wt.) Teledrift @ 7,579' = 1o Service rig Drill from 7,626' to 7,847' (149 RPM motor - 40 RPM rotary - 40K to 42K bit wt.) Teledrift @ 7,800' = 2o Drill from 7,847' to 8,012' TD (149 RPM motor - 40 RPM rotary - 40K to 42K bit wt.) - reached TD of 8 3/4" hole at 12:00 Midnight (CDT) 6/3/2004 Pump 40 Bbl. viscous sweep & circulate sweep up & out Drop Totco @ 7,999' = 2 1/4o & trip out to run open hole logs - LD IBS, BHR, Teledrift Sub, motor & Bit # 6 - pulled wear bushing BGG = 401 units - conn. gas = 0 units - max. gas = 667 units - Lag = 68 mins. - no shows

06/05/2004 Depth 8,012  
Progress 0

AFE: 24107 Present Operation: Running 7" Casing

RU Halliburton & ran open hole logs - Logger's TD = 8,002' - ran Spectral Density Dual Spaced Neutron Log & Dual Laterolog Microguard Log - RD Halliburton & service rig TIH with Bit # 6, bit sub & DC's Cut drilling line Continue TIH with DP to 7,978' Wash 34' from 7,978' to 8,012' TD - no fill Circulate bottoms up RU Bull Rogers Laydown Machine - POOH LD DP & DC's - break kelly RU Bull Rogers Casing Crew & running 7" casing (See Casing Detail)

06/06/2004 Depth 8,012  
Progress 0

AFE: 24107 Present Operation: Changing Pipe Rams in BOP

Ran 7" casing (See Casing Detail) - RD Bull Rogers Casing Crew & Laydown Machine RU Halliburton - circulate to clear casing & bottoms up Hall. Cmt. 1st stage (Lead) 250 sx Interfill "H" + 0.1% HR-7 + 5# Gilsonite + 1/4# Flocele, followed by (Tail) 150 sx Super "H" + 2.5# Salt + 0.4% CFR-3 + 0.5% LAP-1 + .25# D-AIR 3000 + 5# Gilsonite 1/4# Flocele & 0.1% HR-7 - plug down & bumped with 1,500# at 1:27 PM (CDT) 6/5/04 - floats held OK Dropped bomb & opened DV Tool with 702# at 1:50 PM (CDT) 6/5/04 - circulated through DV Tool - circulated 80 sx cement to pit from 1st stage Halliburton cemented 2nd stage (Lead) 425 sx Interfill "C" + 1/4# Flocele, (Tail) 150 sx Premium Plus Neat Cement - plug down & closed DV Tool with 3,000# at 8:35 PM (CDT) 6/5/04 - held OK - circulated 63 sx cement to pit - Don Cleghorn with the BLM was notified, but did not witness the casing job nor both cement jobs - RD Halliburton ND & PU BOP - set 7" casing

slips in 160,000# - high cut off the 7" casing & installed a bit guide on the 7" casing stub - NU BOP  
- changed liners in both pumps from 6" to 5" - changing pipe rams from 4 1/2" to 3 1/2" - received &  
unloaded from Nunez the rental 4 3/4" DC's & 3 1/2" DP

06/07/2004                      Depth                      8,012  
Progress                      0  
AFE:                      24107      Present Operation:    PU Bit Sub & 1st 4-3/4" DC

Changed pipe rams in BOP from 4 1/2" to 3 1/2" with Man Welding Nipple Up Crew Test BOP, choke  
manifold & associated equipment to 5,000# - OK - with Man Welding Services - Don Cleghorn with the  
BLM was notified, but did not witness the tests Rig repair on output shaft in draw works Service rig  
RU Bull Rogers Laydown Machine PU & TIH with Bit # 7, bit sub & 1st 4 3/4" DC

06/08/2004                      Depth                      8,012  
Progress                      0  
AFE:                      24107      Present Operation:    TIH with Motor & Bit #8

PU & TIH with DC's, 3 1/2" HWDP, & 3 1/2" DP - PU kelly & saw little resistance in DV Tool at 4,807' to 4,809' -  
no cement, no wiper plug & no bomb was in DV Tool - DV Tool was tested to 5,000# when testing BOP blind  
rams - continued TIH PU 3 1/2" DP - tagged up at 7,939' Service rig - RD Bull Rogers Laydown Machine Drilled  
DV Tool wiper plug??, bomb??, cement, wiper plug, FC, cement & FS from 7,939' to 8,012' Circulate bottoms up  
RU Gyro Data Wire Line Truck & ran gyro survey from 7,950' to surface taking surveys every 200' POOH & LD  
bit sub & Bit # 7 6 1/4" Varel L-2 Mill Tooth center jet serial # 701425 in @ 8,012' out @ 8,012' drilled 73'  
of float equipment & cement condition T2 B3 In gauge TIH with Bit # 8, 4 3/4" motor, float sub, 2-4 3/4"  
monel DC's, (installed MWD), 33-4 3/4" spiral DC's & 15 jts. 3 1/2" HWDP test motor - OK Continue TIH with 3  
1/2" DP

06/09/2004                      Depth                      8,399  
Progress                      387  
AFE:                      24107      Present Operation:    Drlg

TIH with 3 1/2" DP to 7,933'. PU Kelly and Fill DP. Wash down and Drill New Formation from 8012' to 8022'.  
Test Formation to 12.0 EMW w/ 1400 Psi & 8.5 PPG Mud. No Leak off Directional Drill w/ MWD Surveys from  
8,022' to 8399'. (137 Motor RPM - Rotary 40 RPM. 20 to 25k) Total hour break down:

12.75 Rotating  
5.75 Sliding  
2.75 Surveys and Connections

Last Survey @ 8,339' = 8.05 @ 315.98 ( See attached form for all surveys )

06/10/2004                      Depth                      8,811  
Progress                      412  
AFE:                      24107      Present Operation:    Drlg

Directional Drill w/ MWD Surveys from 8,399' to 8811'. (137 Motor RPM - Rotary 40 RPM. 20 to 25k) Total hour

break down:

12.00 Rotating  
8.75 Sliding  
3.25 Surveys and Connections Last Survey @ 8,751' = 14.37 Deg @ 320.59 Direction ( See attached  
form for all surveys )

06/11/2004                      Depth                      8,950  
Progress                      139  
AFE:                      24107      Present Operation:    Drlg

Directional Drill w/ MWD Surveys from 8,811' to 8,869'. (137 Motor RPM - Rotary 40 RPM. 20 to 25k) Survey @  
8,814' = 13.76 deg at 321.89 az. TOH to change motor out for a 1.83 bend. Change out motor and Bit TIH. Filled  
DP every 30 stands. At 6000' gas and mud start flowing over bell nipple. Installed rotating rubber and Finished in  
hole While washing to bottom. Pmp #1 blowed nail and washed out pop off seat. Switched to Pmp #2 Washed out  
valve before starting to drill. Crippled pmp #2 and displaced hole w/ 9.8 ppg brine while repairing Pmp #1 and

weight indicator. Directional Drill w/ MWD Surveys from 8,869' to 8,950'. (137 Motor RPM - Rotary 40 RPM. 20 to 25k) Total hour break down:

1.0 Rotating

8.75 Sliding

1.0 Surveys and Connections

Last Survey @ 8,879' = 12.05 Deg @ 318.27 Direction ( See attached form for all surveys ) BGG = 209 units - conn. gas = 0 units - max. gas = 941 units - Lag = 53 mins. - no shows

06/12/2004                      Depth                      9,080  
AFE:                      24107                      Progress                      130  
Present Operation:    Drlg

Directional Drill w/ MWD Surveys from 8,950' to 8,981'. (137 Motor RPM - Rotary 40 RPM. 20 to 25k) Motor Died TOH Rig Repair. Work on Weight Indicator Finish TOH Change out Motors. Re-Run Bit . Test Motor TIH. Fill Pipe every 30 stands Wash 40' to bottom Directional Drill w/ MWD Surveys from 8,981' to 9080'. (137 Motor RPM - Rotary 40 RPM. 20 to 25k) Total hour break down:

0.0 Rotating

12 Sliding

1.0 Surveys and Connections Last Survey @ 9,005' = 12.32 Deg @ 326.27 Direction ( See attached form for all surveys ) BGG = 403 units - conn. gas = 0 units - max. gas = 992 units - Lag = 54 mins. - no shows

06/13/2004                      Depth                      9,425  
AFE:                      24107                      Progress                      345  
Present Operation:    Drlg

break down: Directional Drill w/ MWD Surveys from 9,080' to 9425'. (137 Motor RPM - Rotary 40 RPM. 20 to 25k) Total hour

2.75 Rotating

18.5 Sliding

2.75 Surveys and Connections Last Survey @ 9,355' = 17.95 Deg @ 322.21 Direction ( See attached form for all surveys )

06/14/2004                      Depth                      9,610  
AFE:                      24107                      Progress                      185  
Present Operation:    Drlg

break down: Directional Drill w/ MWD Surveys from 9,425' to 9610'. (137 Motor RPM - Rotary 40 RPM. 20 to 25k) Total hour

0.0 Rotating

21.5 Sliding

1.5 Surveys and Connections Last Survey @ 9,545' = 18.18 Deg @ 316.03 Direction ( See attached sheet for all surveys )

06/15/2004                      Depth                      9,740  
AFE:                      24107                      Progress                      130  
Present Operation:    Drlg

Directional Drill w/ MWD Surveys from 9,610' to 9629'. (137 Motor RPM - Rotary 40 RPM. 20 to 25k) TOH for BHA and Bit Change Change out Motor and Bit. Bit #9 graded 4-4-I Test Motor and TIH to 7800' Slip and Cut Drilling Line Finish TIH Wash and Ream 80' to Bottom Directional Drill w/ MWD Surveys from 9,610' to 9610'. (137 Motor RPM - Rotary 40 RPM. 20 to 25k) Total hour break down:

2.25 Rotating

9.25 Sliding

1.0 Surveys and Connections

Last Survey @ 9,670' = 17.10 Deg @ 318.15 Direction BGG = 150 units - conn. gas = 0 units - max. gas = 539 units - Lag = 59 mins. - no shows Gas flare thru Seperator = 3 to 5 feet

06/16/2004                      Depth                      9,847

ESTILL AD FEDERAL #2  
30-015-33336

		Progress	107
AFE:	24107	Present Operation:	Drlg
<p>Directional Drill with MWD Surveys from 9,740' to 9,820' (125 Motor RPM - Sliding - 20K to 25K Bit Wt.)          - drilling rate slowed down to 1.7 ft./hr. - service rig Trip out for Bit # 10 6 1/8" HTC STX30C 3-18's serial # 5051427 in @ 9,629' out @ 9,820' cut 191' in 19.5 hrs. condition T2 B3 in gauge - removed stabilizer sleeve from motor - function test BOP - OK TIH with Bit # 11 &amp; same motor - test motor &amp; MWD - OK TIH with DC's &amp; 3 1/2" DP filling DP every 30 stands &amp; breaking circulation to 9,769' Wash from 9,769' to 9,820' Directional Drill with MWD Surveys from 9,820' to 9,847' (125 Motor RPM - Sliding - 20K to 25K Bit Wt.) Total hour break down: 0 hrs. Rotating - 14.75 hrs. Sliding - 0.5 hrs. Surveys &amp; Connections Last Survey @ 9,766' = 15.58 Deg @ 324.64 Direction ( See attached sheet for all surveys ) BGG = 136 units - trip gas = 492 units - max. gas = 936 units - Lag = 59 mins. - no shows Gas flare thru mud/gas separator = 3' to 5' (trip gas = 10' to 15' gas flare)</p>			
06/17/2004		Depth	9,965
		Progress	118
AFE:	24107	Present Operation:	Directional Drilling
<p>Directional Drill with MWD Surveys from 9,847' to 9,850' (125 RPM Motor - Sliding - 20K to 25K Bit Wt.) Service rig Directional Drill with MWD Surveys from 9,850' to 9,965' (125 RPM Motor - 40 RPM Rotary - 20K to 25K Bit Wt.)</p>			
06/18/2004		Depth	10,128
		Progress	163
AFE:	24107	Present Operation:	Directional Drilling
<p>Directional Drill with MWD Surveys from 9,965' to 9,977' (125 RPM Motor - 45 RPM Rotary - 20K to 25K Bit Wt.) Service rig Directional Drill with MWD Surveys from 9,977' to 10,128' (125 RPM Motor - 45 RPM Rotary - 20K to 25K Bit Wt.)</p>			
06/19/2004		Depth	10,205
		Progress	77
AFE:	24107	Present Operation:	Rig Repair on #2 Floor Motor
<p>Directional Drill with MWD Surveys from 10,128' to 10,136' (125 RPM Motor - 45 RPM Rotary - 20K to 25K Bit Wt.) Service rig Directional Drill with MWD Surveys from 10,136' to 10,205' (125 RPM Motor - 45 RPM Rotary - 20K to 25K) - bit or motor went out - would not drill Trip for Bit # 11 6 1/8" Smith XR40YPS 3-20's serial # MT 7488 in @ 9,820' out @ 10,205' cut 385' in 62.75 hrs. condition T 2 B 4 in gauge - LD Bit # 11 &amp; bad motor - function test BOP - OK TIH with Bit # 12 &amp; new motor - test motor &amp; MWD - OK TIH with DC's &amp; 3 1/2" DP filling DP every 30 stands &amp; breaking circulation to 7,973' Rig repair on # 2 floor motor torque converter &amp; replace clutch Total hour break down: 7.75 hrs. Rotating - 4.00 hrs. Sliding - 0.25 hrs. Surveys &amp; Connections Last Survey @ 10,148' = 19.16 Deg @ 321.66 Direction ( See attached sheet for all surveys ) BGG = 77 units - trip gas = 0 units - max. gas = 143 units - Lag = 62 mins. - no shows Gas flare thru mud/gas separator = 5' to 15'</p>			
06/20/2004		Depth	10,490
		Progress	285
AFE:	24107	Present Operation:	Directional Drilling
<p>Continue TIH with 3 1/2" DP from 7,973' to 10,181' - service rig Wash 24' to bottom from 10,181' to 10,205' - no fill - no problems Directional Drill with MWD Surveys from 10,205' to 10,490' (125 RPM Motor - 45 RPM Rotary - 20K to 25K)</p>			
06/21/2004		Depth	10,873
		Progress	383
AFE:	24107	Present Operation:	Directional Drilling
<p>Directional Drill with MWD Surveys from 10,490' to 10,873' (125 RPM Motor - 40 RPM Rotary - 20K to 25K)</p>			
06/22/2004		Depth	11,021

		Progress	148
AFE:	24107	Present Operation: Directional Drilling	
<p>Directional Drill with MWD Surveys from 10,873' to 10,895' (125 RPM Motor - 40 RPM Rotary - 20K to 25K) - MWD quit working Service rig, circulate &amp; work pipe in an attempt to get MWD to function - no success Trip for Bit # 12 6 1/8" Smith XR40YPS 3-20's serial # MT 9220 in @ 10,205' out @ 10,895' cut 690' in 43.75 hrs. condition T 4 B 4 in gauge - LD Bit # 12 &amp; motor - function test BOP - OK TIH with Bit # 13, new motor &amp; new MWD - test motor &amp; MWD - OK TIH with DC's &amp; 3 1/2" DP filling DP every 30 stands &amp; breaking circulation to 10,848' Wash 47' to bottom from 10,848' to 10,895' - no fill - no problems - circulate out gas Directional Drill with MWD Surveys from 10,895' to 11,021' (125 RPM Motor - 45 RPM Rotary - 20K to 25K) Total hour break down: 9.75 hrs. Rotating - 2.00 hrs. Sliding - 0.75 hrs. Surveys &amp; Connections Last Survey @ 10,909' = 18.02 Deg @ 312.87 Direction ( See attached sheet for all surveys ) BGG = 342 units - trip gas = 2,655 units - max. gas = 1,254 units - Lag = 67 mins. - no shows Gas flare thru mud/gas separator = 5' to 15' - trip gas = 15' to 35' gas flare</p>			
06/23/2004		Depth	11,149
		Progress	128
AFE:	24107	Present Operation: TIH with Bit #14	
<p>Directional Drill with MWD Surveys from 11,021' to 11,098'(125 RPM Motor - 45 RPM Rotary - 20K to 25K) Service rig Directional Drill with MWD Surveys from 11,098' to 11,149' (125 RPM Motor - 45 RPM Rotary - 20K to 25K) - motor started stalling out when slide drilling Trip out - LD Bit # 13, motor &amp; MWD - function test BOP - OK TIH with Bit # 14, new motor, new MWD &amp; DC's - test motor &amp; MWD - OK Cut drilling line Continue TIH with Bit # 14, running 3 1/2" DP - no problems Total hour break down: 11.75 hrs. Rotating - 3.25 hrs. Sliding - 0.75 hrs. Surveys &amp; Connections Last Survey @ 11,097' = 17.67 Deg @ 313.22 Direction ( See attached sheet for all surveys ) BGG = 454 units - trip gas = 0 units - max. gas = 996 units - Lag = 68 mins. - no shows Gas flare thru mud/gas separator = 5' to 15' while drilling</p>			
06/24/2004		Depth	11,411
		Progress	262
AFE:	24107	Present Operation: Directional Drilling	
<p>TIH with 3 1/2" DP filling DP every 30 stands &amp; breaking circulation to 11,100' Wash 49' to bottom from 11,100' to 11,149' - no fill - no problems - circulate out gas Service rig Directional Drill with MWD Surveys from 11,149' to 11,411' (125 RPM Motor - 45 RPM Rotary - 20K to 25K)</p>			
06/25/2004		Depth	11,700
		Progress	289
AFE:	24107	Present Operation: Directional Drilling	
<p>Directional Drill with MWD Surveys from 11,411' to 11,415' (125 RPM Motor - 45 RPM Rotary - 20K to 25K) Service rig Directional Drill with MWD Surveys from 11,415' to 11,700' (125 RPM Motor - 45 RPM Rotary - 20K to 25K)</p>			
06/26/2004		Depth	11,928
		Progress	228
AFE:	24107	Present Operation: Directional Drilling	
<p>Directional Drill with MWD Surveys from 11,700' to 11,704' (125 RPM Motor - 45 RPM Rotary - 20K to 25K) Service rig Directional Drill with MWD Surveys from 11,704' to 11,928' (125 RPM Motor - 45 RPM Rotary - 20K to 25K)</p>			
06/27/2004		Depth	12,014
		Progress	86
AFE:	24107	Present Operation: Directional Drilling	
<p>Directional Drill with MWD Surveys from 11,928' to 11,937' (125 RPM Motor - 45 RPM Rotary - 20K to 25K) - bit stopped drilling Survey &amp; circulate bottoms up - service rig Trip for Bit # 14 6 1/8" Smith XR40YPS 3-20's serial # MT 8196 in @ 11,149' out @ 11,937' cut 788' in 66.25 hrs. condition T 5 B 4 1/16" out of gauge</p>			

ESTILL AD FEDERAL #2

30-015-33336



- LD Bit # 14 & motor - function test BOP - OK TIH with Bit # 15, new motor & new MWD - test motor & MWD  
 - OK TIH with DC's & 3 1/2" DP filling DP every 30 stands & breaking circulation to 11,876' Wash 61' to bottom  
 from 11,876' to 11,937' - no fill - no problems - circulate out gas Directional Drill with  
 MWD Surveys from 11,937' to 12,014' (125 RPM Motor - 45 RPM Rotary - 20K to 25K) Total hour break  
 down: 9.25 hrs. Rotating - 3.00 hrs. Sliding - 0.75 hrs. Surveys & Connections Last Survey @ 11,953' =  
 19.97 Deg @ 320.67 Direction ( See attached sheet for all surveys ) BGG = 386 units - trip gas = 1,325  
 units - max. gas = 916 units - Lag = 73 mins. - no shows Gas flare thru mud/gas separator = 5' to 10' -  
 trip gas = 10' to 30' gas flare

06/28/2004 Depth 12,121  
 Progress 107  
 AFE: 24107 Present Operation: Washing to Bottom

Directional Drill with MWD Surveys from 12,014' to 12,109' (125 RPM Motor - 45 RPM Rotary - 20K to 25K)  
 Service rig Directional Drill with MWD Surveys from 12,109' to 12,121' (125 RPM Motor - 45 RPM Rotary - 20K  
 to 25K) - rotary started torqueing, then kicking out after drilling break at 12,076' to 12,096' - finally stalling out @  
 12,121' Trip out Rig repair on high drum chain Trip out - LD MWD, 2 - 4 3/4" Monel DC's & Float Sub - set motor  
 to 0o - motor & bit OK Trip in hole to 12,053' Wash from 12,053' to 12,121' - still can not turn rotary table - to  
 much torque - will pump sweep with graphite & nut plug to slick up the hole when gas settles down Total hour  
 break down: 9.50 hrs. Rotating - 0.00 hrs. Sliding - 0.25 hrs. Surveys & Connections Last Survey @ 12,049' =  
 19.50 Deg @ 324.60 Direction ( See attached sheet for all surveys ) BGG = 504 units - trip gas = 0 units - max.  
 gas = 646 units - Lag = 74 mins. - no shows Gas flare thru mud/gas separator = 5' to 10' - trip gas = 10' to 40'  
 gas flare

06/29/2004 Depth 12,300  
 Progress 179  
 AFE: 24107 Present Operation: POOH to Run OH Logs

Drill from 12,121' to 12,200' (137 RPM motor - 30K to 35K bit wt.) - can not rotate - to much torque  
 Service rig Drill from 12,200' to 12,300' TD (137 RPM motor - 30K to 35K bit wt.) - can not rotate - to  
 much torque - reached TD of 6 1/8" hole at 10:30 PM (CDT) 6/28/2004 Circulate samples up for mud logger  
 10 stand short trip out - trip in hole - no fill - no problems Circulate & condition mud - mixed 15 sx  
 starch - prepared 11.0 #/gal. slug Slug DP with 40 Bbls. 11.0 #/gal. mud & tripping out to run open hole  
 logs

06/30/2004 Depth 12,300  
 Progress 0  
 AFE: 24107 Present Operation: TIH with Bit

Trip out to run open hole logs - LD motor & Bit # 15 RU Halliburton & ran open hole logs - Logger's  
 TD = 12,277' - Ran Spectral Density Dual Spaced Neutron Log, Dual Laterolog Micro - Spherically  
 Focused Log & Full Wave Sonic Monitor Log - Ran Sequential Formation Tester - stuck tool on test at  
 11,606' - worked tool for 1 hr. - tool came free - very sticky pulling up the next 200' - POOH w/ test  
 tool - all tools OK - RD Halliburton Logging Truck TIH with Bit # 15, bit sub with float installed,  
 DC's, HWDP & 3 1/2" DP to 3,000' Break circulation @ 3,000' Continue TIH to 6,000' Break  
 circulation @ 6,000' Continue TIH

07/01/2004 Depth 12,300  
 Progress 0  
 AFE: 24107 Present Operation: Preparing to CIRC

TIH to 9,280' Break circulation @ 9,280' Continue TIH to 12,225' Wash down 75' from 12,225' to 12,300'  
 Circulate bottoms up 12,300' & cut drilling line Slug DP, drop rabbit with 100' of wire line attached &  
 trip out to run 4 1/2" liner - found rabbit on top of float in bit sub RU Bull Rogers casing crew & lay  
 down machine - ran 4 1/2" liner (See Casing Detail) & 5" Baker Liner Hanger TIH "slow" with 3 1/2" DP  
 & 4 1/2" liner, filling DP & breaking circulation every two rows of DP PU Baker cementing head & tag TD  
 at 12,300' - picked up 1' off bottom - preparing to circulate to clear liner & bottoms up

07/02/2004 Depth 12,300

Progress 0  
AFE: 24107 Present Operation: POOH LD 4-3/4" DCs

Circulated to clear 4 1/2" liner & bottoms up - dropped ball Set bottom of liner at 12,300' & top of PBR at 7,247' - got off liner & set back down Halliburton cemented 4 1/2" liner with 475 sx Super "H" Cement + 1# salt + 0.5% LAP-1 + 0.4% CFR-3 + 0.25# D-AIR- 3000 + 0.35% HR-7 + 5# Gilsonite + 1/4# Flocele per sx - mixed at 13.2 #/gal. - with a 1.61 ft.3 / sx yield - 3 hrs. 45 mins. pump time - plug down & bumped with 3,000# at 10:37 PM (CDT) 7/1/2004 - Est. TOC @ 6,800' KB Set liner packer - pulled up 10 stands above PBR - tested 4 1/2" liner top & 7" casing to 2,000# - OK RD Halliburton & Baker manifold - well dead Service rig POOH chaining out with 3 1/2" DP - LD Baker liner setting tool stinger TIH with 6 1/8" bit, bit sub, DC's, HWDP & 3 1/2" DP to 6,450' RU LD machine - POOH LD 156 jts. 3 1/2" DP - TIH with 52 stands DP from derrick - POOH LD 156 jts. 3 1/2" DP - TIH with 9 stands DP from derrick - POOH LD 27 jts. 3 1/2" DP Break kelly POOH LD 15 jts. HWDP & 4 3/4" DC's

07/03/2004 Depth 12,300  
Progress 0  
AFE: 24107 Present Operation: Released Rig

POOH LD DP, DC's, kelly & rental tools - loaded out all rental Nunez items - RD LD machine Change pipe rams in BOP from 3 1/2" to 4 1/2", ND & LD BOP, made final cut on 7" casing, installed an 11" 5,000# X 7 1/16" 10,000# tubing head & tested head to 5,000# - OK - jetted & cleaned steel pits. Released Patterson-UTI Rig # 75 @ 2:00 PM (CDT) 7/2/2004 to go to the J M Gates Federal NCT-1 # 2 - Rig will move Monday 7/5/2004 RD Rig