

10-08-99: FILLED TBG W/2% KCL PKR FLUID. NDTREE & NUBOP. UNSET PKR & TOH. SET DIBP @ 12300'. TEST PLUG TO 2500 PSI. DUMP 35' CMT IN TWO RUNS ON TOP OF PLUG.
10-09-99: PU WIRELINE ENTRY GUIDE, TBG, NIP, PKR. TIH TO 11822'. SPOT 100 GALS 10% ACETIC ACID. PULL PKR TO 11697'. PRESS ANN TO 2500 PSI. NDBOP. NU TREE. TEST ANNULUS & TREE TO 2500 PSI. SWAB DN TO 4000'.
10-12-99: PERF ATOKA ZONE 11808-11822. RU SWAB. FL @ 750'. END FL @ 2800'.
10-13-99: OPEN WELL W/110 PSI. RU SWAB. FL @ 600'. END FL @ 3400'.
10-15-99: RIG DOWN KEY UNIT. WELL SHUT IN W/160 PSI.
11-02-99: RU KEY WELL SERVICE. NDTREE. NUBOP. UNSET PKR & TOH. PLANNING TO SPOT P&A PLUGS.
11-13-99: PU CIBP. TIH & SET @ 11,750'. HUNG TBG IN WH. CLOSE & LOCK BLIND RAMS. RIG DOWN SERVICE UNIT.

WILL SEND IN PROCEDURE TO P&A THIS WELL.