

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	<input checked="" type="checkbox"/>
LAND OFFICE	<input checked="" type="checkbox"/>
OPERATOR	<input checked="" type="checkbox"/>

RECEIVED

DEC 7 1982

O. C. D.

ARTESIA, OFFICE

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> For <input type="checkbox"/>
5b. State Oil & Gas Lease No. 647
7. Unit Agreement Name
8. Form or Lease Name WELCH STATE
9. Well No. # 1
10. Field and Pool, or Wildcat ARTESIA, O.G.B. SA.
12. County EDDY

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator C. E. LARUE AND B. N. MUNCY, JR. ✓
3. Address of Operator P. O. BOX 196, ARTESIA, NEW MEXICO 88210
4. Location of Well UNIT LETTER <u>B</u> , <u>330</u> FEET FROM THE <u>NORTH</u> LINE AND <u>2270</u> FEET FROM THE <u>EAST</u> LINE, SECTION <u>21</u> TOWNSHIP <u>18S</u> RANGE <u>28E</u> N.M.P.M.

15. Elevation (Show whether DF, RT, GR, etc.) 3573.2' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <u>AMEND C-103 REPORT DATED 11/8/82</u> <input checked="" type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

AMEND C-103 REPORT ON WOC SURFACE SCG. DATED 11/8/82 AS FOLLOWS---

11/6/82 RAN 433' OF 8 5/8" NEW 24# ST & C CSG. WITH HOWCO GUIDE SHOE AND A HOWCO INSERT FLOAT SET AT 403'. CMT. WITH 350-SXS HOWCO "C" + 2% CACL & BUMP PLUG TO 800# AT 6:07 PM - HELD OK - CIRC. 75 SXS TO PIT. (HOWCO JOB SHEET ATTACHED.)

11/7/82 WOC 18 HRS. 12 NOON DRILLED OUT WITH 7 7/8" BIT & DRILLED 30' CEMENT. BEFORE SHOE. TESTED TO 1000# 3' BELOW SHOE FOR 30 MIN. & HELD OK. PLAN TO DRILL TO 3000' TD IN S/A WITH 7 7/8" BIT. PRESENT OPERATION IS DRILLING.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Beth A. Harvey TITLE ACCOUNTANT DATE 11/8/82

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: