

Bogel Flats #8 Plugging Report

- 2-2-98 MIRU Pool Well Service and plugging equipment. Load and test backside to 500#. Pump 50 bbls brine down tbg, went on strong vacuum.
- 2-3-98 Well dead, ND WH, NU BOP. Pump 20 bbls. down tbg. Pump 150 sacks slurry down tbg., flush w/ 42 bbls. brine, all went on strong vacuum. WOC for 4 hrs. Sting out of packer and pumped 40 bbls, on vacuum. Spot 25 cement at packer. PU 35 stands and SDFN.
- 2-4-98 Tried to tag cement, none there. Called BLM in Carlsbad to OK setting a mechanical plug in packer. POH w/ tbg and locator seal assembly. Added plugged x-over and set down shear pin release tool. RIH and stung into packer. Sheared off, PU 1 jt., and pumped 40 bbls brine. spotted 25 sack cement plug at top of packer. PU 35 stands and SDFN.
- 2-5-98 RIH and tagged cement at 5500'. Should have been at 6500'. Casing leak allowed for U-tube. Called BLM (Adam Salameh). He OK'd to proceed w/ P&A. Pumped 70 bbls 10 ppg mud. PU to 4600" and spotted 25 sack plug. POH. Rigged up to pull casing. Speared 4.5" casing. Worked free from slips. Weighing 22,000# moving free. SDFN
- 2-6-98 POH and layed down 2225' of casing. RU tbg equipment. RIH w/ 2335' of tbg. and spotted 150 sack plug to 1830'. Circulating mud at surface. POH and shut down until Monday
- 2-9-98 RIH and Tagged cement at 1875'. POH laying down tbg. to 274'. Circulated cement to surface. POH laying down tbg, topped off cement to surface. ND BOP. Too windy to rig down. SDFN.
- 2-10-98 Cleaned up, Rig down, dug out WH, cut 3' below ground level and install P&A marker. Removed equipment.
- 2-16-98 Salvaged casing sold and removed. Tbg. loaded and hauled to ICO in Odessa. Rowland trucking notified to begin surface reclamation.
- 2-21-98 Rowland Trucking returned location to natural slope, ripped location, seeded with BLM mix #4 as per BLM Field Inspector Mr. Duncan Whitlock.

*Except as noted all communication with the BLM was through Joe Lara in their Carlsbad office

JOB COMPLETE