



SUMMARY REPORT

12/3/97

SHEEP DRAW '28' FED #13

08/10/97 Days- 39; Depth- 4950; FTG- 0; WAITING ON COMPLETION;
Delaware;Waiting on completion.
DMC-\$ 0 TMC-\$ 6,117 TDC-\$ 0 CWC-\$ 375,616 CMIC- GS

08/11/97 Days- 40; Depth- 4950; FTG- 0; WAITING ON COMPLETION;
Delaware;Waiting on completion.
DMC-\$ 0 TMC-\$ 6,117 TDC-\$ 0 CWC-\$ 375,616 CMIC- GS

08/12/97 Days- 41; Depth- 4950; FTG- 0; WAITING ON COMPLETION;
Delaware;Waiting on completion.
DMC-\$ 0 TMC-\$ 6,117 TDC-\$ 0 CWC-\$ 375,616 CMIC- GS

08/13/97 Days- 42; Depth- 4950; FTG- 0; WAITING ON COMPLETION;
Delaware;Waiting on completion.
DMC-\$ 0 TMC-\$ 6,117 TDC-\$ 0 CWC-\$ 375,616 CMIC- GS

08/14/97 Days- 43; Depth- 4950; FTG- 0; MI & RU. L&R; Delaware; MI &
RU. L&R;MIRU L&R Well Services NU BOP, rig up Lea Fishing
Tools, set frac tank, set tbg racks & unload tbg. Hauled
water to frac tank. SDON. The L&R pulling unit is broke
down (engine).
DMC-\$ 0 TDC-\$ 2525 CWC-\$ 378,141 CMIC- GS

08/15/97 Days- 44; Depth- 4950; POOH W/SCRAPER;Opened up BOP. RIH
w/4 3/4" bit, bit sub, 4-3 1/2" drill collars & tbg 2 7/8".
Tag DV tool @ 3221. PU swivel drilled out DV tool.
Continued in hole. Tagged PBTB @ 4905' circulated hole
clean. RD swivel. Pressure up on csg to 1000# for 15 min.
Held OK. RD Lea fishing tools. POOH w/151 jt 2 7/8 tbg,
collars, bit sub & bit. RIH w/csg scraper, tbg 102 jt.
Reamed through DV tool continued in hole to TD. RU BJ
picket tbg w/100 gals 15% acid. Displaced hole w/2% KCL
water. RD BJ. POOH w/tbg, scraper. SWI SDON.
TDC-\$ 13,632 CWC-\$ 391,773 CMIC- GS