

BOGLE FLATS UNIT #13

03/11/96

TMD: 6960 TVD: 0 PBTMD: 0 PBTVD: 0
05:00 05:15 06B B TRIPPING FINISH TRIP OUT TO LOG SURVEY
1 3/4 DEG AT 6960
05:15 06:00 11A A LOGS RU SCHLUMBERGER
06:00 09:00 11A A LOGS RAN OPEN HOLE LOGS FIRST LOG ON BOTTOM
AT 06:15 AM/ PLATFORM EXPRESS
09:00 09:45 06A B TRIPPING IN HOLE
09:45 10:15 07A RIG SERVICE CUT DRLG LINE
10:15 11:45 06A B TRIPPING IN HOLE
11:45 12:30 03A A REAMING TO BOTTOM 80'
12:30 15:15 05A A CIRC & COND MUD
15:15 20:00 06A H TRIPPING LDDP/DC
20:00 20:45 12A B RUN CASING/CEMENTING RU CSG TOOLS
20:45 02:45 12A A RUN CASING/CEMENTING 35 JTS 7" 26# K-55
AND 128 JTS 7" 23# K-55 TOTAL 6982' SET @
6957'
02:45 03:45 05A A CIRC & COND MUD CSG PRIOR TO CEMENTING
03:45 05:00 12A C RUN CASING/CEMENTING D-S CEMENTED WITH
LEAD: 150 SKS 35;65 POZ A W/6% GEL+ 10#/SX
KOLITE 12.1 PPG, 2.23 YLD/ TAIL: 110 SXS
H +.6% D60 FLAC 15.6 PPG, 1.18 YLD BUMP PLUG
1000 OVER, RECIPRICATED CSG

03/12/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
05:00 09:00 26A OTHER PICK UP BOP STACK/SET 7" CSG SLIPS/
CUT OFF CSG/ ND BOPS/ NU TUBING HEAD/TEST/
CLEAN PITS/ RIG RELEASED AT 09:00 03/11/96
RD/MO ROTARY TO BOGLE FLATS # 14
(END OF DRILLING REPORTS)

COMPLETION/ACTIVE

03/13/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
RIG DOWN DRILLING RIG

03/14/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
PREP LOC FOR COMP/

03/15/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
INSTALL FLARE LINES/ NU HYD BOP W/OUTLET SPOOL/ MIRU DA&S WS 3-14-96/ UNLOAD
WS TBG/ SPOT PMP & SVL/ RU INDIAN FIRE & SAFETY/ SDFN/

03/16/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
RIH W/6-1/8 J-33 BIT & 12 4-3/4" DCS ON 2-7/8" PH6 TBG/ TAG CMT 6735'/ TEST
CSG 2000#/ RU MUD LOGGER & FLARE IGNITERS/ SDFN/