

NO VISIBLE LEAK. PRESSURE LEVELING OUT TOWARDS APPROXIMATELY 4900#.

---

TESTING: All inside valves next to stack with upper pipe rams closed - pressure applied as before.

Test #16 Pressured to 5000# with loss of pressure; repressured to 5000# with loss of approximately 100# during first ten minutes then leveling out for remaining one minute of test.

NO VISIBLE LEAK. PRESSURE LEVELING OUT TOWARDS APPROXIMATELY 4900#.

---

START CHART #2

TESTING: Lower Pipe Rams and 7" Casing with valve closed off casing spool and using test packer - pressure applied down drill pipe.

Test #17 Pressured to 5000# with loss of approximately 200# during first eleven minutes then leveling out for remaining one minute of test.

NO VISIBLE LEAK. PRESSURE LEVELING OUT TOWARDS APPROXIMATELY 4800#.

---

TESTING: Upper Kelly Cock with pressure applied at bottom of kelly.

Test #18 Pressured to 200# and released air; repressured to 200# and released air; repressured to 5000# with loss of approximately 200# during first eleven minutes then leveling out for remaining one minute of test.

NO VISIBLE LEAK. PRESSURE LEVELING OUT TOWARDS APPROXIMATELY 4800#.

---