

FEB 1 1979

1/22/79 Depth 9840', Drlg// (27') (55 days) Lm, ~~Sh~~ ^{O.C.C.} MW 9.5, Vis 42, WL 10. DST #2, 9700'-9813', TOH w/DST #2, broke down & loaded out tst tools, TIH w/bit, washed to btm, repaired chain DW, drlg.

DST #2: 9700'-9813'

IHP 5017 psi

IF 15" Strong blow thruout

108 psi - 108 psi

ISI 60"

1502 psi

2nd F 30" 2# press thruout

108 psi - 108 psi

2nd SI 60"

1887 psi

3rd F 30" Start w/4# press, decr to 0 86 psi - 86 psi

3rd SI 180"

3674 psi

Gas to surf after 5" into final SI. FHP 5038 psi

Recovery 120' GCDM, Sample Chamber Recovery: 1800 cc Drlg Mud, 35 psi, .32 CFG, temp 170°.

Total DHC: \$443,300, Daily Mud: \$650, Cum Mud: \$33,307, Daily Drlg: \$7620, Total Well: \$416,776.

1/23/79 Depth 9978', Drlg// (138') (56 days) Ls & Sh, MW 9.6, Vis 42, WL 10. 24 hrs drlg. Total DHC: \$443,300. Daily Mud: \$974, Cum Mud: \$34,281, Daily Drlg: \$5724, Total Well: \$422,560.

1/24/79 Depth 10,098', Drlg// (120') (57 days) Ls & Sh, MW 9.5, Vis 40, WL 9, 3.8% KCL. 24 hrs drlg. Total DHC: \$443,300. Daily Mud: \$1303, Cum Mud: \$35,584, Daily Drlg: \$6273, Total Well: \$428,773.

1/25/79 Depth 10,110', Trip// (12') (58 days) Ls & Sh, MW 9.6, Vis 41, WL 8.6. 1-1/4" dev @ 10,110', drld, circd, surveyed, POH, made up tst tools, cut DL, GIH w/tst tools, attempted to set pkrs - would not hold. POH w/tst tools. Will rerun tools, set pkr higher up hole. Total DHC: \$443,300. Daily Mud: \$1506, Cum Mud: \$37,090, Daily Drlg: \$6256, Total Well: \$435,029.

1/26/79 Depth 10,166', Drlg// (56') (59 days) Sh, MW 9.6, Vis 41, WL 8. 3.8% KCL, POH w/tst tools, run #1. PU new pkrs, GIH for DST pkrs, unable to seat pkrs, POH, LD tst tools, GIH w/bit, drlg. Total DHC: \$443,300. Daily Mud: \$150, Cum Mud: \$37,240, Daily Drlg: \$9565, Total Well: \$444,594.

1/27/79 Depth 10,275', Logging// (109') (60 days) Ls & Sh, MW 9.7, Vis 40, WL 8, 3.8% KCL. 2-1/4" dev @ 10,275'. Drld, circd, surveyed, trip. Total DHC: \$443,300. Daily Mud: \$1158, Cum Mud: \$38,398, Daily Drlg: \$6158, Total Well: \$450,752.

1/28/79 Depth 10,275', Prep to DST// (0') (61 days) MW 9.7, Vis 41, WL 8. 3.8% KCL. Logged, trip, prep to DST. Total DHC: \$443,300, Daily Mud: 0, Cum Mud: \$38,398, Daily Drlg: \$31,750, Total Well: \$482,502.

1/29/79 Depth 10,275', GIH w/tst tools// (0') (62 days) MW 9.7, Vis 41, WL 8. 3.8% KCL. WO tst tools, made up tst tool, measured in hole, attempt to set pkrs @ 9850'-9950', unable to set pkrs. POH, top of pkr had hole, cut DL, LD tst tools, PU new pkr, GIH w/tst tools. Total DHC: \$443,300. Daily Mud: 0, Cum Mud: \$38,398, Daily Drlg: \$8250, Total Well: \$490,752.